

#### **AGENDA**

### **Project Update**

- Project Schedule Update
- Unofficial Filed Sub Bid Results
- Early Package Workforce Report
- Workforce Reporting Methods
- Ongoing Outreach
- Questions





# **Project Schedule**

	Г																																Year	'¢																							
	Н	_	2022	2	_	Т	_	_	_	_	_	_	_	_	_	202	3	_	_	_	_	_	_	_	_			П	П		23 20	24 20		_	2027 2028																						
	Г	December																								December			December			January		Т	Fe	bruar	у	Т					A	pril			M	ay		June							
											Weeks																																														
	48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25		_		_																							
Early Bid Package - Enabling Work																																																									
Main Package Prequalification (RFQ responses due 12/1)								Γ		Γ																																															
Main Package Bid Set Documents Complete										Γ																																															
Main Package Bid Room Review and Finalization	Г						Г	Τ				Τ	Τ	Т		Г	Г															T		Т																							
Final Main Package Bid Package Issued to Bidders								Γ					Γ	Γ		Г																																									
Main Package Bidding Period																																																									
GMP Agreed												Ι																																													
Final Documents	Г							Т	Г	Т		Τ	Т	Т			Г																	Т																							
NTP for Main Package Construction Issued										I		Ι																																													
GMP Amendment/Issue Subcontracts/Mobilize												Ι																																													
Main Package Construction																Γ																																									





### Main Package – Unofficial Filed Sub-Bid Results

Firm	Certification	Bid Amount
Miscellaneous and Ornamental Iron		
Quinn Brothers of Essex, Inc.		\$2,798,300
V&G Iron Works, Inc.		
United Steel Inc.		
SMJ Metal Company Inc.		
American Steel Fabricators, LLC		
Waterproofing, Dampproofing, and Caulking		
Superior Caulking & Waterproofing Co., Inc.		\$3,188,000
Folan Waterproofing & Construction Co., Inc.	WBE	\$4,933,000
Beacon Waterproofing & Restoration, Inc.		
Heritage Restoration, LLC		
The Waterproofing Company, LLC		
Armani Restoration, Inc.		
P.J. Spillane Co., Inc.		







# Main Package - Unofficial Filed Sub-Bid Results

Firm	Certification	Bid Amount
Roofing and Flashing		
Greenwood Industries, Inc. (Bid Withdrawn)		\$2,781,000
Titan Roofing, Inc.	MBE	\$3,383,129
Rockwell Roofing, Inc.		
Capeway Roofing Systems, Inc.		
Reliable Roofing & Sheet Metal, LLC		
Stanley Roofing Co, Inc.		
Silktown Roofing, Inc.		
Glass and Glazing		
Chandler Architectural Products		\$182,666
Lizotte Glass, Inc.		\$770,216
R & R Window Contractors, Inc.		
GVW, Inc.		
Cherry Hill Glass Co., Inc.		







## Main Package - Unofficial Filed Sub-Bid Results

Firm	Certification	Bid Amount
Tile		
Select Tile, Marble & Flooring		\$1,347,612
Allegheny Contract Flooring Inc		\$1,520,000
Jantile Boston LLC		\$1,698,328
Ayotte & King For Tile, Inc.,	WBE	\$1,795,000
Capital Carpet & Flooring Specialist, Inc.		\$1,796,445
Acoustical Tile		
H. Carr & Sons, Inc.		\$4,740,000
Central Ceilings Inc.		\$6,530,000
Conn Acoustics, Inc.		\$7,908,985
The Cheviot Corp.		
Resilient Floors		
Ayotte & King For Tile, Inc.,	WBE	\$3,575,000
Capital Carpet & Flooring Specialist, Inc.		\$3,758,775
Allengheny Contract Flooring, Inc.		
CJM Services, Inc.		







## Main Package – Unofficial Filed Sub-Bid Results

Firm	Certification	Bid Amount
Terrazzo		
Roman Mosaic and Tile Company		\$777,011
DEPAOLI MOSAIC COMPANY	WBE	\$924,429
Joseph Cohn & Son		\$1,129,565
Painting		
John W. Egan Co., Inc.		\$1,170,440
Select Paint and Finishes		\$1,256,000
ML McDonald Sales Co. LLC		\$1,695,000
Soep Painting Corporation		
Fire Protection Sprinkler Systems		
Arden Engineering Constructors, LLC		\$3,350,000
SRI Fire Sprinkler, LLC		\$3,448,800
Wolverine Fire Protection Co.		\$3,577,500
Carlysle Engineering		\$6,332,700
Rustic Fire Protection, Inc.		







## Early Package - Work Force Report

Holyoke Veterans' Home - Early Enabling Package [As of March 2023]

CURCONTRACTOR	TOTAL	MINORITY (	15.3%)	WOMEN (6	.9%)
SUBCONTRACTOR	HOURS	HOURS	%	HOURS	%
American Environmental, Inc.	448.00	96.00	33.33%	352.00	66.67%
Atlantic Bridge & Engineering, Inc.	213.00	25.00	16.78%	-	0.00%
B-G Mechanical Contractors, Inc.	339.00	-	0.00%	-	0.00%
Carlysle Engineering, Inc.	123.00	-	0.00%	-	0.00%
Chicopee Industrial Contractors, Inc.	-	-	0.00%	-	0.00%
Collins Electric Co., Inc.	321.50	16.00	6.53%	8.00	3.27%
Edward F. Corcoran Plumbing & Heating	3.00	-	0.00%	-	0.00%
Insulation Contractor of New England LLC	-	-	0.00%	-	0.00%
Northeast Painting Associates, Inc.	-	-	0.00%	-	0.00%
Performance Testing and Balancing	-	-	0.00%	-	0.00%
Power Line Contractors, Inc.	1,276.50	138.00	10.81%	-	0.00%
Rockwell Roofing, Inc.	167.25	46.75	27.95%	-	0.00%
Sweeney Drywall Finishes Corp	54.00	-	0.00%	-	0.00%
T & M Equipment Corporation	248.50	40.50	16.30%	60.50	24.35%
TOTALS TO DATE	3,193.75	362.25	11.34%	420.50	13.17%

Apprentice & Veteran work force goals will start being tracked in the main package work.









#### Goal Report(Current)

Report Date: 4/20/2023

Date Range: From 2/1/2023 to 4/20/2023

Project: HLY2102 DC1 CM Holyoke Veteran's Long Term Care Facility and Campus Framework

Contractor: Multiple Contractors

Minority: AFRICAN AMERICAN.ASIAN.ASIAN - A.BLACK - B.HISPANIC.HISPANIC - H.NATIVE

Sub To:	Multiple Assignments
---------	----------------------

Project Name	Contractor	Total	Minority			Woi	men		Veteran		
		Hours(Workers)	Hours(Workers)	%	Goal	Hours(Workers)	%	Goal	Hours(Workers)	%	Goal
HLY2102 DC1 CM Holyoke	ABC Environmental, Inc.	40.00(1)	40.00(1)	100.00%	15.3%	40.00(1)	100.00%	6.9%	-	100.00%	7%
Veteran's Long Term Care Facility and Campus	Coastal Bridge & Eng., Inc.	160.00(5)	-	0.00%	15.3%	-	0.00%	6.9%	-	0.00%	7%
Framework	Total for Project:	200.00(6)	40.00(1)	20.00%	15.3%	40.00(1)	20.00%	6.9%	0.00	0.00%	7%

The accuracy of this report is dependent on the User inputting the correct data. By downloading a copy of this report, you agree to this.



#### Goal Report(Requested)

Report Date: 4/20/2023

Date Range: From 2/1/2023 to 4/20/2023

Project: HLY2102 DC1 CM Holyoke Veteran's Long Term Care Facility and Campus Framework

**Contractor:** Multiple Contractors

Minority: AFRICAN AMERICAN.ASIAN.ASIAN - A.BLACK - B.HISPANIC.HISPANIC - H.NATIVE

Sub To: Multiple Assignments

Project Name	Contractor	Total	Minority			Woi	men		Minority & Women		
		Hours(Workers)	Hours(Workers)	%	Goal	Hours(Workers)	%	Goal	Hours(Workers)	%	Goal
HLY2102 DC1 CM Holyoke	ABC Environmental, Inc.	40.00(1)	40.00(1)	100.00%	15.3%	40.00(1)	100.00%	6.9%	40.00(1)	100.00%	7%
Veteran's Long Term Care Facility and Campus	Coastal Bridge & Eng., Inc.	160.00(5)	-	0.00%	15.3%	-	0.00%	6.9%	-	0.00%	7%
Framework	Total for Project:	200.00(6)	40.00(1)	20.00%	15.3%	40.00(1)	20.00%	6.9%	40.00(1)	20.00%	7%

The accuracy of this report is dependent on the User inputting the correct data. By downloading a copy of this report, you agree to this.



# **QUESTIONS**







