

South Coast Rail Quarterly Update & New Bedford Mainline Contract Vote

Joint Meeting of the MassDOT Board & Fiscal and Management Control Board August 24, 2020 Jennifer Tabakin

Phase 1





Quarterly Update

- Requesting FMCB approval to award second major package, Middleborough Secondary and New Bedford Main Line, bids opened August 2020.
- First major construction package, Fall River Secondary issued NTP in August.
- Three contract packages on schedule for summer and fall completions: 46 culvert contract; four bridges and demolition of nine structures.
- Track material procurement and purchase of bi-level coaches is ongoing.
- Design Phase work includes: Traffic mitigation design completion 2021; Design for the New Bedford Pedestrian Bridge design completion 2021 and start of full-build design in FY 2021.
- SCR Team welcomes new staff and consultants.

Phase 1 Construction Schedule

Element		CY2020			CY2021			CY2022			Сү2023					
	Q1	Q2	C 3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Land Acquisition																
Early Action Construction																
Demolition Contract																
Special Trackwork Delivery																
Fall River Secondary Construction																
MS/NBML/Systems Construction																•
Testing & Commissioning																
													art of S			

Start of Service Goal (Late 2023)

Middleborough Secondary/New Bedford Mainline Construction Award

<u>Scope</u>

- 24.1 miles of track
- 4 new stations
- Layover facility in New Bedford
- 18 grade crossings
- 11 culverts
- Systems and infrastructure
- Advertised early May 2020
- Bids opened on August 13, 2020

Schedule

39 months of construction NTP 1: Sept 2020, submittals NTP 2: Nov 2020, construction MSNB Turnover – June 2023 FRS Turnover – August 2023

<u>Budget</u>

Engineer Estimate: \$398M Low Bid: \$403M

Middleborough Secondary/New Bedford Mainline Procurement

- Project advertised on April 17, 2020
- Engineer's Estimate was \$398,000,000
- Bid Opening on August 13, 2020
- 3 Bids were received

\$403,470,002 SCR Constructors: Middlesex/Tutor Perini JV
\$426,198,000 Barletta/O & G Industries, Joint Venture
\$468,949,000 Skanska/ DW White, Joint Venture

Four Stations in Middleborough Secondary/New Bedford Line Contract



Middleborough Station, Pilgrim Junction



East Taunton Station, Route 140



New Bedford Station



Church Street Station

East Taunton Station and Route 140/24 Project

- SCR scope includes:
 - 1. Lengthening Route 24 Bridge over NB Main Line for future double track
 - 2. Traffic and signals work at 140/24 interchange.
- SCR's scope added to DOT interchange project, which includes reconstructing two other Route 24 bridges, new ramp and intersection work, providing \$27M in funds.
- Benefits include minimized disruptions, cost and coordination
- Construction activity on SCR's East Taunton Station and the 140/24 interchange will coincide throughout 2021- 2023 – language added to each contract to promote coordination.
- Construction administration on each project will coordinate to maintain order and provide quality results



Fall River Secondary – Ongoing Construction

<u>Scope</u>

- 12.1 miles of track
- 2 new stations
- Layover facility in Fall River
- 8 bridges
- 10 grade crossings
- 10 culverts
- Infrastructure

<u>Schedule</u>

- 30 months of construction
- Notice to proceed I: June 16, 2020
- Notice to proceed II: August 17,2020
- Turnover Freetown Segment to MS/NB Contractor – April 2022
- Turnover Fall River Segment to MS/NB Contractor – September 2022

<u>Budget</u>

Contract award: \$158,975,000

Key Contract Interfaces

- Fill Management Plan
- Myricks Junction
- Signal and PTC Equipment
- Pilgrim Junction
- Testing and Commissioning



South Coast Rail Construction Accomplishments

Early Action Culverts

- Substantial completion
- MassDOT Contract: 106341 – JF White (\$19.1M)
- Substantial Completion
 June 2020
 - 46 Culverts

Early Action 4 Bridges

- Work ongoing
- MassDOT Contract: 609200 - JF White (\$26.1M)
- Substantial Completion
 - September 2020
 - Berkley Cedar Swamp River, Cotley River North & Cotley River South Bridges
 - Freetown Fall Brook Bridge

Early Action Demolition

- Work Ongoing
- K78CN02 DW White (\$1.7M)
- Substantial Completion
 - November 2020
 - Demolition of nine structures

South Coast Rail Authorized Funds

SCR Funding – MBTA and DOT						
FMCB Approval	Interagency Service Agreement Funding	Funds Authorized				
1/24/19	SCR MBTA Phase I and FB Design (S19001)	862,750,000				
1/24/19	Construction (S19001 Am2)	632,750,000				
11/13/19	Professional Services (S19001Am1)	122,000,000				
5/7/19	CM/PM, Force, land, admin (S19001 base)	108,000,000				
11/27/19	SCR 16 Coaches (S2001)	69,037,292				
6/30/14	SCR Early Design (S15001)	27,094,942				
8/1/2015	Owner Rep (S15004)	10,000,000				
	MBTA Project Administration	20,000,000				
	MBTA Authorized Funds	\$988,882,234				
	DOT SCR Committed Funds	\$153,679,000				
	SCR TOTAL Authorized					

South Coast Rail Budget FY20 – FY25

SCR Cash Flow - FY20-25	
Construction	\$651,497
Professional Services	119,669
Material Procurement	9,845
Vehicle Procurement	76,038
Noise Mitigation	11,529
Land Acquisition	21,061
Third Party Force Account	25,135
MBTA Proj Admin	22,000
Program Contingency	26,555
SCR FY20-FY25 Phase I TOTAL	963,329
Full Build Design FY21-FY25	88,662
SCR FY20-FY25 Ph 1 and FB TOTAL	1,051,982
SCR FY17-FY19	90,580
TOTAL	1,142,562

Construction – FY20-25	
DOT Culverts	\$19,579
DOT Four Bridges	23,797
Building Demolition	1,745
DOT Rt 24 Bridge	27,557
New Bedford ML / MS and Signals	403,470
Fall River Secondary	158,975
New Bedford Pedestrian Bridge	8,578
Traffic Mitigation	7,798
TOTAL	\$651,497

SCR Capital Spending Plan FY20 – FY25

SCR Capital Spend Plan

132,560
357,738
360,947
88,094
29,081
\$1,051,982

- Contract package resequencing
- Land acquisition for major contracts less
 than projected
- COVID-19 delayed delivery of turnouts

SCR MBTA	
Fiscal Year 20	35.10
Fiscal Year 21	114.30
Fiscal Year 22	350.80
Fiscal Year 23	354.00
Fiscal Year 24	81.10
Fiscal Year 25	22.20
Total	957.50

SCR Mass DOT

Fiscal Year 20	48.50
Fiscal Year 21	18.30
Fiscal Year 22	6.90
Fiscal Year 23	6.90
Fiscal Year 24	6.90
Fiscal Year 25	6.90
Total	94.40

South Coast Rail Awarded Construction Contracts

Construction Award	Contractor	FY2019	FY2020	FY2021	FY2022
DOT Early Action Culverts	JF White	18.3			
DOT Four Bridges	JF White	22.6			
DOT Track Material	Progress Rail	9.6			
DOT Route 24 Bridge	TBD			27	
16 Bi Level Coaches	Hun R.		69.1		
Demolition	DW White Const		1.7		
Fall River Secondary	TBD		159		
New Bedford / Middleboro	TBD			403	
New Bedford Ped Bridge	TBD				8.7
Traffic Mitigation	TBD				7.8
Third Party Force Account	51 Utilities, 6 Railroads		4.3	20.7	
		50.5	235.1	450.7	16.5

- ✓ <u>\$285.6M</u> SCR construction, material contracts awarded through FY20.
- ✓ In the first quarter of FY 21, an additional <u>\$450.7M</u> contracts will be awarded.
- ✓ By the end of June 2021, <u>over</u> <u>\$736.3M in SCR construction</u>, <u>material work committed</u>.

South Coast Rail program staff request that the Fiscal and Management Control Board authorize the MBTA General Manager, or his designee, to execute MBTA Construction Contract No. **K78CN04** for an amount not to exceed **\$403,470,002.00** with **SCR Constructors**.



South Coast Rail Project Web Site: www.mass.gov/southcoastrail



New Bedford Station