

UNITIL Manhole Inspections & Event Log

Scheduled Inspection Summary	Total Annual System Units Requiring Inspections	Units Completed	Percent Completed
# of Manhole / Network Facilities	96	106	110.42%

Manhole Event Data Sheet

Date	Time	Circuit	Manhole	City / Town	Street Address	Event Type (E,F, or S)	MH Cover Type	Dislodged Cover?	Equipment Involved	Cable Type	Voltage	System	Cause / Description	Action Taken	Last Inspection
3/2/2007	12:42	NTWK	88B	Fitchburg	10 Oliver Street	S	Solid	No	Cable	PILC	0-600	Network	Cable Failure	Replaced cable	2/1/2006

Event type: E = Explosion, F = Fire, and S = Smoke

2007 Manhole Event Summary				
1st Qtr.	2nd Qtr.	3rd Qtr.	4th Qtr.	Year to date
1	0	0	0	1