

Winthrop Beach Shore Protection Rumney Marsh Restoration Contract No. P11-2686-C4A

TWO WEEK LOOK-AHEAD

September 26, 2016 – October 9, 2016

The following activities will be occurring over the next two weeks.

Rumney Marsh, Saugus

- Delivery of topsoil and placement over the slopes adjacent to the proposed walking path will be continuing over the next two weeks. Installation of landscaping and hydroseeding the slopes along the path will resume in October.
- Planting of Salt Marsh Restoration Area D has been completed.
- The environmental monitor will observe conditions of the slopes and erosion control devices.

Winthrop Beach

- Construction activities have been completed for this phase of the project. The next phase of the project, Reconstruction of Winthrop Shore Drive, is planned to begin in the spring of 2017.

Design for Phase 4 – Winthrop Shore Drive Improvements

- A meeting is planned for October (date, time and venue TBD) to present the latest design plans for the Winthrop Shore Drive reconstruction project.

Please note that street sweeping has resumed on Winthrop Shore Drive. It occurs every 3rd Thursday of the month. Please remove cars from Shore Drive in advance of street sweeping or else they will be towed.

Questions or concerns about the project should be directed to DCR Resident Engineer Steve Colometo, at the DCR trailer at the Rumney Marsh parking area on Ballard Street, Saugus, by visit or phone (781-558-2876) during regular business hours, Monday through Friday from 7 a.m. – 3:30 p.m. In case of an emergency, contact 911 or DCR's 24/7 emergency hotline at the Massachusetts Emergency Management Agency at 508-820-1428.

Join us on Twitter @MassDCR - Visit http://mass.gov/dcr

Visit the Project website here: http://www.mass.gov/eea/agencies/dcr/conservation/planning-and-resource-protection/projects/winthrop-beach-renourishment-project.html

