

Presentation to

MA Water Resources Commission

Quinapoxet Dam Removal

John J. Gregoire, Sr. Program Manager, Reservoir Operations

April 10, 2025



Todays presentation

- MWRA
- Brief overview: rational for dam removal, design components
- Project commencement October 2024
- River bypass methods
- Turbidity monitoring
- Physical dam removal
- Urgent acceleration of critical component
- Time-lapsed video
- Current site work

Project Location – Wachusett Reservoir, West Boylston, MA



Historic River Channel ca. 1902



5767



- Original dam sediment control function obsolete due to modern reservoir operations, WQ monitoring and water treatment,
- Restore fish passage (landlocked salmon and native trout) up the Quinapoxet River,
- Dam in disrepair requiring expensive investment, ~ \$1M
- Return River to a natural riverine hydrology aids in climate resilience.









Project Team



INC.



EXECUTIVE OFFICE of ENERGY

& ENVIRONMENTAL AFFAIRS

... and Supporters





MassWildlife



Permitting

- Local, State, and Federal jurisdiction of the project.
- Permits required:
 - MA Environmental Protection Act
 - West Boylston ConCom
 - Waterways/C. 91 US ACOE 404 dredge and fill/NPDES
 General Construction Permit
 - MA DEP 401 WQ Cert
 - MA Endangered Species Review
 - MA Historic Commission

Design Components

- Water Control Plan
- Sediment Mgmt. Plan
- Turbidity Monitoring Plan
- Demolition
- Temp access
- Tree work
- Stockpiling materials
- Infrastructure Protection (Shaft 1)
- Construction Videography
- Riverine restoration and post construction monitoring





Design components





Phase I. Cofferdam upstream river, removal of southern portion of dam to accommodate install bypass piping

Phase II. Water gravity bypass and limited groundwater pumping to dry out the work area. Culvert crossings over flow path for river and dam access. Demo of masonry weir, fish ladder, appurtenances and removal of existing islands.

Phase IK. Installation of tailrace channel, piverine reconstruction, ADA fishing platform, floodplain bioengineering restorations

WQ Monitoring Locations upstream and downstream

Upstream WQ-B-1





Bypass Pumping – Low-flow Conditions < 20 cfs















Open Channel Bypass – high-flow conditions











Demo details...





Capstone removal 11.06 -11:16

Spillway core demo 11.16 – 11.25 (Sat 11.16, Mon. 11.18 – Fri. 11.22, and then Mon. 11.25

Total of 7 days to take it down.



Accelerated Tailrace Berm Extension due to critical drought Nov. 2024







How channel responded ot 12.10.24 rain event





Turbidity Monitoring during the project

USGS gage upstream of site



WQ –C1 downstream of site











Restored river channel downstream





Upstream riffle and pool construction





Second Riffle and Pool Completed

EarthCam Lucianos Excavation Inc / Quinapoxet Dam Removal Project • Camera / Camera 2



Scattered, Temp: 34F (feels like: 25F), RH: 56% Dew Point: 19F, Wind: 13.8mph W, Gust: 27.6mph Pressure: 29.96in, PCPN: hr 0in / day 0.02in

Restored floodplain bank



Quinapoxet Dam Removal Project January 26, 2025 12:03 PM



Tailrace extension fish structures and kayak takeout





Back in time 120 years ago...



22



...back to the future: River free flowing as of 01.31.25



"All water has a perfect memory and is forever trying to get back to where it was."

- Toni Morrison





Quinapoxet River yesterday... and today





Project Time-lapsed Video





Next up: Bioengineering

April:

• Willow Fascines











• Ribbon Cutting Ceremony for restored Quinapoxet River



Public Access Amenities





Cheers for attending this presentation!



Big thanks to:

- Designer: SLR International
- Contractor: Lucianos Excavation, Inc.
- RE: Kleinfelder
- MWRA Water Quality, Operations, Permitting and Construction Teams
- Town of West Boylston
- MA DCR Watershed Division
- MA DER
- ... and many more who influenced and touched this project