



SHORT TERM SCHEDULE

This work schedule is subject to change without notice

Day Work =	X
Night Work =	N

Day Shift = 6:00 AM to 4:30 PM  
Saturdays = 6:00 AM to 2:30 PM

Night Shift = 7:30 PM to 5:30 AM

**Acronyms**  
F&I = Furnish & Install  
MH's = Manholes  
CB's = Catch Basins  
FRP = Form, Rebar, Pour

Activity Description	Location	6/6	6/7	6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	6/16	6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26
Bridge Work																						
Install Bridge Roadway Joints	AGAWAM/WSPFLD			X	X																	
Install Bridge Sidewalk Joints	AGAWAM/WSPFLD			X	X																	
Roadway - Excavation, Drainage, Water Work																						
Recessed Polyurea Linestriping & Legends	WEST SPRINGFIELD	X	X	X	X	X																
Recessed Polyurea Linestriping & Legends	AGAWAM	X	X	X	X	X																
HMA Top Course and Tack Coat - Agawam Stage 4 & Entire Bridge Deck	AGAWAM																					
HMA Course and Tack Coat - West Springfield Stage 4	WEST SPRINGFIELD																					
Install High Friction Surface Treatments for Bike Lanes and Buffers	AGAWAM									X	X											
Install High Friction Surface Treatments for Bike Lanes and Buffers	WEST SPRINGFIELD											X	X									
Install Remaining Street and Regulatory Signs	AGAWAM/WSPFLD				X	X	X															
Install Granite Bounds / Markers	WEST SPRINGFIELD									X	X	X										
Install Granite Bounds / Markers	AGAWAM											X	X	X								
Construct Wetland Replication Areas Soils, North Abutment - West Springfield Stage 4	WEST SPRINGFIELD									X	X	X										
Wetland & Landscape Plantings, North Abutment - West Springfield Stage 4	WEST SPRINGFIELD										X	X										
Place Loam, Erosion Matting, Steep Slope Mix Seeding, and Straw Mulch, North Abutment - West Springfield Stage 4	WEST SPRINGFIELD										X	X	X									
Final Grading of Temporary Access Area - West Springfield Stage 4	WEST SPRINGFIELD												X	X								
Place HMA Intermediate Course for Heavy Duty Two-Way Bike Lane	Memorial Ave. - WSpfld			X																		
Place HMA Surface Course for Heavy Duty Two-Way Bike Lane	Memorial Ave. - WSpfld				X																	
Place HMA Top Course at Driveways	WEST SPRINGFIELD			X	X																	
Place HMA Curbs	AGAWAM				X																	
Form & Place Stamped Concrete Buffer & Landscaping Strip	Memorial Ave. - WSpfld																					
Place Loam at Shoulders / Sidewalk Areas	Stage 2A - Agawam				X																	
Seed Loam Areas - Stage 2B	Stage 2B - Agawam									X												
Seed Loam Areas - Stage 2C	Stage 2C - Agawam									X												
Place Loam at Shoulders / Sidewalk Areas	Stage 2D - Agawam				X																	
Seed Loam Areas - Stage 2D	Stage 2D - Agawam									X												
Final Touchup of Loam and Seed - West Springfield Stage 4	WEST SPRINGFIELD									X	X											
Final Touchup of Loam and Seed - Agawam Stage 4	AGAWAM									X	X											
Contractor Submit Request for Substantial Completion	SITE WIDE																X					
MassDOT Perform 21-Day Substantial Completion Inspection, Confirm Sub. Compl.	SITE WIDE																	X	X	X	X	X
Traffic Signals, Electrical, & Lighting																						
Construct Lighting Load Center Foundation	River at Memorial - WSpfld		X	X																		
Cure Lighting Load Center Foundation	River at Memorial - WSpfld			X	X	X	X	X	X	X												
Install Lighting Load Center Cabinet	River at Memorial - WSpfld									X												
30-Day Testing & Tuning Period	Main St/Spfld St - Agwm	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X					