



## Pilgrim Nuclear Power Station Dry Fuel Storage Update

October 24, 2018







———— WE POWER LIFE™



## Introductions

Mike Twomey
Vice President, External Affairs
Entergy Wholesale Commodities (EWC)



# Dry Fuel Storage Update


# Dry Fuel Storage Update

- Pilgrim currently has one (1) operational ISFSI pad with a capacity of 40 casks administratively limited to 38 casks to facilitate shuffling/cask access.
- The current pad has seventeen (17) loaded Holtec System 100 Multi-Purpose Canisters (MPCs) each with 68 fuel assemblies (1,156 total) which completes the planned loading in 2018.
- A total of 4,114 spent fuel assemblies will be required to be stored at Pilgrim Station
- The entire dry fuel storage campaign is expected to require 61 casks.
- A second ISFSI pad is therefore required to store all spent nuclear fuel on-site.



# Dry Fuel Storage Update (Cont'd)


- Three locations were initially evaluated for siting the second ISFSI pad.
- There are a number of regulatory and technical requirements that guided this process.
  - Storage Capacity and Layout
  - Interferences and Sub-Surface Utilities
  - Regulatory Requirements (NRC/Local Permitting)
  - Geotechnical
  - Physical/Engineering Design Considerations (Structural/Electrical)
  - Security Requirements
  - Radiological Considerations
  - Hazard Considerations
  - Impact on Decommissioning






## Dry Fuel Storage Update (Cont'd)

- Upon completion of the technical evaluation of the three locations, two sites were deemed suitable for the second ISFSI pad.
  - Option 1: Upper Parking Lot Location
  - Option 2: Lower Pad Adjacent to the Existing Pad
- Geological evaluations including extensive core bores of the soils beneath the proposed pad locations and haul path were performed.
- In addition, both radiological dose calculations and security assessments were performed to evaluate site suitability.





#### Issues Evaluated in Comparing Upper and Lower Pad Locations

#### **Technical**

- Soil Liquefaction Soil stability after seismic or other natural events
- Seismic Analysis Soil-Structure-Interactions analyses
- Security Blast Analysis Impact of postulated external hostile actions
- Site Boundary Dose Dose to workers/members of the public
- Underground Interferences Sub-surface piping, electrical and wells
- Haul Path Evaluation of the path required to move the spent nuclear fuel from the Reactor Building to the proposed pad location (e.g., grade)



#### Issues Evaluated in Comparing Upper and Lower Pad Locations (Cont'd)

#### Construction

- Access to the Site Construction equipment & future Protected Area (PA)
- Burden on Station ISFSI operational impacts on decommissioning
- ISFSI Modifications Ease of future stand-alone ISFSI and PA (Security)
- Site Boundary Dose Dose to workers/members of the public
- Security Equipment New Security equipment and impact on transition to decommissioning
- Security Plan NRC approval of new or revised Physical Security Plan
- Security Transition Current security plan to ISFSI only




#### Issues Evaluated in Comparing Upper and Lower Pad Locations (Cont'd)

### Decommissioning

- Site Access for Demolition Site access constraints impacted by pad location (equipment, people)
- Staff Consolidation Evaluation of ISFSI operations during and after D&D

#### **Environmental**

- Elevation
- Permitting (State/Local)
- Shorefront Impacts
- Regulatory Risk and Approvals



## Final Decision

# After careful evaluation, Entergy Pilgrim will locate the ISFSI in the Upper Pad location

- The ISFSI will be sized to accommodate all of the spent nuclear fuel stored at the site
  - A total of 61 casks are required to store the spent nuclear fuel
  - The ISFSI will have a capacity of 70 casks
  - The configuration of the new pad is being finalized
- The ISFSI will be located approximately 75 feet above Mean Sea Level (MSL) and over 700 feet from the shoreline
- Anticipated Construction & Fuel Transfer Timeline

Milestones	Target Date
Initiate permitting process	Early 2019
Initiate construction of pad	Mid 2019
Fuel transfer process	2020 - 2021

Dates subject to change



