

Highway Administrator's Report

September 20th, 2023



Agenda

- Response in Leominster
- Grant Applications
- Active Projects
- Snow and Ice Preparation




Response in Leominster



Leominster

- Assisted with bridge and culvert inspections, temporary traffic control, and emergency roadway repairs
- Provided pumps and manpower for flooded residential basements
- District 3 maintained a presence in the city's command center



9/14/2023 4



Leominster

- Water was pumped, the highway was swept, and a manhole was repaired at the Route 2 and Route 12 interchange
- Responded to a collapsed sidewalk and unsupported gas line
- Inspected and reopened the Route 13 bridge over the North Nashua River





Grant Applications




Cape Cod Bridge Program

- Pursuing both MEGA and INFRA Grants
- The application is for the replacement of the Sagamore Bridge as a phase 1 project for \$2.3B
- Using Bridge Investment Program grant funds to demonstrate 100% funding
- MassDOT is the lead applicant, applying jointly with USACE as the owner






Sagamore Bridge Cost






Allston I-90 Multimodal Project

- Applied for a \$200M MEGA grant
- An application will be filed for a \$300M RCN grant
- Modernize 1-90, create land access, upgrade the Paul Dudley White Path, focus on the West Station
- Design-build RFP: Spring 2026
- Construction completion:
 Summer 2035






Project Cost





Williamsburg Route 9

- Applied for \$44M in funding for the Rural Surface Transportation Grant
- Federal grant improves transportation to increase connectivity, improve safety, and generate economic growth
- Route 9 is a critical eastwest freight route
- Project includes a new shared path parallel to the Mill River





Active Projects



Route 20 Reconstruction

- Working on erosion control
- Relocating utility poles and signs
- Continuing clearing and grubbing
- Upcoming culvert replacements between Richardson Corner Road in Charlton and Leicester Street in Oxford
- Constructing a retaining wall between Richardson Corner Road in Charlton and Leicester Street in Oxford







I-495/90 Interchange

- Reinforcing the Fruit Street
 Bridge's east abutment wall,
 west abutment footing, cap
 placement and forming for piers
 1 and 2
- Removing peat
- Installing drainage
- Working on the north abutment mechanically stabilized earth wall and center pier footing on I-495 over I-90







I-495 SB Ramp to I-290 WB

- Two lanes from I-495 SB to I-290 WB open on/before Thanksgiving
- Pavement will be in binder course for the winter
- Short term nighttime lane closures on the ramp to finish work will be required
- Contract completion date: April 13th, 2024







19

Route 79/ Davol Street

- Continued installation of subsurface infrastructure
- Liberty Gas performing the tiein of the new gas main
- Construction of the infield cross-over
- Construction of Bridge F-02-87 substructure
- Installation of manholes and piping
- Temporary shoring installed
- Waterline installation at Turner Street







Snow and Ice Preparation



Snow and Ice Preparation


- The new salt contract is ready
- Currently at 85% capacity
 - Should be at 95% by December
- Requests for support staff were sent on September 6th
- The snow and ice vendor agreement will be sent out by September 8th
- Scheduling trainings in October through December
- MassDOT staff is prepping snow and ice equipment



9/14/2023 22



Winter Forecast





Questions?