











## Agenda



#### I. Update/Review

Terry McCarthy, MBTA

#### **II.** Construction Update

- John West, GLXC Project Manager
- Jamie Doyle, GLXC Construction Manager

#### **III. MBTA Bus Operations**

Melissa Dullea & Karen Burns

#### **IV.** Discussion







### **Update/Review**



#### **Updates from last meeting:**

- > Pre-Construction Surveys
  - Phase I & II
- > Traffic Detour Management
  - Public Outreach, First Responders, MBTA Bus Operations
- > School Street Pedestrian Bridge
  - City of Somerville Electric and GLX Coordinating
- > GLX Community Tabling Events
  - DBE Outreach Event, June 21st
  - City of Somerville Info Session, June 23rd
- > CWG July 3<sup>rd</sup> Meeting Moved to July 10<sup>th</sup>







# **GLX Design-Build Entity**



#### **Construction Update**

John West, GLXC Project Manager Jamie Doyle, GLXC Construction Manager






#### **Overview Schedule**



- Design & Pre-Construction Work | Underway
- Alignment Tree Clearing | Spring- Summer 2018
- Construction | Summer 2018 Spring 2021
- Testing | Spring 2020 Late 2021
- Opening | Late 2021







• Safety Week (May 7 – 11): The Power of Safe Choices







#### **Bridge Replacement Approach**



#### **GLX-Bridge Closure Schedule**

- ➤ Broadway Bridge November 2018 Late 2019
- Washington St Phase 1 April 2019 to November 2019
- Washington St Phase 2 April 2020 to August 2020
- ➤ Medford Street May 2019 to December 2019
- School Street December 2019 to September 2020
- College Ave December 2019 to April 2020
- (Traffic through College Ave. will remain open throughout construction)
- Cedar Street February 2020 to March 2020 (No closure planned)
- ➤ Lowell Street June 2020 to August 2020 (No closure planned)





### **Bridge Replacement Approach**



#### **Broadway Bridge (Targeting Fall 2018 to Fall 2019)**










# **Broadway Bridge Detours Traffic**













# **Broadway Bridge Detours Pedestrians and Bikers**














### **Bridge Replacement Approach**



Washington Street Bridge – (Targeting Phase I – Early to Late 2019, Phase II – Spring to Fall 2020)









# Washington St. Bridge Detours Regional













# Washington St. Bridge Detours



Local












# Washington St. Bridge Detours



Peds/Bikes











# Medford Street Bridge Detour Traffic














# Medford Street Bridge Detour Peds/Bikes















#### Tree Clearing & Grubbing

Phase I – clearing on east side of alignment complete











#### Old Track Removal

- 8,000 feet of old rail to be removed
- Rail to be recycled
- Footprint will be future home of light rail for Green Line Extension











#### Right of Way Trash Cleanup

- Focus on west side of alignment where we have access with heavy equipment
- 6 8 roll off containers filled per shift
- Approx. 600 tons of trash removed to date













Pre-Construction Survey











#### Homan Building Demolition







Disadvantaged Business Enterprise (DBE) Networking Event

(Thursday, June 21)









### GLX Community Working Group GLX



#### **Discussion**



