GREEN LINE EXTENSION PROJECT

1

3668

3668







G









I. Update/Review

Terry McCarthy, MBTA

II. Community Path Design

Sean Anderson, GLXC Engineering Coordinator

III. Construction Update

- John West, GLXC Project Manager
- Jamie Doyle, GLXC Construction Manager

IV. Discussion









I. Terry McCarthy, MBTA

- Updates / actions since last meeting
- Groundbreaking June 25th
- Community Event Outreach
- Community Path General Overview
- ➢ GLX Public Meeting on July 18







• Green Line Extension Project Groundbreaking (Monday, June 25 – Future Union Square Station)







ARBORIST REPORT



Removed (Y or N)	Location	Species	Caliper above 6" (Y or N)	Quantity	Removal & Location of Relocation (If Applicable)
Y	Winthrop to College Ave East Side (MBTA ROW)	Norway Maple, Black Walnut	Y	52	NA
Y	College Ave to Harvard St East Side (MBTA ROW)	Norway Maple, Black Walnut	Y	10	NA
Y	Broadway to Lowell East Side (MBTA ROW)	Norway Maple, Black Walnut, Red Maple,	Y	33	NA
Y	Lowell St to School St East Side (MBTA ROW)	Norway Maple, Black Walnut, Red Maple, Cherry	Y	24	NA
Y	School St to Washington St East Side (MBTA ROW)	Norway Maple, Black Walnut, Birch, Spruce	Y	23	NA
Y	VMF	Birch, Cedar	Y	5	NA













Community Path Design Update


Sean Anderson, GLXC Engineering Coordinator








Contract Design Before Additive Options








Design Alignment





















10








July 10, 2018







Massachusetts Department of Transpor





Safety Features

- Bollards at all road crossings
- Lighting
- Safety Call Boxes between each 2 roadways or every 1000 ft
- Roadway signage and cautionary road striping to alert drivers at crossings
- Guardrail and Fence between Community Path and Green Line Track



Representative Example



Representative Example









Construction Update

John West, GLXC Project Manager Jamie Doyle, GLXC Construction Manager





Safety



Safety & Security

- Cultivating a safety culture rooted in concern and care for ourselves and our fellow workers and absolute compliance
- Project hours through June: 165,157
- Next Quarterly Emergency Responder Meeting July 26










Overview Schedule



- Design & Pre-Construction Work | Underway
- Alignment Tree Clearing | Spring- Summer 2018 (Phase I Complete)
- Construction | Summer 2018 Spring 2021
- Testing | Spring 2020 Late 2021
- Opening | Late 2021








Bridge Replacement



GLX-Bridge Closure Schedule – As of July 2018



* Traffic through College Avenue will remain open throughout construction.








• Tree Clearing & Grubbing

- Phase 2 – Intermittent clearing on west side of alignment as needed.












Old Track Removal

- 5,500 feet of used rail removed
- Rail to be recycled
- Footprint will be future home of light rail for Green Line Extension











Right of Way Trash Cleanup

- Focus on west side of alignment where we have access with heavy equipment
- More than 300 tons of trash removed to date
- Supports project Integrated
 Pest Management Program











- Integrated Pest Management
 - Weekly Inspections of baiting stations continue
- Pre-Construction Survey
 - Focus continues on the east side of alignment
 - 147 of 221 property inspections complete in phase I
- Soil Boring
 - Used to determine geological conditions in support design effort
 - Work wrapping up w/ 447 soil core samples pulled













Utility Test Pitting

- Work to confirm utility locations continue in support of design & construction
- 165 of 249 Test Pits (as of June 29)
- Soil Pre-Characterization for Reuse
 - 161 Geoprobes completed











Homans Building Demolition

- Demolition target August/September 2018
- 3 to 4 week duration
- Future site of traction power station
- Outreach campaign planned



23







• **Green Line Extension Project Groundbreaking** (Monday, June 25 – Future Union Square Station)









Disadvantaged Business Enterprise (DBE) Networking Event
 (Thursday, June 21)
 GREEN TO BE COMPARENT OF THE PROVIDENT OF THE PROVID















GLX Community Working Group Monthly Meeting July 10, 2018

25



• Somerville GLX Info Table (Saturday, June 23 – Outside of Blue Cloud Gallery)











GLX Community Working Group

Discussion





GLX Community Working Group Monthly Meeting July 10, 2018

27