

Project Update

Boston English High School – 144 McBride Street December 6, 2017






Agenda

- Project Overview
- Overall project status
 - Elements to be complete by 12/31/17
 - Elements for 2018
- Integration of Canopy into Arborway Project
 - What to expect
- Q&A



Project Area





4

Overall Project Status





Project Status – 2017 Highlights

Jet fans installed and operational Old northern head house removed





Commuter Rail Vents





East of W. Roxbury Courthouse – Complete 1





East of W. Roxbury Courthouse – Complete 2

- Shea Square
 - Signals
 - Final pavement and markings
 - Bicycle & pedestrian pathways
 - Landscape and plantings 452 new trees planted as of 11/17/17






Additional 2017 Completions

- Route 39 shifted to upper busway
- Toole Square landscaped
- Arborway Carriage Road shifted to final alignment



By December 31st, 2017





- LEGEND
- Sidewalk & Plaza Off-Street Bicycle Pati Special Paving On-Street Bicycle Lan New Tree Existing Tree

median U-turnsAssumes continued favorable weather

Left turns processed by eastern and western

All signals operating



Remaining Work Elements

Project Element	Anticipated Completion Date
Complete Forest Hills Station Plaza	Summer 2018
Complete Southwest Corridor Park Plaza	Summer 2018
Shift taxis and shuttle buses to northern end of station plaza	Summer 2018
Open northern headhouse at Forest Hills	Fall 2018
Install all landscaping not placed by 11/17/17 not impacted by canopy	Fall 2018
Project final completion:*	December 2018

*Includes all work on original Arborway contract, canopy change order, and demobilization from Forest Hills by BHD



Remaining Work Elements





Completed Project



D October 28, 2014-CH 945



Upper Busway Canopy





Replacement Canopy Location



FUTURE = 330 FT LONG



Canopy History

- Removed for upper busway expansion in fall, 2015
- MBTA-led design meetings for replacement:
 - 30% design 9/14/16
 - 60% design 11/2/16
- Two winters under temporary bus shelters to date
- Construction of new upper busway entrance and exit





Replacement Canopy Goals

- Provide cover for expanded upper busway which:
 - Provides weather protection
 - Harmonizes with Forest Hills Station including highlighting the clock tower
 - Spans the expanded busway area at a weight low enough to rest on the Orange Line tunnel box
 - Maintains elements of the Arborway design process:
 - Washington Street landscaped berm
 - Headlight blocking splitter island opposite Asticou Road



Canopy Status – Fall, 2017

- Design finalized
- Canopy added to larger Arborway contract as extra work order
- Advantages to this approach:
 - Winter 2017-18 last under temporary shelter
 - One general contractor at work in Forest Hills rather than two
 - Removes approximately one year of construction and another winter under temporary shelter.



Busway Section with Station in the Back






View of Station Entrance Canopy





Building the Canopy – What to Expect

- First steel anticipated for spring, 2018
- Work will be integrated into 3-week look ahead and other announcements





MassDOT Contract 81678 (Casey Arborway)

Item	Cost
Bid	\$59,925,000.00
Contingencies/Police/Services	\$14,213,250.00
Budget	\$74,138,250.00
Added Scope	
Forest Hills Fans	\$ 1,241,000.00
Forest Hills Canopy & Signage	\$ 10,148,000.00
Casey O/P Contract Busway Modifications for Canopy Redesign	\$ 811,500.00
Current Estimated Cost	\$86,000,000.00



Community Relations

- Ongoing inter-agency coordination:
 - MBTA
 - BTD
 - DCR
 - DPS
 - BPDA
- Traffic continuing to be monitored by BTD
 Traffic-Center
- Project hotline remains operational
- Monthly office hours continue:
 - Next Office Hours: January 25, 2018



Question & Answer

James Kersten, Legislative Affairs (857) 368-9041 Caseyarborway.construction@dot.state.ma.us

Project Hotline: (617) 571-7878

To sign-up for the stakeholder database, please contact: James Kersten, Legislative Affairs (857) 368-9041 james.a.kersten@state.ma.us

Project website:

www.massdot.state.ma.us/caseyarborway