




# Pilgrim NDCAP Update



January 29, 2024



## Pilgrim Decommissioning – Waterfall Chart



# Demolition - Completed

## ■ Condensate Water Storage Tanks





# Demolition - Upcoming

- Upper Security Owner Controlled Area Access Building  
– ECD 2/26/24




- Old Main Gate Stairs  
- ECD 2/29/24





# Demolition Status






# Reactor Internal Segmentation



Jet Pumps (20) removal and packaging in progress





# Reactor Internal Segmentation (cont.)



Recently installed additional advanced filtration system for Reactor Cavity and Dryer / Separator Pit. All major onsite storage volumes have dedicated high capacity / high efficiency filtration systems



# Site Source Term Reduction



Rounded values for radioactive materials shipped for disposal


Calendar Year	Volume (CF)	Activity (Ci)
2019*	11,300	225
2020	8,410	7
2021	58,000	933
2022	87,100	383
2023	71,159	329
2019-2023 Totals	235,969	1,877

\* Includes a small quantity of waste shipped during the last operating cycle





# Building Heating



*Simplified drawing for discussion purposes only*