



Winthrop Beach Shore Protection Rumney Marsh Restoration Contract No. P11-2686-C4A

TWO WEEK LOOK-AHEAD **July 4, 2016 – July 17, 2016**

The following activities will be occurring over the next two weeks.

Winthrop Beach

- The construction trailers adjacent to the DCR bath house will be cleaned out and prepared for removal from the site.
- Concrete repairs to the stairs at the Highlands have been completed. Remaining formwork will be removed.

Rumney Marsh, Saugus

- Planting in Area D is ongoing. Installation of temporary monofilament “fencing,” to discourage geese from feeding, will proceed once planting is completed.
- The environmental monitor will observe conditions of the slopes and erosion control devices.
- A temporary construction trailer is scheduled to be delivered to the Ballard Street parking lot. The trailer will remain at this location until Rumney Marsh trail construction and landscaping work is completed in late fall 2016.



The recently repaired stairs to the beach at Winthrop Highlands.

Please note that street sweeping has resumed on Winthrop Shore Drive. It occurs every 3rd Thursday of the month. Please remove cars from Shore Drive in advance of street sweeping or else they will be towed.

Questions or concerns about the project should be directed to DCR Resident Engineer Steve Colometo, at the DCR trailer behind the DCR bathhouse on Winthrop Shore Drive, by visit or phone (617-539-4957) during regular business hours, Monday through Friday from 7 a.m. – 3:30 p.m. In case of an emergency, contact 911 or DCR’s 24/7 emergency hotline at the Massachusetts Emergency Management Agency at 508-820-1428.

Join us on Twitter @MassDCR - Visit <http://mass.gov/dcr>

Visit the Project website here: <http://www.mass.gov/eea/agencies/dcr/conservation/planning-and-resource-protection/projects/winthrop-beach-renourishment-project.html>



MASSACHUSETTS DEPARTMENT OF
CONSERVATION AND RECREATION