



Winthrop Beach Shore Protection

Rumney Marsh Restoration

Contract No. P11-2686-C4A

TWO WEEK LOOK-AHEAD

July 18, 2016 – July 31, 2016

The following activities will be occurring over the next two weeks.

Winthrop Beach

- The construction trailers adjacent to the DCR bath house will be removed from the site.

Rumney Marsh, Saugus

- Installation of plantings in salt marsh restoration Area D is ongoing. Installation of temporary monofilament “fencing,” to discourage geese from feeding, will be proceeding once planting is complete.
- The environmental monitor will observe conditions of the slopes and erosion control devices.
- A temporary construction trailer will be delivered to the Ballard Street parking lot. The trailer will remain at this location until Rumney Marsh trail construction and landscaping work is completed in late fall 2016.



Over 100,000 plugs of salt marsh grasses have been recently planted in Salt Marsh restoration Area D in Rumney Marsh.

Please note that street sweeping has resumed on Winthrop Shore Drive. It occurs every 3rd Thursday of the month.

Please remove cars from Shore Drive in advance of street sweeping or else they will be towed.

Questions or concerns about the project should be directed to DCR Resident Engineer Steve Colometo, at the DCR trailer behind the DCR bathhouse on Winthrop Shore Drive, by visit or phone (617-539-4957) during regular business hours, Monday through Friday from 7 a.m. – 3:30 p.m. In case of an emergency, contact 911 or DCR's 24/7 emergency hotline at the Massachusetts Emergency Management Agency at 508-820-1428.

Join us on Twitter @MassDCR - Visit <http://mass.gov/dcr>

Visit the Project website here: <http://www.mass.gov/eea/agencies/dcr/conservation/planning-and-resource-protection/projects/winthrop-beach-renourishment-project.html>



MASSACHUSETTS DEPARTMENT OF
CONSERVATION AND RECREATION