

Massachusetts Department of Transportation

<MassDOT Project Info Number> <Short Project Description - City Names>

BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027			
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
CNT	1	Contract/Project Management	4/3/2023	12/8/2026																			Contract/Project Management	
CNT.MS	2	Project Milestones	4/3/2023	12/8/2026																			Project Milestones	
CNT.MS.005	3	PRC Approval	4/3/2023	4/3/2023																				
CNT.MS.010	4	Issue Design Contract NTP	7/5/2023	7/5/2023																				
CNT.MS.020	5	PM Submits Advertising Documents to FAPR	8/17/2026	8/17/2026																				PM Submits Advertising Documents to FAPR
CNT.MS.030	6	Submit Mylar Title Sheet and Final Plans	8/17/2026	8/17/2026																				Submit Mylar Title Sheet and Final Plans
CNT.MS.040	7	Prepare for Advertise	8/18/2026	8/28/2026																				
CNT.MS.050	8	Project Readiness Date	8/28/2026	8/28/2026																				Project Readiness Date
CNT.MS.060	9	Advertise Construction Contract	8/29/2026	8/29/2026																				
CNT.MS.070	10	Release Bid Documents	9/2/2026	9/2/2026																				
CNT.MS.080	11	Contractor Prepares Bids	9/3/2026	10/3/2026																				
CNT.MS.090	12	Bid Opening	10/6/2026	10/6/2026																				
CNT.MS.100	13	Issue Construction Contract NTP	12/8/2026	12/8/2026																				Issue Construction Contract NTP
PD	14	Project Development	6/6/2023	7/5/2023																				
PD.100	15	Review and Approve Consultant Proposal and	6/6/2023	7/5/2023																				
HWY	16	Design	4/4/2023	8/28/2026																			Design	
HWY.303	17	Civil Survey	7/6/2023	11/3/2023																				
HWY.303.010	18	Conduct Civil Survey	7/6/2023	9/3/2023																				
HWY.303.020	19	Submit Civil Survey	9/4/2023	9/4/2023																				
HWY.303.030	20	Review Civil Survey	9/5/2023	11/3/2023																				
HWY.303.040	21	Approval of Civil Survey	11/3/2023	11/3/2023																				
HWY.304	22	Bank Full Width (BFW) Survey	7/6/2023	11/6/2023																				
HWY.304.010	23	Conduct BFW Survey	7/6/2023	9/3/2023																				
HWY.304.020	24	Submit BFW Survey	9/4/2023	9/4/2023																				
HWY.304.030	25	Review BFW Survey	9/5/2023	11/3/2023																				
HWY.304.040	26	Approval of BFW Survey	11/6/2023	11/6/2023																				
HWY.176	27	Wetland Resource Area Delineation	7/6/2023	10/4/2023																				
HWY.176.010	28	Conduct Wetlands Delineation	7/6/2023	10/3/2023																				
HWY.176.020	29	Submit Wetlands Delineation	10/4/2023	10/4/2023																				
HWY.200	30	Functional Design Report	12/9/2023	10/23/2024																				

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
HWY.200.010	31	Prepare Functional Design Report	12/9/2023	2/6/2024																			
HWY.200.020	32	Submit Functional Design Report	7/25/2024	7/25/2024																			
HWY.200.030	33	Review Functional Design Report	7/26/2024	10/23/2024																			
HWY.200.040	34	Approval of Functional Design Report	10/23/2024	10/23/2024																			
HWY.220	35	Design Justification Workbook (DJW)	12/9/2023	3/7/2024																			
HWY.220.010	36	Prepare Design Justification Workbook	12/9/2023	2/6/2024																			
HWY.220.020	37	Submit Design Justification Workbook	2/6/2024	2/6/2024																			
HWY.220.030	38	Review Design Justification Workbook	2/7/2024	3/7/2024																			
HWY.220.040	39	Complete Streets Engineer Concurrence (DJW)	3/7/2024	3/7/2024																			
HWY.220.050	40	District Project Development Concurrence (DJW)	3/7/2024	3/7/2024																			
HWY.220.060	41	Approval of Design Justification Workbook by Chief Engineer	3/7/2024	3/7/2024																			
HWY.220.070	42	Submit DJW for Administrator/Secretary Review	2/6/2024	2/6/2024																			
HWY.220.080	43	Review of DJW by Administrator/Secretary	2/7/2024	3/7/2024																			
HWY.220.090	44	Approval of Design Justification Workbook by FHWA	3/7/2024	3/7/2024																			
HWY.220.100	45	Approval of Design Justification Workbook by Secretary/Administrator	3/7/2024	3/7/2024																			
HWY.250	46	Pre-25% Design	4/4/2023	12/8/2023																			
HWY.250.010	47	Prepare and Submit Draft Project Scoping Criteria	4/4/2023	4/4/2023																			
HWY.250.020	48	Project Scoping Meeting	6/5/2023	6/5/2023																			
HWY.250.030	49	Prepare and Submit Final Project Scoping Criteria	6/6/2023	6/6/2023																			
HWY.250.040	50	Develop Reasonable Alternatives and Alternative Analysis	6/7/2023	7/6/2023																			
HWY.250.050	51	Prepare Pre-25% OTS Conceptual Design Package	7/7/2023	8/5/2023																			
HWY.250.060	52	Submit Pre-25% OTS Conceptual Design Package	10/5/2023	10/5/2023																			
HWY.250.070	53	Schedule Pre-25% OTS Review Meeting	10/6/2023	10/20/2023																			
HWY.250.080	54	Conduct Pre-25% OTS Review Meeting	10/23/2023	10/23/2023																			
HWY.250.090	55	Schedule Public Information Meeting	10/24/2023	12/7/2023																			
HWY.250.100	56	Conduct Public Information Meeting	12/8/2023	12/8/2023																			
HWY.275	57	Traffic and Safety	4/4/2023	8/7/2023																			
HWY.275.100	58	Intersection Control Evaluation (ICE)	4/4/2023	8/7/2023																			

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
HWY.275.100.44	59	Prepare ICE Stage 1	4/4/2023	4/5/2023																			
HWY.275.100.45	60	Submit ICE Stage 1	4/6/2023	4/6/2023																			
HWY.275.100.46	61	Review ICE Stage 1	4/7/2023	5/4/2023		■																	
HWY.275.100.47	62	Approve ICE Stage 1	5/5/2023	5/5/2023																			
HWY.275.100.48	63	Prepare ICE Stage 2	5/6/2023	6/4/2023		■																	
HWY.275.100.49	64	Submit ICE Stage 2	6/5/2023	6/5/2023																			
HWY.275.100.50	65	Review ICE Stage 2	6/6/2023	6/19/2023		■																	
HWY.275.100.51	66	Approve ICE Stage 2	6/20/2023	6/20/2023																			
HWY.275.100.52	67	Prepare ICE Stage 3	6/21/2023	7/20/2023		■																	
HWY.275.100.53	68	Submit ICE Stage 3	7/21/2023	7/21/2023																			
HWY.275.100.54	69	Review ICE Stage 3	7/22/2023	8/4/2023		■																	
HWY.275.100.55	70	Approve ICE Stage 3	8/7/2023	8/7/2023																			
HWY.275.200	71	Roadway Safety Audit (RSA)	4/4/2023	7/5/2023	◀ Roadway Safety Audit (RSA) ▶																		
HWY.275.200.56	72	Prepare RSA Background Materials	4/4/2023	6/2/2023	■																		
HWY.275.200.57	73	Conduct RSA	6/5/2023	6/5/2023																			
HWY.275.200.58	74	Prepare Draft RSA Report	6/6/2023	6/10/2023																			
HWY.275.200.59	75	Submit Draft RSA Report	6/12/2023	6/12/2023																			
HWY.275.200.60	76	Review Draft RSA Report	6/13/2023	6/17/2023																			
HWY.275.200.61	77	Prepare Final Draft RSA Report	6/18/2023	6/22/2023																			
HWY.275.200.62	78	Submit Final Draft RSA Report	6/23/2023	6/23/2023																			
HWY.275.200.63	79	Review Final Draft RSA Report	6/24/2023	6/28/2023																			
HWY.275.200.64	80	Revise and Resubmit Final RSA Report	6/29/2023	7/5/2023																			
HWY.300	81	25% Design Package	12/9/2023	11/23/2024	◀ 25% Design Package ▶																		
HWY.300.010	82	Prepare 25% Design Submission	12/9/2023	2/6/2024		■																	
HWY.300.020	83	Submit 25% Design Submission	7/25/2024	7/25/2024																			
HWY.300.030	84	Send to FHWA (if PODI)	7/25/2024	7/25/2024																			
HWY.300.040	85	Review 25% Design Submission	7/26/2024	10/23/2024																			
HWY.300.050	86	All Sections 25% Design Comments sent to DE	10/23/2024	10/23/2024																			
HWY.300.060	87	Prepare 25% Design Responses	10/24/2024	11/2/2024																			
HWY.300.070	88	Schedule Comment Resolution Meeting @25% (Full Team)	11/3/2024	11/23/2024																			

Task

Milestone

■

◆

Summary

Critical Path

◀▶

▭

Path Successor Normal Task

Path Successor Summary Task

■

◆

Path Successor Milestone Task

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
HWY.300.080	89	Comment Resolution Meeting @25% (Full Team)	11/23/2024	11/23/2024	◆ Comment Resolution Meeting @25% (Full Team)																		
HWY.302	90	Utility Coordination	11/4/2023	1/1/2024	Utility Coordination																		
HWY.302.010	91	Subsurface Utility Exploration	11/4/2023	11/18/2023																			
HWY.302.020	92	Schedule Utility Early Coordination Field Meeting	11/19/2023	12/2/2023																			
HWY.302.030	93	Utility Early Coordination Field Meeting	12/2/2023	12/2/2023	◆ Utility Early Coordination Field Meeting																		
HWY.302.100	94	25% Third Party Utility Coordination	12/3/2023	1/1/2024	25% Third Party Utility Coordination																		
HWY.302.100.010	95	Prepare 25% Utility Plans	12/3/2023	1/1/2024																			
HWY.302.100.020	96	Submit 25% Utility Plans	1/1/2024	1/1/2024	◆ Submit 25% Utility Plans																		
HWY.352	97	Prepare for 25% Design Public Hearing	11/23/2024	12/4/2024	Prepare for 25% Design Public Hearing																		
HWY.352.010	98	Submit DPH Request to District Project Development	11/23/2024	11/23/2024	◆ Submit DPH Request to District Project Development																		
HWY.352.020	99	Concurrence by District Project Development	11/23/2024	11/23/2024	◆ Concurrence by District Project Development																		
HWY.352.030	100	Prepare Hearing Notice	11/24/2024	11/30/2024																			
HWY.352.040	101	Submit Hearing Notice	11/30/2024	11/30/2024	◆ Submit Hearing Notice																		
HWY.352.050	102	Send DPH Request to Section Director	12/1/2024	12/1/2024																			
HWY.352.060	103	Approval by Section Director	12/2/2024	12/4/2024																			
HWY.353	104	Conduct 25% Design Public Hearing	12/5/2024	2/14/2025	Conduct 25% Design Public Hearing																		
HWY.353.010	105	Schedule Public Hearing	12/5/2024	1/15/2025																			
HWY.353.020	106	Conduct Public Hearing	1/15/2025	1/15/2025	◆ Conduct Public Hearing																		
HWY.353.030	107	Respond to Comments (DPH)	1/16/2025	2/14/2025																			
HWY.375	108	25%/75% Design Package	12/9/2023	3/22/2024	25%/75% Design Package																		
HWY.375.010	109	Prepare 25%/75% Design Package	12/9/2023	2/6/2024																			
HWY.375.020	110	Submit 25%/75% Design Package	2/6/2024	2/6/2024	◆ Submit 25%/75% Design Package																		
HWY.375.030	111	Review 25%/75% Design Package	2/7/2024	3/7/2024																			
HWY.375.040	112	All Sections 25%/75% Design Comments sent to DE	3/7/2024	3/7/2024	◆ All Sections 25%/75% Design Comments sent to DE																		
HWY.375.050	113	Prepare 25%/75% Design Responses	3/8/2024	3/17/2024																			
HWY.375.060	114	Schedule Comment Resolution Meeting @25%/75% (Full Team)	3/18/2024	3/22/2024																			
HWY.375.070	115	Comment Resolution Meeting @25%/75% (Full Team)	3/22/2024	3/22/2024	◆ Comment Resolution Meeting @25%/75% (Full Team)																		
HWY.400	116	75% Design Package	2/15/2025	6/24/2025	75% Design Package																		
HWY.400.010	117	Prepare 75% Design Submission	2/15/2025	4/15/2025																			
HWY.400.020	118	Submit 75% Design Submission	4/15/2025	4/15/2025	◆ Submit 75% Design Submission																		

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027			
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
HWY.400.030	119	Review 75% Design Submission	4/16/2025	5/15/2025																				
HWY.400.040	120	All Sections 75% Design Comments sent to DE	5/15/2025	5/15/2025																				
HWY.400.050	121	Prepare 75% Design Responses	5/16/2025	5/25/2025																				
HWY.400.060	122	Schedule Comment Resolution Meeting @75% (Full Team)	5/26/2025	5/30/2025																				
HWY.400.070	123	Comment Resolution Meeting @75% (Full Team)	6/24/2025	6/24/2025																				
HWY.400.100	124	75% Third Party Utility Coordination	2/15/2025	4/15/2025																				
HWY.400.100.010	125	Prepare 75% Utility Plans	2/15/2025	3/16/2025																				
HWY.400.100.020	126	Submit 75% Utility Plans	4/15/2025	4/15/2025																				
HWY.428	127	75% Contract Time Determination	3/17/2025	5/15/2025																				
HWY.428.010	128	Prepare 75% Contract Time Determination	3/17/2025	4/15/2025																				
HWY.428.020	129	Submit 75% Contract Time Determination	4/15/2025	4/15/2025																				
HWY.428.030	130	Review 75% Contract Time Determination	4/16/2025	5/15/2025																				
HWY.430	131	75%/100% Design Package	2/15/2025	5/30/2025																				
HWY.430.010	132	Prepare 75%/100% Design Package	2/15/2025	4/15/2025																				
HWY.430.020	133	Submit 75%/100% Design Package	4/15/2025	4/15/2025																				
HWY.430.030	134	Review 75%/100% Design Package	4/16/2025	5/15/2025																				
HWY.430.040	135	All Sections 75%/100% Design Comments sent to DE	5/15/2025	5/15/2025																				
HWY.430.050	136	Prepare 75%/100% Design Responses	5/16/2025	5/25/2025																				
HWY.430.060	137	Schedule Comment Resolution Meeting @75%/100% (Full Team)	5/26/2025	5/30/2025																				
HWY.430.070	138	Comment Resolution Meeting @75%/100% (Full Team)	5/30/2025	5/30/2025																				
HWY.450	139	100% Design Package	12/3/2023	12/3/2025																				
HWY.450.010	140	Prepare 100% Design Submission	6/25/2025	8/23/2025																				
HWY.450.020	141	Submit 100% Design Submission	10/19/2025	10/19/2025																				
HWY.450.030	142	Review 100% Design Submission	10/20/2025	11/18/2025																				
HWY.450.040	143	All Sections 100% Design Comments sent to DE	11/18/2025	11/18/2025																				
HWY.450.050	144	Prepare 100% Design Responses	11/19/2025	11/28/2025																				
HWY.450.060	145	Schedule Comment Resolution Meeting @100% (Full Team)	11/29/2025	12/3/2025																				
HWY.450.070	146	Comment Resolution Meeting @100% (Full Team)	12/3/2025	12/3/2025																				

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
HWY.450.100	147	100% Third Party Utility Coordination	12/3/2023	7/24/2025																			
HWY.450.100.010	148	Prepare 100% Utility Plans	6/25/2025	7/24/2025																			
HWY.450.100.020	149	Submit 100% Utility Plans	7/24/2025	7/24/2025																			
HWY.450.100.030	150	Prepare Force Account Agreements	12/3/2023	3/1/2024																			
HWY.450.100.040	151	Prepare PUC Form	3/2/2024	3/31/2024																			
HWY.458	152	100% Contract Time Determination	7/25/2025	11/19/2025																			
HWY.458.010	153	Prepare 100% CTD utilizing PUC Form durat	7/25/2025	8/23/2025																			
HWY.458.020	154	Submit 100% Contract Time Determination	10/19/2025	10/19/2025																			
HWY.458.030	155	Review 100% Contract Time Determination	10/20/2025	11/18/2025																			
HWY.458.040	156	Request Construction Duration IOM from Are	11/19/2025	11/19/2025																			
HWY.470	157	100%/PSE Design Package	6/25/2025	10/7/2025																			
HWY.470.010	158	Prepare 100%/PSE Design Package	6/25/2025	8/23/2025																			
HWY.470.020	159	Submit 100%/PSE Design Package	8/23/2025	8/23/2025																			
HWY.470.030	160	Review 100%/PSE Design Package	8/24/2025	9/22/2025																			
HWY.470.040	161	All Sections 100%/PSE Design Comments ser	9/22/2025	9/22/2025																			
HWY.470.050	162	Prepare 100%/PSE Design Responses	9/23/2025	10/2/2025																			
HWY.470.060	163	Schedule Comment Resolution Meeting @100%/PSE (Full Team)	10/3/2025	10/7/2025																			
HWY.470.070	164	Comment Resolution Meeting @100%/PSE (	10/7/2025	10/7/2025																			
HWY.800	165	PS&E Submittal	11/19/2025	8/28/2026																			
HWY.800.001	166	Request Federal Aid Number from FAPRO	11/19/2025	11/19/2025																			
HWY.800.002	167	FAPRO provides Federal Aid Number	11/20/2025	12/19/2025																			
HWY.800.010	168	Prepare PS&E Submission	12/5/2025	1/3/2026																			
HWY.800.020	169	Submit PS&E Submission	1/3/2026	1/3/2026																			
HWY.800.030	170	Review PS&E Submission	1/4/2026	1/18/2026																			
HWY.800.040	171	Send PS&E to FHWA (If Required)	1/5/2026	1/5/2026																			
HWY.800.050	172	FHWA Review PS&E Submission (If Required)	1/6/2026	2/4/2026																			
HWY.800.060	173	Approval of PS&E Submission	2/4/2026	2/4/2026																			
HWY.800.070	174	Prepare Advertising Documents for FAPRO	1/4/2026	1/14/2026																			
HWY.800.080	175	Review Advertising Documents by FAPRO	8/18/2026	8/28/2026																			
HWY.800.090	176	Prepare Draft Contract Documents for Specs	2/5/2026	2/18/2026																			

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
HWY.800.100	177	Submit Draft Contract Documents to Specs	2/25/2026	2/25/2026																			
HWY.800.110	178	Ready for Initial Review	2/26/2026	2/27/2026																			
HWY.800.120	179	Initial Review of Contract Documents By Spe	3/2/2026	3/11/2026																			
HWY.800.130	180	Prepare Bid Documents - Rev 1	3/12/2026	3/13/2026																			
HWY.800.140	181	Submit Bid Documents to Specs - Rev 1	3/13/2026	3/13/2026																			
HWY.800.150	182	Ready For Final Review	3/16/2026	3/17/2026																			
HWY.800.160	183	Final Review of Bid Documents	3/18/2026	3/20/2026																			
HWY.800.170	184	Prepare CDSP Bid Package	3/23/2026	3/27/2026																			
HWY.800.180	185	Prepare Final Plans for Plans and Records	2/5/2026	2/18/2026																			
HWY.800.190	186	Submit Final Plans for Plans and Records	2/19/2026	2/19/2026																			
HWY.800.200	187	Review Final Plans by Plans and Records	2/20/2026	3/5/2026																			
HWY.800.210	188	Approve Final Plans by Plans and Records	3/5/2026	3/5/2026																			
HWY.807	189	PS&E Contract Time Determination	12/5/2025	2/6/2026																			
HWY.807.010	190	Prepare PS&E CTD utilizing PUC Form durat	12/5/2025	12/19/2025																			
HWY.807.020	191	Submit PS&E CTD utilizing PUC Form duratic	12/22/2025	12/22/2025																			
HWY.807.030	192	Review PS&E CTD utilizing PUC Form durati	1/4/2026	1/18/2026																			
HWY.807.040	193	Area Engineer Provides Construction Duration IOM to PM	1/19/2026	2/6/2026																			
BRD	194	Bridge Design	11/4/2023	12/4/2025																			
BRD.705	195	Preliminary Structures Report	1/13/2024	4/11/2024																			
BRD.705.010	196	Prepare Preliminary Structures Report	1/13/2024	3/12/2024																			
BRD.705.020	197	Submit Preliminary Structures Report	3/12/2024	3/12/2024																			
BRD.705.030	198	Review Preliminary Structures Report	3/13/2024	4/11/2024																			
BRD.705.040	199	Send Preliminary Structures Report Commen	4/11/2024	4/11/2024																			
BRD.705.050	200	Approval of Preliminary Structures Report	4/11/2024	4/11/2024																			
BRD.706	201	Bridge Type Selection Worksheet	4/12/2024	6/10/2024																			
BRD.706.010	202	Prepare Type Selection Worksheet	4/12/2024	5/11/2024																			
BRD.706.020	203	Submit Type Selection Worksheet	5/11/2024	5/11/2024																			
BRD.706.030	204	Review Type Selection Worksheet	5/12/2024	6/10/2024																			
BRD.706.040	205	Send Type Selection Worksheet Comments t	6/10/2024	6/10/2024																			
BRD.706.050	206	Approval of Type Selection Worksheet	6/10/2024	6/10/2024																			

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
BRD.708	207	Preliminary Hydraulic Analysis and Report	2/12/2024	12/24/2024																			
BRD.708.010	208	Prepare Preliminary Hydraulic Analysis	2/12/2024	5/11/2024																			
BRD.708.020	209	Prepare Hydraulic Report	11/25/2024	12/24/2024																			
BRD.708.030	210	Send Hydraulic Report to DE	12/24/2024	12/24/2024																			
BRD.600	211	Geotechnical Design	11/4/2023	8/4/2024																			
BRD.600.010	212	Prepare Boring and Probe Layout Plan	11/4/2023	12/3/2023																			
BRD.600.020	213	Submit Boring and Probe Layout Plan	12/3/2023	12/3/2023																			
BRD.600.030	214	Review Boring and Probe Layout Plan	12/4/2023	12/13/2023																			
BRD.600.040	215	Perform Probes and Borings/Soil Samples for Hydraulics Analysis	12/14/2023	1/12/2024																			
BRD.600.050	216	Prepare and Submit Soil Sample Report for Hydraulics Analysis	1/13/2024	2/11/2024																			
BRD.600.060	217	Prepare Geotechnical Report	1/13/2024	3/12/2024																			
BRD.600.070	218	Submit Geotechnical Report	7/25/2024	7/25/2024																			
BRD.600.080	219	Review Geotechnical Report	7/26/2024	8/4/2024																			
BRD.600.090	220	Approval of Geotech Report	8/4/2024	8/4/2024																			
BRD.710	221	Bridge Sketch Plan Submittal	6/11/2024	11/24/2024																			
BRD.710.010	222	Prepare Bridge Sketch Plans	6/11/2024	7/25/2024																			
BRD.710.020	223	Submit Bridge Sketch Plans	7/25/2024	7/25/2024																			
BRD.710.030	224	Review Bridge Sketch Plans	7/26/2024	10/23/2024																			
BRD.710.040	225	Send Sketch Plan Comments to DE	10/23/2024	10/23/2024																			
BRD.710.050	226	Prepare Sketch Plan Design Responses	10/24/2024	11/2/2024																			
BRD.710.060	227	Comment Resolution Meeting @ Sketch Plan	11/24/2024	11/24/2024																			
BRD.710.070	228	Approval of Bridge Sketch Plans	11/24/2024	11/24/2024																			
BRD.755	229	Bridge Submission-1st Structural	12/25/2024	6/25/2025																			
BRD.755.010	230	Prepare Bridge Submission-1st Structural Plan	12/25/2024	2/22/2025																			
BRD.755.020	231	Submit Bridge Submission-1st Structural Plans	4/15/2025	4/15/2025																			
BRD.755.030	232	Review Bridge Submission-1st Structural Plans	4/16/2025	6/14/2025																			
BRD.755.040	233	Send 1st Structural Comments to DE	6/14/2025	6/14/2025																			

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation

<MassDOT Project Info Number> <Short Project Description - City Names>

BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
BRD.755.050	234	Prepare 1st Structural Design Responses	6/15/2025	6/24/2025																			
BRD.755.060	235	Comment Resolution Meeting @ 1st Structural	6/25/2025	6/25/2025																			
BRD.758	236	Bridge Submission-2nd Structural	6/26/2025	12/4/2025																			
BRD.758.010	237	Prepare Bridge Submission-2nd Structural PI	6/26/2025	8/9/2025																			
BRD.758.020	238	Submit Bridge Submission-2nd Structural Pla	10/19/2025	10/19/2025																			
BRD.758.030	239	Review Bridge Submission-2nd Structural Pla	10/20/2025	11/18/2025																			
BRD.758.040	240	Send 2nd Structural Review Comments to DE	11/18/2025	11/18/2025																			
BRD.758.050	241	Prepare 2nd Structural Design Responses	11/19/2025	11/28/2025																			
BRD.758.060	242	Comment Resolution Meeting @ 2nd Structu	12/4/2025	12/4/2025																			
ENV	243	Environmental	4/5/2023	8/15/2027																			
ENV.MS	244	Environmental Milestones	1/17/2026	8/15/2026																			
ENV.MS.010	245	Wetland Permits Filed	1/17/2026	1/17/2026																			
ENV.MS.020	246	Issue Environmental Clearance	8/15/2026	8/15/2026																			
ENV.150	247	Environmental Review Checklist (ERC)	4/5/2023	5/7/2023																			
ENV.150.010	248	Assign Environmental Analyst	4/5/2023	4/5/2023																			
ENV.150.020	249	Prepare Draft Environmental Review Checklist (ERC) (formerly EECC)	4/6/2023	5/5/2023																			
ENV.150.030	250	Prepare Final Environmental Review Checklis	5/6/2023	5/6/2023																			
ENV.150.040	251	Prepare Response to ERC	5/7/2023	5/7/2023																			
ENV.151	252	25% Environmental Coordination	6/6/2023	11/23/2024																			
ENV.151.010	253	Perform 25% Environmental Coordination	6/6/2023	8/4/2023																			
ENV.151.020	254	Submit 25% Environmental Coordination	7/25/2024	7/25/2024																			
ENV.151.030	255	Review 25% Environmental Coordination	7/26/2024	8/24/2024																			
ENV.151.040	256	Approve 25% Environmental Coordination for	11/23/2024	11/23/2024																			
ENV.152	257	Historic / Archeology (Section 106) Review	7/26/2024	10/23/2024																			
ENV.152.010	258	Conduct Historic Impact Analysis	7/26/2024	8/24/2024																			
ENV.152.020	259	No Effect Finding Determined	8/25/2024	9/23/2024																			
ENV.152.030	260	Submit No Effect Finding to Agency	9/23/2024	9/23/2024																			
ENV.152.040	261	Agency Review of No Effect Finding	9/24/2024	10/23/2024																			
ENV.152.050	262	Sec 106 Approve No Effect Finding	10/23/2024	10/23/2024																			
ENV.152.060	263	Section 106 Cleared	10/23/2024	10/23/2024																			

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
ENV.173	264	Section 4(f) De Minimis	7/26/2024	9/30/2024																			
ENV.173.010	265	Prepare 4(f) De Minimis	7/26/2024	8/24/2024																			
ENV.173.020	266	Publication of Legal Notice	8/25/2024	9/8/2024																			
ENV.173.021	267	Submit De Minimis	9/8/2024	9/8/2024																			
ENV.173.030	268	Official w/Jurisdiction App of De Minimis	9/9/2024	9/23/2024																			
ENV.173.040	269	FHWA Approval of De Minimis	9/24/2024	9/30/2024																			
ENV.173.050	270	Section 4F Cleared	9/30/2024	9/30/2024																			
ENV.190	271	Section 7 (Endangered Species Act)	11/24/2024	5/7/2025																			
ENV.190.010	272	Perform Section 7 Review	11/24/2024	1/22/2025																			
ENV.190.020	273	Submit Section 7	2/24/2025	2/24/2025																			
ENV.190.030	274	Review Section 7	2/25/2025	3/26/2025																			
ENV.190.040	275	Comments to PE/DE for Section 7	3/26/2025	3/26/2025																			
ENV.190.050	276	Review type-programatic or individual consultation for Section 7	3/27/2025	5/7/2025																			
ENV.190.060	277	Section 7 - NFMS Cleared	5/7/2025	5/7/2025																			
ENV.190.070	278	Section 7 - US Fish and Wildlife Service Cleared	5/7/2025	5/7/2025																			
ENV.188	279	Noise Study	2/15/2025	5/15/2025																			
ENV.188.010	280	Perform Noise Study	2/15/2025	4/15/2025																			
ENV.188.020	281	Submit Noise Study	4/15/2025	4/15/2025																			
ENV.188.030	282	Noise Study Finalized and submitted with NEPA	4/16/2025	5/15/2025																			
ENV.157	283	NEPA-Categorical Exclusion (CE)	2/15/2025	11/15/2025																			
ENV.157.010	284	Prepare Categorical Exclusion	2/15/2025	3/16/2025																			
ENV.157.020	285	Submit Categorical Exclusion	5/15/2025	5/15/2025																			
ENV.157.030	286	Review Categorical Exclusion	10/2/2025	10/16/2025																			
ENV.157.040	287	Environmental App of Programmatic CE	10/16/2025	10/16/2025																			
ENV.157.050	288	Review Individual CE by FHWA	10/17/2025	11/15/2025																			
ENV.157.060	289	FHWA Approval of Individual CE	11/15/2025	11/15/2025																			
ENV.163	290	MEPA (ENF)	11/24/2024	10/19/2025																			
ENV.163.010	291	Prepare Environ. Justice Analysis	11/24/2024	12/23/2024																			
ENV.163.020	292	Prepare MEPA ENF	12/24/2024	4/22/2025																			
ENV.163.030	293	Prepare MEPA EIR	12/24/2024	12/24/2024																			

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
ENV.163.040	294	Submit MEPA ENF	4/22/2025	4/22/2025									◆ Submit MEPA ENF										
ENV.163.050	295	Submit MEPA EIR	12/24/2024	12/24/2024									◆ Submit MEPA EIR										
ENV.163.060	296	Review MEPA ENF	4/23/2025	6/21/2025																			
ENV.163.070	297	Review MEPA EIR	12/25/2024	2/22/2025																			
ENV.163.080	298	MEPA Comments to PM/DE	6/22/2025	10/19/2025																			
ENV.163.090	299	MEPA issued	10/19/2025	10/19/2025									◆ MEPA issued										
ENV.172	300	U.S. Coast Guard Bridge Permit	11/24/2024	8/15/2027									◆ U.S. Coast Guard Bridge Permit										
ENV.172.005	301	Prepare draft STURAA Exception	11/24/2024	1/22/2025																			
ENV.172.010	302	Prepare draft USGC Bridge Permit	11/24/2024	4/22/2025																			
ENV.172.015	303	Submit draft STURAA	1/22/2025	1/22/2025									◆ Submit draft STURAA										
ENV.172.020	304	Submit draft USGC Bridge Permit	4/22/2025	4/22/2025									◆ Submit draft USGC Bridge Permit										
ENV.172.025	305	Review draft STURAA	1/23/2025	2/21/2025																			
ENV.172.030	306	Review draft USGC Bridge Permit	5/8/2025	8/5/2025																			
ENV.172.031	307	STURAA Comments to PE/DE	2/21/2025	2/21/2025									◆ STURAA Comments to PE/DE										
ENV.172.032	308	USCG Bridge Permit Comments to PE/DE	8/5/2025	8/5/2025																			
ENV.172.033	309	Revise STRAA	8/6/2025	8/19/2025																			
ENV.172.034	310	Revise USCG Permit	8/6/2025	8/19/2025																			
ENV.172.040	311	Submit final STURAA	8/19/2025	8/19/2025																			
ENV.172.050	312	Submit final USCG Bridge Permit	11/15/2025	11/15/2025																			
ENV.172.060	313	STURAA Exception	8/20/2025	9/2/2025																			
ENV.172.070	314	USCG Bridge Permit Issued	5/18/2026	8/15/2026																			
ENV.172.071	315	USCG Permit Duration	8/16/2026	8/15/2027																			
ENV.172.072	316	USCG Permit Expired	8/15/2027	8/15/2027																			
ENV.182	317	Water Quality Certification (401)	11/24/2024	1/17/2027									◆ Water Quality Certification (401)										
ENV.182.005	318	Prepare Draft WQC	11/24/2024	12/23/2024																			
ENV.182.010	319	Submit Draft WQC Application	4/15/2025	4/15/2025									◆ Submit Draft WQC Application										
ENV.182.015	320	Review Draft WQC	4/16/2025	5/15/2025																			
ENV.182.020	321	WQC Comments to PM/DE	5/15/2025	5/15/2025									◆ WQC Comments to PM/DE										
ENV.182.021	322	Prepare Final WQC	5/16/2025	6/14/2025																			
ENV.182.022	323	Submit Final WQC	6/14/2025	6/14/2025									◆ Submit Final WQC										

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
ENV.182.023	324	Review Final WQC	6/15/2025	7/14/2025																			
ENV.182.021.1	325	Prepare Final WQC Rev 1	7/15/2025	7/17/2025																			
ENV.182.022.1	326	Submit Final WQC Rev 1	7/17/2025	7/17/2025																			
ENV.182.023.1	327	Review Final WQC Rev 1	7/18/2025	7/19/2025																			
ENV.182.030	328	WQC Permit Filed	7/19/2025	7/19/2025																			
ENV.182.040	329	WQC Permit Issued	10/20/2025	1/17/2026																			
ENV.182.041	330	401 (WQC) Permit Duration	1/18/2026	1/17/2027																			
ENV.182.042	331	401 (WQC) Permit Expired	1/17/2027	1/17/2027																			
ENV.177	332	WPA (RDA/Notice of Intent)	11/24/2024	10/1/2026																			
ENV.177.010	333	Perform Field Work and Prepare Draft Application	11/24/2024	12/23/2024																			
ENV.177.020	334	Submit Draft WPA (RDA/NOI)	4/15/2025	4/15/2025																			
ENV.177.021	335	Review Draft WPA (RDA/NOI)	4/16/2025	5/15/2025																			
ENV.177.022	336	WPA Draft Comments to PM/DE	5/15/2025	5/15/2025																			
ENV.177.030	337	Prepare Final WPA (RDA/NOI)	5/16/2025	5/30/2025																			
ENV.177.040	338	Submit Final WPA (RDA/NOI)	5/30/2025	5/30/2025																			
ENV.177.050	339	Review Final WPA (RDA/NOI)	5/31/2025	6/29/2025																			
ENV.177.051	340	WPA Final Comments to PM/DE	6/29/2025	6/29/2025																			
ENV.177.060	341	WPA Permit Filed	6/30/2025	7/4/2025																			
ENV.177.070	342	Municipality Review WPA (RDA/NOI)	7/5/2025	9/2/2025																			
ENV.177.080	343	Issue Det of Applicability or Order of Conditions	9/3/2025	10/1/2025																			
ENV.177.090	344	WPA Variance Issued (if applicable)	9/2/2025	9/2/2025																			
ENV.177.091	345	WPA Permit Duration	10/2/2025	10/1/2026																			
ENV.177.092	346	WPA Permit Expired	10/1/2026	10/1/2026																			
ENV.170	347	USACE - 404 Permit - ACOE MGP	11/24/2024	5/17/2027																			
ENV.170.005	348	Prepare 404 Permit	11/24/2024	12/23/2024																			
ENV.170.010	349	Submit Draft 404 Permit Application	12/23/2024	12/23/2024																			
ENV.170.015	350	Review Draft 404 Permit Application	12/24/2024	2/21/2025																			
ENV.170.020	351	404 Draft Permit Comments to PM/DE	2/21/2025	2/21/2025																			
ENV.170.021	352	Submit Final 404 Permit Application	2/24/2025	2/28/2025																			
ENV.170.022	353	Review Final 404 Permit Application	3/1/2025	3/30/2025																			

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
ENV.170.023	354	Final 404 Comments to PM/DE	3/30/2025	3/30/2025									◆ Final 404 Comments to PM/DE										
ENV.170.030	355	404 Permit Filed	3/31/2025	4/4/2025																			
ENV.170.040	356	404 Permit Issued	1/18/2026	5/17/2026																			
ENV.170.041	357	404 Permit Duration	5/18/2026	5/17/2027																			
ENV.170.042	358	404 Permit Expired	5/17/2027	5/17/2027																			
ENV.181	359	Chapter 91	11/24/2024	5/22/2027									↔ Chapter 91										
ENV.181.005	360	Prepare Minor Mod	11/24/2024	12/23/2024									■										
ENV.181.010	361	Submit Draft Chapter 91 Application	2/15/2025	4/15/2025										■									
ENV.181.011	362	Review Draft Chapter 91	4/16/2025	5/15/2025										■									
ENV.181.012	363	Comments to PE/DE Chapter 91	10/20/2025	10/24/2025																			
ENV.181.013	364	Submit Final Chapter 91 Application	10/24/2025	10/24/2025																			
ENV.181.014	365	Review Final Chapter 91 Application	10/25/2025	11/23/2025																			
ENV.181.020	366	Final Comments to PE/DE Chapter 91	11/23/2025	11/23/2025																			
ENV.181.030	367	Chapter 91 Permit Filed	11/23/2025	11/23/2025																			
ENV.181.031	368	Minor Mod Reviewed	12/24/2024	1/22/2025									■										
ENV.181.040	369	Minor Mod Issued for Chapter 91	11/23/2025	11/23/2025																			
ENV.181.041	370	Chapter 91 License Reviewed	11/24/2025	5/22/2026																			
ENV.181.050	371	Chapter 91 License Issued (If required)	5/22/2026	5/22/2026																			
ENV.181.060	372	Chapter 91 License Recorded	5/22/2026	5/22/2026																			
ENV.181.061	373	Chapter 91 License Permit Duration	5/23/2026	5/22/2027																			
ENV.181.062	374	Chapter 91 Permit Expired	5/22/2027	5/22/2027																			
ENV.186	375	Watershed Protection Act (WsPA)	9/3/2025	12/7/2025																			
ENV.186.010	376	Prepare Watershed Protection Application	9/3/2025	10/2/2025																			
ENV.186.011	377	Submit WsPA	10/2/2025	10/2/2025																			
ENV.186.015	378	Review WsPA	10/3/2025	11/1/2025																			
ENV.186.020	379	Watershed Protection Comments to PM/DE	11/1/2025	11/1/2025																			
ENV.186.030	380	Watershed Protection Permit Filed	11/3/2025	11/7/2025																			
ENV.186.040	381	Watershed Protection Permit Issued by DCR	11/8/2025	12/7/2025																			
ENV.183	382	Coastal Zone Management	11/24/2024	3/31/2025																			
ENV.183.010	383	Coordination Letter to CZM	11/24/2024	12/23/2024									■										

Task

Milestone

■

◆

Summary

Critical Path

↔

Path Successor Normal Task

Path Successor Summary Task

■

■

Path Successor Milestone Task

◆

Massachusetts Department of Transportation

<MassDOT Project Info Number> <Short Project Description - City Names>

BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
ENV.183.020	384	CZM Review through MEPA	12/24/2024	1/22/2025																			
ENV.183.030	385	CZM Review through 404	12/24/2024	1/22/2025																			
ENV.183.040	386	Draft CZM Invidual Federal Consistency Revi	12/24/2024	12/24/2024																			
ENV.183.050	387	Comments to PE/DE for CZM	12/25/2024	12/31/2024																			
ENV.183.060	388	CZM Individual Federal Consistencency Review Letter Filed	1/1/2025	1/30/2025																			
ENV.183.061	389	CZM Letter Reviewed	1/31/2025	3/31/2025																			
ENV.183.070	390	CZM Concurrence Issued	3/31/2025	3/31/2025																			
ENV.184	391	Wildlife/Rare Species Assessment	11/24/2024	2/24/2025																			
ENV.184.010	392	Perform Wildlife Assessment	11/24/2024	1/22/2025																			
ENV.184.020	393	Submit Wildlife Assessment	1/22/2025	1/22/2025																			
ENV.184.030	394	Review Wildlife Assessment	1/23/2025	2/21/2025																			
ENV.184.040	395	Comments to PE/DE Wildlife Assessment	2/24/2025	2/24/2025																			
ENV.185	396	Essential Fish Habitat Assessment	11/24/2024	3/27/2025																			
ENV.185.010	397	Prepare Fish Assessment	11/24/2024	12/23/2024																			
ENV.185.020	398	Submit Fish Assessment	2/24/2025	2/24/2025																			
ENV.185.030	399	Review Fish Assessment	2/25/2025	3/26/2025																			
ENV.185.040	400	Comments to PE/DE Fish Assessment	3/27/2025	3/27/2025																			
ENV.189	401	MESA (MA Endangered Species Act)	4/16/2025	11/18/2026																			
ENV.189.010	402	Prepare MESA	4/16/2025	5/15/2025																			
ENV.189.020	403	Submit MESA	5/15/2025	5/15/2025																			
ENV.189.030	404	Review MESA type	5/16/2025	6/14/2025																			
ENV.189.040	405	Comments to PE/DE MESA	6/14/2025	6/14/2025																			
ENV.189.045	406	No Take or Conditional No Take	6/16/2025	7/3/2025																			
ENV.189.050	407	Conservation and Management Permit	10/20/2025	11/18/2025																			
ENV.189.051	408	MESA Permit Duration	11/19/2025	11/18/2026																			
ENV.189.052	409	MESA Permit Expired	11/18/2026	11/18/2026																			
ENV.154	410	Hazardous Materials	11/24/2024	3/23/2025																			
ENV.154.010	411	Complete Env. Assessment / Initial Inclusion of Spec. Prov. Items	11/24/2024	1/22/2025																			
ENV.154.020	412	Submit for Hazmat Review	1/22/2025	1/22/2025																			

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
ENV.154.030	413	Hazmat Review / Inclusion of SP Items	1/23/2025	2/21/2025																			
ENV.154.040	414	Edits / Approval	2/21/2025	2/21/2025																			
ENV.154.050	415	Perform pre-demo survey and issuing report	2/22/2025	3/23/2025																			
ROW	416	Right of Way	12/9/2023	12/11/2025																			
ROW.501	417	Preliminary ROW Plans	12/9/2023	10/23/2024																			
ROW.501.010	418	Prepare 25% ROW Plans	12/9/2023	2/6/2024																			
ROW.501.020	419	Submit 25% ROW Plans	2/6/2024	2/6/2024																			
ROW.501.030	420	Review 25% ROW Plans	7/26/2024	8/24/2024																			
ROW.501.010.1	421	Prepare 25% ROW Plans Rev1	8/25/2024	9/23/2024																			
ROW.501.020.1	422	Submit 25% ROW Plans Rev1	9/23/2024	9/23/2024																			
ROW.501.030.1	423	Review 25% ROW Plans Rev1	9/24/2024	10/23/2024																			
ROW.510	424	75% Right of Way Municipal	2/15/2025	4/17/2025																			
ROW.510.010	425	Prepare 75% ROW Plans Muni	2/15/2025	3/16/2025																			
ROW.510.020	426	Submit 75% ROW Plans Muni	3/17/2025	3/17/2025																			
ROW.510.030	427	Review 75% ROW Plans Muni	3/18/2025	4/16/2025																			
ROW.510.040	428	Send 75% ROW Comments to DE	4/17/2025	4/17/2025																			
ROW.510.050	429	Resubmission Required	4/17/2025	4/17/2025																			
ROW.510.060	430	Approve 75% ROW Plans for Acquisition	4/17/2025	4/17/2025																			
ROW.512	431	100% Right of Way Municipal	4/18/2025	6/19/2025																			
ROW.512.010	432	Prepare 100% ROW Plans Muni	4/18/2025	5/17/2025																			
ROW.512.020	433	Submit 100% ROW Plans Muni	5/19/2025	5/19/2025																			
ROW.512.030	434	Review 100% ROW Plans Muni	5/20/2025	6/18/2025																			
ROW.512.040	435	Send 100% ROW Commentws to DE	6/19/2025	6/19/2025																			
ROW.512.050	436	100% ROW Resubmission Required	6/19/2025	6/19/2025																			
ROW.512.060	437	Approve 100% ROW Plans for Acquisition	6/19/2025	6/19/2025																			
ROW.502	438	Acquisition Process - 100% through PS&E	7/26/2024	12/11/2025																			
ROW.502.02	439	Municipal ROW Acquisition Process	7/26/2024	12/11/2025																			
ROW.502.02.010	440	Perform Title Exams (All TPI)	7/26/2024	3/31/2025																			
ROW.502.02.020	441	Hold Town Meeting (Verify Warrant Deadlir	10/24/2024	10/24/2024																			
ROW.502.02.030	442	Contact Property Owners	7/26/2024	8/14/2024																			

Task

Milestone

◆

Summary

Critical Path

Path Successor Normal Task

Path Successor Summary Task

Path Successor Milestone Task

◆

Massachusetts Department of Transportation
<MassDOT Project Info Number> <Short Project Description - City Names>
BL PDS Schedule Grouped by Area of Work



WBS	ID	Task Name	Start	Finish	2023				2024				2025				2026				2027		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
ROW.502.02.040	443	Perform Appraisals (All TPI)	4/18/2025	8/15/2025																			
ROW.502.02.050	444	Prepare Draft Layout Taking Plans & Instru	3/18/2025	4/1/2025																			
ROW.502.02.060	445	Submit Draft Layout TPIs	4/1/2025	4/1/2025																			
ROW.502.02.070	446	Review Draft Layout TPIs	4/2/2025	5/1/2025																			
ROW.502.02.080	447	Approve Layout Taking Plans	5/2/2025	6/15/2025																			
ROW.502.02.090	448	Offer & Negotiations	8/16/2025	9/24/2025																			
ROW.502.02.100	449	Municipal Approval, Record & File	9/25/2025	10/14/2025																			
ROW.502.02.110	450	Submit Community Compliance Package	10/15/2025	10/21/2025																			
ROW.502.02.120	451	Review Community Compliance Package	10/22/2025	10/28/2025																			
ROW.502.02.130	452	Pay Award of Damages	10/29/2025	11/27/2025																			
ROW.502.02.140	453	Issue ROW Certificate	11/28/2025	12/11/2025																			
ROW.502.03	454	Article 97 Proceedings	6/19/2025	6/19/2025																			
ROW.502.03.010	455	Article 97 Proceedings	6/19/2025	6/19/2025																			

Submit Draft Layout TPIs

Article 97 Proceedings

Article 97 Proceedings

Task

Summary

Path Successor Normal Task

Path Successor Milestone Task

Milestone

Critical Path

Path Successor Summary Task