

## **FY18 Q2 MBTA Capital Program Update**

**Capital Program Committee** 

Data through 1/31/18




### Major capital program goals for FY18

- 1) Execute approved FY18-FY22 Capital Investment Plan (CIP)
  - a) Invest \$942M total on the capital program in FY18, including \$795M on state of good repair projects
  - b) Award over \$450M in new state of good repair construction contracts to ensure project pipeline that will drive future spend
- 2) Improve project controls, reporting, and processes and implement enterprise-wide project management system (e-Builder)
- 3) Lead the development of a FY19-23 Capital Investment Plan that helps advance the MBTA's strategic priorities and achieve meaningful outcomes for customers



### FY18 Total Capital Spending -- \$942M programmed in CIP


MBTA Capital Spending (Actuals)



Note: Numbers may not sum due to rounding.



### **FY18 Spend by CIP Program**



Note: Numbers may not sum due to rounding.




# Top 20 Capital Projects (by FY18 YTD Spend) comprise ~66% of FY18 spend to date

Project Name	FY18 YTD Spend (\$M)
Commuter Rail Positive Train Control	\$37.0
Green Line Extension	36.0
New Flyer 325 Bus Procurement	32.5
Red Line / Orange Line Infrastructure Improvements	21.3
Facility On-Call	12.7
Beverly Drawbridge Rehab	12.5
Kawasaki Coaches Overhaul	12.0
Red / Orange Line Vehicles	8.7
PRIIA-212 Amtrak Baseline Capital Charges	8.3
Green Line New Type 9 Vehicle	7.8
Green Line #7 Car Midlife Overhaul	6.5
Elevator Program	6.2
Red Line Vehicle Procurement (Replace No.3 Cars)	4.8
Overhaul of Neoplan 60' DMA Buses	4.6
Quincy High Speed Catamaran	3.9
NNEPRA- Haverhill Line Improvements	3.5
Wollaston Station / Quincy Center Garage Demolition	3.5
Mini-Rehab to Restore Locos and Coaches	3.4
Commuter Rail - Systemwide Tree Removal	3.2
Green Line Rail Grinding	2.8
Top 20 Project Total	\$231.2M
All Other	\$121.2M
Grand Total	\$352.4M



### **FY18 SGR Construction Contract Awards**

Dollar Value of Contracts (\$M)





### Introduction – what has been accomplished so far?

- An enterprise controls gap report was issued in the spring of 2017 which identified a need for an enterprise project management information system (PMIS)
- MBTA evaluated several commercially available software solutions and selected e-Builder
- Procurement activity:
  - Purchased e-Builder unlimited site license in September, 2017
  - Accenture and e-Builder professional services engaged in December 2017 to begin enterprise-wide e-Builder implementation
- Integrated new MBTA resources into e-Builder implementation team
- Discovery sessions were held with e-Builder in December, 2017
- Design Sessions were held with e-Builder the weeks of 1/19 and 1/26
- Projects currently using e-Builder include:
  - Fitchburg Line / Wachusett Extension
  - Red / Orange Line Infrastructure Program
  - Green Line Extension
  - Positive Train Control
  - PMIS Implementation



### High level project roadmap for accelerated implementation:



#### 3 Implementation Streams:


- Data Migration
- Integration
- Process



# Appendix




### Spend by Funding Source – FY18 YTD Spend vs. CIP





### **eBuilder Implementation Organization**



\*Denotes outside firm



### e-Builder training:

### Training delivered to date:

- ➤ All members of Capital Program Oversight have received introductory training (28 staff members)
- Scheduled training sessions for steering committee members (7 of the 11 SC members have received training)
- GLX delivers daily e-Builder training that we will continue to leverage

### • Future training:

- As new functionality comes online the initial training will be conducted by e-Builder
- Subsequent training done by certified e-Builder trainers (who are MBTA resources) with e-Builder support
- Any additional training will be conducted solely by MBTA resources
- MBTA trainers will also be available for 1 on 1 sessions with users



### **Design Sessions and Cross Organizational Participation**

	MBTA Participants Required							Outside Participants	
Agenda Item	СРО	Capital Del.	Major Projects	Vehicles	Finance	E&M	ΙΤ	e- Builder	Accen- ture
Project Details	Carl Jacobson Josh Sans	Jamie Jackson James Conley Linda Hager Roy Mojahed	GLX, PTC, R/O Line	Bill Wolfgang or delegate	Joe Connolly or delegate	Aaron Whittemore	Stephanie Shaughnessy	e-Builder team	Accenture team
Roles	CJ, JS Steve Bullock John Thornton	JJ, JC, LH, RM	GLX, PTC, R/O Line	Bill Wolfgang or delegate	Joe Connolly or delegate	Aaron Whittemore	Stephanie Shaughnessy	e-Builder team	Accenture team
Permissions	CJ, JS, SB, JT	JJ, JC, LH, RM	GLX, PTC, R/O Line	Bill Wolfgang or delegate	Joe Connolly or delegate	Aaron Whittemore	Stephanie Shaughnessy	e-Builder team	Accenture team
Document Structure	CJ, JS, JT	JJ, JC, LH, RM	GLX, PTC, R/O Line	Bill Wolfgang or delegate	Joe Connolly or delegate	Aaron Whittemore	Stephanie Shaughnessy	e-Builder team	Accenture team
Project Creation	Karen Yu Eric Waaramaa SB	JJ, JC, LH, RM	GLX, PTC, R/O Line	Bill Wolfgang or delegate	Joe Connolly or delegate	Aaron Whittemore	Stephanie Shaughnessy	e-Builder team	Accenture team
Cost Code Structure	EW, JT, SB Jennifer Swartz	JJ, JC, LH, RM	GLX, PTC, R/O Line	Bill Wolfgang or delegate	Traci Bateman	Aaron Whittemore	Stephanie Shaughnessy	e-Builder team	Accenture team
Data Migration Plan	EW, JT	JJ, JC, LH, RM	GLX, PTC, R/O Line	Bill Wolfgang or delegate	Joe Connolly or delegate	Aaron Whittemore	Stephanie Shaughnessy	e-Builder team	Accenture team

Draft for Discussion & Policy Purposes Only