



GREEN LINE EXTENSION PROJECT



massDOT
Massachusetts Department of Transportation



May 8, 2017 Joint Meeting
MassDOT Board and
MBTA Fiscal & Management Control Board

GLX Program Update

- Schedule Update
- Design Build Procurement Update
- PMCM Procurement

Project Schedule Highlights

-DRAFT-

- | | | |
|-----|--|----------------------------|
| 1. | Federal Transit Administration (FTA) Risk Refresh | 1/25/17 -1/26/17 (Actual) |
| 2. | Issue Draft Request for Proposals for DB Shortlist | 3/15/17 (Actual) |
| 3. | Hold One-on-Ones | 3/28/17 – 5/10/17 (Actual) |
| 4. | Issue Final RFP | 5/23/17 |
| 5. | Alternative Technical Concept (ATC) Process | 5/30/17 – 8/9/17 |
| 6. | FTA Finance Plan Submission | 5/31/17 |
| 7. | Design Build Proposals Due | 9/28/17 |
| 8. | Bid Opening/Select Design Build Entity | 11/28/17 |
| 9. | Notice to Proceed to Design Build Entity | 2/9/18 |
| 10. | Project Completion | 12/10/21 |



GLX Design Build Procurement

- Draft RFP issued to shortlisted Design Build teams on March 15, 2017
- 3 Rounds of One-on-One meetings have occurred to date with the 3 shortlisted Design-Build Teams
- Alternative Technical Concept process commences May 31, 2017
- DBE Networking session scheduled for May 18, 2017 (second event scheduled for August 2017)
- **Final RFP scheduled for issuance May 23, 2017**

GLX PMCM Procurement

- Program Management / Construction Management procurement process commenced December 2016
- RFP responses were submitted on March 30, 2017
- Evaluation Process completed April 19, 2017 selecting CH2M Hill as the GLX PMCM firm
- Services to include
 - Project Controls
 - Construction Management
 - Quality Oversight
 - Safety Oversight
 - IT Support / e-Builder
 - Environmental Management
 - Testing & Commissioning
 - Risk Management
 - Program Support



GREEN LINE EXTENSION PROJECT



massDOT
Massachusetts Department of Transportation

