





Agenda

Welcome & Introduction

➤ Terry McCarthy, GLX – MBTA

Construction Update

➤ Randy McSherry, GLXC Construction Manager





Lechmere Bus Diversion Update

East Cambridge Upcoming Events

- GLX East Cambridge Planning Team, January 8, 7:00 PM
- General Public Meeting, targeting March 4

Ongoing Coordination

 MassDOT, Cities of Boston and Cambridge, MBTA Bus Operations

Inbound Bus Diversion

Lechmere, Science Park, North Station

Outbound Bus Diversion

North Station, Science Park, Lechmere











Broadway Bridge Update

Broadway Bridge steel span fabrication is underway









MBTA Update





GLX-C Construction Update







Key construction activities Winter 2020

- Relocate Commuter Rail Track to final position on eastern side of alignment
- Prior to track relocation we must:
 - Complete drainage work including north of Broadway at Granville
 - Complete noise & retaining wall construction with panel placement at a later date
- Vehicle Maintenance Facility
 - Foundation, underground utilities, and retaining wall construction
- Lechmere area/Boston Engine Terminal
 - Steel in place throughout & deck construction
 - Continue construction of new Lechmere station







Commuter Rail Track Shift

Section 1 – near Tufts University









Commuter Rail Track Shift

Section 2 – Washington St. to Sycamore St.

- Preparations for track shift continue throughout this bridge span
- Stormwater line placement near Central complete!











Commuter Rail Track Shift

Section 3 – Sycamore St. to Harvard St.

 Drainage, wall & Broadway Bridge foundation construction continues along this stretch of the project











Union Square Station Area

- Foundation construction continues for future Union Square Station
- Retaining wall construction behind Target









Lechmere Area

- Foundation drilling continues between BET area and Water St.
- Actively pouring concrete columns and pier caps for viaduct and Community Path
- Steel placement across East St. begins this week. Day & night operations.
 Temporary road closures for two weeks.









Boston Engine Terminal Area

 The work zone adjacent to Brickbottom Condominiums continues to be very active









Boston Engine Terminal Area









Vehicle Maintenance Facility

- Retaining wall work and drainage installation continues
- Foundation work on VMF and Transportation Building underway
- Consigli mobilized in area
- Drainage work at night to begin soon near UPS distribution center on 3rd Ave.







Outreach

GLX Hotline and Response to Comments/Requests

- 990 Inquiries thru Hotline, e-mail or direct contact with outreach staff (as of Dec)
- 918 actions closed out
- Lechmere Station closing outreach major communications campaign in early 2020







Outreach

GLX Community Connection Team

- Holiday Season Fundraiser we teamed up with Medford PD
- Collected \$1,095 in gift cards for Portal to Hope





Portal To Hope Director Deb Fallon with Medford Police Officers





Discussion

Q & A



