


# Agenda

- 1 Welcome and Overview
- 2 Construction Progress To Date
- 3 Phase 2 Construction Overview
- 4 MBTA Shutdowns
- 5 Lombardi Street Improvements
- 6 Questions & Discussion





## **Project Team:**

#### MassDOT

- Theodore Boyle MassDOT Design-Build Project Manager
- Mauricia Yeb District 6 Assistant Construction Engineer
- Kevin Laramee District 6 Area Engineer
- Simao Monteiro District 6 Resident Engineer
- Dan Fielding Legislative Affairs

#### MBTA

- Kathryn Zazzera Deputy Director of ROW Diversion and Integration
- Rebecca Wolfson Project Manager, Transit Priority Planning

#### Design Build Team

#### **Skanska - Contractor**

- Rob Pine Project Executive
- Frank Salmon Project Manager
- Michael Scott Project Engineer

#### **CHA - Design Engineer**

- Michael Sullivan Design Project Manager
- Andrew Valcovic Highway Design Engineer


#### **Language Interpreters**

- Spanish:Claudio Ruiz
- Portuguese:
   Bertolt Candalice
- Cantonese:Terry Yin



# **Project Overview**

- Address Structural Deficiencies
  - Replace both bridge superstructures with new, code compliant and low-maintenance bridges
- Address Multimodal Accessibility
  - Maintain general purpose travel lanes on each bridge
  - Provide separate bicycle accommodations
  - Improve sidewalks
  - Maintain the existing bus lane on Maffa Way
  - Add new bus lane on Mystic Ave
  - Bicycle and Bus Transit Improvements on Lombardi Street
- Integrate with Future Projects
  - Rutherford Avenue improvements
  - Private developments
  - Assembly Square completion





# **How is Construction Progressing?**

March

2024

Final Issued for Construction Plans Completed

**April** 

2024

Phase I Construction Begins

**January** 

2025

Phase I Construction Complete/Start of Phase II Construction **February** 

2025

Public Information Meeting

Winter

2026

**Construction Complete** 



# **Ongoing Public Outreach**

- Public Information Meetings
- Flyers in multiple languages distributed to local residences for Phase II detours
- Notice provided to local community organizations
- Meetings with local residents
- Notice posted on the project website
- E-blasts of important milestones
- Notice printed in the following newspapers:
  - El Mundo
  - The Brazilian Times
  - The Somerville Times
  - The Charlestown Patriot Bridge
  - Sampan









# Construction Progress To Date


# **Phase I Construction – Demolition**









# Phase I Construction – Substructure Repairs








## Phase I Construction – Steel Erection





# Phase I Construction - Deck Construction







# Phase I Construction – Complete January 2025










# Phase II Construction Overview

#### **Phase 2 Construction**



#### Approach:


- Replace south side of Maffa Way Bridge
- Replace north side of Mystic Ave Bridge
- Maintain 2 lanes of vehicular traffic and bike/pedestrian accommodations on each bridge
- Will also include Lombardi Improvements

#### Schedule:


- Winter 2025 Phase 2 construction begins
- May 2025 Orange Line Shutdown #2 (9-day outage of MBTA Orange Line)
- Winter 2026 Phase 2 construction complete



#### Maffa Way Bridge Original Condition (Between Caldwell Street and Sullivan Square T Station)




#### Maffa Way Bridge Phase 2 – Implemented Winter 2025






#### **Mystic Ave Bridge Original Condition**

(Between Dorrance Street and Assembly Square Drive)



#### **Mystic Ave Bridge Phase 2 – Implemented Winter 2025**



1' Shoulder



# **Ongoing Construction Mitigation**

- Standard work hours w/ limited exceptions for certain activities
- Traffic Mitigation
- Additional Neighborhood Signage
- Noise Mitigation
- Dust Mitigation
- Pest Control
- Incentives/Disincentives to ensure compliance with contract timelines









# MBTA Shutdowns

### Coordination with MBTA Orange Line & Commuter Rail

- MassDOT and MBTA are coordinating to ensure efficiency across projects to limit service interruptions.
- Commuter Rail Line and Orange Line shutdown March 7<sup>th</sup> 8:30 PM through March 9<sup>th</sup>.
  - Shuttle buses will be provided
- Nine-day shutdown of Orange Line beginning May 9<sup>th</sup> 8:30 PM through May 18<sup>th</sup>.
  - Shuttle buses will be provided






### Schedule of Orange Line & Commuter Rail Shutdowns

- March 8 March 9 Outage of MBTA Orange Line and MBTA Commuter Rail
  - Orange line Bus Limits: Oak Grove North Station.
    - Note: Early access to begin at 8:30 PM on March 7 until end of service.
  - Commuter Rail Bus Limits:
    - Haverhill Line: Oak Grove Malden Center North Station
    - Newburyport/Rockport Line: Swampscott North Station.
    - Lowell Line: Anderson/Woburn North Station
- May 10 May 18 Outage of MBTA Orange Line
  - Note: Early access to begin at 8:30 PM on May 9 until end of service
  - Orange Line Bus Limits: Oak Grove North Station
- Shuttle buses will be provided for passengers during MBTA service outages
- The Maffa Way/Mystic Avenue project team will perform work 24 hours a day during MBTA service outages
- For more information about MBTA service alerts and information, visit http://www.mbta.com/alerts







# Lombardi Street Improvements











# Lombardi Street Design


- + Two-way separated bike lane
- + Southbound Bus Only Lane
- Remove existing center medians
- Remove 1 Northbound Vehicle Lane
- Retain existing sidewalk on east side
- Traffic signal modifications to maintain traffic flow through the area



# **Lombardi Street Existing Conditions**




### Lombardi Street Proposed Design




# **Broadway & Maffa Way**

- + New Eastbound Bus & Bicycle Only Lane between Lombardi Street and Caldwell Street
- + Provide Separated Bicycle Lane between Caldwell Street and Sullivan Square MBTA Station







# New Pedestrian & Bicycle Crossing

- + Separated Two-way Bike crossing and Pedestrian crossing
  - Connect Sullivan Square MBTA
     Station to Mystic Avenue
- New traffic signal on Main Street to provide for safe crossing across 3 lanes of traffic






# How will we keep you informed?

#### **Continued Public Outreach**

- Eblasts and website updates to be provided ahead of construction activities
- MBTA service alerts and information, visit http://www.mbta.com/alerts





#### How to reach us?

Submit comments or questions to

MassDOTMaffaMystic@dot.state.ma.us

Project hotline

781 999-0261

Hotline is answered Monday through Friday between the hours of 7:00am and 4:00pm

All calls received after hours will be returned the next business day.

• Visit the project website to learn more about the project or register to receive project email updates









# Questions and discussion

