



**Fenton Judicial Center
Lawrence, MA**

HVAC SYSTEM EVALUATIONS COVID-19

Office of Court Management
September 18, 2024

Section 1

Existing Conditions & Site Observations

Tighe & Bond visited the Fenton Judicial Center in Lawrence, MA on February 4, 2021. While on site we inspected the air handling equipment located in the mechanical rooms and toured the facility to determine if the spaces generally matched usages noted on the architectural plans.

Site Visit Attendees:

- *Office of Court Management:*
 - Greg McMahan, Regional Facilities Manager
 - Rick Croswell, Courthouse Facilities Staff
 - Jose Aylan, Courthouse Facilities Staff
- *Tighe & Bond:*
 - Sean Pringle, PE, Mechanical Engineer
 - Tim Bill, Staff Mechanical Engineer

1.1 Existing Ventilation System

The Fenton Judicial Center was constructed in 1998 and is approximately 156,000 square feet in size. Six variable air volume (VAV) air handling units (AHU) provide ventilation air to the building. Each unit contains a supply fan, chilled water cooling coils, hot water heating coils, and a single stage 12" MERV 14 filter. Five dedicated return fans serve AHU's 1-5. All six units serve the building through a common supply and return duct system. AHU's 1-5 operate with variable airflow and approximately 25% outdoor air. AHU-6 operates with constant airflow and is a 100 percent outdoor air unit. Supply air is distributed to each zone via VAV boxes. The AHU's are from the original building construction in 1997 and are generally in good condition.

According to staff, AHU-1 cannot be shut off when the other units are running, or the fan will spin backwards, and air will enter the unit from the supply duct. This may indicate a stuck smoke damper in the supply ductwork, allowing airflow back through the unit while the unit. Half of the outdoor air damper on AHU-2 was closed at the time of the visit. The pneumatic actuator pressure was significantly lower than the other actuators, possibly indicating a leak or control issue. In all of the units, it appeared that the original filter differential pressure transducers had been removed and left on the floor of the unit to accommodate the 12" filters. The AHU's were originally designed to use a 2" prefilter and 10" final filter.

Approximately 10,000 CFM of the AHU-6 supply air is sent to the common supply air system. The remaining 15,000 CFM is routed through a booster fan (BF-1) with a hot water and electric reheat coil. The supply air from this is distributed throughout the building as "enrichment air" through pneumatically operated dampers. According to staff, the electric reheat coil is disconnected and no longer operates.

The main AHU supply air system serves a combination of traditional VAV boxes as well as fan powered VAV boxes. Many of the traditional VAV boxes have a minimum airflow of 0 CFM per the design drawings. While some have enrichment air circuits that provide the minimum required outdoor air to each zone, many do not. Code requires that ventilation

be continuous during occupied periods. In these spaces, the code required ventilation is not being provided when the airflow is zero or very low.

Of the ten toilet and holding cell exhaust fans, six were not operating at the time of the visit (EF's-8, 9, 12, 13, 14, and 16). In most of these, the motors were spinning but the belts had failed. According to staff, these are checked twice a year and were all repaired in the fall. Given the number that had failed, this may indicate that belt tensioning and alignment procedures are not adequate, or the that bearings are worn and impeding proper tensioning and alignment.

In the lock-up area, supply air from the AHU's is delivered to the corridors and into each cell. Air is exhausted from each cell via several exhaust fans.

An eight million BTU/h hot water boiler plant provides hot water to air handlers, radiation, and VAV reheat coils. A pair of 250 ton, water cooled chiller located in the mechanical room provides chilled water to all air handlers.

While onsite, we observed a basement storage room that had been converted to a break room. This area did not have any means of ventilation.

Table 1 summarizes the air handling units' designed airflow rates, the MERV rating of the installed filters, and the condition.

TABLE 1
Existing Air Handling Units

Unit	Original Design Airflow (CFM)	Original Design Min. O.A. (CFM)	Filters	Condition
AHU-1	28,120	7,500	12" MERV 14	Good
AHU-2	28,120	7,500	12" MERV 14	Good
AHU-3	28,120	7,500	12" MERV 14	Good
AHU-4	28,120	7,500	12" MERV 14	Good
AHU-5	28,120	7,500	12" MERV 14	Good
AHU-6	25,000	25,000	12" MERV 14	Good



Photo 1 – Representative Air Handler

1.2 Existing Control System

The existing control system is a relatively sophisticated electronic BMS system with electronic sensors in AHU's and other major equipment, and pneumatic actuators. The fan powered VAV boxes utilize pneumatic actuators with electronic controls and are visible from the BMS central controller. The traditional VAV boxes and associated thermostats and perimeter heating devices are fully pneumatic, with no electronic controls or visibility from the BMS. While fairly sophisticated and capable, both the BMS system and the pneumatic controls are obsolete. There is currently a project in the design phase to replace all pneumatic systems with electronic controls and update the BMS system.

The existing pneumatic controls for the "enrichment air" dampers attached to the VAV systems function as a rudimentary occupancy detection / demand controlled ventilation (DCV) system and prevent overcooling. The enrichment air dampers will close if the space temperature falls more than three degrees below the setpoint, which will generally happen when the space is unoccupied or very lightly occupied. At all other times, the enrichment air dampers are open.

Section 2

Recommendations

Below is a list of recommendations that we propose for the Fenton Judicial Center. Please refer to the "Master Recommendation List" for further explanation and requirements of the stated recommendations.

As noted in section 1, the basement break room is unventilated. Building areas without adequate ventilation and filtration significantly increase the risk of spreading viruses like COVID-19, especially areas with high occupant density and where people occupy the same space for relatively long periods of time. Consider significantly reducing occupancy or relocating occupants to other areas with adequate ventilation.

2.1 Filtration Efficiency Recommendations

The filters in the AHU's were recently upgraded with single stage 12" MERV 14 filters. It is likely that the existing equipment can accommodate the static pressure drop of the new filters. The use of MERV 14 filtration meets the ASHRAE recommendations for filtration during the pandemic. We recommend maintaining the current level of filtration. However, we recommend that a testing and balancing Contractor test and document the airflow and static pressure profile of all RTU's, as outlined in recommendation RF-1 in the Overview of Recommendations document.

RF-3: *Install a differential pressure sensor with a display across the filter bank.*

The existing differential pressure sensors that have been disconnected should be reinstalled. If they no longer fit the new 12" deep filters, they should be modified to fit if possible, or replaced.

2.2 Testing & Balancing Recommendations

The air handling units are approximately 23 years old and it is unknown to Tighe & Bond when the last time the units were tested and balanced. Also, the code requirements to determine the outside air flow rates that were used to design the original system may be different than the 2015 International Mechanical Code (IMC) and current ASHRAE Standard 62.1 requirements.

We recommend the following testing and balancing measures be implemented:

RTB-1: *Test and balance air handling unit supply air and minimum outside air flow rates.*

We recommend testing and balancing the outdoor air flow rates for all air handling units to the recommended minimum O.A. rates listed in Table 2.

TABLE 2

Recommended Air Handler O.A. Flow Rates

Unit	Original Supply Airflow (CFM)	Original Design Min. O.A. (CFM)	Current Code Min. O.A. Requirements (CFM)	Recommended Minimum O.A. (CFM)
AHU-1	28,120	7,500	1,300	7,500
AHU-2	28,120	7,500	1,300	7,500
AHU-3	28,120	7,500	1,300	7,500
AHU-4	28,120	7,500	1,300	7,500
AHU-5	28,120	7,500	1,300	7,500
AHU-6	25,000	25,000	25,000	25,000

Note: Although the ASHRAE Position Document on Infectious Aerosols recommends using the latest published standards and codes as a baseline for minimum ventilation, the mechanical code in effect at the time the HVAC systems were designed and constructed is what governs the required outdoor air flowrate for the HVAC equipment, if there have been no additions, renovations, alterations or changes in occupancy to the building. The 2015 International Mechanical Code does not prevent the continued use of existing systems.

The calculated outdoor air requirements below assume AHU's 1-6 are all operating simultaneously. Assuming AHU-6 operates continuously at full airflow as designed, the code required combined minimum outdoor provided by AHU's 1-5 airflow is 7,000 CFM across all operating units.

In the original design drawings, many VAV boxes indicated a minimum outdoor airflow of 0 CFM and did not have any enrichment air. To be able to calculate the O.A. requirements for each space and the system overall, the minimum ventilation rate cannot be zero. For the purposes of this calculation, where the minimum ventilation requirements were not being met with enrichment air, we assumed that VAV minimum airflows were set to 30% of the maximum airflow for most spaces and 40% for VAV's serving break rooms.

During the pandemic, we recommend maintaining the outdoor airflows at the original designed values where they exceed the code minimums calculated by Tighe & Bond. Supplying more outdoor than required by code will provide better indoor air quality.

Our ventilation air analysis discovered that while the exhaust airflow in the lockup areas appears adequate as a whole, the supply and ventilation airflow rates are inconsistent from cell to cell. We recommend reviewing and adjusting the supply air and enrichment air flows in the lockup area as part of the planned controls upgrade.

The average airflow rate per person is shown below in Table 3. These values are based on the original full design supply airflow rate and the recommended outdoor airflow rates shown in Table 2. The airflow rate per person assumes a diversity factor of 70%, meaning the maximum number of occupants assumed to be in all zones at all times equates to 70% of the code required occupancy.

TABLE 3
Average Airflow Rate per Person

	<i>All spaces</i>	<i>Courtrooms</i>	<i>Non-Courtroom Spaces</i>
Total Occupancy (People)	1,520	1,100	420
Total Supply Air (CFM/Person)	110	31	320
Outdoor Air (CFM/Person)	41	17	110

The airflow rate per person for each Courtroom and the Jury Pool Room is shown below in Table 4. These values are based on full occupancy without taking diversity into account, the original full design supply airflow rate, and the recommended outdoor airflow rate. The airflow rate per person assumes the full supply airflow is being delivered to the room. At times when the supply airflow is reduced due to the space temperature being satisfied, the airflow rate per person will also be reduced.

TABLE 4
Airflow Rate per Person (Full Occupancy)

<i>Courtroom</i>	<i>Total People</i>	<i>Total Air</i>		<i>Outdoor Air</i>	
		<i>Supply Airflow (CFM)</i>	<i>Airflow Rate (CFM/Person)</i>	<i>Outside Airflow (CFM)</i>	<i>Airflow Rate (CFM/Person)</i>
Jury Pool Room	33	2,000	61	802	24
Courtroom 1	184	6,200	34	2,777	15
Courtroom 2	86	3,040	35	1,151	13
Courtroom 3	124	5,760	46	2,741	22
Courtroom 4	159	7,070	44	3,102	20
Courtroom 5	104	3,360	32	1,436	14
Courtroom 6	70	2,680	38	1,222	17
Courtroom 7	71	2,680	38	1,222	17
Courtroom 8	103	3,240	31	1,398	14
Courtroom 9	103	3,240	31	1,398	14
Courtroom 10	108	4,920	46	2,271	21

Note: Courtroom occupant density is based on 70 people/1,000 square feet, per the 2015 International Mechanical Code.

The airflow rate per person for each Courtroom and the Jury Pool Room, based on a reduced occupancy schedule determined by the Office of Court Management, is shown below in Table 4a. The airflow rate per person assumes the full supply airflow is being delivered to the room. At times when the supply airflow is reduced due to the space temperature being satisfied, the airflow rate per person will also be reduced.

TABLE 4a

Airflow Rate per Person (Reduced Occupancy)

Courtroom	Total People	Total Air		Outdoor Air	
		Supply Airflow (CFM)	Airflow Rate (CFM/Person)	Outside Airflow (CFM)	Airflow Rate (CFM/Person)
Jury Pool Room	10	2,000	200	802	80
Courtroom 1	23	6,200	270	2,777	121
Courtroom 2	17	3,040	180	1,151	68
Courtroom 3	20	5,760	288	2,741	137
Courtroom 4	28	7,070	253	3,102	111
Courtroom 5	19	3,360	177	1,436	76
Courtroom 6	14	2,680	191	1,222	87
Courtroom 7	14	2,680	191	1,222	87
Courtroom 8	20	3,240	162	1,398	70
Courtroom 9	17	3,240	191	1,398	82
Courtroom 10	20	4,920	246	2,271	114

Note: If occupancy is further reduced, the airflow rate per person will increase, assuming full airflow is being delivered to the space.

RTB-4: *Test and balance VAV box flow rates.*

We recommend testing and balancing the existing VAV boxes to ensure each space is being supplied the proper quantity of air. As the pneumatic controls will be replaced soon, this may not be practical. However, this should be included in the commissioning of the planned control upgrades.

Note that the minimum VAV airflow for many areas was identified as zero on the design documents. As part of the controls upgrade project, non-zero minimum VAV airflows should be established. These should be established by an engineer to maintain the code required ventilation rates to all areas at the minimum VAV airflow.

RTB-5: *Test and balance all air inlets and outlets.*Spaces with airflow/temperature issues

If specific areas within the Courthouse experiences regular cooling and heating comfort complaints this may be an indication of a lack of airflow to the space. We recommend testing and balancing the air inlets and outlets serving those spaces to the designed values. Prior to rebalancing, we recommend verifying the boiler and chilled water plants are maintaining the correct supply water temperature. Incorrect supply water temperature may be contributing to the temperature control complaints instead of a lack of airflow.

Whole building

As part of the planned control systems upgrade, we recommend testing and balancing all inlets and outlets, in addition to the VAV boxes, to ensure each space is being supplied the proper quantity of air.

RTB-6: *Test and balance all air handler chilled and hot water coils.*

Testing and balancing the air handler hot and chilled water coils will help ensure the coils are receiving the proper water flow rates. Due to the age of the coils, the coils may not perform as required to properly temper the supply air. Coils become fouled over time, which degrades the performance.

2.3 Equipment Maintenance & Upgrades

We recommend the following equipment maintenance and upgrades:

RE-1: *Test existing air handling system dampers and actuators for proper operation.*

Replace dampers and actuators that are not functioning properly. A portion of the outdoor air damper on AHU-2 was closed at the time of the visit.

RE-2: *Clean air handler coils and drain pans.*

RE-4: *Inspect VAV boxes and controllers.*

VAV boxes regulate the supply air delivered to each space. At a minimum, we recommend adjusting the thermostat to cycle the damper positions and confirming the airflow varies in response to the thermostat. Consider cleaning the boxes and reheat coils and changing dirty filters in the fan powered VAV boxes. Any boxes not responding the thermostat changes should be rebalanced or replaced.

As the pneumatic controls operating the VAV's will be replaced soon, this may not be cost effective. However, this should be included in the commissioning of the planned control upgrades.

RE-5: *Confirm the existing freeze stat is working correctly on each air handling unit.*

RE-7: *Test the existing air handler control valves and actuators for proper operation.*

2.4 Control System Recommendations

We recommend the following for the control system:

RC-1: *Implement a pre- and post-occupancy flush sequence.*

RC-4: *Confirm the economizer control sequence is operational.*

RC-5: *Disable demand control ventilation sequences.*

Consider manually disabling the enrichment damper actuators and setting the dampers to be fully open. This will allow outdoor air to flow continuously through this system during occupied periods. This is a fairly involved task and may not be practical as there are approximately 200 enrichment dampers throughout the building. While this will increase ventilation airflow to spaces, this measure will also increase the risk of overcooling, potentially causing comfort issues.

As part of the controls upgrade, we recommend adding a control feature to allow the enrichment dampers to be overridden open through the BMS.

2.5 Additional Filtration and Air Cleaning

We recommend the installation of the following air cleaning devices:

RFC-1: *Install portable HEPA filters.*

If the Courthouse is to operate at a high capacity (i.e. 50% occupancy or greater), we recommend installing portable HEPA filters in high traffic areas, such as entrance lobbies. They should also be considered for Courtrooms, depending on the occupancy of the room and how much noise is generated from the filters. The noise levels will vary depending on the manufacturer.

2.6 Humidity Control

Installing duct mounted or portable humidifiers can help maintain the relative humidity levels recommended by ASHRAE. The feasibility of adding active humidification is determined by the building envelope. Buildings that were not designed to operate with active humidification can potentially be damaged due to a lack of a vapor barrier, adequate insulation, and air tightness.

Duct mounted humidifiers must be engineered, integrated into the building control system, tested, and commissioned. They are available in many configurations but require substantial maintenance and additional controls. They also run the risk of adversely affecting IAQ from growing microorganisms, or leaking water through poorly sealed ductwork damaging insulation and ceilings. Portable humidifiers are easier to install and require less maintenance, but still have the potential to damage the building envelope.

While active humidification is not recommended as a whole building solution due to high installation costs, operational costs, potential to damage the building envelope and adversely affect poor IAQ, it may be warranted as a temporary solution in some areas.

2.7 Other Recommendations

2.7.1 Repair or Replace Holding Cell and Toilet Exhaust Fans

We recommend repairing or replacing the holding cell and toilet exhaust fans that are not working or are not exhausting the proper airflow rate. It appears that many of the fans are relatively small and according to staff they have had chronic issues with belt failures. For larger fans, consider having the motors professionally aligned and bearings checked. For smaller belt driven fans, consider replacing these with equivalent direct drive ECM fans to reduce maintenance requirements.

2.7.2 Add Ventilation to Employee Break Area

Staff were using an unventilated storage area as a break room at the time of the visit. If this area will continue to be used as a break room, we recommend adding ventilation to this space. This could likely be accomplished by adding ductwork from the existing supply air distribution.

2.7.3 Fix Air Handler Smoke Damper

The staff mentioned that AHU-1 could not be turned off while the system was operating, or the fans would begin to rotate backwards. This is most likely due to the smoke damper not closing properly. The damper should be repaired to allow for this unit to be cycled off when not needed or for service. This recommendation is primarily a maintenance measure and does not directly increase the indoor air quality of the building.

2.7.4 Improve Enrichment Air Control Logic

As noted in Section 1.1, the existing pneumatic controls for the “enrichment air” dampers provide rudimentary occupancy detection / DCV system and prevent overcooling. Because this system relies on low temperature as an indirect indicator of occupancy, there is some risk that enrichment air dampers will shut off during occupied periods, and there will be no ventilation air provided to the zone. We recommend installing CO2 sensors in the occupied spaces that use enrichment air and modulating the enrichment dampers and the VAV’s in response to CO2 concentrations. This should be incorporated into the planned controls upgrade and in conjunction with establishing new VAV minimum airflows.

Section 3

Testing & Balancing Results

Wings Testing and Balancing visited the Fenton Center Courthouse on May 20, 2021 to test the airflow rates of the air handling units and the exhaust fans. A summary of the tested airflow rates versus the design airflow rates are shown below in Tables 5,6,7 and 8. The full testing and balancing report is attached. Wings Testing and Balancing returned to the site on June 1, 2022 to retest the systems. Wings returned to the court on December 13, 2023 to change the sheaves on EF-8 and 13 and rebalance the fans. The tables below reflect the updated testing results.

TABLE 5

Air Handler Testing & Balancing Results

Unit	Design			Actual		
	Total Supply Fan Airflow (CFM)	Recommended Outdoor Airflow (CFM)	Return Airflow (CFM)	Supply Fan Airflow (CFM)	Outdoor Airflow (CFM)	Return Airflow (CFM)
AHU-1	28,120	7,500	20,620	36,411	9,695	26,715
AHU-2	28,120	7,500	20,620	35,903	9,214	26,689
AHU-3	28,120	7,500	20,620	37,347	11,070	26,677
AHU-4	28,120	7,500	20,620	39,981	10,727	29,254
AHU-5	28,120	7,500	20,620	39,350	9,833	29,517
AHU-6	25,000	25,000	-	26,691	26,691	-

TABLE 6

Return and Booster Fan Testing & Balancing Results

Unit	Serving	Design Return Airflow (CFM)	Actual Return Airflow (CFM)
RAF-1	AHU-1	20,620	27,180
RAF-2	AHU-2	20,620	27,120
RAF-3	AHU-3	20,620	28,884
RAF-4	AHU-4	20,620	29,256
RAF-5	AHU-5	20,620	27,096
BF-1	AHU-6	15,600	16,995

TABLE 7

Air Handler Waterflow Testing & Balancing Results

Unit	Design		Actual	
	Chilled Water Design Flow Rate (GPM)	Hot Water Design Flow Rate (GPM)	Chilled Water Actual Flow Rate (GPM)	Hot Water Actual Flow Rate (GPM)
AHU-1	217	30	230	33
AHU-2	217	30	230	22
AHU-3	217	30	230	33
AHU-4	217	30	230	33
AHU-5	217	30	230	30
AHU-6	200	32	Not Tested	35

TABLE 8

Exhaust Fan Testing & Balancing Results

Unit	Serving	Design Exhaust Airflow (CFM)	Actual Exhaust Airflow (CFM)
EF-8	Toilets	850	824
EF-9	Toilets	5,175	5,596
EF-10	Toilets	850	923
EF-11	Toilets/Holding	425	419
EF-12	Toilets	700	716
EF-13	Toilets	750	714
EF-14	Toilets	3,325	3,141
EF-15	Holding	925	944
EF-16	Toilets/Holding	425	444
EF-17	Holding	6,170	6,478

Typical balancing tolerances for air systems is $\pm 10\%$ of the design airflow. In VAV systems, airflow issues may reside in downstream VAV boxes resulting in a total supply airflow reading at the air handler less than the designed value. Further investigation is required to determine the cause of a low airflow reading at the air handling unit.

In reviewing the airflow report data, the following should be noted:

1. AHU-1 through AHU-5 and the associated return air fans are performing at approximately 130% to 140% of design airflow. These AHU's were tested with three set to a low speed (30 Hz), allowing the remaining two to operate at maximum speed (60 Hz). The airflows shown in Tables 5 and 6 are the recorded airflows of each AHU at maximum speed. Note that this test does not guarantee that the system as a whole will be able to attain the design airflow of approximately 150,000 CFM, only that the AHU's can operate at the airflow shown under the test conditions indicated, and that the system can operate at least 90,000 CFM total airflow. Since the VAV's are locally controlled with pneumatic systems, the design airflow of the entire system cannot be tested. The control system appears to be maintaining a 9,000 to 10,000 offset between the supply and return fan airflow for each AHU. The existing 12" MERV 14 filters do not appear to be impacting airflow.
2. AHU-6 and the associated BF-1 booster fan are performing within the acceptable range. The existing 12" MERV 14 filters do not appear to be impacting airflow.
3. All toilet and holding area exhaust fans are working and operating within the acceptable range.
4. The circuit setter on the bottom of the hot water coil on AHU-2 is broken and needs to be replaced. The Court is replacing this circuit setter as part of an upcoming energy conservation project.
5. AHU-6 does not have a circuit setter on the chilled water coil so the actual flow rate could not be measured.

Disclaimer

Tighe and Bond cannot in anyway guarantee the effectiveness of the proposed recommendations to reduce the presence or transmission of viral infection. Our scope of work is intended to inform the Office of Court Management on recommendations for best practices based on the guidelines published by ASHRAE and the CDC. Please note that these recommendations are measures that may help reduce the risk of airborne exposure to COVID-19 but cannot eliminate the exposure or the threat of the virus. Implementing the proposed recommendations will not guarantee the safety of building occupants. Tighe & Bond will not be held responsible should building occupants contract the virus. The Office of Court Management should refer to other guidelines, published by the CDC and other governing entities, such as social distancing, wearing face masks, cleaning and disinfecting surfaces, etc. to help reduce the risk of exposure of COVID-19 to building occupants.

J:\M\M1671 Comm. of MA Court System\011 - COVID-19 Courthouse Evaluations\Report_Evaluation\Draft Reports\Fenton Center - Lawrence\Fenton Center Courthouse Report - Draft.docx



Wings Testing and Balancing Co., Inc. TAB Report

May 26, 2021



WING'S TESTING & BALANCING CO., INC.

Fenton Judicial Center HVAC/Ventilation Survey

* * * *

Tighe & Bond
Attn: Jason Urso
53 Southampton Road
Westfield, MA 01085

May 26, 2021



WING'S TESTING & BALANCING CO., INC.

May 26, 2021

Tighe & Bond
Attn: Jason Urso
53 Southampton Road
Westfield, MA 01085

Re: Fenton Judicial Center/HVAC Ventilation Survey

Dear Jason,

We have completed our HVAC/Fresh-Air survey for the above-mentioned project. Through our testing we found:

- EF-8 has a cracked fan sheave that needs replacing.
- EF-13 has controls issues and does not run.
- AHU-6 has no circuit setter on the chilled water and there is no room to test with an ultrasound.
- AHU-2 the bottom of circuit setter for the hot water is broken and needs to be replaced.
- AHU-4 half of the mixed air dampers were broken but they have been fixed by the controls contractor.
 - During our testing we replaced all the belts on all exhaust fans and realigned several sheaves.
 - All flow stations have been calibrated with controls.

This report includes Brake Horsepower (BHP) calculations. When a motor has a VFD, we take the amperage measurements from there. When we calculate from volts and amps, it means there has to be a nameplate on the motor. Many times, these are missing or illegible. If BHP is not listed for an individual motor, this is because we do not have enough information to calculate it. It should be noted that the older a motor is, the less likely it is to follow the affinity laws for BHP- since the efficiency degrades over time. We have used accepted constants for efficiency and the power factor, which should result in fairly close calculations, but are not as accurate for older motors.

Fenton Judicial Center
May 26, 2021

The following pages are your record of current operating conditions. If you have any questions, or if we can be of further service, please do not hesitate to call.

Very truly yours,

Wing's Testing & Balancing Co., Inc.

ICB Certified Contractor for:

TABB—Commissioning—Fire/Life Safety L1&L2—Sound & Vibration



Barry Stratos

Certified TABB Technician BB996928T



SUPPLY FAN REPORT

PROJECT: Fenton Judicial Center				DATE: 5/20/21		
AREA SERVED: Various				TECH: BS		
FAN DATA						
FAN NUMBER	HVAC-1		RAF-1		HVAC-2	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Buffalo Air Handlers		Woods		Buffalo Air Handlers	
MODEL OR SIZE	300-BB		36J 1/2-E		300-BB	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	28,120	36,411	20,620	27,180	28,120	35,903
RETURN AIR	20,620	26,716	---	---	20,620	26,689
OUTSIDE AIR	7500	9695	---	---	7500	9214
DISCH. STATIC	---	2.44	---	+0.64"	---	2.42"
SUCTION STATIC	---	-1.58"	---	-1.01"	---	-1.69"
TOTAL STATIC	---	4.02	---	---	---	4.11
FAN RPM	---	1052	NA	NA	---	1046
PULLEY O.D.	11" x 2 7/16"		NA		11" x 2 7/16"	
ESP	3.01		---		3.02	
VFD SPEED	60 Hz		60 Hz		60 Hz	
O.A.D.MIN POS	30%		---		30%	
MOTOR DATA						
MANUFACTURER	Baldor		Toshiba		Baldor	
MODEL OR FR.	324 T		254 TZ		324 T	
HORSEPOWER	40	40	15	15	40	40
MOTOR RPM	1775	1775	1775	1775	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS	LEG 1	48.0	39.9	18.5	11.8	36.7
	LEG 2	---	39.8	---	11.7	37.2
	LEG 3	---	39.7	---	11.8	36.8
SHEAVE O.D.	6 1/2" x 2 1/8"		NA		6 1/2" x 2 1/8"	
BELTS - QTY / SIZE	315VX930		NA		315VX930	
SHEAVE POSITION	Fixed		NA		Fixed	
BHP	33.2		9.6		31.0	
REMARKS						
NA-Not Available ND-No Design DD-Direct Drive						

SUPPLY FAN REPORT

PROJECT: Fenton Judicial Center**DATE:** 5/20/21**AREA SERVED:** Various**TECH:** BS

FAN DATA

FAN NUMBER	RAF-2		HVAC-3		RAF-3	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Woods		Buffalo Air Handlers		Buffalo Air Handlers	
MODEL OR SIZE	36J 1/2-E		300-BB		300-BB	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	20,620	27,120	28,120	37,747	20,620	28,884
RETURN AIR	---	---	20,620	26,677	---	---
OUTSIDE AIR	---	---	7500	11,070	---	---
DISCH. STATIC	---	+0.62"	---	+2.38"	---	+0.64"
SUCTION STATIC	---	-0.81"	---	-1.78"	---	-0.75"
TOTAL STATIC	---	1.43	---	4.16	---	1.39
FAN RPM	NA	NA	---	1044	NA	NA
PULLEY O.D.	NA		11" x 2 7/16"		NA	
ESP	---		3.01		---	
VFD SPEED	60 Hz		60 Hz		60 Hz	
O.A.D.MIN POS	---		30%		---	

MOTOR DATA

MANUFACTURER	Toshiba		Baldor		Toshiba	
MODEL OR FR.	254 T		324 T		254 T	
HORSEPOWER	15	15	40	40	15	15
MOTOR RPM	1775	1775	1775	1775	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS	LEG 1	18.5	10.6	48.0	36.2	18.5
	LEG 2	---	10.8	---	35.8	---
	LEG 3	---	10.9	---	36.1	---
SHEAVE O.D.	NA		6 1/2" x 2 1/8"		NA	
BELTS - QTY / SIZE	NA		315V x 930		NA	
SHEAVE POSITION	NA		Fixed		NA	
BHP	8.8		30.2		9.1	

REMARKS

NA-Not Available

ND-No Design DD-Direct Drive

SUPPLY FAN REPORT						
PROJECT: Fenton Judicial Center				DATE: 5/20/21		
AREA SERVED: Various				TECH: BS		
FAN DATA						
FAN NUMBER	HVAC-4		RAF-4		HVAC-5	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Buffalo Air Handlers		Woods		Buffalo Air Handlers	
MODEL OR SIZE	300-BB		36J 1/2-E		300-BB	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	28,120	39,981	20,620	29,256	28,120	39,350
RETURN AIR	20,620	29,254	---	---	20,620	29,517
OUTSIDE AIR	7500	10,727	---	---	7500	9833
DISCH. STATIC	---	+2.44"	---	+0.74"	---	+2.31"
SUCTION STATIC	---	-1.89"	---	-1.01"	---	-1.83"
TOTAL STATIC	---	4.33	---	---	---	4.14
FAN RPM	---	1055	NA	NA	---	1059
PULLEY O.D.	11" x 2 7/16"		NA		11" x 2 7/16"	
ESP	2.99		---		3.08	
VFD SPEED	60 Hz		60 Hz		60 Hz	
O.A.D.MIN POS	30%		---		30%	
MOTOR DATA						
MANUFACTURER	Baldor		Toshiba		Baldor	
MODEL OR FR.	324 T		254 T		324 T	
HORSEPOWER	40	40	15	15	40	40
MOTOR RPM	1775	1775	1775	1775	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS	LEG 1	48.0	36.2	18.5	11.5	48.0
	LEG 2	---	35.7	---	11.6	---
	LEG 3	---	36.7	---	12.0	---
SHEAVE O.D.	6 1/2" x 2 1/8"		NA		6 1/2" x 2 1/8"	
BELTS - QTY / SIZE	315VX930		NA		315V x 930	
SHEAVE POSITION	Fixed		NA		Fixed	
BHP	30.2		9.7		31.0	
REMARKS						
NA-Not Available ND-No Design DD-Direct Drive						

SUPPLY FAN REPORT						
PROJECT: Fenton Judicial Center				DATE: 5/20/21		
AREA SERVED: Various				TECH: BS		
FAN DATA						
FAN NUMBER	RAF-5		HVAC-6			
LOCATION	Basement		Basement			
AREA SERVED	All Areas		All Areas			
MANUFACTURER	Woods		Buffalo Air Handlers			
MODEL OR SIZE	36J 1/2-E		300-BB			
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	20,620	27,096	25,000	26,691		
RETURN AIR	---	---	0	0		
OUTSIDE AIR	---	---	25,000	26,691		
DISCH. STATIC	---	+0.71"	---	+1.10"	---	
SUCTION STATIC	---	-0.93"	---	-1.30"	---	
TOTAL STATIC	---	1.64	---	2.40		
FAN RPM	NA	NA	NA	1044		
PULLEY O.D.	NA		12" x 2 3/16"			
ESP	---		---			
VFD SPEED	60 Hz		56 Hz			
O.A.D.MIN POS	---		100%			
MOTOR DATA						
MANUFACTURER	Toshiba		Peacemaker			
MODEL OR FR.	254 T		324 T			
HORSEPOWER	15	15	40	40		
MOTOR RPM	1775	1775	1780	1780		
VOLTAGE / PH.	460/3	460/3	460/3	460/3		
AMPS	LEG 1	18.5	11.5	47.5	31.1	
	LEG 2	---	11.6	---	30.8	---
	LEG 3	---	11.5	---	30.9	---
SHEAVE O.D.	NA		7" x 2 3/8"			
BELTS - QTY / SIZE	NA		315VX960			
SHEAVE POSITION	NA		Fixed			
BHP	9.4		26.2			
REMARKS						
NA-Not Available ND-No Design DD-Direct Drive						


SYSTEM STATIC PRESSURE PROFILE

PROJECT: Fenton Judicial Center

DATE: 5/20/21

SYSTEM/AREA SERV: AHU's

TECH: BS



STATIC PRESSURE READINGS "wc

POS. (+) / NEG.(-)	1	2	3	4	5	6	7	NOTES
AHU-1	-0.57"	-1.16"	-1.58"	+2.44"				
AHU-2	-0.54"	-1.20"	-1.69"	+2.42"				
AHU-3	-0.51"	-1.18"	-1.78"	+2.38"				
AHU-4	-0.55"	-1.33"	-1.89"	+2.44"				
AHU-5	-0.77"	-1.33"	-1.83"	+2.31"				
AHU-6	-0.33"	-0.97"	-1.30"	+1.10"				

REMARKS

VELOCITY PRESSURE READINGS

PROJECT: Fenton Judicial Center						DATE: 5/20/21		
AREA SERVED: Various						TECH: BS		
TRAVERSE LOCATIONS	DUCT SIZE "	AREA SQ.FT.	DESIGN		CENTERLINE STATIC PRES."	TEST		NOTES
			FPM	CFM		FPM	CFM	
AHU-1 Total	107" x 70 1/2"	57.39	---	28,120	w/velgrid	695	36,411	
AHU-1 OA	110" x 30"	22.92	---	7500	w/velgrid	423	9695	
AHU-1 Return	---	---	---	20,620	Calc	---	26,716	
AHU-2 Total	106" x 66"	48.58	---	28,120	w/velgrid	739	35,903	
AHU-2 OA	110" x 30"	22.92	---	7500	w/velgrid	402	9214	
AHU-2 Return	---	---	---	20,620	Calc	---	26,716	
AHU-3 Total	106" x 66"	48.58	---	28,120	w/velgrid	777	37,747	
AHU-3 OA	110" x 30"	22.92	---	7500	w/velgrid	483	11,070	
AHU-3 Return	---	---	---	20,620	Calc	---	26,677	
AHU-4 Total	106" x 66"	48.58	---	28,120	w/velgrid	823	39,981	
AHU-4 OA	110" x 30"	22.92	---	7500	w/velgrid	463	10,727	
AHU-4 Return	---	---	---	20,620	Calc	---	29,254	
AHU-5 Total	106" x 66"	48.58	---	28,120	w/velgrid	810	39,350	
AHU-5 OA	110" x 30"	22.92	---	7500	w/velgrid	429	9833	
AHU-5 Return	---	---	---	20,620	Calc	---	29,517	
AHU-6 Total	98" x 74"	50.36	---	25,000	w/velgrid	530	26,691	
RAF-1	72" x 24"	12.0	---	20,620	-1.02"	2265	27,180	
RAF-2	72" x 24"	12.0	---	20,620	-0.80"	2260	27,120	
RAF-3	72" x 24"	12.0	---	20,620	-0.75"	2407	28,884	
RAF-4	72" x 24"	12.0	---	20,620	-1.01"	2458	29,256	
REMARKS								

[illegible]

EXHAUST FAN REPORT**PROJECT:** Fenton Judicial Center**DATE:** 5/20/21**AREA SERVED:** Various**TECH:** BS**FAN DATA**

FAN NUMBER		EF-8	EF-9	EF-10	EF-11	EF-12
LOCATION		Roof	Roof	Roof	Roof	Roof
AREA SERVED		Toilets	Toilets	Toilets	Toilets	Toilets
MANUFACTURER		Cook	Cook	Cook	Cook	Cook
MODEL OR SIZE		120R3B	245R3B	100R2B	100R2B	100R2B
TOTAL	DESIGN	850	5175	850	425	700
CFM	ACTUAL	831	5596	923	419	716
FAN	DESIGN	---	---	---	---	---
RPM	ACTUAL	1745	1047	1574	1347	1968
PULLEY	O.D.	3" x 3/4" (1)	6" x 1"	3" x 3/4"	3" x 3/4"	2 1/2" x 3/4"
SERVICE		1.25	1.15	1.35	1.35	1.35

MOTOR DATA

MANUFACTURER		Marathon	Baldor	Marathon	Marathon	Marathon
MODEL NUMBER		48YZ	145T	482	482	48YZ
MOTOR	DESIGN	1/4	2	1/6	1/6	1/4
HP	ACTUAL	1/4	2	1/6	1/6	1/4
MOTOR RPM		1725	1750	1725	1725	1725
VOLTAGE/PHASE		120/1	460/3	120/1	120/1	120/1
	DESIGN	5.0	2.9	3.6	3.6	5.0
MOTOR	ACT. LEG 1	---	---	---	---	---
AMPS	ACT. LEG 2	4.1	2.6	3.6	2.9	4.6
	ACT. LEG 3	---	---	---	---	---
SHEAVE		3" x 1/2"	3 1/2" x 3/4"	2 1/4" x 1/2"	3" x 1/2"	3 1/4" x 1/2"
BELTS-QTY/SIZE		1/4L200	1/AX28	1/4L470H	1/4L180	1/4470
SHEAVE POSITION		75% Closed	50% Open	Fixed	100% Closed	75% Closed
BHP		0.21	1.8	0.17	0.13	0.23

REMARKS

(1) Sheave cracked and needs replacing

EXHAUST FAN REPORT**PROJECT:** Fenton Judicial Center**DATE:** 5/20/21**AREA SERVED:** Various**TECH:** BS**FAN DATA**

FAN NUMBER		EF-13	EF-14	EF-15	EF-16	EF-17
LOCATION		Roof	Roof	Roof	Roof	Roof
AREA SERVED		Toilets	Toilets	Holding Cells	Toilets	Holding Cells
MANUFACTURER		Cook	Cook	Cook	Cook	Cook
MODEL OR SIZE		120R3B	180R3B	120R3B	100R2B	255LPB
TOTAL	DESIGN	750	3325	925	425	6170
CFM	ACTUAL	(1)	3141	944	444	6478
FAN	DESIGN	---	---	---	---	---
RPM	ACTUAL	---	1636	1626	1714	---
PULLEY	O.D.	2 3/4" x 3/4"	5" x 3/4"	3" x 3/4"	3" x 3/4"	6 1/2" x 1"
SERVICE		1.15	1.15	1.15	1.35	1.15

MOTOR DATA

MANUFACTURER		Marathon	Magnetek	Marathon	Marathon	Baldor
MODEL NUMBER		48YZ	P145T	482	48Y	182T
MOTOR	DESIGN	1/4	1 1/2	1/4	1/6	3
HP	ACTUAL	1/4	1 1/2	1/4	1/6	3
MOTOR RPM		1725	1745	1725	1725	1760
VOLTAGE/PHASE		120/1	460/3	120/1	120/1	460/3
	DESIGN	5.0	1.95	5.0	3.6	4.1
MOTOR	ACT. LEG 1	---	1.7	---	---	---
AMPS	ACT. LEG 2	---	1.6	4.4	3.1	3.6
	ACT. LEG 3	---	1.7	---	---	---
SHEAVE		3" x 1/2"	3 3/4" x 7/8"	3" x 1/2"	3" x 1/2"	4 3/4" x 1 1/8"
BELTS-QTY/SIZE		1/4L200	1/4L270	1/4L200	1/4L190	1/A62
SHEAVE POSITION		50% Open	50% Open	50% Open	100% Closed	75% Closed
BHP		---	1.3	0.2	0.1	2.6

REMARKS

(1) Fan not running, controls issue

HYDRONIC FLOW ELEMENTS												
PROJECT: Fenton Judicial Center									DATE: 5/20/21			
AREA SERVED: Various									TECH: BS			
LOCATION	NO.	ELEMENT	MFG.	SIZE	DESIGN GPM	TEST I			FINAL			NOTES
						POS.	PR.DIF	GPM	POS.	PR.DIF	GPM	
Hot Water												
AHU-1 Top	1	CS	B&G	1 1/2	10	30	20.8	25.0	40	8.8	11	(2)
AHU-1 Middle	2	CS	B&G	1 1/2	10	30	21.0	25.0	40	8.9	11	
AHU-1 Bottom	3	CS	B&G	1 1/2	10	30	19.4	25.0	40	8.1	11	
AHU-2 Top	4	CS	B&G	1 1/2	10	20	23.2	37.0	40	8.2	11	
AHU-2 Middle	5	CS	B&G	1 1/2	10	20	24.1	37.0	40	8.8	11	
AHU-2 Bottom	6	CS	B&G	1 1/2	10	---	---	---	---	---	---	(4)
AHU-3 Top	7	CS	B&G	1 1/2	10	20	24.9	40.0	40	8.2	11	
AHU-3 Middle	8	CS	B&G	1 1/2	10	20	22.6	35.0	40	8.1	11	
AHU-3 Bottom	9	CS	B&G	1 1/2	10	20	23.1	35.0	40	8.0	11	
AHU-4 Top	10	CS	B&G	1 1/2	10	30	20.6	25.0	40	9.1	11	
AHU-4 Middle	11	CS	B&G	1 1/2	10	30	20.1	25.0	40	9.4	11	
AHU-4 Bottom	12	CS	B&G	1 1/2	10	30		25.0	40	8.8	11	
AHU-5 Top	13	CS	B&G	1 1/2	10	30	15.7	22.0	40	7.7	10	
AHU-5 Middle	14	CS	B&G	1 1/2	10	30	15.2	22.0	40	7.9	10	
AHU-5 Bottom	15	CS	B&G	1 1/2	10	30	15.1	22.0	40	7.6	10	
AHU-6	16	CS	Wheaton	4"	32	open	17.0	200	20	1.1	35.0	
Chilled Water												(1)
AHU-1	1	CS	Wheatley	4"	228	100	14.3	255	80	10.9	230	
AHU-2	2	CS	Wheatley	4"	228	100	13.6	245	90	10.2	230	
AHU-3	3	CS	Wheatley	4"	228	100	13.8	245	90	11.1	230	
AHU-4	4	CS	Wheatley	4"	228	100	12.9	240	90	10.0	230	
AHU-5	5	CS	Wheatley	4"	228	100	10.1	230	100	10.2	230	
AHU-6	6	CS	Wheatley	4"	217	---	---	---	---	---	---	(3)
REMARKS												
(1) Chilled water DP is set at 10.0 psi												
(2) Hot water DP is set at 15.0 psi												
(3) AHU-6 has no curcuit setter for the chilled water and there is no place to ultrasound it.												
(4) This curcuit setter is broken and needs replacing												

Tighe&Bond

Wings Testing and Balancing Co., Inc. TAB Report

June 1, 2022



WING'S TESTING & BALANCING CO., INC.

Fenton Judicial Center HVAC/ Ventilation Survey Revisit

* * * *

Tighe & Bond
Attn: Jason Urso
53 Southampton Road
Westfield, MA 01085

June 01, 2022



WING'S TESTING & BALANCING CO., INC.

June 01, 2022

Tighe & Bond
Attn: Jason Urso
53 Southampton Road
Westfield, MA 01085

Re: Revisit to Fenton Judicial Center

Dear Jason,

We have completed our revisit testing for the above-mentioned site. Following are our findings:

- **BF-1** was functional and retested.
- **EF-13** has a motor sheave that is tightened down to the very tip of the motor shaft. This is causing high amperage draw.
 - While attempting to adjust the sheaves with the in-house technicians, we partially chipped the fan sheave. It still works but should be replaced.
 - The fan sheave is seized in place but needs to be adjusted to the point that it is level with the end of the shaft.
 - Then the sheaves need to be realigned.
- The hot water circuit setter for ATTU-2 is still broken.
- The chilled water circuit setter for AHU-6 has not been installed.
- All updated readings in the report are listed in **BOLD**

The following pages are your record of current operating conditions. If you have any questions, or if we can be of further service, please do not hesitate to call.

Very truly yours,


Wing's Testing & Balancing Co., Inc.

ICB Certified Contractor for:

TABB—Commissioning—Fire/Life Safety L1&L2—Sound & Vibration

Barry Stratos

Certified TABB Technician
CT SM-2 License 6386
MA SM-2 13595



94 North Branford Road • Suite One • Branford, CT 06405
(203) 481-4988 • Fax (203) 488-5634 • wings@wingstesting.com

SM-1 License #6803

www.wingstesting.com



WING'S TESTING & BALANCING CO., INC.

May 26, 2021

Tighe & Bond
Attn: Jason Urso
53 Southampton Road
Westfield, MA 01085

Re: Fenton Judicial Center/HVAC Ventilation Survey

Dear Jason,

We have completed our HVAC/Fresh-Air survey for the above-mentioned project. Through our testing we found:

- EF-8 has a cracked fan sheave that needs replacing.
- EF-13 has controls issues and does not run.
- AHU-6 has no circuit setter on the chilled water and there is no room to test with an ultrasound.
- AHU-2 the bottom of circuit setter for the hot water is broken and needs to be replaced.
- AHU-4 half of the mixed air dampers were broken but they have been fixed by the controls contractor.
 - During our testing we replaced all the belts on all exhaust fans and realigned several sheaves.
 - All flow stations have been calibrated with controls.

This report includes Brake Horsepower (BHP) calculations. When a motor has a VFD, we take the amperage measurements from there. When we calculate from volts and amps, it means there has to be a nameplate on the motor. Many times, these are missing or illegible. If BHP is not listed for an individual motor, this is because we do not have enough information to calculate it. It should be noted that the older a motor is, the less likely it is to follow the affinity laws for BHP- since the efficiency degrades over time. We have used accepted constants for efficiency and the power factor, which should result in fairly close calculations, but are not as accurate for older motors.



WING'S TESTING & BALANCING CO., INC.

Fenton Judicial Center
May 26, 2021

The following pages are your record of current operating conditions. If you have any questions, or if we can be of further service, please do not hesitate to call.

Very truly yours,


Wing's Testing & Balancing Co., Inc.

ICB Certified Contractor for:

TABB—Commissioning—Fire/Life Safety L1&L2—Sound & Vibration

Barry Stratos

Certified TABB Technician BB996928T



SUPPLY FAN REPORT						
PROJECT: Fenton Judicial Center				DATE: 5/20/21		
AREA SERVED: Various				TECH: BS		
FAN DATA						
FAN NUMBER	HVAC-1		RAF-1		HVAC-2	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Buffalo Air Handlers		Woods		Buffalo Air Handlers	
MODEL OR SIZE	300-BB		36J 1/2-E		300-BB	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	28,120	36,411	20,620	27,180	28,120	35,903
RETURN AIR	20,620	26,716	---	---	20,620	26,689
OUTSIDE AIR	7500	9695	---	---	7500	9214
DISCH. STATIC	---	2.44	---	+0.64"	---	2.42"
SUCTION STATIC	---	-1.58"	---	-1.01"	---	-1.69"
TOTAL STATIC	---	4.02	---	---	---	4.11
FAN RPM	---	1052	NA	NA	---	1046
PULLEY O.D.	11" x 2 7/16"		NA		11" x 2 7/16"	
ESP	3.01		---		3.02	
VFD SPEED	60 Hz		60 Hz		60 Hz	
O.A.D.MIN POS	30%		---		30%	
MOTOR DATA						
MANUFACTURER	Baldor		Toshiba		Baldor	
MODEL OR FR.	324 T		254 TZ		324 T	
HORSEPOWER	40	40	15	15	40	40
MOTOR RPM	1775	1775	1775	1775	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS	LEG 1	48.0	39.9	18.5	11.8	48.0
	LEG 2	---	39.8	---	11.7	---
	LEG 3	---	39.7	---	11.8	---
SHEAVE O.D.	6 1/2" x 2 1/8"		NA		6 1/2" x 2 1/8"	
BELTS - QTY / SIZE	315VX930		NA		315VX930	
SHEAVE POSITION	Fixed		NA		Fixed	
BHP	33.2		9.6		31.0	
REMARKS						
NA-Not Available ND-No Design DD-Direct Drive						

SUPPLY FAN REPORT

PROJECT: Fenton Judicial Center**DATE:** 5/20/21**AREA SERVED:** Various**TECH:** BS

FAN DATA

FAN NUMBER	RAF-2		HVAC-3		RAF-3	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Woods		Buffalo Air Handlers		Buffalo Air Handlers	
MODEL OR SIZE	36J 1/2-E		300-BB		300-BB	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	20,620	27,120	28,120	37,747	20,620	28,884
RETURN AIR	---	---	20,620	26,677	---	---
OUTSIDE AIR	---	---	7500	11,070	---	---
DISCH. STATIC	---	+0.62"	---	+2.38"	---	+0.64"
SUCTION STATIC	---	-0.81"	---	-1.78"	---	-0.75"
TOTAL STATIC	---	1.43	---	4.16	---	1.39
FAN RPM	NA	NA	---	1044	NA	NA
PULLEY O.D.	NA		11" x 2 7/16"		NA	
ESP	---		3.01		---	
VFD SPEED	60 Hz		60 Hz		60 Hz	
O.A.D.MIN POS	---		30%		---	

MOTOR DATA

MANUFACTURER	Toshiba		Baldor		Toshiba	
MODEL OR FR.	254 T		324 T		254 T	
HORSEPOWER	15	15	40	40	15	15
MOTOR RPM	1775	1775	1775	1775	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS LEG 1 LEG 2 LEG 3	18.5	10.6	48.0	36.2	18.5	11.2
	---	10.8	---	35.8	---	11.1
	---	10.9	---	36.1	---	10.9
SHEAVE O.D.	NA		6 1/2" x 2 1/8"		NA	
BELTS - QTY / SIZE	NA		315V x 930		NA	
SHEAVE POSITION	NA		Fixed		NA	
BHP	8.8		30.2		9.1	

REMARKS

NA-Not Available

ND-No Design DD-Direct Drive

SUPPLY FAN REPORT

PROJECT: Fenton Judicial Center**DATE:** 5/20/21**AREA SERVED:** Various**TECH:** BS

FAN DATA

FAN NUMBER	HVAC-4		RAF-4		HVAC-5	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Buffalo Air Handlers		Woods		Buffalo Air Handlers	
MODEL OR SIZE	300-BB		36J 1/2-E		300-BB	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	28,120	39,981	20,620	29,256	28,120	39,350
RETURN AIR	20,620	29,254	---	---	20,620	29,517
OUTSIDE AIR	7500	10,727	---	---	7500	9833
DISCH. STATIC	---	+2.44"	---	+0.74"	---	+2.31"
SUCTION STATIC	---	-1.89"	---	-1.01"	---	-1.83"
TOTAL STATIC	---	4.33	---	---	---	4.14
FAN RPM	---	1055	NA	NA	---	1059
PULLEY O.D.	11" x 2 7/16"		NA		11" x 2 7/16"	
ESP	2.99		---		3.08	
VFD SPEED	60 Hz		60 Hz		60 Hz	
O.A.D.MIN POS	30%		---		30%	

MOTOR DATA

MANUFACTURER	Baldor		Toshiba		Baldor	
MODEL OR FR.	324 T		254 T		324 T	
HORSEPOWER	40	40	15	15	40	40
MOTOR RPM	1775	1775	1775	1775	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS LEG 1 LEG 2 LEG 3	48.0	36.2	18.5	11.5	48.0	37.2
	---	35.7	---	11.6	---	37.0
	---	36.7	---	12.0	---	36.6
SHEAVE O.D.	6 1/2" x 2 1/8"		NA		6 1/2" x 2 1/8"	
BELTS - QTY / SIZE	315VX930		NA		315V x 930	
SHEAVE POSITION	Fixed		NA		Fixed	
BHP	30.2		9.7		31.0	

REMARKS

NA-Not Available

ND-No Design DD-Direct Drive

SUPPLY FAN REPORT						
PROJECT: Fenton Judicial Center				DATE: 05/20/21 6/01/22		
AREA SERVED: Various				TECH: BS		
FAN DATA						
FAN NUMBER	RAF-5		HVAC-6		BF-1	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Woods		Buffalo Air Handlers		Woods	
MODEL OR SIZE	36J 1/2-E		300-BB		30dG24P/A	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	20,620	27,096	25,000	26,691	ND	16995
RETURN AIR	---	---	0	0	---	---
OUTSIDE AIR	---	---	25,000	26,691	---	---
DISCH. STATIC	---	+0.71"	---	+1.10"	---	+5.17"
SUCTION STATIC	---	-0.93"	---	-1.30"	---	+1.98"
TOTAL STATIC	---	1.64	---	2.40	---	7.15
FAN RPM	NA	NA	NA	1044	DD	DD
PULLEY O.D.	NA		12" x 2 3/16"		DD	
ESP	---		---		---	
VFD SPEED	60 Hz		56 Hz		57 Hz	
O.A.D.MIN POS	---		100%		---	
MOTOR DATA						
MANUFACTURER	Toshiba		Peacemaker		NA	
MODEL OR FR.	254 T		324 T		NA	
HORSEPOWER	15	15	40	40	15	15
MOTOR RPM	1775	1775	1780	1780	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS	LEG 1	18.5	11.5	47.5	31.1	34.0
	LEG 2	---	11.6	---	30.8	31.6
	LEG 3	---	11.5	---	30.9	31.7
SHEAVE O.D.	NA		7" x 2 3/8"		DD	
BELTS - QTY / SIZE	NA		315VX960		DD	
SHEAVE POSITION	NA		Fixed		DD	
BHP	9.4		26.2		---	
REMARKS						
NA-Not Available ND-No Design DD-Direct Drive						


SYSTEM STATIC PRESSURE PROFILE

PROJECT: Fenton Judicial Center

DATE: 5/20/21

SYSTEM/AREA SERV: AHU's

TECH: BS



STATIC PRESSURE READINGS "wc

POS. (+) / NEG.(-)	1	2	3	4	5	6	7	NOTES
AHU-1	-0.57"	-1.16"	-1.58"	+2.44"				
AHU-2	-0.54"	-1.20"	-1.69"	+2.42"				
AHU-3	-0.51"	-1.18"	-1.78"	+2.38"				
AHU-4	-0.55"	-1.33"	-1.89"	+2.44"				
AHU-5	-0.77"	-1.33"	-1.83"	+2.31"				
AHU-6	-0.33"	-0.97"	-1.30"	+1.10"				

REMARKS

VELOCITY PRESSURE READINGS

PROJECT: Fenton Judicial Center

DATE: 5/20/21

AREA SERVED: Various

TECH: BS

TRAVERSE LOCATIONS	DUCT SIZE "	AREA SQ.FT.	DESIGN		CENTERLINE STATIC PRES."	TEST		NOTES
			FPM	CFM		FPM	CFM	
AHU-1 Total	107" x 70 1/2"	57.39	---	28,120	w/velgrid	695	36,411	
AHU-1 OA	110" x 30"	22.92	---	7500	w/velgrid	423	9695	
AHU-1 Return	---	---	---	20,620	Calc	---	26,716	
AHU-2 Total	106" x 66"	48.58	---	28,120	w/velgrid	739	35,903	
AHU-2 OA	110" x 30"	22.92	---	7500	w/velgrid	402	9214	
AHU-2 Return	---	---	---	20,620	Calc	---	26,716	
AHU-3 Total	106" x 66"	48.58	---	28,120	w/velgrid	777	37,747	
AHU-3 OA	110" x 30"	22.92	---	7500	w/velgrid	483	11,070	
AHU-3 Return	---	---	---	20,620	Calc	---	26,677	
AHU-4 Total	106" x 66"	48.58	---	28,120	w/velgrid	823	39,981	
AHU-4 OA	110" x 30"	22.92	---	7500	w/velgrid	463	10,727	
AHU-4 Return	---	---	---	20,620	Calc	---	29,254	
AHU-5 Total	106" x 66"	48.58	---	28,120	w/velgrid	810	39,350	
AHU-5 OA	110" x 30"	22.92	---	7500	w/velgrid	429	9833	
AHU-5 Return	---	---	---	20,620	Calc	---	29,517	
AHU-6 Total	98" x 74"	50.36	---	25,000	w/velgrid	530	26,691	
RAF-1	72" x 24"	12.0	---	20,620	-1.02"	2265	27,180	
RAF-2	72" x 24"	12.0	---	20,620	-0.80"	2260	27,120	
RAF-3	72" x 24"	12.0	---	20,620	-0.75"	2407	28,884	
RAF-4	72" x 24"	12.0	---	20,620	-1.01"	2458	29,256	
REMARKS								

VELOCITY PRESSURE READINGS								
PROJECT: Fenton Judicial Center						DATE: 5/20/21 06/01/22		
AREA SERVED: Various						TECH: BS		
TRAVERSE LOCATIONS	DUCT SIZE "	AREA SQ.FT.	DESIGN		CENTERLINE STATIC PRES."	TEST		NOTES
			FPM	CFM		FPM	CFM	
RAF-5	72" x 24"	12.0	---	20,620	-0.93"	2258	27,696	
EF-8	12" x 12"	1.0	---	850	-0.44"	831	831	
EF-9	24" x 24"	4.0	---	5175	-0.80"	1399	5596	
EF-10	12" x 12"	1.0	---	850	-0.56"	923	923	
EF-11	12" x 12"	1.0	---	425	-0.71"	419	419	
EF-12	13.5" x 13.5"	1.27	---	700	-0.49"	564	716	
EF-14	26" x 26"	4.69	---	3325	-0.63"	669	3141	
EF-15	13.5" x 13.5"	1.27	---	925	-0.91"	743	944	
EF-16	13.5" x 13.5"	1.27	---	425	-0.19"	351	444	
EF-13	14" x 14"	1.36	---	750	-0.38"	516	707	
BF-1	30"Ø	4.91"	---	ND	+5.17"	3464	16995	
REMARKS								

EXHAUST FAN REPORT

PROJECT: Fenton Judicial Center**DATE:** 5/20/21**AREA SERVED:** Various**TECH:** BS

FAN DATA

FAN NUMBER		EF-8	EF-9	EF-10	EF-11	EF-12
LOCATION		Roof	Roof	Roof	Roof	Roof
AREA SERVED		Toilets	Toilets	Toilets	Toilets	Toilets
MANUFACTURER		Cook	Cook	Cook	Cook	Cook
MODEL OR SIZE		120R3B	245R3B	100R2B	100R2B	100R2B
TOTAL	DESIGN	850	5175	850	425	700
CFM	ACTUAL	831	5596	923	419	716
FAN	DESIGN	---	---	---	---	---
RPM	ACTUAL	1745	1047	1574	1347	1968
PULLEY	O.D.	3" x 3/4" (1)	6" x 1"	3" x 3/4"	3" x 3/4"	2 1/2" x 3/4"
SERVICE		1.25	1.15	1.35	1.35	1.35

MOTOR DATA

MANUFACTURER		Marathon	Baldor	Marathon	Marathon	Marathon
MODEL NUMBER		48YZ	145T	482	482	48YZ
MOTOR	DESIGN	1/4	2	1/6	1/6	1/4
HP	ACTUAL	1/4	2	1/6	1/6	1/4
MOTOR RPM		1725	1750	1725	1725	1725
VOLTAGE/PHASE		120/1	460/3	120/1	120/1	120/1
	DESIGN	5.0	2.9	3.6	3.6	5.0
MOTOR	ACT. LEG 1	---	---	---	---	---
AMPS	ACT. LEG 2	4.1	2.6	3.6	2.9	4.6
	ACT. LEG 3	---	---	---	---	---
SHEAVE		3" x 1/2"	3 1/2" x 3/4"	2 1/4" x 1/2"	3" x 1/2"	3 1/4" x 1/2"
BELTS-QTY/SIZE		1/4L200	1/AX28	1/4L470H	1/4L180	1/4470
SHEAVE POSITION		75% Closed	50% Open	Fixed	100% Closed	75% Closed
BHP		0.21	1.8	0.17	0.13	0.23

REMARKS

(1) Sheave cracked and needs replacing

EXHAUST FAN REPORT**PROJECT:** Fenton Judicial Center**DATE:** 05/20/21 6/01/22**AREA SERVED:** Various**TECH:** BS**FAN DATA**

FAN NUMBER		EF-13 (1)	EF-14	EF-15	EF-16	EF-17
LOCATION		Roof	Roof	Roof	Roof	Roof
AREA SERVED		Toilets	Toilets	Holding Cells	Toilets	Holding Cells
MANUFACTURER		Cook	Cook	Cook	Cook	Cook
MODEL OR SIZE		120R3B	180R3B	120R3B	100R2B	255LPB
TOTAL	DESIGN	750	3325	925	425	6170
CFM	ACTUAL	702	3141	944	444	6478
FAN	DESIGN	---	---	---	---	---
RPM	ACTUAL	1304	1636	1626	1714	---
PULLEY	O.D.	2 3/4" x 3/4"	5" x 3/4"	3" x 3/4"	3" x 3/4"	6 1/2" x 1"
SERVICE		1.15	1.15	1.15	1.35	1.15

MOTOR DATA

MANUFACTURER		Marathon	Magnetek	Marathon	Marathon	Baldor
MODEL NUMBER		48YZ	P145T	482	48Y	182T
MOTOR	DESIGN	1/4	1 1/2	1/4	1/6	3
HP	ACTUAL	1/4	1 1/2	1/4	1/6	3
MOTOR RPM		1725	1745	1725	1725	1760
VOLTAGE/PHASE		120/1	460/3	120/1	120/1	460/3
	DESIGN	5.0	1.95	5.0	3.6	4.1
MOTOR	ACT. LEG 1	---	1.7	---	---	---
AMPS	ACT. LEG 2	14.2	1.6	4.4	3.1	3.6
	ACT. LEG 3	---	1.7	---	---	---
SHEAVE		3" x 1/2"	3 3/4" x 7/8"	3" x 1/2"	3" x 1/2"	4 3/4" x 1 1/8"
BELTS-QTY/SIZE		1/4L200	1/4L270	1/4L200	1/4L190	1/A62
SHEAVE POSITION		50% Open	50% Open	50% Open	100% Closed	75% Closed
BHP		---	1.3	0.2	0.1	2.6

REMARKS

(1) Fan sheave and motor sheaves both need to be lowered. Motor sheave is riding on the very tip of the motor shaft creating very high pumps. Fan sheave is cracked and should be replaced.

HYDRONIC FLOW ELEMENTS												
PROJECT: Fenton Judicial Center									DATE: 5/20/21			
AREA SERVED: Various									TECH: BS			
LOCATION	NO.	ELEMENT	MFG.	SIZE	DESIGN GPM	TEST I			FINAL			NOTES
						POS.	PR.DIF	GPM	POS.	PR.DIF	GPM	
Hot Water												
AHU-1 Top	1	CS	B&G	1 1/2	10	30	20.8	25.0	40	8.8	11	(2)
AHU-1 Middle	2	CS	B&G	1 1/2	10	30	21.0	25.0	40	8.9	11	
AHU-1 Bottom	3	CS	B&G	1 1/2	10	30	19.4	25.0	40	8.1	11	
AHU-2 Top	4	CS	B&G	1 1/2	10	20	23.2	37.0	40	8.2	11	
AHU-2 Middle	5	CS	B&G	1 1/2	10	20	24.1	37.0	40	8.8	11	
AHU-2 Bottom	6	CS	B&G	1 1/2	10	---	---	---	---	---	---	(4)
AHU-3 Top	7	CS	B&G	1 1/2	10	20	24.9	40.0	40	8.2	11	
AHU-3 Middle	8	CS	B&G	1 1/2	10	20	22.6	35.0	40	8.1	11	
AHU-3 Bottom	9	CS	B&G	1 1/2	10	20	23.1	35.0	40	8.0	11	
AHU-4 Top	10	CS	B&G	1 1/2	10	30	20.6	25.0	40	9.1	11	
AHU-4 Middle	11	CS	B&G	1 1/2	10	30	20.1	25.0	40	9.4	11	
AHU-4 Bottom	12	CS	B&G	1 1/2	10	30		25.0	40	8.8	11	
AHU-5 Top	13	CS	B&G	1 1/2	10	30	15.7	22.0	40	7.7	10	
AHU-5 Middle	14	CS	B&G	1 1/2	10	30	15.2	22.0	40	7.9	10	
AHU-5 Bottom	15	CS	B&G	1 1/2	10	30	15.1	22.0	40	7.6	10	
AHU-6	16	CS	Wheaton	4"	32	open	17.0	200	20	1.1	35.0	
Chilled Water												
AHU-1	1	CS	Wheatley	4"	228	100	14.3	255	80	10.9	230	(1)
AHU-2	2	CS	Wheatley	4"	228	100	13.6	245	90	10.2	230	
AHU-3	3	CS	Wheatley	4"	228	100	13.8	245	90	11.1	230	
AHU-4	4	CS	Wheatley	4"	228	100	12.9	240	90	10.0	230	
AHU-5	5	CS	Wheatley	4"	228	100	10.1	230	100	10.2	230	
AHU-6	6	CS	Wheatley	4"	217	---	---	---	---	---	---	(3)
REMARKS												
(1) Chilled water DP is set at 10.0 psi												
(2) Hot water DP is set at 15.0 psi												
(3) AHU-6 has no curcuit setter for the chilled water and there is no place to ultrasound it.												
(4) This curcuit setter is broken and needs replacing												

Tighe&Bond

Wings Testing and Balancing Co., Inc. TAB Report
December 23, 2023



WING'S TESTING & BALANCING CO., INC.

Fenton Judicial Center

Revisit 12.13.23- Sheave Change

* * * *

**Tighe & Bond
Attn: Jason Urso
53 Southampton Road
Westfield, MA 01085**

December 13, 2023



WING'S TESTING & BALANCING CO., INC.

December 13, 2023

Tighe & Bond
Attn: Jason Urso
53 Southampton Road
Westfield, MA 01085

Re: Fenton Judicial Center Sheave Change

Dear Jason,

We have completed our revisit of the above-mentioned site. The cracked sheaves on EF-8 and EF-13 have been replaced. These fans were retested and set to design. All updated data from this revisit is in **BOLD** in the following data sheets.

The following pages are your record of current operating conditions. If you have any questions, or if we can be of further service, please do not hesitate to call.

Very truly yours,

Wing's Testing & Balancing Co., Inc.

ICB Certified Contractor for:

TABB—Commissioning—Fire/Life Safety L1&L2—Sound & Vibration

Barry Stratos
Certified TABB Technician
CT SM-2 License 6386
MA SM-2 13595





WING'S TESTING & BALANCING CO., INC.

June 01, 2022

Tighe & Bond
Attn: Jason Urso
53 Southampton Road
Westfield, MA 01085

Re: Revisit to Fenton Judicial Center

Dear Jason,

We have completed our revisit testing for the above-mentioned site. Following are our findings:

- **BF-1** was functional and retested.
- **EF-13** has a motor sheave that is tightened down to the very tip of the motor shaft. This is causing high amperage draw.
 - While attempting to adjust the sheaves with the in-house technicians, we partially chipped the fan sheave. It still works but should be replaced.
 - The fan sheave is seized in place but needs to be adjusted to the point that it is level with the end of the shaft.
 - Then the sheaves need to be realigned.
- The hot water circuit setter for ATTU-2 is still broken.
- The chilled water circuit setter for AHU-6 has not been installed.
- All updated readings in the report are listed in **BOLD**

The following pages are your record of current operating conditions. If you have any questions, or if we can be of further service, please do not hesitate to call.

Very truly yours,

Wing's Testing & Balancing Co., Inc.

ICB Certified Contractor for:

TABB—Commissioning—Fire/Life Safety L1&L2—Sound & Vibration

Barry Stratos
Certified TABB Technician
CT SM-2 License 6386
MA SM-2 13595



SUPPLY FAN REPORT							
PROJECT: Fenton Judicial Center				DATE: 5/20/21			
AREA SERVED: Various				TECH: BS			
FAN DATA							
FAN NUMBER	HVAC-1		RAF-1		HVAC-2		
LOCATION	Basement		Basement		Basement		
AREA SERVED	All Areas		All Areas		All Areas		
MANUFACTURER	Buffalo Air Handlers		Woods		Buffalo Air Handlers		
MODEL OR SIZE	300-BB		36J 1/2-E		300-BB		
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	
TOTAL CFM	28,120	36,411	20,620	27,180	28,120	35,903	
RETURN AIR	20,620	26,716	---	---	20,620	26,689	
OUTSIDE AIR	7500	9695	---	---	7500	9214	
DISCH. STATIC	---	2.44	---	+0.64"	---	2.42"	
SUCTION STATIC	---	-1.58"	---	-1.01"	---	-1.69"	
TOTAL STATIC	---	4.02	---	---	---	4.11	
FAN RPM	---	1052	NA	NA	---	1046	
PULLEY O.D.	11" x 2 7/16"		NA		11" x 2 7/16"		
ESP	3.01		---		3.02		
VFD SPEED	60 Hz		60 Hz		60 Hz		
O.A.D.MIN POS	30%		---		30%		
MOTOR DATA							
MANUFACTURER	Baldor		Toshiba		Baldor		
MODEL OR FR.	324 T		254 TZ		324 T		
HORSEPOWER	40	40	15	15	40	40	
MOTOR RPM	1775	1775	1775	1775	1775	1775	
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3	
AMPS	LEG 1	48.0	39.9	18.5	11.8	48.0	36.7
	LEG 2	---	39.8	---	11.7	---	37.2
	LEG 3	---	39.7	---	11.8	---	36.8
SHEAVE O.D.	6 1/2" x 2 1/8"		NA		6 1/2" x 2 1/8"		
BELTS - QTY / SIZE	315VX930		NA		315VX930		
SHEAVE POSITION	Fixed		NA		Fixed		
BHP	33.2		9.6		31.0		
REMARKS							
NA-Not Available ND-No Design DD-Direct Drive							

SUPPLY FAN REPORT						
PROJECT: Fenton Judicial Center				DATE: 5/20/21		
AREA SERVED: Various				TECH: BS		
FAN DATA						
FAN NUMBER	RAF-2		HVAC-3		RAF-3	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Woods		Buffalo Air Handlers		Buffalo Air Handlers	
MODEL OR SIZE	36J 1/2-E		300-BB		300-BB	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	20,620	27,120	28,120	37,747	20,620	28,884
RETURN AIR	---	---	20,620	26,677	---	---
OUTSIDE AIR	---	---	7500	11,070	---	---
DISCH. STATIC	---	+0.62"	---	+2.38"	---	+0.64"
SUCTION STATIC	---	-0.81"	---	-1.78"	---	-0.75"
TOTAL STATIC	---	1.43	---	4.16	---	1.39
FAN RPM	NA	NA	---	1044	NA	NA
PULLEY O.D.	NA		11" x 2 7/16"		NA	
ESP	---		3.01		---	
VFD SPEED	60 Hz		60 Hz		60 Hz	
O.A.D.MIN POS	---		30%		---	
MOTOR DATA						
MANUFACTURER	Toshiba		Baldor		Toshiba	
MODEL OR FR.	254 T		324 T		254 T	
HORSEPOWER	15	15	40	40	15	15
MOTOR RPM	1775	1775	1775	1775	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS LEG 1	18.5	10.6	48.0	36.2	18.5	11.2
LEG 2	---	10.8	---	35.8	---	11.1
LEG 3	---	10.9	---	36.1	---	10.9
SHEAVE O.D.	NA		6 1/2" x 2 1/8"		NA	
BELTS - QTY / SIZE	NA		315V x 930		NA	
SHEAVE POSITION	NA		Fixed		NA	
BHP	8.8		30.2		9.1	
REMARKS						
NA-Not Available ND-No Design DD-Direct Drive						

SUPPLY FAN REPORT**PROJECT:** Fenton Judicial Center**DATE:** 5/20/21**AREA SERVED:** Various**TECH:** BS**FAN DATA**

FAN NUMBER	HVAC-4		RAF-4		HVAC-5	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Buffalo Air Handlers		Woods		Buffalo Air Handlers	
MODEL OR SIZE	300-BB		36J 1/2-E		300-BB	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	28,120	39,981	20,620	29,256	28,120	39,350
RETURN AIR	20,620	29,254	---	---	20,620	29,517
OUTSIDE AIR	7500	10,727	---	---	7500	9833
DISCH. STATIC	---	+2.44"	---	+0.74"	---	+2.31"
SUCTION STATIC	---	-1.89"	---	-1.01"	---	-1.83"
TOTAL STATIC	---	4.33	---	---	---	4.14
FAN RPM	---	1055	NA	NA	---	1059
PULLEY O.D.	11" x 2 7/16"		NA		11" x 2 7/16"	
ESP	2.99		---		3.08	
VFD SPEED	60 Hz		60 Hz		60 Hz	
O.A.D.MIN POS	30%		---		30%	

MOTOR DATA

MANUFACTURER	Baldor		Toshiba		Baldor	
MODEL OR FR.	324 T		254 T		324 T	
HORSEPOWER	40	40	15	15	40	40
MOTOR RPM	1775	1775	1775	1775	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS LEG 1	48.0	36.2	18.5	11.5	48.0	37.2
AMPS LEG 2	---	35.7	---	11.6	---	37.0
AMPS LEG 3	---	36.7	---	12.0	---	36.6
SHEAVE O.D.	6 1/2" x 2 1/8"		NA		6 1/2" x 2 1/8"	
BELTS - QTY / SIZE	315VX930		NA		315V x 930	
SHEAVE POSITION	Fixed		NA		Fixed	
BHP	30.2		9.7		31.0	

REMARKS

NA-Not Available

ND-No Design DD-Direct Drive

SUPPLY FAN REPORT						
PROJECT: Fenton Judicial Center				DATE: 05/20/21 6/01/22		
AREA SERVED: Various				TECH: BS		
FAN DATA						
FAN NUMBER	RAF-5		HVAC-6		BF-1	
LOCATION	Basement		Basement		Basement	
AREA SERVED	All Areas		All Areas		All Areas	
MANUFACTURER	Woods		Buffalo Air Handlers		Woods	
MODEL OR SIZE	36J 1/2-E		300-BB		30dG24P/A	
	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
TOTAL CFM	20,620	27,096	25,000	26,691	ND	16995
RETURN AIR	---	---	0	0	---	---
OUTSIDE AIR	---	---	25,000	26,691	---	---
DISCH. STATIC	---	+0.71"	---	+1.10"	---	+5.17"
SUCTION STATIC	---	-0.93"	---	-1.30"	---	+1.98"
TOTAL STATIC	---	1.64	---	2.40	---	7.15
FAN RPM	NA	NA	NA	1044	DD	DD
PULLEY O.D.	NA		12" x 2 3/16"		DD	
ESP	---		---		---	
VFD SPEED	60 Hz		56 Hz		57 Hz	
O.A.D.MIN POS	---		100%		---	
MOTOR DATA						
MANUFACTURER	Toshiba		Peacemaker		NA	
MODEL OR FR.	254 T		324 T		NA	
HORSEPOWER	15	15	40	40	15	15
MOTOR RPM	1775	1775	1780	1780	1775	1775
VOLTAGE / PH.	460/3	460/3	460/3	460/3	460/3	460/3
AMPS	LEG 1	18.5	11.5	47.5	31.1	34.0
	LEG 2	---	11.6	---	30.8	---
	LEG 3	---	11.5	---	30.9	---
SHEAVE O.D.	NA		7" x 2 3/8"		DD	
BELTS - QTY / SIZE	NA		315VX960		DD	
SHEAVE POSITION	NA		Fixed		DD	
BHP	9.4		26.2		---	
REMARKS						
NA-Not Available ND-No Design DD-Direct Drive						

SYSTEM STATIC PRESSURE PROFILE								
PROJECT: Fenton Judicial Center						DATE: 5/20/21		
SYSTEM/AREA SERV: AHU's						TECH: BS		
STATIC PRESSURE READINGS "wc								
POS. (+) / NEG.(-)	1	2	3	4	5	6	7	NOTES
AHU-1	-0.57"	-1.16"	-1.58"	+2.44"				
AHU-2	-0.54"	-1.20"	-1.69"	+2.42"				
AHU-3	-0.51"	-1.18"	-1.78"	+2.38"				
AHU-4	-0.55"	-1.33"	-1.89"	+2.44"				
AHU-5	-0.77"	-1.33"	-1.83"	+2.31"				
AHU-6	-0.33"	-0.97"	-1.30"	+1.10"				
REMARKS								

VELOCITY PRESSURE READINGS								
PROJECT: Fenton Judicial Center						DATE: 5/20/21		
AREA SERVED: Various						TECH: BS		
TRAVERSE LOCATIONS	DUCT SIZE "	AREA SQ. FT.	DESIGN		CENTERLINE STATIC PRES. "	TEST		NOTES
			FPM	CFM		FPM	CFM	
AHU-1 Total	107" x 70 1/2"	57.39	---	28,120	w/velgrid	695	36,411	
AHU-1 OA	110" x 30"	22.92	---	7500	w/velgrid	423	9695	
AHU-1 Return	---	---	---	20,620	Calc	---	26,716	
AHU-2 Total	106" x 66"	48.58	---	28,120	w/velgrid	739	35,903	
AHU-2 OA	110" x 30"	22.92	---	7500	w/velgrid	402	9214	
AHU-2 Return	---	---	---	20,620	Calc	---	26,716	
AHU-3 Total	106" x 66"	48.58	---	28,120	w/velgrid	777	37,747	
AHU-3 OA	110" x 30"	22.92	---	7500	w/velgrid	483	11,070	
AHU-3 Return	---	---	---	20,620	Calc	---	26,677	
AHU-4 Total	106" x 66"	48.58	---	28,120	w/velgrid	823	39,981	
AHU-4 OA	110" x 30"	22.92	---	7500	w/velgrid	463	10,727	
AHU-4 Return	---	---	---	20,620	Calc	---	29,254	
AHU-5 Total	106" x 66"	48.58	---	28,120	w/velgrid	810	39,350	
AHU-5 OA	110" x 30"	22.92	---	7500	w/velgrid	429	9833	
AHU-5 Return	---	---	---	20,620	Calc	---	29,517	
AHU-6 Total	98" x 74"	50.36	---	25,000	w/velgrid	530	26,691	
RAF-1	72" x 24"	12.0	---	20,620	-1.02"	2265	27,180	
RAF-2	72" x 24"	12.0	---	20,620	-0.80"	2260	27,120	
RAF-3	72" x 24"	12.0	---	20,620	-0.75"	2407	28,884	
RAF-4	72" x 24"	12.0	---	20,620	-1.01"	2458	29,256	
REMARKS								

VELOCITY PRESSURE READINGS								
PROJECT: Fenton Judicial Center						DATE: 5/20/21 06/01/22		
AREA SERVED: Various						TECH: BS		
TRAVERSE LOCATIONS	DUCT SIZE "	AREA SQ.FT.	DESIGN		CENTERLINE STATIC PRES."	TEST		NOTES
			FPM	CFM		FPM	CFM	
RAF-5	72" x 24"	12.0	---	20,620	-0.93"	2258	27,696	
EF-8	12" x 12"	1.0	---	850	-0.44"	831	831	
EF-9	24" x 24"	4.0	---	5175	-0.80"	1399	5596	
EF-10	12" x 12"	1.0	---	850	-0.56"	923	923	
EF-11	12" x 12"	1.0	---	425	-0.71"	419	419	
EF-12	13.5" x 13.5"	1.27	---	700	-0.49"	564	716	
EF-14	26" x 26"	4.69	---	3325	-0.63"	669	3141	
EF-15	13.5" x 13.5"	1.27	---	925	-0.91"	743	944	
EF-16	13.5" x 13.5"	1.27	---	425	-0.19"	351	444	
EF-13	14" x 14"	1.36	---	750	-0.38"	516	707	
BF-1	30"Ø	4.91"	---	ND	+5.17"	3464	16995	
REMARKS								

EXHAUST FAN REPORT**PROJECT:** Fenton Judicial Center**DATE:** 6/1/2022 **12/13/2023****AREA SERVED:** Various**TECH:** BS**FAN DATA**

FAN NUMBER		EF-8	EF-9	EF-10	EF-11	EF-12
LOCATION		Roof	Roof	Roof	Roof	Roof
AREA SERVED		Toilets	Toilets	Toilets	Toilets	Toilets
MANUFACTURER		Cook	Cook	Cook	Cook	Cook
MODEL OR SIZE		120R3B	245R3B	100R2B	100R2B	100R2B
TOTAL	DESIGN	850	5175	850	425	700
CFM	ACTUAL	824	5596	923	419	716
FAN	DESIGN	---	---	---	---	---
RPM	ACTUAL	1731	1047	1574	1347	1968
PULLEY	O.D.	3" x 3/4" (1)	6" x 1"	3" x 3/4"	3" x 3/4"	2 1/2" x 3/4"
SERVICE		1.25	1.15	1.35	1.35	1.35

MOTOR DATA

MANUFACTURER		Marathon	Baldor	Marathon	Marathon	Marathon
MODEL NUMBER		48YZ	145T	482	482	48YZ
MOTOR	DESIGN	1/4	2	1/6	1/6	1/4
HP	ACTUAL	1/4	2	1/6	1/6	1/4
MOTOR RPM		1725	1750	1725	1725	1725
VOLTAGE/PHASE		120/1	460/3	120/1	120/1	120/1
	DESIGN	5.0	2.9	3.6	3.6	5.0
MOTOR	ACT. LEG 1	---	---	---	---	---
AMPS	ACT. LEG 2	4.1	2.6	3.6	2.9	4.6
	ACT. LEG 3	---	---	---	---	---
SHEAVE		3" x 1/2"	3 1/2" x 3/4"	2 1/4" x 1/2"	3" x 1/2"	3 1/4" x 1/2"
BELTS-QTY/SIZE		1/4L200	1/AX28	1/4L470H	1/4L180	1/4470
SHEAVE POSITION		75% Closed	50% Open	Fixed	100% Closed	75% Closed
BHP		0.21	1.8	0.17	0.13	0.23

REMARKS

EXHAUST FAN REPORT**PROJECT:** Fenton Judicial Center**DATE:** 6/01/22 **12/13/2023****AREA SERVED:** Various**TECH:** BS**FAN DATA**

FAN NUMBER		EF-13	EF-14	EF-15	EF-16	EF-17
LOCATION		Roof	Roof	Roof	Roof	Roof
AREA SERVED		Toilets	Toilets	Holding Cells	Toilets	Holding Cells
MANUFACTURER		Cook	Cook	Cook	Cook	Cook
MODEL OR SIZE		120R3B	180R3B	120R3B	100R2B	255LPB
TOTAL	DESIGN	750	3325	925	425	6170
	ACTUAL	714	3141	944	444	6478
FAN	DESIGN	---	---	---	---	---
	ACTUAL	1326	1636	1626	1714	---
PULLEY	O.D.	2 3/4" x 3/4"	5" x 3/4"	3" x 3/4"	3" x 3/4"	6 1/2" x 1"
SERVICE		1.15	1.15	1.15	1.35	1.15

MOTOR DATA

MANUFACTURER		Marathon	Magnetek	Marathon	Marathon	Baldor
MODEL NUMBER		48YZ	P145T	482	48Y	182T
MOTOR	DESIGN	1/4	1 1/2	1/4	1/6	3
	ACTUAL	1/4	1 1/2	1/4	1/6	3
MOTOR RPM		1725	1745	1725	1725	1760
VOLTAGE/PHASE		120/1	460/3	120/1	120/1	460/3
MOTOR AMPS	DESIGN	5.0	1.95	5.0	3.6	4.1
	ACT. LEG 1	---	1.7	---	---	---
	ACT. LEG 2	4.9	1.6	4.4	3.1	3.6
	ACT. LEG 3	---	1.7	---	---	---
SHEAVE		3" x 1/2"	3 3/4" x 7/8"	3" x 1/2"	3" x 1/2"	4 3/4" x 1 1/8"
BELTS-QTY/SIZE		1/4L200	1/4L270	1/4L200	1/4L190	1/A62
SHEAVE POSITION		50% Open	50% Open	50% Open	100% Closed	75% Closed
BHP		---	1.3	0.2	0.1	2.6

REMARKS

[illegible]

- (1) Chilled water DP is set at 10.0 psi
- (2) Hot water DP is set at 15.0 psi
- (3) AHU-6 has no curcuit setter for the chilled water and there is no place to ultrasound it.
- (4) This curcuit setter is broken and needs replacing