

Holyoke Veterans' Home Update

Outreach | Workforce Utilization | M/W/VBE Participation



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

AIDC Holyoke Veterans' Home Update
March 17, 2023

Project Schedule

Holyoke Soldiers' Home - Precon Milestone Schedule

Revised 3.15.23

Tasks																							Years																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
		2022					2023																23	2024	2025	2026	2027	2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
		December					January				February				March				April				May																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
							Weeks																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
		48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20							21																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
	Early Bid Package - Enabling Work																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	</



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

Project Schedule Update March 2023

Holyoke Veterans' Home Workforce Outreach Actions

Meetings Held & Events Attended

Building Pathways, Boston*

Community Works (serving Western, MA)*

Massachusetts Girls in Trades, Dorchester and Holyoke

Veterans Resource Festival, Springfield

***Offers Pre-Apprenticeship Program**



Western MA Girls in Trade Career Fair
Dean High School – Holyoke, MA



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

AIDC Holyoke Veterans' Home Update
March 17, 2023

© 2015 Pearson Education, Inc. or its affiliate(s). All rights reserved. No part of this publication may be reproduced, stored in a retrieval system, or transmitted, in any form or by any means, electronic, mechanical, photocopying, recording, or by any information storage or retrieval system, without prior written permission from Pearson Education, Inc. or its affiliate(s).



UMass Amherst Building & Construction
Technology Career Fair

Organizations Presented to AIDC

Mass Careers (Affiliated with ABC of
Massachusetts Pre-Apprenticeship Merit)*

Mass Building Trades Council **

Pioneer Valley Building Trades Council**

***Offers Pre-Apprenticeship Program**

****Offers Pre-Apprenticeship & Apprenticeship Programs**



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

AIDC Holyoke Veterans' Home Update
March 17, 2023

Holyoke Veterans' Home Workforce Outreach Actions

Future Actions

Helmets to Hardhats

Building Pathways, Worcester-Fitchburg (MassHire)*

Local Vocational Schools and Youth Organizations

***Offers Pre-Apprenticeship Program**



Westfield State University
Women in Construction Celebration



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

AIDC Holyoke Veterans' Home Update
March 17, 2023

Holyoke Veterans' Home Workforce Outreach Actions

Workforce Best Practices

Subcontractor Strategy Meetings

Resource Projection & Communication with Union Halls

Daily Workforce Reporting & Monitoring



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

AIDC Holyoke Veterans' Home Update
March 17, 2023

Holyoke Veterans' Home Workforce Utilization Goals

Category	Participation Goal
Minority Workforce Participation	15.3%
Veteran Workforce Participation*	7.0%
Apprentice Workforce Participation*	20%
Minority/Women/Veteran Apprentice Participation*	40% Of Total Apprentices

***Applies to Main Package Only**



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

AIDC Holyoke Veterans' Home Update
March 17, 2023

Holyoke Veterans' Home Workforce Report

Holyoke Veterans' Home - Early Enabling Package [As of February 2023]

SUBCONTRACTOR	TOTAL HOURS	MINORITY (15.3%)		WOMEN (6.9%)	
		HOURS	%	HOURS	%
American Environmental, Inc.	240.00	80.00	33.33%	160.00	66.67%
Atlantic Bridge & Engineering, Inc.	149.00	25.00	16.78%	-	0.00%
B-G Mechanical Contractors, Inc.	304.00	-	0.00%	-	0.00%
Carlysle Engineering, Inc.	-	-	0.00%	-	0.00%
Chicopee Industrial Contractors, Inc.	-	-	0.00%	-	0.00%
Collins Electric Co., Inc.	259.50	16.00	6.53%	8.00	3.27%
Edward F. Corcoran Plumbing & Heating	-	-	0.00%	-	0.00%
Insulation Contractor of New England LLC	-	-	0.00%	-	0.00%
Northeast Painting Associates, Inc.	-	-	0.00%	-	0.00%
Performance Testing and Balancing	-	-	0.00%	-	0.00%
Power Line Contractors, Inc.	1,276.50	138.00	10.81%	-	0.00%
Rockwell Roofing, Inc.	80.00	23.00	28.75%	-	0.00%
Sweeney Drywall Finishes Corp	54.00	-	0.00%	-	0.00%
T & M Equipment Corporation	248.50	40.50	16.30%	60.50	24.35%
TOTALS TO DATE	2,611.50	322.50	12.35%	228.50	8.75%

The Veteran Workforce Goal was established in the PLA and will apply to Main Package work.



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

AIDC Holyoke Veterans' Home Update
March 17, 2023

Holyoke Veterans' Home

M/W/VBE Committed Participation

Holyoke Veterans' Home - Early Enabling Package

DIV #	SCOPE	SUBCONTRACTOR / SUB-SUBCONTRACTOR	COMMITTED PARTICIPATION			
			AWARDED CONTRACT VALUE	MBE GOAL: 4.7%	WBE GOAL: 7.7%	VBE GOAL: 3.0%
02	Surveyor	DGT Associates	\$ 14,000			
02	Demo / Concrete	American Environmental [MBE]	\$ 191,556	\$ 191,556		
02	Sitework	T&M Equipment Corporation [WBE]	\$ 73,035		\$ 73,035	
02	Utility	Holyoke Gas & Electric Department	\$ 86,788			
		Power Line Contractors	\$ 86,788			
05	Structural Steel	Atlantic Bridge & Engineering [WBE]	\$ 288,040		\$ 288,040	
07	Roofing*	Rockwell Roofing	\$ 68,000			
08	Openings	Hardware Specialties	\$ 6,635			
09	Drywall	Sweeney Drywall Finishes	\$ 45,350			
09	Painting	Northeast Painting Associates [VBE]	\$ 6,300			\$ 6,300
21	Fire Protection	Carlisle Engineering	\$ 29,620			
22	Plumbing*	Edward F. Corcoran Plumbing & Heating	\$ 32,786			
		Insulation Contractor of New England [WBE]	\$ 2,900		\$ 2,900	
23	HVAC*	B-G Mechanical Contractors	\$ 989,800			
		Chicopee Industrial Contractors [WBE]	\$ 17,978		\$ 17,978	
		Insulation Contractor of New England [WBE]	\$ 44,000		\$ 44,000	
		Performance Testing and Balancing [VBE]	\$ 3,600			\$ 3,600
26	Electrical*	Collins Electric Company	\$ 294,457			
* Filed Sub-Bid Trades						
TOTALS			\$ 2,126,367	\$ 191,556	\$ 425,953	\$ 9,900

Table shows Early Enabling subcontracts only.



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

AIDC Holyoke Veterans' Home Update
March 17, 2023

QUESTIONS



COMMODORE | WALSH
HOLYOKE JOINT VENTURE

AIDC Holyoke Veterans' Home Update
March 17, 2023