



## J. MICHAEL RUANE JUDICIAL CENTER HVAC SYSTEM EVALUATION SUMMARY

Visited September 16, 2020. Inspected the air handling units and toured the occupied portions of the building to determine if the spaces generally matched usage noted on the architectural plans. The J. Michael Ruane Judicial Center is a six-story building (including the basement), constructed in 2011, with a floor area of approximately 268,000 gross square feet. The HVAC system includes 11 variable air volume (VAV) air handling units. The air handling units are generally in good condition. Filters and coils were generally clean. The dampers and actuators that were observed appeared to be in good condition.

### 1.0 Airflow Rate Per Person (Reduced Occupancy)

| <i>Courtroom</i> | <i>Total People</i> | <i>Total Air</i>            |                                  | <i>Outdoor Air</i>           |                                  |
|------------------|---------------------|-----------------------------|----------------------------------|------------------------------|----------------------------------|
|                  |                     | <i>Supply Airflow (CFM)</i> | <i>Airflow Rate (CFM/Person)</i> | <i>Outside Airflow (CFM)</i> | <i>Airflow Rate (CFM/Person)</i> |
| Jury Pool Room   | 40                  | 3,120                       | 78                               | 1,560                        | 39                               |
| Courtroom A      | 28                  | 4,000                       | 146                              | 1,200                        | 42                               |
| Courtroom B      | 14                  | 1,400                       | 100                              | 370                          | 26                               |
| Courtroom C      | 28                  | 3,350                       | 120                              | 870                          | 31                               |
| Courtroom D      | 32                  | 3,400                       | 106                              | 1,080                        | 34                               |
| Courtroom E      | 23                  | 3,100                       | 135                              | 980                          | 43                               |
| Courtroom F      | 23                  | 2,900                       | 126                              | 920                          | 40                               |
| Courtroom G      | 30                  | 3,400                       | 113                              | 1,000                        | 34                               |
| Courtroom H      | 30                  | 3,200                       | 107                              | 1,010                        | 34                               |
| Courtroom I      | 30                  | 2,700                       | 90                               | 860                          | 29                               |
| Courtroom J      | 30                  | 3,100                       | 104                              | 990                          | 33                               |
| Courtroom K      | 38                  | 4,200                       | 109                              | 1,200                        | 32                               |

### 2.0 Recommendations

| <i>Section</i> | <i>Recommendation/Finding</i>  | <i>Action</i>     |
|----------------|--|-------------------|
| <b>2.1</b>     | <b>Filtration Efficiency</b>   |                   |
|                | No actionable items identified   | MERV-13/14 in use |
| <b>2.2</b>     | <b>Testing and Balancing</b>   |                   |
| <b>RTB-1</b>   | RTB-1: Test and rebalance air handling unit minimum outside air flow rate      | Complete          |
| <b>RTB-3</b>   | RTB-3: Increase outside air flow rate beyond minimum under non-peak conditions | Complete          |
| <b>RTB-5</b>   | RTB-5: Consider rebalancing all air inlets and outlets                         | N/A               |
| <b>RTB-6</b>   | RTB-6: Test and balance all air handler chilled and hot water coils            | In-progress       |

|            |   |             |
|------------|---|-------------|
| <b>2.3</b> | <b>Equipment Maintenance and Upgrades</b>   |             |
| RE-1       | Test existing air handling system dampers and actuators for proper operation  | Complete    |
| RE-4       | Inspect VAV boxes and controllers   | Complete    |
| RE-4       | Test and balance VAV box flow rates   | N/A         |
| <b>2.4</b> | <b>Control System</b>   |             |
| RC-1       | Implement a pre and post-occupancy flush sequence   | Complete    |
| RC-3       | Install controls required to introduce outside air beyond the minimum requirement   | Complete    |
| RC-5       | Disable demand control ventilation sequences  | Complete    |
| <b>2.5</b> | <b>Additional Filtration and Air Cleaning</b>   |             |
| RFC-1      | Install portable HEPA filters in high traffic areas – <i>if courthouse is to operate at a high occupancy (i.e. 50-75% or greater), install portable HEPA filters in high traffic areas.</i> | In progress |
| <b>2.6</b> | <b>Humidity Control</b>   |             |
|            | No actionable items list – continuous monitoring for seasonal changes   | On-going    |
| <b>2.7</b> | <b>Other Recommendations</b>  |             |
| 2.7.1      | Route exhaust ductwork from 2nd floor mechanical room directly to the outdoors  | Complete    |
| 2.7.2      | Increase VAV minimum airflow from 40%to 50% in courtrooms   | Complete    |
| 2.7.3      | Replace CO2 sensors that are malfunctioning or beyond their expected life of 5-10 years   | In-progress |



**J. Michael Ruane Judicial Center  
Salem, MA**

# **HVAC SYSTEM EVALUATIONS COVID-19**

Office of Court Management

December 9, 2020

**Tighe&Bond**

# **Section 1**

## **Existing Conditions and Site Observations**

Tighe & Bond visited the J. Michael Ruane Judicial Center in Salem, MA on September 16, 2020. While on site, we inspected the air handling units and toured the occupied portions of the building to determine if the spaces generally matched usage noted on the architectural plans.

### Site Visit Attendees:

- *Office of Court Management:*
  - Marcos (Marc) Olivera, Facilities Supervisor
  - Jim Cawley, Facilities, HVAC Specialist
- *Tighe & Bond:*
  - Sean Pringle, PE, Project Mechanical Engineer
  - Christina Wu, Staff Engineer

### **1.1 Existing Ventilation System**

The J. Michael Ruane Judicial Center is a six-story building (including the basement), constructed in 2011, with a floor area of approximately 268,000 gross square feet. The HVAC system includes 11 variable air volume (VAV) air handling units (AHU), with AHU's 1 through 4 located in the rooftop penthouse, AHU's 5 through 8 and 11 located on the 2<sup>nd</sup> floor, and AHU's 9 and 10 located on the 4<sup>th</sup> floor.

All AHU's have a heating hot water coil with freeze pump, a chilled water cooling coil, supply fan, remote return air fan, independent return air (RA), outside air (OA), and exhaust air dampers, and return, supply, and outside airflow stations. AHU's 5&7, and AHU's 6&8 work in parallel with each other and function as a single VAV system. The air handling units are generally in good condition. Filters and coils were generally clean. The dampers and actuators that were observed appeared to be in good condition. The units are original and approximately 10 years old. According to staff, motors, actuators, bearings, and other wear items are replaced when they fail. Most dampers could not be inspected because they were within ductwork, and not part of the AHU. All cooling is provided through the AHU's. In areas with large perimeter loads, finned tube radiation is provided for additional heating.

During the visit, staff informed us that to improve ventilation in response to COVID-19, the AHU's have been set to operate in occupied mode 24/7, including maintaining occupied temperatures.

**TABLE 1**  
Existing Air Handlers

| <i>Unit #</i> | <i>Design Airflow (CFM)</i> | <i>Design Min OA (CFM)</i> | <i>Filters</i>                           | <i>Condition</i> |
|---------------|-----------------------------|----------------------------|--|------------------|
| AHU-1         | 6,000                       | 1,900                      | 2" MERV 8 prefilter<br>12" MERV 13 final | Good             |
| AHU-2         | 6,000                       | 1,900                      | 2" MERV 8 prefilter<br>12" MERV 13 final | Good             |
| AHU-3         | 6,000                       | 1,900                      | 2" MERV 8 prefilter<br>12" MERV 13 final | Good             |
| AHU-4         | 10,800                      | 3,200                      | 2" MERV 8 prefilter<br>12" MERV 13 final | Good             |
| AHU-5         | 25,000                      | 7,000                      | 2" MERV 8 prefilter<br>12" MERV 13 final | Good             |
| AHU-6         | 25,000                      | 7,000                      | 2" MERV 8 prefilter<br>12" MERV 13 final | Good             |
| AHU-7         | 25,000                      | 7,000                      | 2" MERV 8 prefilter<br>12" MERV 14 final | Good             |
| AHU-8         | 25,000                      | 7,000                      | 2" MERV 8 prefilter<br>12" MERV 13 final | Good             |
| AHU-9         | 29,000                      | 6,800                      | 2" MERV 8 prefilter<br>12" MERV 13 final | Good             |
| AHU-10        | 4,600                       | 1,200                      | 2" MERV 8 prefilter<br>12" MERV 14 final | Good             |
| AHU-11        | 15,400                      | 2,300                      | 2" MERV 8 prefilter<br>12" MERV 14 final | Good             |

Several AHU issues were identified during the site visit:

- Minor general issues
  - Several motors / fans have bearing noises.
  - Cooling coils have rusty condensate pans and lower frames but are not showing any signs of poor drainage. This is likely due to the proximity to the coast. As these trays fail, they should be replaced with stainless steel trays.
- AHU's 5-8
  - The unfiltered exhaust air from these units is exhausted directly into the mechanical room, before exiting the building through exhaust louvers. Given the current pandemic, this presents a worker safety concern.
- AHU-9
  - The VFD was not working and running in bypass at the time of the visit. Facilities staff mentioned they have repairs scheduled.

- According to the 2020 BQ2 Associates report, the minimum OA for this unit is 0% in the DCV sequence. This should be increased to be comparable to other units.
- According to the Siemens September 2020 work report, the OA airflow station was not working at the time of the visit. This should be repaired as soon as possible.
- AHU-11
  - The prefilters were much dirtier than the other units. According to Facilities staff, this AHU receives dirtier air due to the proximity to the roadway. Consider increasing the filter change frequency for this unit.
  - Facilities staff also mentioned that this unit suffers from freeze stat trips in cold weather due to the close proximity of the outside air ductwork to the louver, causing poor mixing with return air and generating cold spots on the heating coil.

Supply air is regulated to each zone by variable air volume (VAV) boxes, with hot water reheat coils at each unit. As the building is less than 10 years old, we assume the VAV boxes (and all equipment) are original and have not been replaced. The working condition of these boxes is unknown but based on the age it is assumed they would be in generally good condition. Each courtroom is served by a dedicated VAV. We understand that the heating system is active during the summer to provide reheat to VAV boxes serving spaces under a demand control ventilation sequence.

The basement lockup area is provided with mixed supply air through VAV's set to a constant airflow from the 2<sup>nd</sup> floor AHU's, supplied into the corridors and the cells. Air is exhausted from the cells through the toilet exhaust risers. The attorney / client interview rooms, control rooms, corridor and other similar spaces within the secure corridor have supply and return air registers to the AHU's. Each secure area on the upper floors is supplied from a dedicated VAV set to a constant airflow into the corridors and the cells and exhausted through the cells.

Chilled water is provided by a pair of 320 ton water cooled chillers. Hot water is provided from a pair of 3.6 MMBH (output) boilers. Neither the hot nor chilled water systems contain glycol.



Photo 1 – Representative Air Handler

## 1.2 Existing Control System

The courthouse has a complete Siemens building management control system (BMS). It is tied to the existing boiler, chiller, AHU's, VAV's, auxiliary heating, and exhaust fans. While onsite, Tighe & Bond was able to observe various control system screens and setpoints. We were also provided with the sequence of operation delivered to the building during commissioning from Cosentini Associates.

The system provides air handler demand-controlled ventilation (DCV) sequences. DCV varies the outside air percentage from a minimum to a maximum limit in response to carbon dioxide (CO<sub>2</sub>) concentration levels measured in high density spaces throughout the building. While this feature exists, the BQ2 Associates report noted that the DCV minimum OA airflows are set close to the design OA minimum airflows. This limits the functionality of the VAV system as it limits the reduction in outside air under light occupancy. They also noted that AHU-9 has a 0% outdoor minimum. Even during lightly occupied periods, there should be some outdoor air provided. The report also mentioned that many CO<sub>2</sub> sensors are beyond their useful life and malfunctioning.

VAV terminals that serve high density spaces also utilize zone-level DCV controls. When the space CO<sub>2</sub> rises above the setpoint, the VAV will increase the supply air flow to the zone, increasing the outdoor air flowrate to the zone.

## Section 2

# Recommendations

### 2.1 Filtration Efficiency Recommendations

The existing MERV 8 prefilter / and MERV 13/14 final arrangement provides high levels of filtration for occupied areas. This level of filtration is adequate and is in line with AHRAE recommendations.

According to conversations with staff, the court plans to upgrade the prefilters to MERV 13 and the final filters to MERV 14 across all air handlers. While upgrading the final filters to MERV 14 is a good approach, using MERV 13 prefilters will only increase the AHU pressure drop and may reduce performance. We recommend the continued use of MERV 8 prefilters and upgrading the final filters to MERV 14. Using MERV 14 final filters will not likely have any noticeable impact on the filter change frequency or pressure drop compared to the existing MERV 13 filters.

### 2.2 Testing and Balancing Recommendations

The basis of design climactic outdoor air conditions state a summer design condition of 91°F/74°F DB/WB and a winter condition of 7°F. In reviewing the originally designed entering mixed air temperatures for the chilled water and hot water coils in the air handling units, it appears that the coils as designed are insufficient to accommodate any additional outside air on a design day. The coils appear to be slightly under-designed to maintain the required cooling and heating supply air setpoints. If the courtroom AHU's are currently not experiencing any heating or cooling issues at the design outside air quantities, then we recommend maintaining the original OA flow rates, but not increasing them.

We recommend the following testing and balancing measures:

**RTB-1:** *Test and rebalance air handling unit supply air and minimum outside air flow rates.*

The original design outdoor airflow requirements and the outdoor airflows calculated by Tighe & Bond, based on the 2015 International Mechanical Code (IMC) are listed below.



**TABLE 2**

Recommended Air Handler O.A. Flow Rates

| <b>Unit #</b> | <b>Original<br/>Design Airflow<br/>(CFM)</b> | <b>Original<br/>Design Min OA<br/>(CFM)</b> | <b>Current Code Min.<br/>OA Requirements<br/>(CFM)</b> | <b>Recommended<br/>Min OA<br/>(CFM)</b> |
|---------------|--|---|--|---|
| AHU-1         | 6,000  | 1,900                                       | 2,100  | 1,900                                   |
| AHU-2         | 6,000  | 1,900                                       | 2,400  | 1,900                                   |
| AHU-3         | 6,000  | 1,900                                       | 2,200  | 1,900                                   |
| AHU-4         | 10,800                                       | 3,200                                       | 3,800  | 3,200                                   |
| AHU's-5&7     | 50,000                                       | 14,000                                      | 10,800   | 14,000                                  |
| AHU's-6&8     | 50,000                                       | 14,000                                      | 12,300   | 14,000                                  |
| AHU-9         | 29,000                                       | 6,800                                       | 6,200  | 6,800                                   |
| AHU-10        | 4,600  | 1,200                                       | 1,650  | 1,200                                   |
| AHU-11        | 15,400                                       | 2,300                                       | 3,700  | 2,300                                   |

The discrepancies in the calculated ventilation rates are likely due to variations in assumptions in the expected occupant concentration and airflow per person. Where the original design outdoor airflow rates are higher than the values per the current code minimums, we recommend maintaining the outdoor airflows at the original designed values, as these are more conservative and will likely result in improved indoor air quality (IAQ).

We recommend that the outdoor airflows for all units be checked to confirm that they match the recommended minimum OA amounts shown in the table above. Because this system uses airflow stations, it is possible that these changes can be made with control setpoint adjustments instead of hiring a TAB Contractor, however these units may not be reporting accurate values. As noted above, while our calculations show a higher outside air requirement than design, the coils do not have adequate capacity to provide these higher outside air quantities under peak outdoor air conditions.

The airflow rate per person is shown below in Table 3. These values are based on the recommended outdoor airflow, and original design supply airflow rates shown in Table 2 above. The airflow rate per person also assumes a diversity factor of 70%, meaning the maximum number of occupants assumed to be in all zones at all times equates to 70% of the code required.

**TABLE 3**

Average Airflow Rate Per Person

|                                  | <b>All spaces</b> | <b>Courtrooms</b> | <b>Non-Courtroom<br/>Spaces</b> |
|----------------------------------|-------------------|-------------------|---------------------------------|
| Total Occupancy<br>(People)      | 1,500             | 620               | 850                             |
| Total Supply Air<br>(CFM/Person) | 120               | 54                | 170                             |
| Outdoor Air<br>(CFM/Person)      | 32                | 16                | 44                              |

The airflow rate per person for each courtroom is shown below in Table 4. These values are based on full occupancy, the original design supply airflow rate, and the recommended outdoor airflow rate, without taking diversity into account. The airflow rate per person assumes the full supply airflow is being delivered to the room. At times when the supply airflow is reduced due to the space temperature being satisfied, the airflow rate per person will also be reduced.

**TABLE 4**

Airflow Rate per Person - Courtrooms

| <b>Courtroom</b> | <b>Total People</b> | <b>Total Air</b>            |                                  | <b>Outdoor Air</b>           |                                  |
|------------------|---------------------|-----------------------------|----------------------------------|------------------------------|----------------------------------|
|                  |                     | <b>Supply Airflow (CFM)</b> | <b>Airflow Rate (CFM/Person)</b> | <b>Outside Airflow (CFM)</b> | <b>Airflow Rate (CFM/Person)</b> |
| Jury Pool Room   | 100                 | 3,120                       | 31                               | 1,560                        | 16                               |
| Courtroom A      | 114                 | 4,000                       | 35                               | 1,200                        | 10                               |
| Courtroom B      | 45                  | 1,400                       | 31                               | 370                          | 8                                |
| Courtroom C      | 90                  | 3,350                       | 37                               | 870                          | 10                               |
| Courtroom D      | 100                 | 3,400                       | 34                               | 1,080                        | 11                               |
| Courtroom E      | 100                 | 3,100                       | 31                               | 980                          | 10                               |
| Courtroom F      | 76                  | 2,900                       | 38                               | 920                          | 12                               |
| Courtroom G      | 100                 | 3,400                       | 34                               | 1,000                        | 10                               |
| Courtroom H      | 100                 | 3,200                       | 32                               | 1,010                        | 10                               |
| Courtroom I      | 76                  | 2,700                       | 36                               | 860                          | 11                               |
| Courtroom J      | 100                 | 3,100                       | 31                               | 990                          | 10                               |
| Courtroom K      | 114                 | 4,200                       | 36                               | 1,200                        | 11                               |

Note: Note: Courtroom occupancy is based on seating layouts shown on HVAC drawings provided to Tighe & Bond

The airflow rate per person for each Courtroom and the Jury Pool Room, based on a reduced occupancy scheduled determined by the Office of Court Management, is shown below in Table 4a. The airflow rate per person assumes the full supply airflow is being delivered to the room. At times when the supply airflow is reduced due to the space temperature being satisfied, the airflow rate per person will also be reduced.

**TABLE 4a**

Airflow Rate per Person (Reduced Occupancy)

| Courtroom      | Total<br>People<br>(Reduced<br>Occupancy) | Total Air                  |                              | Outdoor Air                 |                              |
|----------------|---|----------------------------|------------------------------|-----------------------------|------------------------------|
|                |   | Supply<br>Airflow<br>(CFM) | Airflow Rate<br>(CFM/Person) | Outside<br>Airflow<br>(CFM) | Airflow Rate<br>(CFM/Person) |
| Jury Pool Room | 40  | 3,120                      | 78                           | 1,560                       | 39                           |
| Courtroom A    | 28  | 4,000                      | 146                          | 1,200                       | 42                           |
| Courtroom B    | 14  | 1,400                      | 100                          | 370                         | 26                           |
| Courtroom C    | 28  | 3,350                      | 120                          | 870                         | 31                           |
| Courtroom D    | 32  | 3,400                      | 106                          | 1,080                       | 34                           |
| Courtroom E    | 23  | 3,100                      | 135                          | 980                         | 43                           |
| Courtroom F    | 23  | 2,900                      | 126                          | 920                         | 40                           |
| Courtroom G    | 30  | 3,400                      | 113                          | 1,000                       | 34                           |
| Courtroom H    | 30  | 3,200                      | 107                          | 1,010                       | 34                           |
| Courtroom I    | 30  | 2,700                      | 90                           | 860                         | 29                           |
| Courtroom J    | 30  | 3,100                      | 104                          | 990                         | 33                           |
| Courtroom K    | 38  | 4,200                      | 109                          | 1,200                       | 32                           |

**RTB-3:** *Increase outside air flow rate beyond minimum under non-peak conditions.*

The heating coils and cooling coils generally appear to be in good condition. We recommend increasing the outdoor air flow rate by up to 35% beyond the recommended outdoor air flow rates under nonpeak outdoor air conditions. We do not believe this would cause a threat of a potential coil to freeze given the amount of outside air as a percentage of total supply air, however cold spots on the coil may develop due to poor mixing. This may cause nuisance freeze stat trips via the existing freeze stat.

**RTB-5:** *Consider rebalancing all air inlets and outlets.*Lockup Spaces

The lockup ventilation strategy is based on maintaining a slight airflow deficit in the cells relative to the corridors. To minimize the risk of one prisoner infecting others, it is important that the air balance in the cells and corridors is correct. If any vents have been accidentally closed or if the supply air flow is too high in the cells, the likelihood of cross contamination increases. Both prisoners and guards are at increased risk in the lockup areas due to the risk profile of prisoners and extended time within these spaces.

Whole building or spaces with airflow/temperature issues

If the Courthouse experiences regular cooling and heating comfort complaints, we recommend exploring rebalancing all air inlets and outlets throughout the building. Prior to rebalancing the building, we recommend verifying the chiller and boiler plants are maintaining the correct supply water temperatures.

**RTB-6:** *Test and balance all air handler chilled and hot water coils.*

Testing and balancing the air handler hot and chilled water coils will help ensure the coils are receiving the proper water flow rates. Considering the coils are only 10 years old, we don't expect there to be a significant issue with the flow rates.

## 2.3 Equipment Maintenance & Upgrades

**RE-1:** *Test existing air handling system dampers and actuators for proper operation.*

The typical life expectancy for actuators ranges from 10-15 years. The existing damper actuators are approximately 10 years old and some may be malfunctioning. Replace dampers and actuators that are not functioning.

**RE-4:** *Inspect VAV Boxes and controllers.*

VAV boxes determine whether individual office areas will receive the required amount of outdoor air. We recommend, at minimum, surveying the VAV's through the BMS by looking for alarms, forcing them to exercise and checking that the airflow and damper position changes as expected. Consider cleaning airflow stations and similar preventative maintenance. Any suspect boxes should be rebalanced.

## 2.4 Control System

The Salem District Courthouse has a BMS. We recommend the following control system strategies be implemented into the existing control system:

**RC-1:** *Implement a pre- and post-occupancy flush sequence.*

It is our understanding based on conversations with staff that the building is currently being operated in an occupied mode 24/7, including using daytime occupied temperature setpoints. This likely results in more air changes and energy cost than necessary. If the current strategy is continued, it is recommended that the nighttime temperature setpoints be used instead of the daytime setpoints to save energy.

**RC-3:** *Install controls required to introduce outside air beyond the minimum requirement in a stepped approach.*

This approach can most likely be performed with programming changes within the existing BMS.

**RC-5:** *Disable Demand-Controlled Ventilation Sequences (at the AHU level).*

For the duration of the COVID-19 pandemic, we recommend disabling the AHU-level DCV sequence to provide a higher level of outside air into the building. Note that the VAV-level DCV sequences for densely occupied spaces should be left operational as this maintains adequate airflow in these spaces.

## 2.5 Additional Filtration and Air Cleaning

Based on conversations with the client, we understand that they would prefer to prioritize improving existing ventilation systems to the extent possible over portable filtration or air cleaning devices such as bipolar ionization or UVGI.

### **RFC-1:** *Install portable HEPA filters.*

If the Courthouse is to operate at a high capacity (i.e. 50% occupancy or greater), we recommend installing portable HEPA filters in high traffic areas, such as entrance lobbies. They should also be considered for Courtrooms, depending on the occupancy of the room and how much noise is generated from the filters. The noise levels will vary depending on the manufacturer.

## 2.6 Humidity Control

Installing duct mounted or portable humidifiers can help maintain the relative humidity levels recommended by ASHRAE. The feasibility of adding active humidification is determined by the building envelope. Buildings that were not designed to operate with active humidification can potentially be damaged due to a lack of a vapor barrier, adequate insulation, and air tightness.

Duct mounted humidifiers must be engineered, integrated into the building control system, tested, and commissioned. They are available in many configurations, but require substantial maintenance and additional controls. They also run the risk of adversely affecting IAQ from growing microorganisms, or leaking water through poorly sealed ductwork damaging insulation and ceilings. Portable humidifiers are easier to install and require less maintenance, but still have the potential to damage the building envelope.

While active humidification is not recommended as a whole building solution due to high installation costs, operational costs, potential to damage the building envelope and adversely affect poor IAQ, it may be warranted as a temporary solution in some areas.

## 2.7 Other Recommendations

### **2.7.1 Implement strict entry and PPE protocols for the large 2nd floor mechanical room for the duration of the pandemic.**

The exhaust openings from AHU's 5-8 discharge directly into the 2<sup>nd</sup> floor mechanical room, making the entire room an exhaust plenum carrying air from all parts of the building served by the AHU's. While CDC and WHO guidance varies, there are indications that COVID-19 can be transported through air systems to some degree.

Entering and handling surfaces in this mechanical room should be treated with the same precautions used when entering AHU's and replacing filters. Refer to section 2.1 of the "Overview of Recommendations" Report.

We highly recommend routing this exhaust ductwork directly to the outdoors as soon as possible. Further investigation is required to determine if this is feasible.

**2.7.2 Increase the VAV minimum airflow from 40% to 50% in Courtrooms**

As VAV boxes open and close from maximum to the minimum position, the total airflow and the outdoor airflow delivered to spaces decreases. The current code requires air handlers to provide enough outdoor air to meet the code requirements while the VAV box is at the minimum position. Based on our outdoor air calculations, it appears this Courthouse was designed when this requirement was not in effect. Since we are not recommending increasing the outdoor air flow rate to current code minimums, an alternative approach to help increase the quantity of outside air into each space is to increase the VAV box minimum airflows from 40% to 50% of maximum airflow. Increasing the minimum airflow setting will result in an increase in outside air being delivered to the space.

Please note that this can increase the risk of overcooling, however VAVs are reheating the supply air during the summer. This will increase the demand of reheating the air and increase energy usage of the boiler system.

**2.7.3 Replace CO<sub>2</sub> sensors that are malfunctioning or beyond their expected life**

CO<sub>2</sub> sensors must be replaced every 5-10 years, depending on the manufacturer. The sensors will become inaccurate over time and can will not control the outdoor air flowrate as designed. The site has reportedly already replaced about half of the building sensors and is planning a project for the other half (approximately 60 in total). Because the CO<sub>2</sub> sensors increase ventilation rates in densely occupied areas in response to occupancy to maintain the required airflow, these should be replaced as soon as possible to ensure that these spaces are properly ventilated.

## Section 3

# Testing & Balancing Results

On November 13, 2020 Milharmer Associates, Inc. visited the J. Michael Ruane Judicial Center to test the airflow rates of the air handling units and the exhaust fans. The Office of Court Management's Automatic Temperature Controls (ATC) Contractor was also on site to assist in the balancing process. A summary of the tested airflow rates versus the design airflow rates are shown below in Tables 5 and 6. Their full testing and balancing report is attached.

**TABLE 5**

Air Handler Testing &amp; Balancing Results

| Unit   | Design                         |                                   |                      | Actual                   |                       |                      |
|--------|--------------------------------|-----------------------------------|----------------------|--------------------------|-----------------------|----------------------|
|        | Total Supply Fan Airflow (CFM) | Recommended Outdoor Airflow (CFM) | Return Airflow (CFM) | Supply Fan Airflow (CFM) | Outdoor Airflow (CFM) | Return Airflow (CFM) |
| AHU-1  | 6,000                          | 1,900                             | 4,100                | 6,055                    | 2,152                 | 3,303                |
| AHU-2  | 6,000                          | 1,900                             | 4,100                | 6,025                    | 2,409                 | 3,616                |
| AHU-3  | 6,000                          | 1,900                             | 4,100                | 4,365                    | 2,214                 | 2,151                |
| AHU-4  | 10,800                         | 3,200                             | 7,600                | 11,616                   | 4,336                 | 7,280                |
| AHU-5  | 50,000                         | 14,000                            | 36,000               | 15,887                   | 7,080                 | 8,807                |
| AHU-6  | 50,000                         | 14,000                            | 36,000               | 20,175                   | 7,110                 | 13,065               |
| AHU-7  | 50,000                         | 14,000                            | 36,000               | 17,962                   | 7,215                 | 10,747               |
| AHU-8  | 50,000                         | 14,000                            | 36,000               | 19,412                   | 7,170                 | 12,242               |
| AHU-9  | 29,000                         | 6,800                             | 22,200               | 22,225                   | 6,795                 | 15,433               |
| AHU-10 | 4,600                          | 1,200                             | 3,400                | 4,488                    | 1,651                 | 2,837                |
| AHU-11 | 15,400                         | 2,300                             | 13,100               | 11,450                   | N/T                   | N/T                  |

N/T: Not Tested.

**TABLE 6**  
Return & Exhaust Fan Testing & Balancing Results

| Unit | Serving        | Design Fan Airflow | Actual Fan Airflow |
|------|----------------|--------------------|--------------------|
| F-14 | AHU-1 Return   | 5,850              | 5,853              |
| F-15 | AHU-2 Return   | 4,680              | 4,872              |
| F-16 | AHU-3 Return   | 4,850              | 4,850              |
| F-17 | AHU-4 Return   | 9,800              | 9,912              |
| F-20 | AHU-5 Return   | 20,000             | 13,825             |
| F-21 | AHU-6 Return   | 20,000             | 15,776             |
| F-22 | AHU-7 Return   | 20,000             | 19,250             |
| F-23 | AHU-8 Return   | 20,000             | 17,999             |
| F-18 | AHU-9 Return   | 26,000             | 18,919             |
| F-19 | AHU-10 Return  | 4,200              | 4,634              |
| F-27 | AHU-11 Return  | 13,600             | N/T                |
| F-24 | Toilet Exhaust | 7,150              | 6,070              |
| F-25 | Toilet Exhaust | 5,025              | 4,894              |
| F-26 | Toilet Exhaust | 1,475              | 1,756              |
| F-28 | Toilet Exhaust | 225                | 239                |
| F-29 | Toilet Exhaust | 1,325              | 1,740              |

N/T: Not Tested.

In reviewing the airflow report data, the following should be noted:

1. AHU-1, AHU-2, AHU-4, and AHU-10 are performing within acceptable airflow range of design for both fans.
2. AHU-3 total supply airflow is approximately 75% of the design airflow rate, although the outdoor airflow above the design airflow. This AHU serves courtrooms F and J. We recommend further investigation to determine why the supply airflow isn't meeting the designed air flow rate.
3. AHU-5, AHU-6, AHU-7, and AHU-8 supply and return airflow rates are approximately 75% of the design airflow rates. The outdoor airflow is within the acceptable range. We recommend further investigation to determine why the supply airflow isn't meeting the designed air flow rate. Note that the AHU's 5/6 and 7/8 are designed to operate in parallel and are fully redundant.



4. The report suggested that the outdoor air flow stations for AHU-5 thru AHU-8 should be relocated to allow for more uniform readings.
5. AHU-9 supply airflow is significantly less than design airflow rate and the outside airflow station could not be calibrated. This should be investigated further by the ATC contractor with support from the airflow station manufacturer.
6. Most toilet exhaust fan flow rates are within acceptable range of design. F-24 is 15% below design. We recommend that this issue be investigated and corrected.
7. According to the report, all air handling units appear to have sufficient capacity to increase the filter efficiency to MERV 13 or 14.

## **Disclaimer**

Tighe and Bond cannot in any way guarantee the effectiveness of the proposed recommendations to reduce the presence or transmission of viral infection. Our scope of work is intended to inform the Office of Court Management on recommendations for best practices based on the guidelines published by ASHRAE and the CDC. Please note that these recommendations are measures that may help reduce the risk of airborne exposure to COVID-19 but cannot eliminate the exposure or the threat of the virus. Implementing the proposed recommendations will not guarantee the safety of building occupants. Tighe & Bond will not be held responsible should building occupants contract the virus. The Office of Court Management should refer to other guidelines, published by the CDC and other governing entities, such as social distancing, wearing face masks, cleaning and disinfecting surfaces, etc. to help reduce the risk of exposure of COVID-19 to building occupants.

J:\M\M1671 Comm. of MA Court System\011 - COVID-19 Courthouse Evaluations\Report\_Evaluation\Draft Reports\Ruane Judicial Center\Ruane Judicial Center Report.docx

**MILHARMER ASSOCIATES, INC.**

534 New State Highway, Route 44, Suite 3

Raynham, MA 02767

Tel.: 508-823-8500; Facsimile: 508-823-8600



## TEST AND BALANCE REPORT

**Project:** **J. Michael Ruane Judicial Center**  
**58 Federal St., Salem, MA**

**Project No.:** **20-548**

**Project Date:** **11/13/2020**

**MECHANICAL CONTRACTOR**

*Tighe & Bond*



3384

*A N.E.B.B. Certified Company*

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.**

20-548

## CERTIFICATION

*Submitted & Certified by:*

**Milharmer Associates, Inc.**

*Certification No.:* **3384**

*Certification Expiration Date:* **3-31-21**


The data presented in this Report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the ***N.E.B.B. Procedural Standards for Testing, Adjusting and Balancing of Environmental Systems***. Any variances from design quantities which exceed N.E.B.B. tolerances, are noted in the Test-Adjust-Balance Report Project Summary.



N.E.B.B. Qualified TAB Supervisor Name: **Scott F. Miller**

N.E.B.B. Qualified TAB Supervisor Signature: \_\_\_\_\_





# Certification

THIS IS TO CERTIFY THAT

*Milharmer Associates, Inc.*

HAS MET ALL REQUIREMENTS FOR NEBB  
CERTIFICATION IN THE FOLLOWING DISCIPLINE

*Testing, Adjusting and Balancing of Environmental Systems*

FOR THE NEBB BOARD OF DIRECTORS

*J. A. Lee*

NEBB President

*Jeffrey Schoole*


NEBB President-Elect

*March 31, 2021*

Expiration Date

*3384*


NEBB Certification Number



# NEBB Certification Board

NEBB Certified Professional

*Scott F. Miller*



HAS MET ALL THE NEBB REQUIREMENTS FOR  
NEBB CERTIFIED PROFESSIONAL STATUS IN

*Testing, Adjusting and Balancing of Environmental Systems*

This Certificate, as well as individual affiliation with a NEBB Certified Firm and associated NEBB Certification Stamp are REQUIRED to provide a NEBB Certified Report. Participation in the NEBB Quality Assurance

Program requires the Certificate be affiliated with a NEBB Certified Firm.

*March 31, 2021*

Expiration Date

*23541*

NEBB Certificate Number

*Richard Fanta*

NEBB Certification Board Chairman

*Lynne Hunt*

NEBB Certification Director

The NEBB Certification Board retains sole ownership of all certificates. The NEBB Certification Board Policy Manual governs use of this certificate.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.**

20-548

## ***TABLE OF CONTENTS***

### **SECTION 1**

#### **TAB Qualifications**

- A. N.E.B.B. Certification
- B. N.E.B.B. Company Certificate
- C. N.E.B.B. Supervisor Certificate
- D. Instrument Sheet
- E. Symbol Sheet

### **SECTION 2**

#### **TAB Building Systems**

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

## INSTRUMENT SHEET

The following is a list of Instruments owned and operated by Milharmer Associates, Inc. and used on this project.

| Instrument ID Number | Instrument                 | Calibration Date | Calibration Due Date |
|----------------------|----------------------------|------------------|----------------------|
| 1                    | ADM-870 Digital Multimeter | 8-20-20          | 8-20-21              |
| 2                    | Shortridge Flow Hood       | 8-20-20          | 8-20-21              |
| 3                    | Ampmeter                   | 8-20-20          | 8-20-21              |
| 4                    | Tachometer                 | 8-20-20          | 8-20-21              |
| 5                    | Airflow Anemometer         | 8-20-20          | 8-20-21              |
| 6                    | Digital Thermometers       | 8-20-20          | 8-20-21              |
|                      |                            |                  |                      |
| 7                    | Shortridge Water Meter     | 8-20-20          | 8-20-21              |
|                      |                            |                  |                      |
| 8                    | Sound Meter                | 8-20-20          | 8-20-21              |
|                      |                            |                  |                      |
| 9                    | Vibration Meter            | 8-20-20          | 8-20-21              |

Please Note: Instruments are tested annually at the M.A.I. Lab. and sent back to the factory if deviation exceeds manufacturing tolerance.

Technician:

## SYMBOL SHEET

|             |                            |             |                                 |
|-------------|----------------------------|-------------|---------------------------------|
| AHU         | Air Handling Unit          | HEATER O.L. | Thermal Overload                |
| AC or ACU   | Air Conditioner Unit       |             | Protection For Motors           |
| ACCU        | Air Cooled Condensing Unit |             | Located at Starter Motor        |
| ADJ P.D.    | Adjusted Pitch Diameter    |             |                                 |
| AMP         | Amperage                   | HEPA        | High Efficiency Particulate     |
| AVG         | Average                    |             | Arrestance                      |
| A.D.        | Air Density                | HOA         | Hand/Off/Auto Switch            |
|             |                            | H.P.        | Horsepower                      |
| B.H.P.      | Brake Horsepower           | HPS         | High Pressure Steam             |
|             |                            | HRC         | Heat (Recovery or Recliam) Coil |
| CFM         | Cubic Feet Per Minute      | HVAC        | Heating, Ventilation and        |
| CH          | Chiller                    |             | Air Conditioning                |
| CHWR        | Chilled Water Return       | HWR         | Hot Water Return or             |
| CHW or CHWS | Chilled Water Supply       |             | Heating Water Return            |
| CT          | Cooling Tower              | HWS         | Hot Water Supply or             |
| CWR         | Condenser Water Return     |             | Heating Water Supply            |
| CW or CWS   | Condenser Water Supply     | HX          | Heat Exchanger                  |
| DB          | Dry Bulb                   | I.D.        | Inside Diameter                 |
| D.D.        | Direct Drive               |             |                                 |
| DIA         | Diameter                   | LAT         | Leaving Air Temperature         |
|             |                            | L.D.        | Linear Supply Diffuser          |
| EAT         | Entering Air Temperature   | LPS         | Low Pressure Steam              |
| EDC         | Electric Duct Coil         | L.T.        | Light Troffer                   |
| EDH         | Electric Duct Heater       | LWT         | Leaving Water Temperature       |
| EF          | Exhaust Fan                |             |                                 |
| EMS         | Energy Mgt System          | MAU/MUA     | Make Up Air Unit                |
| EWT         | Entering Water Temperature | MBH         | 1,000 BTU's per Hour            |
| FCU         | Fan Coil Unit              | N.A.        | Not Accessible                  |
| FH          | Fume Hood                  | N/A         | Not Applicable                  |
| F.L.A.      | Full Load Amperage         | N.I.        | Not Installed                   |
| FPB         | Fan Powered Box            | N.L.        | Not Listed                      |
| FPM         | Feet Per Minute            |             |                                 |
| FT. HD.     | Feet of Head               |             |                                 |
| GPM         | Gallons Per Minute         |             |                                 |



## SYMBOL SHEET CONTINUED

|             |  |            |   |
|-------------|--|------------|---|
| O.D.        | Outside Diameter   | TAB        | Testing, Adjusting, and Balancing   |
| OA Min      | Outside Air Minimum                                      | TSP        | Total Static Pressure   |
| OAT         | Outside Air Total  | TP         | Thermally Protected   |
| PF          | Power Factor   | UH         | Unit Heater   |
| PHC         | Preheat Coil   |            |   |
| PH          | Phase(s)   | V          | Volts   |
| PSI         | Pounds Per Square Inch                                   | VAV        | Variable Air Volume   |
| P.T.        | Pitot Traverse   | VD         | Volume Damper   |
|             |  | VFD        | Variable Frequency Drive  |
| RA          | Return Air   | VP         | Velocity Pressure   |
| RF          | Return Air Fan   |            |   |
| R.G.        | Return Grille  | W          | Watts   |
| RHC         | Reheat Coil  | WB         | Wet Bulb  |
| RPM         | Revolutions per Minute                                   | W.D.       | Water Density   |
|             |  | W.G.       | Water Gauge   |
| SA          | Supply Air   |            |   |
| SAT         | Supply Air Temperature                                   | F          | Degrees Fahrenheit  |
| S.D.        | Supply Diffuser  |            |   |
| SEF         | Smoke Exhaust Fan  | $\Delta P$ | Differential (Delta) Pressure or<br>Pressure Drop                             |
| SF (AIR)    | Supply Fan   |            |   |
| S.F.(Elect) | Service Factors  |            |   |
| SHC         | Steam Heating Coil                                       | $\Delta T$ | Differential (Delta) Temperature,<br>Net Temperature                          |
| S.P. "W.C." | Static Pressure<br>Measured in Inches of<br>Water Column | #          | Decrease or Increase<br>PSI or Pounds Per Square Inch<br>Decrease or Increase |

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.**

20-548

## REPORT SUMMARY

The following is the report for J. Michael Ruane Judicial Center. A survey was performed on AHU-1 thru AHU-11 and the toilet exhaust fans. In addition to the testing, we worked with the ATC contractor to calibrate the air flow stations and we have listed deficiencies below that were found during the testing. Testing on the Air Handling Units was performed with the VAV Boxes overridden to the full cooling positions and the Outside Air Damper set to it minimum position with the DCV system overridden.

1. AHU-1 thru 4 were all tested and found to be within design parameters and all airflow measuring stations were tested and calibrated with the ATC contractor.

2. AHU-5 thru AHU-8 were tested with the VAV boxes set to the full cooling position and all 4 units tested well below design for supply and return airflow. Additionally, the outside air flow stations are in a bad location and should be re-located to allow for more uniform readings. Both supply and return airflow stations calibrated fine.

3. AHU-9 was tested with the VAV boxes set to the full cooling position and the unit is well below design airflow. The outside air flow station also will not calibrate and should be investigated further by the ATC contractor or AFMS manufacturer.

4. AHU-10 was tested and found to be within design parameters and all airflow measuring stations were tested and calibrated with the ATC contractor.

5. AHU-11 was tested and found to be below design airflow but the return fan was under performing due to bad fan belts which need to be replaced prior to re-testing the unit.

Overall, the HVAC equipment appears to be running at design or capable of achieving design airflow throughout the facility. The units that are low on design airflow need to be investigated further to determine if there is some blockage in the duct work or if there are control issues preventing the units from reaching design airflow. Based on present readings, all Air Handling Units appear to have sufficient capacity to increase the filter efficiency to MERV 13/14.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.**

20-548

## REPORT SUMMARY

### AIR HANDLING UNITS

| UNIT   | SUPPLY     | RETURN     | OUTSIDE AIR |
|--------|------------|------------|-------------|
| AHU-1  | 6,055 CFM  | 3,303 CFM  | 2,152 CFM   |
| AHU-2  | 6,025 CFM  | 3,616 CFM  | 2,409 CFM   |
| AHU-3  | 4,365 CFM  | 2,151 CFM  | 2,214 CFM   |
| AHU-4  | 11,616 CFM | 7,280 CFM  | 4,336 CFM   |
| AHU-5  | 15,887 CFM | 8,807 CFM  | 7,080 CFM   |
| AHU-6  | 20,175 CFM | 13,065 CFM | 7,110 CFM   |
| AHU-7  | 17,962 CFM | 10,747 CFM | 7,215 CFM   |
| AHU-8  | 19,412 CFM | 12,242 CFM | 7,170 CFM   |
| AHU-9  | 22,225 CFM | 15,433 CFM | 6,795 CFM   |
| AHU-10 | 4,488 CFM  | 2,837 CFM  | 1,651 CFM   |
| AHU-11 | 11,450 CFM | NA         | NA          |

### FANS

| UNIT | EXHAUST    |
|------|------------|
| F-14 | 5,853 CFM  |
| F-15 | 4,872 CFM  |
| F-16 | 4,850 CFM  |
| F-17 | 9,912 CFM  |
| F-20 | 13,825 CFM |
| F-21 | 15,776 CFM |
| F-22 | 19,250 CFM |
| F-23 | 17,999 CFM |
| F-18 | 18,919 CFM |
| F-19 | 4,634 CFM  |
| F-27 | NA         |
| F-24 | 6,070 CFM  |
| F-25 | 4,894 CFM  |
| F-26 | 1,756 CFM  |
| F-28 | 239 CFM    |
| F-29 | 1,740 CFM  |

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### FAN DATA SHEET

|                      | FAN NO. AHU-1      |               | FAN NO. F-14     |               |
|----------------------|--------------------|---------------|------------------|---------------|
| Serves / Location:   | Courtrooms         | Mech. 6400    | Return for AHU-1 | Mech 6400     |
| Manufacturer:        | CARRIER            |               | GREENHECK        |               |
| Model Number:        | 39MN14C011KF311XGS |               | QE1-20-1-50      |               |
| Size:                | 14                 |               | NL               |               |
| Serial Number:       | 4309U23149         |               | 11887851         |               |
| <b>MOTOR</b>         | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Manufacturer:        | NL                 | GE            | NL               | BALDOR        |
| Frame Number:        | NL                 | 215T          | NL               | 184T          |
| Horsepower:          | 10                 | 10            | 5                | 5             |
| Brake Horsepower:    | 7.2                | NA            | 2.2              | NA            |
| Safety Factor:       | NL                 | 1.15          | NL               | 1.15          |
| Volts/Phase:         | 460/3              | 460/3         | 460/3            | 460/3         |
| Motor Amperage:      | 12.2               | 9.9           | 6.6              | 4.9           |
| Motor RPM:           | 1760               | 1800          | 1750             | 1800          |
| Speeds:              | VFD                | 60 Hz         | VFD              | 60 Hz         |
| Heater Size:         | NL                 | VFD Protected | NL               | VFD Protected |
| Heater Amps.:        | NL                 | VFD Protected | NL               | VFD Protected |
| <b>FAN</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Supply Air CFM:      | 6000               | 6055 *1       |                  |               |
| Return Air CFM:      | 3900               | 3903          | 5850             | 5853 *2       |
| Exhaust Air CFM:     |                    |               | 1950             | 1950          |
| Outside Air CFM:     | 2100               | 2152          |                  |               |
| Suction Pressure:    | NL                 | -2.07         | NL               | -1.35         |
| Discharge Pressure:  | NL                 | 1.67          | NL               | 0.58          |
| Fan Static Pressure: | 5.0"               | NA            | NL               | NA            |
| External Pressure:   | NL                 | 3.74          | 1.5"             | 1.93          |
| <b>RPM</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Fan RPM:             | NL                 | NA            | NL               | INLINE        |
| Motor Drive:         | NL                 | BK35          | NL               | 4.25" OD      |
| Motor Size/Bore:     | NL                 | 1 3/8         | NL               | QT 1 1/8      |
| Fan Drive:           | NL                 | BK77          | NL               | INLINE        |
| Fan Size/Bore:       | NL                 | 1 7/16        | NL               | INLINE        |
| Belt Size / Number:  | NL                 | BX77x1        | NL               | AP58x2        |
| Shafts C-C:          | NL                 | 27.6          | NL               | INLINE        |
| Turns Open:          | NL                 | FIXED         | NL               | FIXED         |


Comments: \*1 At 55.2 Hz

\*2 At 60 Hz.

**Project:** Plymouth Trial Court  
**Address:** 52 Obery St., Plymouth, MA  
**Date:** 10/30/2020

**Project No.** 20-547

## AHU-1 STATIC PROFILE



| LOCATION | STATIC |
|----------|--------|
| 1        | -.41"  |
| 2        | -.32"  |
| 3        | -0.99  |
| 4        | -1.29" |
| 5        | -1.69" |
| 6        | -2.07" |
| 7        | +1.67" |
|          |        |
|          |        |
|          |        |

\*\* Pressures measured with VAV Boxes at full cooling position.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-1  
Supply

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 6400

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 22 " **WIDTH** x 14 " **DEPTH**

**Sq Ft =** 2.14

### AIR DENSITY DATA

**STATIC PRESS @ CL:** NA InWg.

**DESIGN CFM =** NL

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 3395

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 3396

**AIR DENSITY RATIO CORRECTION =** 1.00

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

1 2 3 4 5 6 7

|   |      |      |      |      |      |      |  |
|---|------|------|------|------|------|------|--|
| A | 1593 | 1703 | 1714 | 1533 | 1593 | 1674 |  |
| B | 1462 | 1643 | 1830 | 1724 | 1759 | 1518 |  |
| C | 936  | 1127 | 1732 | 1702 | 1712 | 1597 |  |
| D |      |      |      |      |      |      |  |
| E |      |      |      |      |      |      |  |
| F |      |      |      |      |      |      |  |
| G |      |      |      |      |      |      |  |
| H |      |      |      |      |      |      |  |
| I |      |      |      |      |      |      |  |

**NO. OF READINGS =**

18

**AVERAGE FPM =**

1586

J  
K  
L  
M  
N  
O  
P  
Q  
R

|  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-1

**TRAVERSE NUMBER :** T2

Supply @ 60 Hz

**TRAVERSE LOCATION:** Mech 6400

**DUCT SIZE (ROUND)**

" DIAMETER

Sq Ft =

0.00

**DUCT SIZE (RECT.)**

22

" WIDTH x 14 " DEPTH

Sq Ft =

2.14

### AIR DENSITY DATA

**STATIC PRESS @ CL:**

NA

InWg.

**DESIGN CFM =**

NL

**DUCT AIR TEMP :**

70

Deg F

**ACTUAL CFM =**

3186

**BAROMETRIC PRESS :**

29.92

In Hg.

**SCFM=**

**3188**

**AIR DENSITY RATIO CORRECTION =**

1.00

**T1 + T2 = Total CFM**

**SCFM CORRECTION FACTOR**

1.00

**Total CFM = 6581**

**ACTUAL DENSITY**

0.075

**TEST HOLE**

1

2

3

4

5

6

7

A

566

752

1428

1727

1967

2113

B

618

1094

1409

1761

1956

2045

C

869

1371

1637

1690

1840

1954

D

E

F

G

H

I

**NO. OF READINGS =**

18

**AVERAGE FPM =**

1489

J

K

L

M

N

O

P

Q

R

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-1  
Return

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Mech 6400

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 34 " WIDTH x 20 " DEPTH Sq Ft = 4.72

### AIR DENSITY DATA

STATIC PRESS @ CL: -0.48 InWg.

DESIGN CFM = 3900

DUCT AIR TEMP : 70 Deg F

ACTUAL CFM = 3903

BAROMETRIC PRESS : 29.92 In Hg.

SCFM= 3901

AIR DENSITY RATIO CORRECTION = 1.00

SCFM CORRECTION FACTOR 1.00

ACTUAL DENSITY 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|-----------|------|------|------|------|------|------|------|
| A         | 500  | 761  | 572  | 543  | 326  | 511  | 297  |
| B         | 1068 | 1227 | 955  | 679  | 776  | 826  | 710  |
| C         | 1085 | 1196 | 1280 | 1028 | 1249 | 1391 | 1017 |
| D         |      |      |      |      |      |      |      |
| E         |      |      |      |      |      |      |      |
| F         |      |      |      |      |      |      |      |
| G         |      |      |      |      |      |      |      |
| H         |      |      |      |      |      |      |      |
| I         |      |      |      |      |      |      |      |

NO. OF READINGS = 27 AVERAGE FPM = 827

|   |      |      |  |  |  |  |  |
|---|------|------|--|--|--|--|--|
| J | 309  | 202  |  |  |  |  |  |
| K | 748  | 671  |  |  |  |  |  |
| L | 1358 | 1044 |  |  |  |  |  |
| M |      |      |  |  |  |  |  |
| N |      |      |  |  |  |  |  |
| O |      |      |  |  |  |  |  |
| P |      |      |  |  |  |  |  |
| Q |      |      |  |  |  |  |  |
| R |      |      |  |  |  |  |  |

**TECHNICIAN:** David Burns



|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

**VELGRID TRAVERSE DATA**

|                |             |                           |           |
|----------------|-------------|---------------------------|-----------|
| <b>SYSTEM:</b> | AHU-1       | <b>TRAVERSE NUMBER :</b>  | T1        |
|                | Outside Air | <b>TRAVERSE LOCATION:</b> | Mech 6400 |

|                   |    |                      |         |      |
|-------------------|----|----------------------|---------|------|
| DUCT SIZE (ROUND) |    | " DIAMETER           | Sq Ft = | 0.00 |
| DUCT SIZE (RECT.) | 60 | " WIDTH x 16 " DEPTH | Sq Ft = | 6.67 |

|                         |       |        |              |      |
|-------------------------|-------|--------|--------------|------|
| <b>AIR DENSITY DATA</b> |       |        |              |      |
| STATIC PRESS @ CL:      | NA    | InWg.  | DESIGN CFM = | 2100 |
| DUCT AIR TEMP :         | 70    | Deg F  | ACTUAL CFM = | 2152 |
| BAROMETRIC PRESS :      | 29.92 | In Hg. | SCFM=        | 2153 |

|                                |       |                  |
|--------------------------------|-------|------------------|
| AIR DENSITY RATIO CORRECTION = | 1.00  | AFMS Cal = 0.851 |
| SCFM CORRECTION FACTOR         | 1.00  |                  |
| ACTUAL DENSITY                 | 0.075 |                  |

| TEST HOLE | 1   | 2   | 3   | 4   | 5 | 6 | 7 |
|-----------|-----|-----|-----|-----|---|---|---|
| A         | 564 | 531 | 496 | 518 |   |   |   |
| B         | 373 | 355 | 368 | 418 |   |   |   |
| C         | 86  | 51  | 37  | 77  |   |   |   |
| D         |     |     |     |     |   |   |   |
| E         |     |     |     |     |   |   |   |
| F         |     |     |     |     |   |   |   |
| G         |     |     |     |     |   |   |   |
| H         |     |     |     |     |   |   |   |
| I         |     |     |     |     |   |   |   |

|                          |    |                      |     |
|--------------------------|----|----------------------|-----|
| <b>NO. OF READINGS =</b> | 12 | <b>AVERAGE FPM =</b> | 323 |
|--------------------------|----|----------------------|-----|

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

|                    |             |
|--------------------|-------------|
| <b>TECHNICIAN:</b> | David Burns |
|--------------------|-------------|

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** F-14

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 6400

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 34 " **WIDTH** x 20 " **DEPTH**

**Sq Ft =** 4.72

### AIR DENSITY DATA

**STATIC PRESS @ CL:** 0.91 InWg.

**DESIGN CFM =** 5850

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 5853

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 5870

**AIR DENSITY RATIO CORRECTION =** 1.00

**AFMS Cal =** 0.984

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

|   | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|---|------|------|------|------|------|------|------|
| A | 465  | 448  | 1141 | 857  | 825  | 489  | 767  |
| B | 1121 | 1065 | 1840 | 1442 | 1025 | 1164 | 1227 |
| C | 1996 | 1525 | 1794 | 1907 | 1564 | 1873 | 2098 |
| D |      |      |      |      |      |      |      |
| E |      |      |      |      |      |      |      |
| F |      |      |      |      |      |      |      |
| G |      |      |      |      |      |      |      |
| H |      |      |      |      |      |      |      |
| I |      |      |      |      |      |      |      |

**NO. OF READINGS =**

27

**AVERAGE FPM =**

1240

J

|      |      |  |  |  |  |  |
|------|------|--|--|--|--|--|
| 303  | 1628 |  |  |  |  |  |
| 1007 | 1601 |  |  |  |  |  |
| 1558 | 753  |  |  |  |  |  |
|      |      |  |  |  |  |  |
|      |      |  |  |  |  |  |
|      |      |  |  |  |  |  |
|      |      |  |  |  |  |  |
|      |      |  |  |  |  |  |
|      |      |  |  |  |  |  |
|      |      |  |  |  |  |  |

K

L

M

N

O

P

Q

R

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center**Address:** 58 Federal St., Salem, MA**Date:** 11/13/2020**Project No.**

20-548

**FAN DATA SHEET**


|                      | FAN NO. AHU-2      |               | FAN NO. F-15     |               |
|----------------------|--------------------|---------------|------------------|---------------|
| Serves / Location:   | Courtrooms         | Mech. 6400    | Return for AHU-2 | Mech 6400     |
| Manufacturer:        | CARRIER            |               | GREENHECK        |               |
| Model Number:        | 39MN14C011KF311XGS |               | QE1-18-1-50      |               |
| Size:                | 14                 |               | NL               |               |
| Serial Number:       | 4309U23150         |               | 11887852         |               |
| <b>MOTOR</b>         | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Manufacturer:        | NL                 | GE            | NL               | BALDOR        |
| Frame Number:        | NL                 | 215T          | NL               | 184T          |
| Horsepower:          | 10                 | 10            | 5                | 5             |
| Brake Horsepower:    | 7.2                | NA            | 2.2              | NA            |
| Safety Factor:       | NL                 | 1.15          | NL               | 1.15          |
| Volts/Phase:         | 460/3              | 460/3         | 460/3            | 460/3         |
| Motor Amperage:      | 12.2               | 6.9           | 6.6              | 4.1           |
| Motor RPM:           | 1760               | 1355          | 1750             | 1447          |
| Speeds:              | VFD                | 45.2 Hz       | VFD              | 48.2 Hz       |
| Heater Size:         | NL                 | VFD Protected | NL               | VFD Protected |
| Heater Amps.:        | NL                 | VFD Protected | NL               | VFD Protected |
| <b>FAN</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Supply Air CFM:      | 6000               | 6025          |                  |               |
| Return Air CFM:      | 3600               | 3616          | 4680             | 4872          |
| Exhaust Air CFM:     |                    |               | 1080             | 1256          |
| Outside Air CFM:     | 2400               | 2409          |                  |               |
| Suction Pressure:    | NL                 | -1.08         | NL               | -0.44         |
| Discharge Pressure:  | NL                 | 1.12          | NL               | 0.36          |
| Fan Static Pressure: | 5.0"               | NA            | NL               | NA            |
| External Pressure:   | NL                 | 2.2           | 1.5"             | 0.8           |
| <b>RPM</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Fan RPM:             | 1939               | 1460          | NL               | INLINE        |
| Motor Drive:         | NL                 | BK35          | NL               | 4.25" OD      |
| Motor Size/Bore:     | NL                 | 1 3/8         | NL               | QT 1 1/8"     |
| Fan Drive:           | NL                 | BK77          | NL               | INLINE        |
| Fan Size/Bore:       | NL                 | 1 7/16        | NL               | INLINE        |
| Belt Size / Number:  | NL                 | B77x1         | NL               | AP56x2        |
| Shafts C-C:          | NL                 | 27.6          | NL               | INLINE        |
| Turns Open:          | NL                 | FIXED         | NL               | FIXED         |

Comments:

**Project:** Plymouth Trial Court  
**Address:** 52 Obery St., Plymouth, MA  
**Date:** 10/30/2020

**Project No.** 20-547

## AHU-2 STATIC PROFILE



| LOCATION | STATIC |
|----------|--------|
| 1        | -.11"  |
| 2        | -.12"  |
| 3        | -.31"  |
| 4        | -.62"  |
| 5        | -.80"  |
| 6        | -1.08" |
| 7        | +1.12" |
|          |        |
|          |        |
|          |        |

\*\* Pressures measured with VAV Boxes at full cooling position.

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

| TRAVERSE DATA   |                              |
|-----------------|------------------------------|
| SYSTEM: AHU-2   | TRAVERSE NUMBER : T1         |
| Supply Branch 1 | TRAVERSE LOCATION: Mech 6400 |

|                   |    |                   |         |      |
|-------------------|----|-------------------|---------|------|
| DUCT SIZE (ROUND) | 16 | " DIAMETER        | Sq Ft = | 1.40 |
| DUCT SIZE (RECT.) |    | " WIDTH x " DEPTH | Sq Ft = | 0.00 |

|                    |       |        |              |      |
|--------------------|-------|--------|--------------|------|
| AIR DENSITY DATA   |       |        |              |      |
| STATIC PRESS @ CL: | 1.12  | InWg.  | DESIGN CFM = | NL   |
| DUCT AIR TEMP :    | 70    | Deg F  | ACTUAL CFM = | 2895 |
| BAROMETRIC PRESS : | 29.92 | In Hg. | SCFM=        | 2905 |

|                                |       |      |      |      |   |   |   |
|--------------------------------|-------|------|------|------|---|---|---|
| AIR DENSITY RATIO CORRECTION = | 1.00  |      |      |      |   |   |   |
| SCFM CORRECTION FACTOR         | 1.00  |      |      |      |   |   |   |
| ACTUAL DENSITY                 | 0.075 |      |      |      |   |   |   |
| TEST HOLE                      | 1     | 2    | 3    | 4    | 5 | 6 | 7 |
| A                              | 2355  | 2050 | 2336 | 2035 |   |   |   |
| B                              | 2159  | 2027 | 2281 | 1935 |   |   |   |
| C                              | 2027  | 1940 | 2170 | 1984 |   |   |   |
| D                              | 1986  | 1830 | 2098 | 1873 |   |   |   |
| E                              |       |      |      |      |   |   |   |
| F                              |       |      |      |      |   |   |   |
| G                              |       |      |      |      |   |   |   |
| H                              |       |      |      |      |   |   |   |
| I                              |       |      |      |      |   |   |   |

|                   |    |               |      |
|-------------------|----|---------------|------|
| NO. OF READINGS = | 16 | AVERAGE FPM = | 2068 |
|-------------------|----|---------------|------|

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

|             |             |
|-------------|-------------|
| TECHNICIAN: | David Burns |
|-------------|-------------|

Project: J. Michael Ruane Judicial Center  
Address: 58 Federal St., Salem, MA  
Date: 11/13/2020

Project No. 20-548

TRAVERSE DATA

SYSTEM: AHU-2  
Supply Branch 2

TRAVERSE NUMBER : T2  
TRAVERSE LOCATION: Mech 6400

DUCT SIZE (ROUND)                      " DIAMETER                      Sq Ft = 0.00  
DUCT SIZE (RECT.)                      20                      " WIDTH x 16                      " DEPTH                      Sq Ft = 2.22

AIR DENSITY DATA

STATIC PRESS @ CL: 1.44 InWg.  
DUCT AIR TEMP : 70 Deg F  
BAROMETRIC PRESS : 29.92 In Hg.

DESIGN CFM = NL  
ACTUAL CFM = 3130  
SCFM= 3143

AIR DENSITY RATIO CORRECTION = 1.00      T1 + T2 = Total CFM  
SCFM CORRECTION FACTOR 1.00      Total CFM = 6025  
ACTUAL DENSITY 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5    | 6 | 7 |
|-----------|------|------|------|------|------|---|---|
| A         | 1470 | 1369 | 1268 | 1547 | 1719 |   |   |
| B         | 1376 | 1208 | 1179 | 1539 | 1699 |   |   |
| C         | 1496 | 1274 | 1177 | 1391 | 1435 |   |   |
| D         |      |      |      |      |      |   |   |
| E         |      |      |      |      |      |   |   |
| F         |      |      |      |      |      |   |   |
| G         |      |      |      |      |      |   |   |
| H         |      |      |      |      |      |   |   |
| I         |      |      |      |      |      |   |   |

NO. OF READINGS = 15      AVERAGE FPM = 1410

J  
K  
L  
M  
N  
O  
P  
Q  
R

|  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |

TECHNICIAN: David Burns

**Project:** J. Michael Ruane Judicial Center  
**Address:** 58 Federal St., Salem, MA  
**Date:** 11/13/2020 **Project No.** 20-548

**VELGRID TRAVERSE DATA**

SYSTEM: AHU-2 TRVERSE NUMBER : T1  
 Return TRAVERSE LOCATION: Mech 6400

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
 DUCT SIZE (RECT.) 36 " WIDTH x 16 " DEPTH Sq Ft = 4.00

**AIR DENSITY DATA**  
 STATIC PRESS @ CL: -0.11 InWg. DESIGN CFM = 3600  
 DUCT AIR TEMP : 70 Deg F ACTUAL CFM = 3616  
 BAROMETRIC PRESS : 29.92 In Hg. SCFM= 3617

AIR DENSITY RATIO CORRECTION = 1.00  
 SCFM CORRECTION FACTOR 1.00  
 ACTUAL DENSITY 0.075

| TEST HOLE | 1   | 2   | 3    | 4    | 5 | 6 | 7 |
|-----------|-----|-----|------|------|---|---|---|
| A         | 674 | 977 | 1017 | 1178 |   |   |   |
| B         | 392 | 936 | 1039 | 1115 |   |   |   |
| C         | 456 | 946 | 1022 | 1099 |   |   |   |
| D         |     |     |      |      |   |   |   |
| E         |     |     |      |      |   |   |   |
| F         |     |     |      |      |   |   |   |
| G         |     |     |      |      |   |   |   |
| H         |     |     |      |      |   |   |   |
| I         |     |     |      |      |   |   |   |

NO. OF READINGS = 12 AVERAGE FPM = 904

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

**VELGRID TRAVERSE DATA**

|                |             |                           |           |
|----------------|-------------|---------------------------|-----------|
| <b>SYSTEM:</b> | AHU-2       | <b>TRAVERSE NUMBER :</b>  | T1        |
|                | Outside Air | <b>TRAVERSE LOCATION:</b> | Mech 6400 |

|                   |    |                      |         |      |
|-------------------|----|----------------------|---------|------|
| DUCT SIZE (ROUND) |    | " DIAMETER           | Sq Ft = | 0.00 |
| DUCT SIZE (RECT.) | 60 | " WIDTH x 16 " DEPTH | Sq Ft = | 6.67 |

|                         |        |        |              |      |
|-------------------------|--------|--------|--------------|------|
| <b>AIR DENSITY DATA</b> |        |        |              |      |
| STATIC PRESS @ CL:      | -0.027 | InWg.  | DESIGN CFM = | 2400 |
| DUCT AIR TEMP :         | 70     | Deg F  | ACTUAL CFM = | 2408 |
| BAROMETRIC PRESS :      | 29.92  | In Hg. | SCFM=        | 2410 |

|                                |       |              |
|--------------------------------|-------|--------------|
| AIR DENSITY RATIO CORRECTION = | 1.00  | AFMS = 1.203 |
| SCFM CORRECTION FACTOR         | 1.00  |              |
| ACTUAL DENSITY                 | 0.075 |              |

| TEST HOLE | 1   | 2   | 3   | 4   | 5 | 6 | 7 |
|-----------|-----|-----|-----|-----|---|---|---|
| A         | 383 | 394 | 414 | 387 |   |   |   |
| B         | 355 | 344 | 362 | 347 |   |   |   |
| C         | 278 | 301 | 389 | 379 |   |   |   |
| D         |     |     |     |     |   |   |   |
| E         |     |     |     |     |   |   |   |
| F         |     |     |     |     |   |   |   |
| G         |     |     |     |     |   |   |   |
| H         |     |     |     |     |   |   |   |
| I         |     |     |     |     |   |   |   |

|                          |    |                      |     |
|--------------------------|----|----------------------|-----|
| <b>NO. OF READINGS =</b> | 12 | <b>AVERAGE FPM =</b> | 361 |
|--------------------------|----|----------------------|-----|

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

|                    |             |
|--------------------|-------------|
| <b>TECHNICIAN:</b> | David Burns |
|--------------------|-------------|



**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** F-15

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 6400

**DUCT SIZE (ROUND)**

" **DIAMETER**

**Sq Ft =**

0.00

**DUCT SIZE (RECT.)**

36

" **WIDTH** x 16 " **DEPTH**

**Sq Ft =**

4.00

### AIR DENSITY DATA

**STATIC PRESS @ CL:**

NA

InWg.

**DESIGN CFM =**

4650

**DUCT AIR TEMP :**

70

Deg F

**ACTUAL CFM =**

4872

**BAROMETRIC PRESS :**

29.92

In Hg.

**SCFM=**

**4875**

**AIR DENSITY RATIO CORRECTION =** 1.00

**AFMS Cal =** 1.295

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

1

2

3

4

5

6

7

A

1474

1510

1545

1282

1541

1417

B

1171

1170

1084

1142

1260

1329

C

911

867

1006

875

1129

1213

D

E

F

G

H

I

**NO. OF READINGS =**

18

**AVERAGE FPM =**

1218

J

K

L

M

N

O

P

Q

R

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center**Address:** 58 Federal St., Salem, MA**Date:** 11/13/2020**Project No.** 20-548**FAN DATA SHEET**


|                      | FAN NO. AHU-3      |               | FAN NO. F-16     |               |
|----------------------|--------------------|---------------|------------------|---------------|
| Serves / Location:   | Courtrooms         | Mech. 6100    | Return for AHU-3 | Mech 6100     |
| Manufacturer:        | CARRIER            |               | GREENHECK        |               |
| Model Number:        | 39MN14CD11KF411XGS |               | QEI-18-1-60      |               |
| Size:                | 14                 |               | NL               |               |
| Serial Number:       | 4309U23151         |               | 11887853         |               |
| <b>MOTOR</b>         | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Manufacturer:        | NL                 | GE            | NL               | BALDOR        |
| Frame Number:        | NL                 | 215T          | NL               | 184T          |
| Horsepower:          | 10                 | 10            | 5                | 5             |
| Brake Horsepower:    | 7.2                | NA            | 2.2              | NA            |
| Safety Factor:       | NL                 | 1.15          | NL               | 1.15          |
| Volts/Phase:         | 460/3              | 460/3         | 460/3            | 460/3         |
| Motor Amperage:      | 12.2               | 7             | 6.6              | 4.2           |
| Motor RPM:           | 1760               | 1800          | 1750             | 1536          |
| Speeds:              | VFD                | 60 Hz         | VFD              | 51.2 Hz       |
| Heater Size:         | NL                 | VFD Protected | NL               | VFD Protected |
| Heater Amps.:        | NL                 | VFD Protected | NL               | VFD Protected |
| <b>FAN</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Supply Air CFM:      | 6000               | 4365          |                  |               |
| Return Air CFM:      | 3800               | 2151          | 4850             | 4853          |
| Exhaust Air CFM:     |                    |               |                  |               |
| Outside Air CFM:     | 2200               | 2214          |                  |               |
| Suction Pressure:    | NL                 | -1.24         | NL               | -0.59         |
| Discharge Pressure:  | NL                 | 1.14          | NL               | 0.07          |
| Fan Static Pressure: | 5.0"               | NA            | NL               | NA            |
| External Pressure:   | NL                 | 2.38          | 1.5"             | 0.66          |
| <b>RPM</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Fan RPM:             | 1932               | 1932          | NL               | INLINE        |
| Motor Drive:         | NL                 | BK77          | NL               | 4.5" OD       |
| Motor Size/Bore:     | NL                 | 1 3/8         | NL               | QT 1 1/8"     |
| Fan Drive:           | NL                 | BK70H         | NL               | INLINE        |
| Fan Size/Bore:       | NL                 | H1 7/16       | NL               | INLINE        |
| Belt Size / Number:  | NL                 | BX74x1        | NL               | AP56x2        |
| Shafts C-C:          | NL                 | 27.3          | NL               | INLINE        |
| Turns Open:          | NL                 | FIXED         | NL               | FIXED         |

Comments:

**Project:** Plymouth Trial Court  
**Address:** 52 Obery St., Plymouth, MA  
**Date:** 10/30/2020

**Project No.** 20-547

### AHU-3 STATIC PROFILE



| LOCATION | STATIC |
|----------|--------|
| 1        | -.11"  |
| 2        | -.10"  |
| 3        | -.38"  |
| 4        | -.60"  |
| 5        | -.77"  |
| 6        | -1.24" |
| 7        | +1.14" |
|          |        |
|          |        |
|          |        |

\*\* Pressures measured with VAV Boxes at full cooling position.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-3  
Supply

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Mech 6100

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft =   
DUCT SIZE (RECT.) 30 " WIDTH x 16 " DEPTH Sq Ft =

### AIR DENSITY DATA

STATIC PRESS @ CL:  InWg.

DESIGN CFM =

DUCT AIR TEMP :  Deg F

ACTUAL CFM =

BAROMETRIC PRESS :  In Hg.

SCFM=

AIR DENSITY RATIO CORRECTION = 1.00 AFMS = .875

SCFM CORRECTION FACTOR 1.00

ACTUAL DENSITY 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|-----------|------|------|------|------|------|------|------|
| A         | 1462 | 1363 | 1254 | 1338 | 1052 | 1300 | 1510 |
| B         | 1582 | 1291 | 1310 | 1293 | 1238 | 1225 | 1335 |
| C         | 1616 | 1212 | 1171 | 1074 | 1111 | 1198 | 1245 |
| D         |      |      |      |      |      |      |      |
| E         |      |      |      |      |      |      |      |
| F         |      |      |      |      |      |      |      |
| G         |      |      |      |      |      |      |      |
| H         |      |      |      |      |      |      |      |
| I         |      |      |      |      |      |      |      |

NO. OF READINGS = 24 AVERAGE FPM = 1311

|   |      |  |  |  |  |  |  |
|---|------|--|--|--|--|--|--|
| J | 1468 |  |  |  |  |  |  |
| K | 1530 |  |  |  |  |  |  |
| L | 1276 |  |  |  |  |  |  |
| M |      |  |  |  |  |  |  |
| N |      |  |  |  |  |  |  |
| O |      |  |  |  |  |  |  |
| P |      |  |  |  |  |  |  |
| Q |      |  |  |  |  |  |  |
| R |      |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

| TRAVERSE DATA |                              |
|---------------|------------------------------|
| SYSTEM: AHU-3 | TRAVERSE NUMBER : T1         |
| Return        | TRAVERSE LOCATION: Mech 6100 |

|                   |    |                      |         |      |
|-------------------|----|----------------------|---------|------|
| DUCT SIZE (ROUND) |    | " DIAMETER           | Sq Ft = | 0.00 |
| DUCT SIZE (RECT.) | 38 | " WIDTH x 16 " DEPTH | Sq Ft = | 4.22 |

|                    |       |        |              |      |
|--------------------|-------|--------|--------------|------|
| AIR DENSITY DATA   |       |        |              |      |
| STATIC PRESS @ CL: | -0.09 | InWg.  | DESIGN CFM = | 3800 |
| DUCT AIR TEMP :    | 70    | Deg F  | ACTUAL CFM = | 2152 |
| BAROMETRIC PRESS : | 29.92 | In Hg. | SCFM=        | 2153 |

|                                |       |           |     |     |   |   |   |
|--------------------------------|-------|-----------|-----|-----|---|---|---|
| AIR DENSITY RATIO CORRECTION = | 1.00  | AFMS = NA |     |     |   |   |   |
| SCFM CORRECTION FACTOR         | 1.00  |           |     |     |   |   |   |
| ACTUAL DENSITY                 | 0.075 |           |     |     |   |   |   |
| TEST HOLE                      | 1     | 2         | 3   | 4   | 5 | 6 | 7 |
| A                              | 778   | 812       | 785 | 693 |   |   |   |
| B                              | 868   | 831       | 857 | 814 |   |   |   |
| C                              | 533   | 527       | 518 | 512 |   |   |   |
| D                              | 529   | 564       | 558 | 534 |   |   |   |
| E                              | 109   | 278       | 259 | 117 |   |   |   |
| F                              | 116   | 229       | 279 | 133 |   |   |   |
| G                              |       |           |     |     |   |   |   |
| H                              |       |           |     |     |   |   |   |
| I                              |       |           |     |     |   |   |   |

|                   |    |               |     |
|-------------------|----|---------------|-----|
| NO. OF READINGS = | 24 | AVERAGE FPM = | 510 |
|-------------------|----|---------------|-----|

|   |  |  |  |  |  |  |
|---|--|--|--|--|--|--|
| J |  |  |  |  |  |  |
| K |  |  |  |  |  |  |
| L |  |  |  |  |  |  |
| M |  |  |  |  |  |  |
| N |  |  |  |  |  |  |
| O |  |  |  |  |  |  |
| P |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |
| R |  |  |  |  |  |  |

|             |             |
|-------------|-------------|
| TECHNICIAN: | David Burns |
|-------------|-------------|

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-3  
Outside Air

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** OSA Intake

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 48 " WIDTH x 18 " DEPTH Sq Ft = 6.00

### AIR DENSITY DATA

STATIC PRESS @ CL: -0.07 InWg.

DESIGN CFM = 2200

DUCT AIR TEMP : 70 Deg F

ACTUAL CFM = 2214

BAROMETRIC PRESS : 29.92 In Hg.

SCFM= 2215

AIR DENSITY RATIO CORRECTION = 1.00

AFMS = .715

SCFM CORRECTION FACTOR 1.00

ACTUAL DENSITY 0.075

| TEST HOLE | 1   | 2   | 3   | 4   | 5   | 6   | 7   |
|-----------|-----|-----|-----|-----|-----|-----|-----|
| A         | 312 | 352 | 460 | 498 | 526 | 520 | 404 |
| B         | 289 | 438 | 357 | 346 | 496 | 320 | 501 |
| C         | 343 | 342 | 409 | 261 | 275 | 394 | 495 |
| D         | 492 | 283 | 294 | 241 | 246 | 311 | 251 |
| E         |     |     |     |     |     |     |     |
| F         |     |     |     |     |     |     |     |
| G         |     |     |     |     |     |     |     |
| H         |     |     |     |     |     |     |     |
| I         |     |     |     |     |     |     |     |

NO. OF READINGS = 32 AVERAGE FPM = 369

|   |     |  |  |  |  |  |  |
|---|-----|--|--|--|--|--|--|
| J | 227 |  |  |  |  |  |  |
| K | 400 |  |  |  |  |  |  |
| L | 397 |  |  |  |  |  |  |
| M | 263 |  |  |  |  |  |  |
| N |     |  |  |  |  |  |  |
| O |     |  |  |  |  |  |  |
| P |     |  |  |  |  |  |  |
| Q |     |  |  |  |  |  |  |
| R |     |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** F-16

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Exhaust Duct

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 38 " **WIDTH** x 16 " **DEPTH**

**Sq Ft =** 4.22

### AIR DENSITY DATA

**STATIC PRESS @ CL:** 0.003 InWg.

**DESIGN CFM =** 4850

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 4853

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 4856

**AIR DENSITY RATIO CORRECTION =** 1.00

**AFMS =** 1.129

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

|   | 1   | 2   | 3   | 4    | 5    | 6    | 7    |
|---|-----|-----|-----|------|------|------|------|
| A | 260 | 0   | 147 | 627  | 878  | 1321 | 1627 |
| B | 192 | 165 | 492 | 690  | 937  | 1121 | 1559 |
| C | 209 | 381 | 626 | 1029 | 1268 | 1641 | 1825 |
| D |     |     |     |      |      |      |      |
| E |     |     |     |      |      |      |      |
| F |     |     |     |      |      |      |      |
| G |     |     |     |      |      |      |      |
| H |     |     |     |      |      |      |      |
| I |     |     |     |      |      |      |      |

**NO. OF READINGS =**

30

**AVERAGE FPM =**

1150

J

|      |      |      |  |  |  |  |
|------|------|------|--|--|--|--|
| 1889 | 2099 | 1824 |  |  |  |  |
| 1752 | 1935 | 2098 |  |  |  |  |
| 1859 | 1999 | 2056 |  |  |  |  |
|      |      |      |  |  |  |  |
|      |      |      |  |  |  |  |
|      |      |      |  |  |  |  |
|      |      |      |  |  |  |  |
|      |      |      |  |  |  |  |
|      |      |      |  |  |  |  |
|      |      |      |  |  |  |  |

K

L

M

N

O

P

Q

R

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.**

20-548

### FAN DATA SHEET

|                      | FAN NO. AHU-4      |               | FAN NO. F-17     |               |
|----------------------|--------------------|---------------|------------------|---------------|
| Serves / Location:   | Courtrooms         | Mech. 6100    | Return for AHU-4 | Mech 6100     |
| Manufacturer:        | CARRIER            |               | GREENHECK        |               |
| Model Number:        | 39MN25C011KF511XGS |               | QE1-24-1-75      |               |
| Size:                | 25                 |               | NL               |               |
| Serial Number:       | 4309U23152         |               | 1187854          |               |
| <b>MOTOR</b>         | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Manufacturer:        | NL                 | GE            | NL               | BALDOR        |
| Frame Number:        | NL                 | 256T          | NL               | 213T          |
| Horsepower:          | 20                 | 20            | 7.5              | 7.5           |
| Brake Horsepower:    | 13.3               | NA            | 4.6              | NA            |
| Safety Factor:       | NL                 | 1.15          | NL               | 1.15          |
| Volts/Phase:         | 460/3              | 460/3         | 460/3            | 460/3         |
| Motor Amperage:      | 23.7               | 17.1          | 9.6              | 6.4           |
| Motor RPM:           | 1760               | 1800          | 1770             | 1770          |
| Speeds:              | VFD                | 60 Hz         | VFD              | 59 Hz         |
| Heater Size:         | NL                 | VFD Protected | NL               | VFD Protected |
| Heater Amps.:        | NL                 | VFD Protected | NL               | VFD Protected |
| <b>FAN</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Supply Air CFM:      | 10800              | 11616         |                  |               |
| Return Air CFM:      | 7000               | 7280          | 9800             | 9912          |
| Exhaust Air CFM:     |                    |               | 2800             | 2630          |
| Outside Air CFM:     | 3800               | 4336          |                  |               |
| Suction Pressure:    | NL                 | -2.51         | NL               | -0.77         |
| Discharge Pressure:  | NL                 | 1.1           | NL               | 0.84          |
| Fan Static Pressure: | 5.2"               | NA            | NL               | NA            |
| External Pressure:   | NL                 | 3.61          | 2.0"             | 1.61          |
| <b>RPM</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b>    | <b>TESTED</b> |
| Fan RPM:             | 1387               | 1387          | NL               | INLINE        |
| Motor Drive:         | NL                 | 2B5V66        | NL               | 4" OD         |
| Motor Size/Bore:     | NL                 | B1 5/8        | NL               | Q1 1 3/8      |
| Fan Drive:           | NL                 | 2BK90         | NL               | INLINE        |
| Fan Size/Bore:       | NL                 | 1 7/16        | NL               | INLINE        |
| Belt Size / Number:  | NL                 | BX90x2        | NL               | BX654x2       |
| Shafts C-C:          | NL                 | 34.1          | NL               | INLINE        |
| Turns Open:          | NL                 | FIXED         | NL               | FIXED         |


Comments:



**Project:** Plymouth Trial Court  
**Address:** 52 Obery St., Plymouth, MA  
**Date:** 10/30/2020

**Project No.** 20-547

### AHU-4 STATIC PROFILE



| LOCATION | STATIC  |
|----------|---------|
| 1        | -.52"   |
| 2        | -.49"   |
| 3        | -1.48"  |
| 4        | -1.72"  |
| 5        | -.2.14" |
| 6        | -2.51"  |
| 7        | +1.10"  |
|          |         |
|          |         |
|          |         |

\*\* Pressures measured with VAV Boxes at full cooling position.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-4  
Supply

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Mech 6100

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 54 " WIDTH x 16 " DEPTH Sq Ft = 6.00

### AIR DENSITY DATA

**STATIC PRESS @ CL:** 1.1 InWg.

**DESIGN CFM =** 10800

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 11616

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 11654

**AIR DENSITY RATIO CORRECTION =** 1.00 **AFMS Cal =** 1.096

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|-----------|------|------|------|------|------|------|------|
| A         | 2599 | 2672 | 2394 | 2379 | 1818 | 2425 | 2420 |
| B         | 2041 | 2145 | 2230 | 2155 | 1390 | 2236 | 1932 |
| C         | 1642 | 1695 | 1696 | 1399 | 1310 | 1340 | 1550 |
| D         |      |      |      |      |      |      |      |
| E         |      |      |      |      |      |      |      |
| F         |      |      |      |      |      |      |      |
| G         |      |      |      |      |      |      |      |
| H         |      |      |      |      |      |      |      |
| I         |      |      |      |      |      |      |      |

**NO. OF READINGS =** 27 **AVERAGE FPM =** 1936

|   |      |      |  |  |  |  |  |
|---|------|------|--|--|--|--|--|
| J | 2540 | 2420 |  |  |  |  |  |
| K | 1698 | 1606 |  |  |  |  |  |
| L | 1355 | 1169 |  |  |  |  |  |
| M |      |      |  |  |  |  |  |
| N |      |      |  |  |  |  |  |
| O |      |      |  |  |  |  |  |
| P |      |      |  |  |  |  |  |
| Q |      |      |  |  |  |  |  |
| R |      |      |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-4  
Return

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Mech 6100

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 36 " WIDTH x 30 " DEPTH Sq Ft = 7.50

### AIR DENSITY DATA

STATIC PRESS @ CL: -0.85 InWg.

DESIGN CFM = 7000

DUCT AIR TEMP : 70 Deg F

ACTUAL CFM = 7282

BAROMETRIC PRESS : 29.92 In Hg.

SCFM= 7271

AIR DENSITY RATIO CORRECTION = 1.00

AFMS Cal = NA

SCFM CORRECTION FACTOR 1.00

ACTUAL DENSITY 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|-----------|------|------|------|------|------|------|------|
| A         | 366  | 0    | 224  | 0    | 0    | 0    | 0    |
| B         | 1155 | 0    | 0    | 0    | 0    | 0    | 0    |
| C         | 2144 | 544  | 410  | 393  | 774  | 1223 | 1047 |
| D         | 1796 | 1572 | 1347 | 1400 | 1390 | 1274 | 1498 |
| E         | 1920 | 2280 | 2340 | 2518 | 1894 | 1887 | 1961 |
| F         |      |      |      |      |      |      |      |
| G         |      |      |      |      |      |      |      |
| H         |      |      |      |      |      |      |      |
| I         |      |      |      |      |      |      |      |

NO. OF READINGS = 45 AVERAGE FPM = 971

|   |      |      |  |  |  |  |  |
|---|------|------|--|--|--|--|--|
| J | 0    | 0    |  |  |  |  |  |
| K | 0    | 0    |  |  |  |  |  |
| L | 230  | 1632 |  |  |  |  |  |
| M | 1556 | 1760 |  |  |  |  |  |
| N | 1925 | 2193 |  |  |  |  |  |
| O |      |      |  |  |  |  |  |
| P |      |      |  |  |  |  |  |
| Q |      |      |  |  |  |  |  |
| R |      |      |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** AHU-4  
OSA

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** OSA Intake

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 48 " **WIDTH** x 30 " **DEPTH**

**Sq Ft =** 10.00

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** -0.37 InWg.

**DESIGN CFM =** 3800

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 4336

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 4335

**AIR DENSITY RATIO CORRECTION =** 1.00

**AFMS Cal =** 1.271

**SCFM CORRECTION FACTOR** 1.00

**\*\*AFMS fluctuating, unable to calibrate properly.**

**ACTUAL DENSITY** 0.075

**TEST HOLE**

1 2 3 4 5 6 7

|   |     |     |     |     |  |  |  |
|---|-----|-----|-----|-----|--|--|--|
| A | 474 | 438 | 427 | 388 |  |  |  |
| B | 470 | 454 | 429 | 406 |  |  |  |
| C | 467 | 455 | 442 | 485 |  |  |  |
| D | 371 | 366 | 383 | 483 |  |  |  |
| E |     |     |     |     |  |  |  |
| F |     |     |     |     |  |  |  |
| G |     |     |     |     |  |  |  |
| H |     |     |     |     |  |  |  |
| I |     |     |     |     |  |  |  |

**NO. OF READINGS =**

16

**AVERAGE FPM =**

434

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** F-17

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 6100

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 48 " **WIDTH** x 24 " **DEPTH**

**Sq Ft =** 8.00

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** -1.21 InWg.

**DESIGN CFM =** 9800

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 9912

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 9888

**AIR DENSITY RATIO CORRECTION =** 1.00

**AFMS Cal =** 0.911

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

|   | 1   | 2    | 3    | 4    | 5    | 6    | 7    |
|---|-----|------|------|------|------|------|------|
| A | 939 | 1014 | 1036 | 1023 | 1439 | 1229 | 1271 |
| B | 896 | 924  | 994  | 1061 | 1427 | 1234 | 1236 |
| C | 884 | 938  | 996  | 1162 | 1414 | 1271 | 1268 |
| D | 837 | 919  | 1001 | 1039 | 1377 | 1256 | 1265 |
| E |     |      |      |      |      |      |      |
| F |     |      |      |      |      |      |      |
| G |     |      |      |      |      |      |      |
| H |     |      |      |      |      |      |      |
| I |     |      |      |      |      |      |      |

**NO. OF READINGS =**

48

**AVERAGE FPM =**

1239

|   |      |      |      |      |      |  |  |
|---|------|------|------|------|------|--|--|
| J | 1242 | 1265 | 1438 | 1426 | 1968 |  |  |
| K | 1231 | 1269 | 1516 | 1389 | 1956 |  |  |
| L | 1256 | 1271 | 1537 | 1379 | 1727 |  |  |
| M | 1259 | 1251 | 1517 | 1382 | 842  |  |  |
| N |      |      |      |      |      |  |  |
| O |      |      |      |      |      |  |  |
| P |      |      |      |      |      |  |  |
| Q |      |      |      |      |      |  |  |
| R |      |      |      |      |      |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### FAN DATA SHEET

|                      | FAN NO. AHU-5      |               | FAN NO. F-20  |               |
|----------------------|--------------------|---------------|---------------|---------------|
| Serves / Location:   | Admin Areas        | Mech 2250     | AHU-5 Return  | Mech 2250     |
| Manufacturer:        | CARRIER            |               | GREENHECK     |               |
| Model Number:        | 39MN50C011KF622XGS |               | QEI-36-1-150  |               |
| Size:                | 50                 |               | NL            |               |
| Serial Number:       | 4309U23190         |               | 1187857       |               |
| <b>MOTOR</b>         | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b> | <b>TESTED</b> |
| Manufacturer:        | NL                 | *1            | NL            | AO Smith      |
| Frame Number:        | NL                 | *1            | NL            | S254T         |
| Horsepower:          | 40                 | *1            | 15            | 15            |
| Brake Horsepower:    | 31.3               | *1            | 7.1           | NA            |
| Safety Factor:       | NL                 | 1.15          | NL            | 1.15          |
| Volts/Phase:         | 460/3              | 460/3         | 460/3         | 460/3         |
| Motor Amperage:      | 52                 | 36.7          | 18.9          | 12            |
| Motor RPM:           | *1                 | 1722          | 1770          | 1800          |
| Speeds:              | VFD                | 57.4 Hz       | VFD           | 60 Hz         |
| Heater Size:         | NL                 | VFD Protected | NL            | VFD Protected |
| Heater Amps.:        | NL                 | VFD Protected | NL            | VFD Protected |
| <b>FAN</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b> | <b>TESTED</b> |
| Supply Air CFM:      | 25000              | 15887         |               |               |
| Return Air CFM:      | 18000              | 8807          | 20000         | 13825         |
| Exhaust Air CFM:     |                    |               |               |               |
| Outside Air CFM:     | 7000               | 7080 *2       |               |               |
| Suction Pressure:    | NL                 | -1.1          | NL            | -1.15         |
| Discharge Pressure:  | NL                 | 3.19          | NL            | 0.04          |
| Fan Static Pressure: | 5.5"               | NA            | NL            | NA            |
| External Pressure:   | NL                 | 4.29          | 1.5"          | 1.19          |
| <b>RPM</b>           | <b>DESIGN</b>      | <b>TESTED</b> | <b>DESIGN</b> | <b>TESTED</b> |
| Fan RPM:             | 1162               | 1134          | NL            | INLINE        |
| Motor Drive:         | NL                 | 2B5V90        | NL            | 5.7" OD       |
| Motor Size/Bore:     | NL                 | B2 1/8        | NL            | 1 5/8         |
| Fan Drive:           | NL                 | 2B5V136       | NL            | INLINE        |
| Fan Size/Bore:       | NL                 | B1 15/16      | NL            | INLINE        |
| Belt Size / Number:  | NL                 | 5VX1320 x2    | NL            | BP98x3        |
| Shafts C-C:          | NL                 | 48"           | NL            | INLINE        |
| Turns Open:          | NL                 | FIXED         | NL            | FIXED         |


**Comments:** \*1 No motor nameplate tag.

\*2 AFMS not calibrating.

**Project:** Plymouth Trial Court  
**Address:** 52 Obery St., Plymouth, MA  
**Date:** 10/30/2020

**Project No.** 20-547

### AHU-5 STATIC PROFILE



| LOCATION | STATIC |
|----------|--------|
| 1        | -.24"  |
| 2        | -.32"  |
| 3        | -.43"  |
| 4        | -.65"  |
| 5        | -.79"  |
| 6        | -1.11" |
| 7        | +3.19" |
|          |        |
|          |        |
|          |        |

\*\* Pressures measured with VAV Boxes at full cooling position.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-5  
Supply

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Mech 2250

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 60 " WIDTH x 30 " DEPTH Sq Ft = 12.50

### AIR DENSITY DATA

STATIC PRESS @ CL: 3.79 InWg.

DESIGN CFM = 25000

DUCT AIR TEMP : 70 Deg F

ACTUAL CFM = 15887

BAROMETRIC PRESS : 29.92 In Hg.

SCFM= 16044

AIR DENSITY RATIO CORRECTION = 1.01 AFMS Cal = 1.023

SCFM CORRECTION FACTOR 1.01

ACTUAL DENSITY 0.076

| TEST HOLE | 1    | 2    | 3    | 4    | 5   | 6    | 7    |
|-----------|------|------|------|------|-----|------|------|
| A         | 2022 | 1646 | 1629 | 1102 | 951 | 648  | 601  |
| B         | 2086 | 1990 | 1836 | 1258 | 867 | 964  | 1435 |
| C         | 1884 | 1773 | 1687 | 1266 | 881 | 819  | 905  |
| D         | 1582 | 1274 | 1385 | 1165 | 773 | 909  | 1012 |
| E         | 1140 | 1059 | 1182 | 1096 | 952 | 1058 | 987  |
| F         |      |      |      |      |     |      |      |
| G         |      |      |      |      |     |      |      |
| H         |      |      |      |      |     |      |      |
| I         |      |      |      |      |     |      |      |

NO. OF READINGS = 50 AVERAGE FPM = 1275

|   |      |      |      |  |  |  |  |
|---|------|------|------|--|--|--|--|
| J | 573  | 930  | 1241 |  |  |  |  |
| K | 1188 | 1051 | 1491 |  |  |  |  |
| L | 1269 | 1708 | 1710 |  |  |  |  |
| M | 1226 | 1542 | 1707 |  |  |  |  |
| N | 1323 | 1580 | 1404 |  |  |  |  |
| O |      |      |      |  |  |  |  |
| P |      |      |      |  |  |  |  |
| Q |      |      |      |  |  |  |  |
| R |      |      |      |  |  |  |  |

**TECHNICIAN:** David Burns



**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** AHU-5  
Return

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Return Intake

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 60 " WIDTH x 30 " DEPTH Sq Ft = 12.50

#### AIR DENSITY DATA

STATIC PRESS @ CL: NA InWg.

DESIGN CFM = 18000

DUCT AIR TEMP : 70 Deg F

ACTUAL CFM = 8812

BAROMETRIC PRESS : 29.92 In Hg.

SCFM= 8817

AIR DENSITY RATIO CORRECTION = 1.00

SCFM CORRECTION FACTOR 1.00

ACTUAL DENSITY 0.075

| TEST HOLE | 1    | 2    | 3   | 4    | 5 | 6 | 7 |
|-----------|------|------|-----|------|---|---|---|
| A         | 706  | 716  | 734 | 1083 |   |   |   |
| B         | 1117 | 1063 | 631 | 644  |   |   |   |
| C         | 188  | 379  | 586 | 608  |   |   |   |
| D         |      |      |     |      |   |   |   |
| E         |      |      |     |      |   |   |   |
| F         |      |      |     |      |   |   |   |
| G         |      |      |     |      |   |   |   |
| H         |      |      |     |      |   |   |   |
| I         |      |      |     |      |   |   |   |

NO. OF READINGS = 12 AVERAGE FPM = 705

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

**VELGRID TRAVERSE DATA**

|                |             |                           |            |
|----------------|-------------|---------------------------|------------|
| <b>SYSTEM:</b> | AHU-5       | <b>TRAVERSE NUMBER :</b>  | T1         |
|                | Outside Air | <b>TRAVERSE LOCATION:</b> | OSA Intake |

|                   |    |                      |         |       |
|-------------------|----|----------------------|---------|-------|
| DUCT SIZE (ROUND) |    | " DIAMETER           | Sq Ft = | 0.00  |
| DUCT SIZE (RECT.) | 60 | " WIDTH x 36 " DEPTH | Sq Ft = | 15.00 |

|                         |       |        |              |      |
|-------------------------|-------|--------|--------------|------|
| <b>AIR DENSITY DATA</b> |       |        |              |      |
| STATIC PRESS @ CL:      | NA    | InWg.  | DESIGN CFM = | 7000 |
| DUCT AIR TEMP :         | 70    | Deg F  | ACTUAL CFM = | 7080 |
| BAROMETRIC PRESS :      | 29.92 | In Hg. | SCFM=        | 7084 |

|                                |       |              |     |      |     |   |   |
|--------------------------------|-------|--------------|-----|------|-----|---|---|
| AIR DENSITY RATIO CORRECTION = | 1.00  | AFMS = 0.761 |     |      |     |   |   |
| SCFM CORRECTION FACTOR         | 1.00  |              |     |      |     |   |   |
| ACTUAL DENSITY                 | 0.075 |              |     |      |     |   |   |
| TEST HOLE                      | 1     | 2            | 3   | 4    | 5   | 6 | 7 |
| A                              | 312   | 535          | 706 | 753  | 306 |   |   |
| B                              | 677   | 275          | 797 | 609  | 519 |   |   |
| C                              | 488   | -96          | 781 | 216  | 664 |   |   |
| D                              | 691   | -87          | 806 | -172 | 652 |   |   |
| E                              |       |              |     |      |     |   |   |
| F                              |       |              |     |      |     |   |   |
| G                              |       |              |     |      |     |   |   |
| H                              |       |              |     |      |     |   |   |
| I                              |       |              |     |      |     |   |   |

|                   |    |               |     |
|-------------------|----|---------------|-----|
| NO. OF READINGS = | 20 | AVERAGE FPM = | 472 |
|-------------------|----|---------------|-----|

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

|                    |             |
|--------------------|-------------|
| <b>TECHNICIAN:</b> | David Burns |
|--------------------|-------------|

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** F-20

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 2250 Exhaust

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 60 " **WIDTH** x 30 " **DEPTH**

**Sq Ft =** 12.50

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** NA InWg.

**DESIGN CFM =** 20000

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 5013

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 5015

**AIR DENSITY RATIO CORRECTION =** 1.00

**AFMS =** .864

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

1 2 3 4 5 6 7

|   |     |     |     |     |  |  |  |
|---|-----|-----|-----|-----|--|--|--|
| A | 476 | 689 | 575 | 586 |  |  |  |
| B | 406 | 387 | 404 | 559 |  |  |  |
| C | 174 | 153 | 129 | 276 |  |  |  |
| D |     |     |     |     |  |  |  |
| E |     |     |     |     |  |  |  |
| F |     |     |     |     |  |  |  |
| G |     |     |     |     |  |  |  |
| H |     |     |     |     |  |  |  |
| I |     |     |     |     |  |  |  |

**NO. OF READINGS =**

12 **AVERAGE FPM =** 401

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

AHU-5 Return + F-20 Exhaust = Total CFM

**TECHNICIAN:** David Burns

8812 + 5013 = 13825 cfm.

**Project:** J. Michael Ruane Judicial Center**Address:** 58 Federal St., Salem, MA**Date:** 11/13/2020**Project No.** 20-548**FAN DATA SHEET**

|                      | <b>FAN NO. AHU-6</b> |               | <b>FAN NO. F-21</b> |               |
|----------------------|----------------------|---------------|---------------------|---------------|
| Serves / Location:   | Admin Areas          | Mech 2250     | AHU-6 Return        | Mech 2250     |
| Manufacturer:        | CARRIER              |               | GREENHECK           |               |
| Model Number:        | 39MN50C011F722XGS    |               | QEI-36-1-150        |               |
| Size:                | 50                   |               | NL                  |               |
| Serial Number:       | 4309U23195           |               | 11887858            |               |
| <b>MOTOR</b>         | <b>DESIGN</b>        | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Manufacturer:        | NL                   | *1            | NL                  | BALDOR        |
| Frame Number:        | NL                   | *1            | NL                  | 254T          |
| Horsepower:          | 40                   | *1            | 15                  | 15            |
| Brake Horsepower:    | 31.3                 | *1            | 7.1                 | NA            |
| Safety Factor:       | NL                   | 1.15          | NL                  | 1.15          |
| Volts/Phase:         | 460/3                | 460/3         | 460/3               | 460/3         |
| Motor Amperage:      | 52                   | 38.9          | 17.7                | 11.2          |
| Motor RPM:           | *1                   | 1699          | 1765                | 1800          |
| Speeds:              | VFD                  | 56.6 Hz       | VFD                 | 60 Hz         |
| Heater Size:         | NL                   | VFD Protected | NL                  | VFD Protected |
| Heater Amps.:        | NL                   | VFD Protected | NL                  | VFD Protected |
| <b>FAN</b>           | <b>DESIGN</b>        | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Supply Air CFM:      | 25000                | 20175         |                     |               |
| Return Air CFM:      | 18000                | 13065         | 20000               | 15776         |
| Exhaust Air CFM:     |                      |               |                     |               |
| Outside Air CFM:     | 7000                 | 7110 *2       |                     |               |
| Suction Pressure:    | NL                   | -1.86         | NL                  | -1.54         |
| Discharge Pressure:  | NL                   | 3.99          | NL                  | 0.37          |
| Fan Static Pressure: | 5.5"                 | NA            | NL                  | NA            |
| External Pressure:   | NL                   | 5.85          | 1.5"                | 1.91          |
| <b>RPM</b>           | <b>DESIGN</b>        | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Fan RPM:             | NL                   | 1119          | NL                  | INLINE        |
| Motor Drive:         | NL                   | 2B5V90        | NL                  | 5.7" OD       |
| Motor Size/Bore:     | NL                   | B2 1/8        | NL                  | 1 5/8         |
| Fan Drive:           | NL                   | 2B5V136       | NL                  | INLINE        |
| Fan Size/Bore:       | NL                   | B1 15/16      | NL                  | INLINE        |
| Belt Size / Number:  | NL                   | 5VX1320 x2    | NL                  | BP98x3        |
| Shafts C-C:          | NL                   | 48"           | NL                  | INLINE        |
| Turns Open:          | NL                   | FIXED         | NL                  | FIXED         |


**Comments:** \*1 No motor nameplate tag.

\*2 AFMS not calibrating.

**Project:** Plymouth Trial Court  
**Address:** 52 Obery St., Plymouth, MA  
**Date:** 10/30/2020

**Project No.** 20-547

## AHU-6 STATIC PROFILE



| LOCATION | STATIC |
|----------|--------|
| 1        | -.52"  |
| 2        | -.48"  |
| 3        | -.90"  |
| 4        | -1.17" |
| 5        | -1.41" |
| 6        | -1.86" |
| 7        | +3.99" |
|          |        |
|          |        |
|          |        |

\*\* Pressures measured with VAV Boxes at full cooling position.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-6  
Supply

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Mech 2250

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 60 " WIDTH x 30 " DEPTH Sq Ft = 12.50

### AIR DENSITY DATA

**STATIC PRESS @ CL:** NA InWg.

**DESIGN CFM =** 25000

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 20175

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 20186

**AIR DENSITY RATIO CORRECTION =** 1.00 **AFMS =** 1.059

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|-----------|------|------|------|------|------|------|------|
| A         | 2068 | 2116 | 1999 | 2113 | 1464 | 2014 | 2274 |
| B         | 1881 | 1883 | 1839 | 1558 | 1937 | 1984 | 2373 |
| C         | 1680 | 1677 | 1457 | 865  | 1137 | 832  | 1956 |
| D         | 1273 | 1484 | 1268 | 792  | 544  | 858  | 1217 |
| E         | 1102 | 1355 | 966  | 1012 | 620  | 907  | 1190 |
| F         |      |      |      |      |      |      |      |
| G         |      |      |      |      |      |      |      |
| H         |      |      |      |      |      |      |      |
| I         |      |      |      |      |      |      |      |

**NO. OF READINGS =** 50 **AVERAGE FPM =** 1614

|   |      |      |      |  |  |  |  |
|---|------|------|------|--|--|--|--|
| J | 2559 | 2568 | 2609 |  |  |  |  |
| K | 2352 | 2435 | 2331 |  |  |  |  |
| L | 1848 | 1730 | 1847 |  |  |  |  |
| M | 1232 | 1608 | 1760 |  |  |  |  |
| N | 1315 | 1417 | 1384 |  |  |  |  |
| O |      |      |      |  |  |  |  |
| P |      |      |      |  |  |  |  |
| Q |      |      |      |  |  |  |  |
| R |      |      |      |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** AHU-6  
Return

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Return Intake

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 60 " WIDTH x 30 " DEPTH Sq Ft = 12.50

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** NA InWg.

**DESIGN CFM =** 18000

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 13063

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 13070

**AIR DENSITY RATIO CORRECTION =** 1.00

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

|   | 1    | 2    | 3    | 4   | 5 | 6 | 7 |
|---|------|------|------|-----|---|---|---|
| A | 1041 | 1037 | 1090 | 416 |   |   |   |
| B | 1374 | 1387 | 1281 | 535 |   |   |   |
| C | 1316 | 1336 | 863  | 867 |   |   |   |
| D |      |      |      |     |   |   |   |
| E |      |      |      |     |   |   |   |
| F |      |      |      |     |   |   |   |
| G |      |      |      |     |   |   |   |
| H |      |      |      |     |   |   |   |
| I |      |      |      |     |   |   |   |

**NO. OF READINGS =** 12 **AVERAGE FPM =** 1045

J  
K  
L  
M  
N  
O  
P  
Q  
R

|  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** AHU-6  
OSA

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** OSA Intake

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 60 " **WIDTH** x 36 " **DEPTH**

**Sq Ft =** 15.00

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** NA InWg.

**DESIGN CFM =** 7000

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 7110

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 7114

**AIR DENSITY RATIO CORRECTION =** 1.00

**AFMS =** .167

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

|   | 1   | 2   | 3    | 4    | 5    | 6 | 7 |
|---|-----|-----|------|------|------|---|---|
| A | 718 | 763 | 753  | 906  | 1014 |   |   |
| B | 363 | 655 | 831  | 803  | 1010 |   |   |
| C | 341 | 318 | 427  | 435  | 509  |   |   |
| D | 131 | 325 | -307 | -233 | 541  |   |   |
| E |     |     |      |      |      |   |   |
| F |     |     |      |      |      |   |   |
| G |     |     |      |      |      |   |   |
| H |     |     |      |      |      |   |   |
| I |     |     |      |      |      |   |   |

**NO. OF READINGS =**

20

**AVERAGE FPM =**

474

J  
K  
L  
M  
N  
O  
P  
Q  
R

|  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns



**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** F-21

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 2250

**DUCT SIZE (ROUND)**

" **DIAMETER**

**Sq Ft =**

0.00

**DUCT SIZE (RECT.)**

60

" **WIDTH** x 30 " **DEPTH**

**Sq Ft =**

12.50

#### AIR DENSITY DATA

**STATIC PRESS @ CL:**

NA

InWg.

**DESIGN CFM =**

20000

**DUCT AIR TEMP :**

70

Deg F

**ACTUAL CFM =**

2713

**BAROMETRIC PRESS :**

29.92

In Hg.

**SCFM=**

2714

**AIR DENSITY RATIO CORRECTION =**

1.00

**AFMS =** 1.081

**SCFM CORRECTION FACTOR**

1.00

**ACTUAL DENSITY**

0.075

**TEST HOLE**

1

2

3

4

5

6

7

A

521

467

508

615

B

361

439

237

245

C

-231

-174

-206

-179

D

E

F

G

H

I

**NO. OF READINGS =**

12

**AVERAGE FPM =**

217

J

K

L

M

N

O

P

Q

R

AHU-6 Return + F-21 Exhaust = Total CFM

**TECHNICIAN:** David Burns

13063 + 2713 = 15776 CFM

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.**

20-548

### FAN DATA SHEET

|                      | FAN NO. AHU-7     |               | FAN NO. F-22 |               |
|----------------------|-------------------|---------------|--------------|---------------|
| Serves / Location:   | Admin Areas       | Mech 2250     | AHU-7 Return | Mech 2250     |
| Manufacturer:        | CARRIER           |               | GREENHECK    |               |
| Model Number:        | 39MN50C011F722XGS |               | QE1-36-1-150 |               |
| Size:                | 50                |               | NL           |               |
| Serial Number:       | 4309U23194        |               | 11887859     |               |
| MOTOR                | DESIGN            | TESTED        | DESIGN       | TESTED        |
| Manufacturer:        | NL                | *1            | NL           | BALDOR        |
| Frame Number:        | NL                | *1            | NL           | 254T          |
| Horsepower:          | 40                | *1            | 15           | 15            |
| Brake Horsepower:    | 31.3              | *1            | 7.1          | NA            |
| Safety Factor:       | NL                | 1.15          | NL           | 1.15          |
| Volts/Phase:         | 460/3             | 460/3         | 460/3        | 460/3         |
| Motor Amperage:      | 52                | 36            | 17.7         | 10.9          |
| Motor RPM:           | *1                | 1662          | 1765         | 1798          |
| Speeds:              | VFD               | 55.4 Hz       | VFD          | 60 Hz         |
| Heater Size:         | NL                | VFD Protected | NL           | VFD Protected |
| Heater Amps.:        | NL                | VFD Protected | NL           | VFD Protected |
| FAN                  | DESIGN            | TESTED        | DESIGN       | TESTED        |
| Supply Air CFM:      | 25000             | 17962         |              |               |
| Return Air CFM:      | 18000             | 10747         | 20000        | 19250         |
| Exhaust Air CFM:     |                   |               |              |               |
| Outside Air CFM:     | 7000              | 7215 *2       |              |               |
| Suction Pressure:    | NL                | -1.56         | NL           | -1.28         |
| Discharge Pressure:  | NL                | 4.32          | NL           | 0.5           |
| Fan Static Pressure: | 5.5"              | NA            | NL           | NA            |
| External Pressure:   | NL                | 5.88          | 1.5"         | 1.78          |
| RPM                  | DESIGN            | TESTED        | DESIGN       | TESTED        |
| Fan RPM:             | NL                | 1119          | NL           | INLINE        |
| Motor Drive:         | NL                | 2B5V90        | NL           | 5.7" OD       |
| Motor Size/Bore:     | NL                | B2 1/8        | NL           | 1 5/8         |
| Fan Drive:           | NL                | 2B5V136       | NL           | INLINE        |
| Fan Size/Bore:       | NL                | B1 15/16      | NL           | INLINE        |
| Belt Size / Number:  | NL                | 5VX1320 x2    | NL           | BP98x3        |
| Shafts C-C:          | NL                | 48"           | NL           | INLINE        |
| Turns Open:          | NL                | FIXED         | NL           | FIXED         |


**Comments:** \*1 No motor nameplate tag.

\*2 AFMS not calibrating.

**Project:** Plymouth Trial Court  
**Address:** 52 Obery St., Plymouth, MA  
**Date:** 10/30/2020

**Project No.** 20-547

### AHU-7 STATIC PROFILE



| LOCATION | STATIC |
|----------|--------|
| 1        | -.38"  |
| 2        | -.41"  |
| 3        | -.52"  |
| 4        | -.79"  |
| 5        | -1.06" |
| 6        | -1.56" |
| 7        | +4.32" |
|          |        |
|          |        |
|          |        |

\*\* Pressures measured with VAV Boxes at full cooling position.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-7  
Supply

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 2250

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 60 " **WIDTH** x 30 " **DEPTH**

**Sq Ft =** 12.50

### AIR DENSITY DATA

**STATIC PRESS @ CL:** 3.19 InWg.

**DESIGN CFM =** 25000

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 17962

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 18113

**AIR DENSITY RATIO CORRECTION =** 1.01

**AFMS =** 1.112

**SCFM CORRECTION FACTOR** 1.01

**ACTUAL DENSITY** 0.076

**TEST HOLE**

|   | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|---|------|------|------|------|------|------|------|
| A | 1691 | 1788 | 1603 | 1669 | 1737 | 1479 | 1981 |
| B | 1819 | 1701 | 1683 | 1789 | 1546 | 1622 | 1838 |
| C | 933  | 1045 | 1447 | 1246 | 1304 | 1342 | 1690 |
| D | 1296 | 821  | 345  | 422  | 1179 | 1152 | 1439 |
| E | 796  | 482  | 381  | 156  | 679  | 808  | 1275 |
| F |      |      |      |      |      |      |      |
| G |      |      |      |      |      |      |      |
| H |      |      |      |      |      |      |      |
| I |      |      |      |      |      |      |      |

**NO. OF READINGS =**

50

**AVERAGE FPM =**

1437

|   |      |      |      |  |  |  |  |
|---|------|------|------|--|--|--|--|
| J | 2003 | 1863 | 2100 |  |  |  |  |
| K | 2170 | 2289 | 2354 |  |  |  |  |
| L | 1909 | 1684 | 2066 |  |  |  |  |
| M | 1543 | 1666 | 1769 |  |  |  |  |
| N | 1281 | 1424 | 1524 |  |  |  |  |
| O |      |      |      |  |  |  |  |
| P |      |      |      |  |  |  |  |
| Q |      |      |      |  |  |  |  |
| R |      |      |      |  |  |  |  |

**TECHNICIAN:** David Burns

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

**VELGRID TRAVERSE DATA**

|                |        |                           |               |
|----------------|--------|---------------------------|---------------|
| <b>SYSTEM:</b> | AHU-7  | <b>TRAVERSE NUMBER :</b>  | T1            |
|                | Return | <b>TRAVERSE LOCATION:</b> | Return Intake |

|                   |    |                      |         |       |
|-------------------|----|----------------------|---------|-------|
| DUCT SIZE (ROUND) |    | " DIAMETER           | Sq Ft = | 0.00  |
| DUCT SIZE (RECT.) | 60 | " WIDTH x 30 " DEPTH | Sq Ft = | 12.50 |

|                         |       |        |              |       |
|-------------------------|-------|--------|--------------|-------|
| <b>AIR DENSITY DATA</b> |       |        |              |       |
| STATIC PRESS @ CL:      | NA    | InWg.  | DESIGN CFM = | 18000 |
| DUCT AIR TEMP :         | 70    | Deg F  | ACTUAL CFM = | 10750 |
| BAROMETRIC PRESS :      | 29.92 | In Hg. | SCFM=        | 10756 |

|                                |       |
|--------------------------------|-------|
| AIR DENSITY RATIO CORRECTION = | 1.00  |
| SCFM CORRECTION FACTOR         | 1.00  |
| ACTUAL DENSITY                 | 0.075 |

|           |      |      |      |      |   |   |   |
|-----------|------|------|------|------|---|---|---|
| TEST HOLE | 1    | 2    | 3    | 4    | 5 | 6 | 7 |
| A         | 1128 | 1218 | 1174 | 1053 |   |   |   |
| B         | 858  | 961  | 843  | 927  |   |   |   |
| C         | 474  | 502  | 511  | 668  |   |   |   |
| D         |      |      |      |      |   |   |   |
| E         |      |      |      |      |   |   |   |
| F         |      |      |      |      |   |   |   |
| G         |      |      |      |      |   |   |   |
| H         |      |      |      |      |   |   |   |
| I         |      |      |      |      |   |   |   |

|                   |    |               |     |
|-------------------|----|---------------|-----|
| NO. OF READINGS = | 12 | AVERAGE FPM = | 860 |
|-------------------|----|---------------|-----|

|   |  |  |  |  |  |  |
|---|--|--|--|--|--|--|
| J |  |  |  |  |  |  |
| K |  |  |  |  |  |  |
| L |  |  |  |  |  |  |
| M |  |  |  |  |  |  |
| N |  |  |  |  |  |  |
| O |  |  |  |  |  |  |
| P |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |
| R |  |  |  |  |  |  |

|                    |             |
|--------------------|-------------|
| <b>TECHNICIAN:</b> | David Burns |
|--------------------|-------------|

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

| VELGRID TRAVERSE DATA |       |                    |            |
|-----------------------|-------|--------------------|------------|
| SYSTEM:               | AHU-7 | TRAVERSE NUMBER :  | T1         |
|                       | OSA   | TRAVERSE LOCATION: | OSA Intake |

|                   |    |                     |         |       |
|-------------------|----|---------------------|---------|-------|
| DUCT SIZE (ROUND) |    | " DIAMETER          | Sq Ft = | 0.00  |
| DUCT SIZE (RECT.) | 60 | " WIDTH x 36" DEPTH | Sq Ft = | 15.00 |

|                    |       |        |              |      |
|--------------------|-------|--------|--------------|------|
| AIR DENSITY DATA   |       |        |              |      |
| STATIC PRESS @ CL: | NA    | InWg.  | DESIGN CFM = | 7000 |
| DUCT AIR TEMP :    | 70    | Deg F  | ACTUAL CFM = | 7215 |
| BAROMETRIC PRESS : | 29.92 | In Hg. | SCFM=        | 7219 |

|                                |       |             |      |      |     |   |   |
|--------------------------------|-------|-------------|------|------|-----|---|---|
| AIR DENSITY RATIO CORRECTION = | 1.00  | AFMS = .417 |      |      |     |   |   |
| SCFM CORRECTION FACTOR         | 1.00  |             |      |      |     |   |   |
| ACTUAL DENSITY                 | 0.075 |             |      |      |     |   |   |
| TEST HOLE                      | 1     | 2           | 3    | 4    | 5   | 6 | 7 |
| A                              | 272   | 461         | 438  | 874  | 883 |   |   |
| B                              | 655   | 384         | 518  | 936  | 855 |   |   |
| C                              | 478   | 383         | 622  | 1001 | 672 |   |   |
| D                              | 580   | -107        | -164 | -90  | -36 |   |   |
| E                              |       |             |      |      |     |   |   |
| F                              |       |             |      |      |     |   |   |
| G                              |       |             |      |      |     |   |   |
| H                              |       |             |      |      |     |   |   |
| I                              |       |             |      |      |     |   |   |

|                   |    |               |     |
|-------------------|----|---------------|-----|
| NO. OF READINGS = | 20 | AVERAGE FPM = | 481 |
|-------------------|----|---------------|-----|

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

|             |             |
|-------------|-------------|
| TECHNICIAN: | David Burns |
|-------------|-------------|

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

| VELGRID TRAVERSE DATA |                              |
|-----------------------|------------------------------|
| SYSTEM: F-22          | TRAVERSE NUMBER : T1         |
|                       | TRAVERSE LOCATION: Mech 2250 |

|                   |    |                      |         |       |
|-------------------|----|----------------------|---------|-------|
| DUCT SIZE (ROUND) |    | " DIAMETER           | Sq Ft = | 0.00  |
| DUCT SIZE (RECT.) | 60 | " WIDTH x 30 " DEPTH | Sq Ft = | 12.50 |

|                    |       |        |              |       |
|--------------------|-------|--------|--------------|-------|
| AIR DENSITY DATA   |       |        |              |       |
| STATIC PRESS @ CL: | NA    | InWg.  | DESIGN CFM = | 20000 |
| DUCT AIR TEMP :    | 70    | Deg F  | ACTUAL CFM = | 8500  |
| BAROMETRIC PRESS : | 29.92 | In Hg. | SCFM=        | 8505  |

|                                |       |              |      |      |   |   |   |
|--------------------------------|-------|--------------|------|------|---|---|---|
| AIR DENSITY RATIO CORRECTION = | 1.00  | AFMS = 1.081 |      |      |   |   |   |
| SCFM CORRECTION FACTOR         | 1.00  |              |      |      |   |   |   |
| ACTUAL DENSITY                 | 0.075 |              |      |      |   |   |   |
| TEST HOLE                      | 1     | 2            | 3    | 4    | 5 | 6 | 7 |
| A                              | 257   | 1274         | 1922 | 1578 |   |   |   |
| B                              | 512   | 674          | 693  | 724  |   |   |   |
| C                              | 184   | 115          | 109  | 116  |   |   |   |
| D                              |       |              |      |      |   |   |   |
| E                              |       |              |      |      |   |   |   |
| F                              |       |              |      |      |   |   |   |
| G                              |       |              |      |      |   |   |   |
| H                              |       |              |      |      |   |   |   |
| I                              |       |              |      |      |   |   |   |

|                   |    |               |     |
|-------------------|----|---------------|-----|
| NO. OF READINGS = | 12 | AVERAGE FPM = | 680 |
| J                 |    |               |     |
| K                 |    |               |     |
| L                 |    |               |     |
| M                 |    |               |     |
| N                 |    |               |     |
| O                 |    |               |     |
| P                 |    |               |     |
| Q                 |    |               |     |
| R                 |    |               |     |

|                         |   |
|-------------------------|---|
|                         | AHU-7 Return + F-22 Exhaust = Total CFM |
| TECHNICIAN: David Burns | 10750 + 8500 = 19250 CFM                |

**Project:** J. Michael Ruane Judicial Center**Address:** 58 Federal St., Salem, MA**Date:** 11/13/2020**Project No.** 20-548**FAN DATA SHEET**

|                      | <b>FAN NO. AHU-8</b> |               | <b>FAN NO. F-23</b> |               |
|----------------------|----------------------|---------------|---------------------|---------------|
| Serves / Location:   | Admin                | Mech 2250     | AHU-8 Return        | Mech 2250     |
| Manufacturer:        | CARRIER              |               | GREENHECK           |               |
| Model Number:        | 39MN50C011F622XGS    |               | QEI-36-1-150        |               |
| Size:                | 50                   |               | NL                  |               |
| Serial Number:       | 4309U23191           |               | 11887860            |               |
| <b>MOTOR</b>         | <b>DESIGN</b>        | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Manufacturer:        | NL                   | *1            | NL                  | BALDOR        |
| Frame Number:        | NL                   | *1            | NL                  | 254T          |
| Horsepower:          | 40                   | *1            | 15                  | 15            |
| Brake Horsepower:    | 31.3                 | *1            | 7.1                 | NA            |
| Safety Factor:       | NL                   | 1.15          | NL                  | 1.15          |
| Volts/Phase:         | 460/3                | 460/3         | 460/3               | 460/3         |
| Motor Amperage:      | 52                   | 36.7          | 17.7                | 11.4          |
| Motor RPM:           | *1                   | 1722          | 1765                | 1800          |
| Speeds:              | VFD                  | 57.4 Hz       | VFD                 | 60 Hz         |
| Heater Size:         | NL                   | VFD Protected | NL                  | VFD Protected |
| Heater Amps.:        | NL                   | VFD Protected | NL                  | VFD Protected |
| <b>FAN</b>           | <b>DESIGN</b>        | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Supply Air CFM:      | 25000                | 19412         |                     |               |
| Return Air CFM:      | 18000                | 12242         | 20000               | 17999         |
| Exhaust Air CFM:     |                      |               |                     |               |
| Outside Air CFM:     | 7000                 | 7170 *2       |                     |               |
| Suction Pressure:    | NL                   | -0.99         | NL                  | -1.21         |
| Discharge Pressure:  | NL                   | 4.94          | NL                  | 0.31          |
| Fan Static Pressure: | 5.5"                 | NA            | NL                  | NA            |
| External Pressure:   | NL                   | 5.88          | 1.5"                | 1.52          |
| <b>RPM</b>           | <b>DESIGN</b>        | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Fan RPM:             | NL                   | 1162          | NL                  | INLINE        |
| Motor Drive:         | NL                   | 2B5V136       | NL                  | 5.7" OD       |
| Motor Size/Bore:     | NL                   | B2 1/8        | NL                  | 1 5/8         |
| Fan Drive:           | NL                   | 2B5V136       | NL                  | INLINE        |
| Fan Size/Bore:       | NL                   | B1 15/16      | NL                  | INLINE        |
| Belt Size / Number:  | NL                   | 5VX1320 x2    | NL                  | BP98x3        |
| Shafts C-C:          | NL                   | 48"           | NL                  | INLINE        |
| Turns Open:          | NL                   | FIXED         | NL                  | FIXED         |

**Comments:** \*1 No motor nameplate tag.

\*2 AFMS not calibrating.



**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-8  
Supply

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 2250

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 60 " **WIDTH** x 30 " **DEPTH**

**Sq Ft =** 12.50

### AIR DENSITY DATA

**STATIC PRESS @ CL:** 2.8 InWg.

**DESIGN CFM =** 25000

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 19412

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 19557

**AIR DENSITY RATIO CORRECTION =** 1.01

**AFMS =** 1.013

**SCFM CORRECTION FACTOR** 1.01

**ACTUAL DENSITY** 0.076

**TEST HOLE**

|   | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|---|------|------|------|------|------|------|------|
| A | 3949 | 3573 | 4008 | 1569 | 0    | 4028 | 4015 |
| B | 2920 | 3521 | 3043 | 3335 | 3417 | 3336 | 3563 |
| C | 384  | 1590 | 1148 | 1712 | 1507 | 1212 | 1454 |
| D | 0    | 1036 | 0    | 584  | 646  | 747  | 0    |
| E | 0    | 0    | 0    | 0    | 0    | 482  | 414  |
| F |      |      |      |      |      |      |      |
| G |      |      |      |      |      |      |      |
| H |      |      |      |      |      |      |      |
| I |      |      |      |      |      |      |      |

**NO. OF READINGS =**

50

**AVERAGE FPM =**

1553

|   |      |      |      |  |  |  |  |
|---|------|------|------|--|--|--|--|
| J | 4002 | 3980 | 3897 |  |  |  |  |
| K | 3075 | 2016 | 2103 |  |  |  |  |
| L | 897  | 0    | 0    |  |  |  |  |
| M | 462  | 0    | 0    |  |  |  |  |
| N | 0    | 0    | 0    |  |  |  |  |
| O |      |      |      |  |  |  |  |
| P |      |      |      |  |  |  |  |
| Q |      |      |      |  |  |  |  |
| R |      |      |      |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** AHU-8  
Return

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Return Intake

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 60 " WIDTH x 30 " DEPTH Sq Ft = 12.50

#### AIR DENSITY DATA

STATIC PRESS @ CL: NA InWg.

DESIGN CFM = 18000

DUCT AIR TEMP : 70 Deg F

ACTUAL CFM = 12238

BAROMETRIC PRESS : 29.92 In Hg.

SCFM= 12245

AIR DENSITY RATIO CORRECTION = 1.00

SCFM CORRECTION FACTOR 1.00

ACTUAL DENSITY 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5 | 6 | 7 |
|-----------|------|------|------|------|---|---|---|
| A         | 1867 | 1952 | 1558 | 1483 |   |   |   |
| B         | 166  | 257  | 316  | 1492 |   |   |   |
| C         | 876  | 622  | 479  | 684  |   |   |   |
| D         |      |      |      |      |   |   |   |
| E         |      |      |      |      |   |   |   |
| F         |      |      |      |      |   |   |   |
| G         |      |      |      |      |   |   |   |
| H         |      |      |      |      |   |   |   |
| I         |      |      |      |      |   |   |   |

NO. OF READINGS = 12 AVERAGE FPM = 979

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** AHU-8  
OSA

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** OSA Intake

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 60 " WIDTH x 36 " DEPTH Sq Ft = 15.00

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** NA InWg.

**DESIGN CFM =** 7000

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 7170

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 7174

**AIR DENSITY RATIO CORRECTION =** 1.00 **AFMS =** .175

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5   | 6 | 7 |
|-----------|------|------|------|------|-----|---|---|
| A         | 687  | 713  | 864  | 923  | 778 |   |   |
| B         | 896  | 1034 | 314  | 328  | 626 |   |   |
| C         | 686  | 969  | 577  | 549  | 603 |   |   |
| D         | -334 | -236 | -249 | -194 | 26  |   |   |
| E         |      |      |      |      |     |   |   |
| F         |      |      |      |      |     |   |   |
| G         |      |      |      |      |     |   |   |
| H         |      |      |      |      |     |   |   |
| I         |      |      |      |      |     |   |   |

**NO. OF READINGS =** 20 **AVERAGE FPM =** 478

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

| VELGRID TRAVERSE DATA |                              |
|-----------------------|------------------------------|
| SYSTEM: F-23          | TRAVERSE NUMBER : T1         |
|                       | TRAVERSE LOCATION: Mech 2250 |

|                   |    |                      |         |       |
|-------------------|----|----------------------|---------|-------|
| DUCT SIZE (ROUND) |    | " DIAMETER           | Sq Ft = | 0.00  |
| DUCT SIZE (RECT.) | 60 | " WIDTH x 30 " DEPTH | Sq Ft = | 12.50 |

|                    |       |        |              |       |
|--------------------|-------|--------|--------------|-------|
| AIR DENSITY DATA   |       |        |              |       |
| STATIC PRESS @ CL: | NA    | InWg.  | DESIGN CFM = | 20000 |
| DUCT AIR TEMP :    | 70    | Deg F  | ACTUAL CFM = | 5762  |
| BAROMETRIC PRESS : | 29.92 | In Hg. | SCFM=        | 5765  |

|                                |       |              |      |      |   |   |   |
|--------------------------------|-------|--------------|------|------|---|---|---|
| AIR DENSITY RATIO CORRECTION = | 1.00  | AFMS = 1.259 |      |      |   |   |   |
| SCFM CORRECTION FACTOR         | 1.00  |              |      |      |   |   |   |
| ACTUAL DENSITY                 | 0.075 |              |      |      |   |   |   |
| TEST HOLE                      | 1     | 2            | 3    | 4    | 5 | 6 | 7 |
| A                              | 892   | 953          | 959  | 1009 |   |   |   |
| B                              | 584   | 638          | 696  | 723  |   |   |   |
| C                              | -211  | -309         | -174 | -225 |   |   |   |
| D                              |       |              |      |      |   |   |   |
| E                              |       |              |      |      |   |   |   |
| F                              |       |              |      |      |   |   |   |
| G                              |       |              |      |      |   |   |   |
| H                              |       |              |      |      |   |   |   |
| I                              |       |              |      |      |   |   |   |

|                   |    |               |     |
|-------------------|----|---------------|-----|
| NO. OF READINGS = | 12 | AVERAGE FPM = | 461 |
| J                 |    |               |     |
| K                 |    |               |     |
| L                 |    |               |     |
| M                 |    |               |     |
| N                 |    |               |     |
| O                 |    |               |     |
| P                 |    |               |     |
| Q                 |    |               |     |
| R                 |    |               |     |


|                         |   |
|-------------------------|---|
|                         | AHU-8 Return + F-23 Exhaust = Total CFM |
| TECHNICIAN: David Burns | 12237 + 5762 = 17999 CFM                |

|  |                                  |               |                     |               |
|--|----------------------------------|---------------|---------------------|---------------|
| <b>Project:</b>  | J. Michael Ruane Judicial Center |               |                     |               |
| <b>Address:</b>  | 58 Federal St., Salem, MA        |               |                     |               |
| <b>Date:</b>   | 11/13/2020                       |               | <b>Project No.</b>  | 20-548        |
| <b>FAN DATA SHEET</b>  |                                  |               |                     |               |
|  | <b>FAN NO. AHU-9</b>             |               | <b>FAN NO. F-18</b> |               |
| Serves / Location:   | Admin                            | Mech 4600     | AHU-9 Return        | Mech 4600     |
| Manufacturer:  | CARRIER                          |               | GREENHECK           |               |
| Model Number:  | 39MN61C011F833XGS                |               |                     |               |
| Size:  | 50                               |               | NL                  |               |
| Serial Number:   | 4309U23198                       |               |                     |               |
| <b>MOTOR</b>   | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Manufacturer:  | NL                               | GE            | NL                  | BALDOR        |
| Frame Number:  | NL                               | 326T          | NL                  | 256T          |
| Horsepower:  | 50                               | 50            | 20                  | 20            |
| Brake Horsepower:  | 34.8                             | NA            | 12                  | NA            |
| Safety Factor:   | NL                               | 1.15          | NL                  | 1.15          |
| Volts/Phase:   | 460/3                            | 460/3         | 460/3               | 460/3         |
| Motor Amperage:  | 57.9                             | 36.8          | 23.5                | 15.4          |
| Motor RPM:   | 1760                             | 1798          | 1765                | 1800          |
| Speeds:  | VFD                              | 60 Hz         | VFD                 | 60 Hz         |
| Heater Size:   | NL                               | VFD Protected | NL                  | VFD Protected |
| Heater Amps.:  | NL                               | VFD Protected | NL                  | VFD Protected |
| <b>FAN</b>   | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Supply Air CFM:  | 29000                            | 22225         |                     |               |
| Return Air CFM:  | 22200                            | 15433         | 26000               | 18919         |
| Exhaust Air CFM:   |                                  |               |                     |               |
| Outside Air CFM:   | 6800                             | 6795          |                     |               |
| Suction Pressure:  | NL                               | -3.12         | NL                  | -1.26         |
| Discharge Pressure:  | NL                               | 2.67          | NL                  | 1.05          |
| Fan Static Pressure:   | 5.2"                             | NA            | NL                  | NA            |
| External Pressure:   | NL                               | 5.79          | 1.5"                | 2.31          |
| <b>RPM</b>   | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Fan RPM:   | 989                              | 993           | NL                  | INLINE        |
| Motor Drive:   | NL                               | 2B5V90        | NL                  | 6" OD         |
| Motor Size/Bore:   | NL                               | B2 1/8        | NL                  | 1 5/8         |
| Fan Drive:   | NL                               | 2B5V160       | NL                  | INLINE        |
| Fan Size/Bore:   | NL                               | B2 3/16       | NL                  | INLINE        |
| Belt Size / Number:  | NL                               | 5VX1400x2     | NL                  | BX106x3       |
| Shafts C-C:  | NL                               | 50"           | NL                  | INLINE        |
| Turns Open:  | NL                               | FIXED         | NL                  | FIXED         |
| <b>Comments:</b> *1 AFMS not reading airflow properly or tracking changes in flow. |                                  |               |                     |               |

**Project:** Plymouth Trial Court  
**Address:** 52 Obery St., Plymouth, MA  
**Date:** 10/30/2020

**Project No.** 20-547

### AHU-7 STATIC PROFILE



| LOCATION | STATIC |
|----------|--------|
| 1        | -.38"  |
| 2        | -.41"  |
| 3        | -.52"  |
| 4        | -.79"  |
| 5        | -1.06" |
| 6        | -1.56" |
| 7        | +4.32" |
|          |        |
|          |        |
|          |        |

\*\* Pressures measured with VAV Boxes at full cooling position.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-9  
Supply

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Supply Duct

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 60 " WIDTH x 30 " DEPTH Sq Ft = 12.50

### AIR DENSITY DATA

STATIC PRESS @ CL: 2.67 InWg.

DESIGN CFM = 29000

DUCT AIR TEMP : 70 Deg F

ACTUAL CFM = 22225

BAROMETRIC PRESS : 29.92 In Hg.

SCFM= 22384

AIR DENSITY RATIO CORRECTION = 1.01

SCFM CORRECTION FACTOR 1.01

ACTUAL DENSITY 0.076

| TEST HOLE | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|-----------|------|------|------|------|------|------|------|
| A         | 1063 | 1642 | 1778 | 1825 | 1927 | 1919 | 2013 |
| B         | 1094 | 1681 | 1794 | 1791 | 1852 | 1927 | 1979 |
| C         | 916  | 1655 | 1815 | 1655 | 1901 | 1944 | 1984 |
| D         | 884  | 1637 | 1823 | 1688 | 1871 | 1951 | 1986 |
| E         | 787  | 1008 | 1476 | 1443 | 1823 | 1777 | 1871 |
| F         |      |      |      |      |      |      |      |
| G         |      |      |      |      |      |      |      |
| H         |      |      |      |      |      |      |      |
| I         |      |      |      |      |      |      |      |

NO. OF READINGS = 50 AVERAGE FPM = 1778

|   |      |      |      |  |  |  |  |
|---|------|------|------|--|--|--|--|
| J | 2101 | 2263 | 2476 |  |  |  |  |
| K | 1868 | 2186 | 2389 |  |  |  |  |
| L | 1873 | 2138 | 2065 |  |  |  |  |
| M | 2024 | 2124 | 1841 |  |  |  |  |
| N | 2021 | 2135 | 1204 |  |  |  |  |
| O |      |      |      |  |  |  |  |
| P |      |      |      |  |  |  |  |
| Q |      |      |      |  |  |  |  |
| R |      |      |      |  |  |  |  |

**TECHNICIAN:** David Burns

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

**VELGRID TRAVERSE DATA**

|                |        |                           |               |
|----------------|--------|---------------------------|---------------|
| <b>SYSTEM:</b> | AHU-9  | <b>TRAVERSE NUMBER :</b>  | T1            |
|                | Return | <b>TRAVERSE LOCATION:</b> | Return Intake |

|                   |    |                      |         |       |
|-------------------|----|----------------------|---------|-------|
| DUCT SIZE (ROUND) |    | " DIAMETER           | Sq Ft = | 0.00  |
| DUCT SIZE (RECT.) | 48 | " WIDTH x 44 " DEPTH | Sq Ft = | 14.67 |

|                         |       |        |              |       |
|-------------------------|-------|--------|--------------|-------|
| <b>AIR DENSITY DATA</b> |       |        |              |       |
| STATIC PRESS @ CL:      | NA    | InWg.  | DESIGN CFM = | 22200 |
| DUCT AIR TEMP :         | 70    | Deg F  | ACTUAL CFM = | 15433 |
| BAROMETRIC PRESS :      | 29.92 | In Hg. | SCFM=        | 15442 |

|                                |       |      |      |      |      |      |   |
|--------------------------------|-------|------|------|------|------|------|---|
| AIR DENSITY RATIO CORRECTION = | 1.00  |      |      |      |      |      |   |
| SCFM CORRECTION FACTOR         | 1.00  |      |      |      |      |      |   |
| ACTUAL DENSITY                 | 0.075 |      |      |      |      |      |   |
| TEST HOLE                      | 1     | 2    | 3    | 4    | 5    | 6    | 7 |
| A                              | 996   | 1031 | 1074 | 1281 | 1245 | 1064 |   |
| B                              | 884   | 1024 | 1111 | 1224 | 1256 | 981  |   |
| C                              | 868   | 969  | 1115 | 1178 | 1253 | 859  |   |
| D                              | 885   | 906  | 1038 | 1137 | 1197 | 667  |   |
| E                              |       |      |      |      |      |      |   |
| F                              |       |      |      |      |      |      |   |
| G                              |       |      |      |      |      |      |   |
| H                              |       |      |      |      |      |      |   |
| I                              |       |      |      |      |      |      |   |

|                   |    |               |      |
|-------------------|----|---------------|------|
| NO. OF READINGS = | 24 | AVERAGE FPM = | 1052 |
|-------------------|----|---------------|------|

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

|                    |             |
|--------------------|-------------|
| <b>TECHNICIAN:</b> | David Burns |
|--------------------|-------------|



**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** AHU-9  
OSA

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** OSA Intake

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 108 " WIDTH x 30 " DEPTH Sq Ft = 22.50

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** NA InWg.

**DESIGN CFM =** 6800

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 6795

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 6799

**AIR DENSITY RATIO CORRECTION =** 1.00

**AFMS =** .071

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

| TEST HOLE | 1   | 2   | 3   | 4   | 5   | 6   | 7 |
|-----------|-----|-----|-----|-----|-----|-----|---|
| A         | 296 | 317 | 302 | 307 | 314 | 333 |   |
| B         | 254 | 306 | 319 | 328 | 325 | 341 |   |
| C         | 202 | 287 | 300 | 345 | 292 | 367 |   |
| D         | 196 | 243 | 303 | 336 | 289 | 352 |   |
| E         |     |     |     |     |     |     |   |
| F         |     |     |     |     |     |     |   |
| G         |     |     |     |     |     |     |   |
| H         |     |     |     |     |     |     |   |
| I         |     |     |     |     |     |     |   |

**NO. OF READINGS =** 24 **AVERAGE FPM =** 302

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### VELGRID TRAVERSE DATA

**SYSTEM:** F-18

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:**

**DUCT SIZE (ROUND)**

**" DIAMETER**

**Sq Ft =**

0.00

**DUCT SIZE (RECT.)**

72

**" WIDTH x 30 " DEPTH**

**Sq Ft =**

15.00

#### AIR DENSITY DATA

**STATIC PRESS @ CL:**

NA

InWg.

**DESIGN CFM =**

26000

**DUCT AIR TEMP :**

70

Deg F

**ACTUAL CFM =**

18919

**BAROMETRIC PRESS :**

29.92

In Hg.

**SCFM=**

**18929**

**AIR DENSITY RATIO CORRECTION =**

1.00

**AFMS = 1.259**

**SCFM CORRECTION FACTOR**

1.00

**ACTUAL DENSITY**

0.075

**TEST HOLE**

1

2

3

4

5

6

7

A

1341

1671

1613

1673

1481

2202

1830

B

1777

1797

1737

1552

1361

2052

1661

C

1745

1867

1682

1589

1362

1937

1437

D

1705

1729

1716

1665

1593

2025

1539

E

1673

1631

1658

1688

1344

2203

1670

F

G

H

I

**NO. OF READINGS =**

50

**AVERAGE FPM =**

1261

J

540

1149

0

K

80

520

0

L

161

0

0

M

178

0

0

N

462

481

285

O

P

Q

R

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center**Address:** 58 Federal St., Salem, MA**Date:** 11/13/2020**Project No.**

20-548

**FAN DATA SHEET**


|                      | FAN NO. AHU-10    |               | FAN NO. F-19  |               |
|----------------------|-------------------|---------------|---------------|---------------|
| Serves / Location:   |                   |               | AHU-10 Return |               |
| Manufacturer:        | CARRIER           |               | GREENHECK     |               |
| Model Number:        | 39MN1C011KF911XGS |               | QEI-18-1-30   |               |
| Size:                | 50                |               | NL            |               |
| Serial Number:       | 4309023153        |               | 11887856      |               |
| <b>MOTOR</b>         | <b>DESIGN</b>     | <b>TESTED</b> | <b>DESIGN</b> | <b>TESTED</b> |
| Manufacturer:        | NL                | GE            | NL            | BALDOR        |
| Frame Number:        | NL                | 215T          | NL            | 182T          |
| Horsepower:          | 10                | 10            | 3             | 3             |
| Brake Horsepower:    | 6                 | NA            | 1.6           | NA            |
| Safety Factor:       | NL                | 1.15          | NL            | 1.15          |
| Volts/Phase:         | 460/3             | 460/3         | 460/3         | 460/3         |
| Motor Amperage:      | 12.2              | 7.9           | 4             | 2.6           |
| Motor RPM:           | 1760              | 1800          | 1755          | 1556          |
| Speeds:              | VFD               | 60 Hz         | VFD           | 51.9 Hz       |
| Heater Size:         | NL                | VFD Protected | NL            | VFD Protected |
| Heater Amps.:        | NL                | VFD Protected | NL            | VFD Protected |
| <b>FAN</b>           | <b>DESIGN</b>     | <b>TESTED</b> | <b>DESIGN</b> | <b>TESTED</b> |
| Supply Air CFM:      | 4600              | 4488          |               |               |
| Return Air CFM:      | 2950              | 2837          | 4200          | 4634          |
| Exhaust Air CFM:     |                   |               |               |               |
| Outside Air CFM:     | 1650              | 1651          |               |               |
| Suction Pressure:    | NL                | -1.63         | NL            | -0.78         |
| Discharge Pressure:  | NL                | 1.1           | NL            | 0.05          |
| Fan Static Pressure: | 5.0"              | NA            | NL            | NA            |
| External Pressure:   | NL                | NA            | 1.5"          | 0.83          |
| <b>RPM</b>           | <b>DESIGN</b>     | <b>TESTED</b> | <b>DESIGN</b> | <b>TESTED</b> |
| Fan RPM:             | 2455              | 2455          | NL            | INLINE        |
| Motor Drive:         | NL                | BK90          | NL            | 3.5" OD       |
| Motor Size/Bore:     | NL                | 1 3/8         | NL            | QTX 1 1/8     |
| Fan Drive:           | NL                | BK65H         | NL            | INLINE        |
| Fan Size/Bore:       | NL                | H1 3/16       | NL            | INLINE        |
| Belt Size / Number:  | NL                | BX70x1        | NL            | A55x2         |
| Shafts C-C:          | NL                | 24.6          | NL            | INLINE        |
| Turns Open:          | NL                | FIXED         | NL            | FIXED         |

Comments:

**Project:** Plymouth Trial Court  
**Address:** 52 Obery St., Plymouth, MA  
**Date:** 10/30/2020

**Project No.** 20-547

## AHU-10 STATIC PROFILE



| LOCATION | STATIC |
|----------|--------|
| 1        | -.26"  |
| 2        | -.33"  |
| 3        | -.52"  |
| 4        | -.88"  |
| 5        | -1.12" |
| 6        | -1.63" |
| 7        | +1.10" |
|          |        |
|          |        |
|          |        |

\*\* Pressures measured with VAV Boxes at full cooling position.

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-10  
Supply

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Supply Duct

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 24 " WIDTH x 16 " DEPTH Sq Ft = 2.67

### AIR DENSITY DATA

STATIC PRESS @ CL: 1.1 InWg.

DESIGN CFM = 4600

DUCT AIR TEMP : 70 Deg F

ACTUAL CFM = 4488

BAROMETRIC PRESS : 29.92 In Hg.

SCFM= 4503

AIR DENSITY RATIO CORRECTION = 1.00

SCFM CORRECTION FACTOR 1.00

ACTUAL DENSITY 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5    | 6    | 7 |
|-----------|------|------|------|------|------|------|---|
| A         | 1004 | 1134 | 1324 | 1728 | 2009 | 2068 |   |
| B         | 1067 | 1386 | 1560 | 1690 | 1894 | 2131 |   |
| C         | 1501 | 1483 | 1821 | 1839 | 2033 | 2168 |   |
| D         | 1167 | 1517 | 1800 | 2047 | 1827 | 2154 |   |
| E         |      |      |      |      |      |      |   |
| F         |      |      |      |      |      |      |   |
| G         |      |      |      |      |      |      |   |
| H         |      |      |      |      |      |      |   |
| I         |      |      |      |      |      |      |   |

NO. OF READINGS = 24 AVERAGE FPM = 1681

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-10  
Return

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** Return Intake

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 34 " WIDTH x 16 " DEPTH Sq Ft = 3.78

### AIR DENSITY DATA

STATIC PRESS @ CL: -0.3 InWg.

DESIGN CFM = 2950

DUCT AIR TEMP : 70 Deg F

ACTUAL CFM = 2846

BAROMETRIC PRESS : 29.92 In Hg.

SCFM= 2846

AIR DENSITY RATIO CORRECTION = 1.00

SCFM CORRECTION FACTOR 1.00

ACTUAL DENSITY 0.075

| TEST HOLE | 1    | 2    | 3    | 4    | 5    | 6    | 7   |
|-----------|------|------|------|------|------|------|-----|
| A         | 618  | 1534 | 1495 | 1563 | 1572 | 1387 | 595 |
| B         | 1513 | 1311 | 1393 | 1295 | 1438 | 1512 | 328 |
| C         | 855  | 1003 | 832  | 612  | 444  | 626  | 788 |
| D         | 259  | 142  | 233  | 0    | 130  | 203  | 309 |
| E         |      |      |      |      |      |      |     |
| F         |      |      |      |      |      |      |     |
| G         |      |      |      |      |      |      |     |
| H         |      |      |      |      |      |      |     |
| I         |      |      |      |      |      |      |     |

NO. OF READINGS = 36 AVERAGE FPM = 754

|   |     |     |  |  |  |  |  |
|---|-----|-----|--|--|--|--|--|
| J | 518 | 619 |  |  |  |  |  |
| K | 541 | 480 |  |  |  |  |  |
| L | 213 | 131 |  |  |  |  |  |
| M | 373 | 278 |  |  |  |  |  |
| N |     |     |  |  |  |  |  |
| O |     |     |  |  |  |  |  |
| P |     |     |  |  |  |  |  |
| Q |     |     |  |  |  |  |  |
| R |     |     |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-10  
OSA

**TRAVERSE NUMBER :** T1  
**TRAVERSE LOCATION:** OSA Intake

DUCT SIZE (ROUND) \_\_\_\_\_ " DIAMETER Sq Ft = 0.00  
DUCT SIZE (RECT.) 30 " WIDTH x 20 " DEPTH Sq Ft = 4.17  
Damper @ 2.5V

#### AIR DENSITY DATA

STATIC PRESS @ CL: 0.06 InWg. DESIGN CFM = 1650  
DUCT AIR TEMP : 70 Deg F ACTUAL CFM = 1651  
BAROMETRIC PRESS : 29.92 In Hg. SCFM= 1652

AIR DENSITY RATIO CORRECTION = 1.00

SCFM CORRECTION FACTOR 1.00

ACTUAL DENSITY 0.075

TEST HOLE

|   | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|---|------|------|------|------|------|------|------|
| A | 1938 | 1239 | 1186 | 1449 | 1480 | 1416 | 1096 |
| B | 0    | 683  | 0    | 526  | 0    | 333  | 0    |
| C | 0    | 0    | 0    | 0    | 0    | 0    | 0    |
| D | 0    | 0    | 0    | 0    | 0    | 0    | 0    |
| E |      |      |      |      |      |      |      |
| F |      |      |      |      |      |      |      |
| G |      |      |      |      |      |      |      |
| H |      |      |      |      |      |      |      |
| I |      |      |      |      |      |      |      |

NO. OF READINGS = 32 AVERAGE FPM = 396

|   |     |  |  |  |  |  |  |
|---|-----|--|--|--|--|--|--|
| J | 884 |  |  |  |  |  |  |
| K | 431 |  |  |  |  |  |  |
| L | 0   |  |  |  |  |  |  |
| M | 0   |  |  |  |  |  |  |
| N |     |  |  |  |  |  |  |
| O |     |  |  |  |  |  |  |
| P |     |  |  |  |  |  |  |
| Q |     |  |  |  |  |  |  |
| R |     |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** F-19

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** F-19 Intake

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 34 " **WIDTH** x 16 " **DEPTH**

**Sq Ft =** 3.78

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** -0.66 InWg.

**DESIGN CFM =** 4200

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 4634

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 4629

**AIR DENSITY RATIO CORRECTION =** 1.00

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

|   | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|---|------|------|------|------|------|------|------|
| A | 1781 | 1769 | 1781 | 1146 | 1637 | 1782 | 1760 |
| B | 831  | 1642 | 1804 | 950  | 1013 | 1216 | 1685 |
| C | 892  | 1508 | 1575 | 1158 | 869  | 1061 | 1433 |
| D | 915  | 1280 | 1612 | 1126 | 885  | 1171 | 1124 |
| E |      |      |      |      |      |      |      |
| F |      |      |      |      |      |      |      |
| G |      |      |      |      |      |      |      |
| H |      |      |      |      |      |      |      |
| I |      |      |      |      |      |      |      |

**NO. OF READINGS =**

36

**AVERAGE FPM =**

1226

J

|      |     |  |  |  |  |  |
|------|-----|--|--|--|--|--|
| 1308 | 972 |  |  |  |  |  |
| 1135 | 749 |  |  |  |  |  |
| 565  | 742 |  |  |  |  |  |
| 674  | 599 |  |  |  |  |  |
|      |     |  |  |  |  |  |
|      |     |  |  |  |  |  |
|      |     |  |  |  |  |  |
|      |     |  |  |  |  |  |
|      |     |  |  |  |  |  |
|      |     |  |  |  |  |  |

K

L

M

N

O

P

Q

R

**TECHNICIAN:** David Burns



|  |                                  |               |                     |                 |
|--|----------------------------------|---------------|---------------------|-----------------|
| <b>Project:</b>  | J. Michael Ruane Judicial Center |               |                     |                 |
| <b>Address:</b>  | 58 Federal St., Salem, MA        |               |                     |                 |
| <b>Date:</b>   | 11/13/2020                       |               | <b>Project No.</b>  | 20-548          |
| <b>FAN DATA SHEET</b>  |                                  |               |                     |                 |
|  | <b>FAN NO. AHU-11</b>            |               | <b>FAN NO. F-27</b> |                 |
| Serves / Location:   | Law Library                      | Mech 6400     | AHU-11 Return       | Mech 6400       |
| Manufacturer:  | CARRIER                          |               | GREENHECK           |                 |
| Model Number:  | 39MN1CD11KFB22XGS                |               | QE1-30-1-75         |                 |
| Size:  | NL                               |               | NL                  |                 |
| Serial Number:   | 4390U23200                       |               | 11887861 0910       |                 |
| <b>MOTOR</b>   | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b>   |
| Manufacturer:  | NL                               | GE            | NL                  | BALDOR          |
| Frame Number:  | NL                               | 284T          | NL                  | 213T            |
| Horsepower:  | 40                               | 25            | NL                  | 7.5             |
| Brake Horsepower:  | NL                               | NA            | NL                  | NA              |
| Safety Factor:   | NL                               | 1.15          | NL                  | 1.15            |
| Volts/Phase:   | 460/3                            | 460/3         | 460/3               | 460/3           |
| Motor Amperage:  | 29.8                             | 24.2          | 9.7                 | 8.8             |
| Motor RPM:   | 1775                             | 1800          | 1770                | 1800            |
| Speeds:  | VFD                              | 60 Hz         | VFD                 | 60 Hz           |
| Heater Size:   | NL                               | VFD Protected | NL                  | VFD Protected   |
| Heater Amps.:  | NL                               | VFD Protected | NL                  | VFD Protected   |
| <b>FAN</b>   | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b>   |
| Supply Air CFM:  | 15400                            | 11450         |                     |                 |
| Return Air CFM:  | 11700                            |               | 13600               | *1              |
| Exhaust Air CFM:   |                                  |               |                     |                 |
| Outside Air CFM:   | 3700                             | *2            | 1900                |                 |
| Suction Pressure:  |                                  |               |                     |                 |
| Discharge Pressure:  |                                  |               |                     |                 |
| Fan Static Pressure:   |                                  |               |                     |                 |
| External Pressure:   |                                  |               |                     |                 |
| <b>RPM</b>   | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b>   |
| Fan RPM:   | NL                               | NA            | NL                  | INLINE          |
| Motor Drive:   | NL                               | 2TB80         | NL                  | 5" OD           |
| Motor Size/Bore:   | NL                               | Q1 1 7/8      | NL                  | Q1 1 3/8 - 5/16 |
| Fan Drive:   | NL                               | 2B5V124       | NL                  | INLINE          |
| Fan Size/Bore:   | NL                               | B1 11/16      | NL                  | INLINE          |
| Belt Size / Number:  | NL                               | B116x2        | NL                  | *1              |
| Shafts C-C:  | NL                               | 43"           | NL                  | INLINE          |
| Turns Open:  | NL                               | FIXED         | NL                  | FIXED           |
| <b>Comments:</b> *1 Needs new belt.<br>*2 AFMS not working properly. Shield inside unit is directing return air into the OSA monitoring station. |                                  |               |                     |                 |

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** AHU-11  
Supply

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 2904

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 34 " **WIDTH** x 34 " **DEPTH**

**Sq Ft =** 8.03

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** 2.68 InWg.

**DESIGN CFM =** 15400

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 11450

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 11532

**AIR DENSITY RATIO CORRECTION =** 1.01

**AFMS =** 1.097

**SCFM CORRECTION FACTOR** 1.01

**ACTUAL DENSITY** 0.076

**TEST HOLE**

|   | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|---|------|------|------|------|------|------|------|
| A | 2502 | 2530 | 2398 | 2029 | 1857 | 1480 | 1498 |
| B | 1856 | 1603 | 1374 | 1548 | 1332 | 1592 | 1388 |
| C | 1741 | 1348 | 1078 | 782  | 823  | 1143 | 1442 |
| D | 1890 | 1337 | 1137 | 875  | 690  | 1022 | 1357 |
| E | 1522 | 1265 | 1324 | 1065 | 920  | 1123 | 1142 |
| F | 1585 | 1316 | 1542 | 1137 | 1460 | 1305 | 1549 |
| G |      |      |      |      |      |      |      |
| H |      |      |      |      |      |      |      |
| I |      |      |      |      |      |      |      |

**NO. OF READINGS =**

42

**AVERAGE FPM =**

1426

J  
K  
L  
M  
N  
O  
P  
Q  
R

|  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

|                       |                                  |               |                     |               |
|-----------------------|----------------------------------|---------------|---------------------|---------------|
| <b>Project:</b>       | J. Michael Ruane Judicial Center |               |                     |               |
| <b>Address:</b>       | 58 Federal St., Salem, MA        |               |                     |               |
| <b>Date:</b>          | 11/13/2020                       |               | <b>Project No.</b>  | 20-548        |
| <b>FAN DATA SHEET</b> |                                  |               |                     |               |
|                       | <b>FAN NO. F-24</b>              |               | <b>FAN NO. F-25</b> |               |
| Serves / Location:    | Toilet exh.                      | Roof          | Toilet Exh.         | Roof          |
| Manufacturer:         | GREENHECK                        |               | GREENHECK           |               |
| Model Number:         | 24-AFSW-21-10-1                  |               | 22-AFSW-21-10-1     |               |
| Size:                 | NL                               |               | NL                  |               |
| Serial Number:        | 11887138                         |               | 11887137            |               |
| <b>MOTOR</b>          | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Manufacturer:         | NL                               | DAYTON        | NL                  | DAYTON        |
| Frame Number:         | NL                               | 182/4T        | NL                  | 182/4T        |
| Horsepower:           | 5                                | 5             | 5                   | 5             |
| Brake Horsepower:     | 3.5                              | NA            | 1.9                 | NA            |
| Safety Factor:        | NL                               | 1.15          | NL                  | 1.15          |
| Volts/Phase:          | 460/3                            | 460/3         | 460/3               | 460/3         |
| Motor Amperage:       | 6.33                             | 5.75          | 6.33                | 5.3           |
| Motor RPM:            | 1760                             | 1768          | 1760                | 1768          |
| Speeds:               | NL                               | 1             | NL                  | 1             |
| Heater Size:          | NL                               | NA            | NL                  | NA            |
| Heater Amps.:         | NL                               | NA            | NL                  | NA            |
| <b>FAN</b>            | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Supply Air CFM:       |                                  |               |                     |               |
| Return Air CFM:       |                                  |               |                     |               |
| Exhaust Air CFM:      | 7150                             | 6070          | 5025                | 4894          |
| Outside Air CFM:      |                                  |               |                     |               |
| Suction Pressure:     | NL                               | -0.71         | NL                  | -1.07         |
| Discharge Pressure:   | NL                               | 0.27          | NL                  | 0.52          |
| Fan Static Pressure:  | NL                               | NA            | NL                  | NA            |
| External Pressure:    | 2"                               | 0.98          | 1.5"                | 1.59          |
| <b>RPM</b>            | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Fan RPM:              | NL                               | NA            | NL                  | NA            |
| Motor Drive:          | NL                               | 4.5" OD       | NL                  | 4" od         |
| Motor Size/Bore:      | NL                               | SHx1 1/8      | NL                  | QTx 1 1/8     |
| Fan Drive:            | NL                               | 2AK74         | NL                  | 2AK84         |
| Fan Size/Bore:        | NL                               | QT 1 7/16     | NL                  | Q1 7/16       |
| Belt Size / Number:   | NL                               | AP54x2        | NL                  | A55x2         |
| Shafts C-C:           | NL                               | 20"           | NL                  | 20.5"         |
| Turns Open:           | NL                               | FIXED         | NL                  | FIXED         |
| Comments:             |                                  |               |                     |               |

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** F-24

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:**

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 30 " **WIDTH** x 24 " **DEPTH**

**Sq Ft =** 5.00

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** -0.71 InWg.

**DESIGN CFM =** 7150

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 6070

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 6063

**AIR DENSITY RATIO CORRECTION =** 1.00

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

|   | 1    | 2    | 3    | 4    | 5    | 6    | 7    |
|---|------|------|------|------|------|------|------|
| A | 1297 | 1455 | 1517 | 1548 | 1568 | 1567 | 1664 |
| B | 1165 | 981  | 1231 | 1177 | 1272 | 1559 | 1650 |
| C | 1246 | 677  | 683  | 851  | 1219 | 1512 | 1542 |
| D | 782  | 793  | 783  | 976  | 1416 | 1490 | 1602 |
| E | 973  | 987  | 925  | 1248 | 1501 | 1498 | 1356 |
| F |      |      |      |      |      |      |      |
| G |      |      |      |      |      |      |      |
| H |      |      |      |      |      |      |      |
| I |      |      |      |      |      |      |      |

**NO. OF READINGS =**

40

**AVERAGE FPM =**

1214

J

|      |  |  |  |  |  |  |
|------|--|--|--|--|--|--|
| 939  |  |  |  |  |  |  |
| 1020 |  |  |  |  |  |  |
| 1299 |  |  |  |  |  |  |
| 890  |  |  |  |  |  |  |
| 700  |  |  |  |  |  |  |
|      |  |  |  |  |  |  |
|      |  |  |  |  |  |  |
|      |  |  |  |  |  |  |
|      |  |  |  |  |  |  |

K

L

M

N

O

P

Q

R

**TECHNICIAN:** David Burns

|                 |                                  |                    |        |
|-----------------|----------------------------------|--------------------|--------|
| <b>Project:</b> | J. Michael Ruane Judicial Center |                    |        |
| <b>Address:</b> | 58 Federal St., Salem, MA        |                    |        |
| <b>Date:</b>    | 11/13/2020                       | <b>Project No.</b> | 20-548 |

| TRAVERSE DATA      |                      |
|--------------------|----------------------|
| SYSTEM: F-25       | TRAVERSE NUMBER : T1 |
| TRAVERSE LOCATION: |                      |

|                   |    |                     |         |      |
|-------------------|----|---------------------|---------|------|
| DUCT SIZE (ROUND) |    | " DIAMETER          | Sq Ft = | 0.00 |
| DUCT SIZE (RECT.) | 24 | " WIDTH x 24" DEPTH | Sq Ft = | 4.00 |

|                    |       |        |              |      |
|--------------------|-------|--------|--------------|------|
| AIR DENSITY DATA   |       |        |              |      |
| STATIC PRESS @ CL: | -1.07 | InWg.  | DESIGN CFM = | 5025 |
| DUCT AIR TEMP :    | 70    | Deg F  | ACTUAL CFM = | 4894 |
| BAROMETRIC PRESS : | 29.92 | In Hg. | SCFM=        | 4884 |

|                                |       |      |      |      |      |      |   |
|--------------------------------|-------|------|------|------|------|------|---|
| AIR DENSITY RATIO CORRECTION = | 1.00  |      |      |      |      |      |   |
| SCFM CORRECTION FACTOR         | 1.00  |      |      |      |      |      |   |
| ACTUAL DENSITY                 | 0.075 |      |      |      |      |      |   |
| TEST HOLE                      | 1     | 2    | 3    | 4    | 5    | 6    | 7 |
| A                              | 546   | 1517 | 1816 | 1765 | 1395 | 1222 |   |
| B                              | 0     | 1332 | 1726 | 1446 | 1090 | 1010 |   |
| C                              | 0     | 1517 | 1777 | 1720 | 880  | 699  |   |
| D                              | 0     | 1506 | 1793 | 1764 | 945  | 1266 |   |
| E                              | 722   | 1597 | 1718 | 1571 | 1067 | 1298 |   |
| F                              |       |      |      |      |      |      |   |
| G                              |       |      |      |      |      |      |   |
| H                              |       |      |      |      |      |      |   |
| I                              |       |      |      |      |      |      |   |

|                   |    |               |      |
|-------------------|----|---------------|------|
| NO. OF READINGS = | 30 | AVERAGE FPM = | 1224 |
|-------------------|----|---------------|------|

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

|             |             |
|-------------|-------------|
| TECHNICIAN: | David Burns |
|-------------|-------------|

|   |                                  |               |                     |               |
|---|----------------------------------|---------------|---------------------|---------------|
| <b>Project:</b>                                 | J. Michael Ruane Judicial Center |               |                     |               |
| <b>Address:</b>                                 | 58 Federal St., Salem, MA        |               |                     |               |
| <b>Date:</b>                                    | 11/13/2020                       |               | <b>Project No.</b>  | 20-548        |
| <b>FAN DATA SHEET</b>                           |                                  |               |                     |               |
|   | <b>FAN NO. F-26</b>              |               | <b>FAN NO. F-28</b> |               |
| Serves / Location:                              | Toilet exh.                      | Roof          | Toilet Exh.         | Roof          |
| Manufacturer:                                   | GREENHECK                        |               | GREENHECK           |               |
| Model Number:                                   | BSQ-160HP-7                      |               | BSC-80-4            |               |
| Size:   | NL                               |               | NL                  |               |
| Serial Number:                                  | 11887614                         |               | 11887615            |               |
| <b>MOTOR</b>                                    | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Manufacturer:                                   | NL                               | WEG           | NL                  | MARATHON      |
| Frame Number:                                   | NL                               | B56           | NL                  | 48Y           |
| Horsepower:                                     | 3/4                              | 3/4           | 1/4                 | 1/4           |
| Brake Horsepower:                               | 0.45                             | NA            | 0.15                | NA            |
| Safety Factor:                                  | NL                               | 1.35          | NL                  | 1.35          |
| Volts/Phase:                                    | 460/3                            | 460/3         | 115/1               | 115/1         |
| Motor Amperage:                                 | 1.2                              | 1.1           | 5                   | 3.6           |
| Motor RPM:                                      | 1740                             | 1748          | 1725                | 1731          |
| Speeds:   | NL                               | 1             | NL                  | 1             |
| Heater Size:                                    | NL                               | NA            | NL                  | CB            |
| Heater Amps.:                                   | NL                               | NA            | NL                  | CB            |
| <b>FAN</b>                                      | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Supply Air CFM:                                 |                                  |               |                     |               |
| Return Air CFM:                                 |                                  |               |                     |               |
| Exhaust Air CFM:                                | 1475                             | 1756          | 225                 | 239           |
| Outside Air CFM:                                |                                  |               |                     |               |
| Suction Pressure:                               | NL                               | -0.72         | NL                  | -0.31         |
| Discharge Pressure:                             | NL                               | 0.14          | NL                  | 0.04          |
| Fan Static Pressure:                            | NL                               | NA            | NL                  | NA            |
| External Pressure:                              | 1"                               | 0.86          | 1"                  | 0.35          |
| <b>RPM</b>                                      | <b>DESIGN</b>                    | <b>TESTED</b> | <b>DESIGN</b>       | <b>TESTED</b> |
| Fan RPM:  | NL                               | INLINE        | NL                  | INLINE        |
| Motor Drive:                                    | NL                               | VP34          | NL                  | VP34          |
| Motor Size/Bore:                                | NL                               | 5/8           | NL                  | 1/2           |
| Fan Drive:                                      | NL                               | INLINE        | NL                  | INLINE        |
| Fan Size/Bore:                                  | NL                               | INLINE        | NL                  | INLINE        |
| Belt Size / Number:                             | NL                               | A48           | NL                  | *1            |
| Shafts C-C:                                     | NL                               | INLINE        | NL                  | INLINE        |
| Turns Open:                                     | NL                               | 1             | NL                  | 4             |
| <b>Comments:</b> *1 Has unbelt, needs new belt. |                                  |               |                     |               |

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** F-26

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 6100

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 22 " **WIDTH** x 10 " **DEPTH**

**Sq Ft =** 1.53

### AIR DENSITY DATA

**STATIC PRESS @ CL:** 0.14 InWg.

**DESIGN CFM =** 1475

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 1756

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 1758

**AIR DENSITY RATIO CORRECTION =** 1.00

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

1 2 3 4 5 6 7

|   |      |      |      |      |      |      |  |
|---|------|------|------|------|------|------|--|
| A | 962  | 1250 | 1332 | 1400 | 1398 | 1492 |  |
| B | 988  | 985  | 979  | 983  | 1069 | 1353 |  |
| C | 1170 | 955  | 895  | 940  | 1188 | 1349 |  |
| D |      |      |      |      |      |      |  |
| E |      |      |      |      |      |      |  |
| F |      |      |      |      |      |      |  |
| G |      |      |      |      |      |      |  |
| H |      |      |      |      |      |      |  |
| I |      |      |      |      |      |      |  |

**NO. OF READINGS =**

18

**AVERAGE FPM =**

1149

J  
K  
L  
M  
N  
O  
P  
Q  
R

|  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** F-28

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 2904

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 12 " **WIDTH** x 6 " **DEPTH**

**Sq Ft =** 0.50

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** -0.31 InWg.

**DESIGN CFM =** 225

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 239

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 239

**AIR DENSITY RATIO CORRECTION =** 1.00

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

1 2 3 4 5 6 7

|   |     |     |     |  |  |  |  |
|---|-----|-----|-----|--|--|--|--|
| A | 483 | 378 | 539 |  |  |  |  |
| B | 421 | 515 | 534 |  |  |  |  |
| C |     |     |     |  |  |  |  |
| D |     |     |     |  |  |  |  |
| E |     |     |     |  |  |  |  |
| F |     |     |     |  |  |  |  |
| G |     |     |     |  |  |  |  |
| H |     |     |     |  |  |  |  |
| I |     |     |     |  |  |  |  |

**NO. OF READINGS =**

6 **AVERAGE FPM =** 478

|   |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|
| J |  |  |  |  |  |  |  |
| K |  |  |  |  |  |  |  |
| L |  |  |  |  |  |  |  |
| M |  |  |  |  |  |  |  |
| N |  |  |  |  |  |  |  |
| O |  |  |  |  |  |  |  |
| P |  |  |  |  |  |  |  |
| Q |  |  |  |  |  |  |  |
| R |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns



|  |                     |                           |                |               |
|--|---------------------|---------------------------|----------------|---------------|
| <b>Project:</b> J. Michael Ruane Judicial Center |                     |                           |                |               |
| <b>Address:</b> 58 Federal St., Salem, MA        |                     |                           |                |               |
| <b>Date:</b> 11/13/2020                          |                     | <b>Project No.</b> 20-548 |                |               |
| <b>FAN DATA SHEET</b>                            |                     |                           |                |               |
|  | <b>FAN NO. F-29</b> |                           | <b>FAN NO.</b> |               |
| Serves / Location:                               | Toilet exh.         | Roof                      |                |               |
| Manufacturer:                                    | GREENHECK           |                           |                |               |
| Model Number:                                    | BSQ-130-7           |                           |                |               |
| Size:  | NL                  |                           |                |               |
| Serial Number:                                   | 11887616            |                           |                |               |
| <b>MOTOR</b>                                     | <b>DESIGN</b>       | <b>TESTED</b>             | <b>DESIGN</b>  | <b>TESTED</b> |
| Manufacturer:                                    | NL                  | WEG                       |                |               |
| Frame Number:                                    | NL                  | B56                       |                |               |
| Horsepower:                                      | 1.5                 | 3/4                       |                |               |
| Brake Horsepower:                                | 0.55                | NA                        |                |               |
| Safety Factor:                                   | NL                  | 1.25                      |                |               |
| Volts/Phase:                                     | 460/3               | 460/3                     |                |               |
| Motor Amperage:                                  | 1.2                 | 1.2                       |                |               |
| Motor RPM:                                       | 1740                | 1744                      |                |               |
| Speeds:  | NL                  | 1                         |                |               |
| Heater Size:                                     | NL                  | NA                        |                |               |
| Heater Amps.:                                    | NL                  | NA                        |                |               |
| <b>FAN</b>                                       | <b>DESIGN</b>       | <b>TESTED</b>             | <b>DESIGN</b>  | <b>TESTED</b> |
| Supply Air CFM:                                  |                     |                           |                |               |
| Return Air CFM:                                  |                     |                           |                |               |
| Exhaust Air CFM:                                 | 2475                | 1740                      |                |               |
| Outside Air CFM:                                 |                     |                           |                |               |
| Suction Pressure:                                | NL                  | -0.3                      |                |               |
| Discharge Pressure:                              | NL                  | 0.13                      |                |               |
| Fan Static Pressure:                             | NL                  | NA                        |                |               |
| External Pressure:                               | 1.25"               | 0.43                      |                |               |
| <b>RPM</b>                                       | <b>DESIGN</b>       | <b>TESTED</b>             | <b>DESIGN</b>  | <b>TESTED</b> |
| Fan RPM:   | NL                  | INLINE                    |                |               |
| Motor Drive:                                     | NL                  | 1VP34                     |                |               |
| Motor Size/Bore:                                 | NL                  | 5/8                       |                |               |
| Fan Drive:                                       | NL                  | INLINE                    |                |               |
| Fan Size/Bore:                                   | NL                  | INLINE                    |                |               |
| Belt Size / Number:                              | NL                  | A41-1                     |                |               |
| Shafts C-C:                                      | NL                  | INLINE                    |                |               |
| Turns Open:                                      | NL                  | 3                         |                |               |
| Comments:  |                     |                           |                |               |

**Project:** J. Michael Ruane Judicial Center

**Address:** 58 Federal St., Salem, MA

**Date:** 11/13/2020

**Project No.** 20-548

### TRAVERSE DATA

**SYSTEM:** F-29

**TRAVERSE NUMBER :** T1

**TRAVERSE LOCATION:** Mech 4600

**DUCT SIZE (ROUND)** \_\_\_\_\_ " **DIAMETER**

**Sq Ft =** 0.00

**DUCT SIZE (RECT.)** 18 " **WIDTH** x 14 " **DEPTH**

**Sq Ft =** 1.75

#### AIR DENSITY DATA

**STATIC PRESS @ CL:** -0.3 InWg.

**DESIGN CFM =** 2475

**DUCT AIR TEMP :** 70 Deg F

**ACTUAL CFM =** 1740

**BAROMETRIC PRESS :** 29.92 In Hg.

**SCFM=** 1740

**AIR DENSITY RATIO CORRECTION =** 1.00

**SCFM CORRECTION FACTOR** 1.00

**ACTUAL DENSITY** 0.075

**TEST HOLE**

|   | 1    | 2    | 3    | 4    | 5    | 6 | 7 |
|---|------|------|------|------|------|---|---|
| A | 1147 | 1153 | 858  | 1215 | 1081 |   |   |
| B | 783  | 1443 | 1441 | 1548 | 1352 |   |   |
| C | 562  | 681  | 1125 | 1173 | 770  |   |   |
| D | 403  | 631  | 961  | 945  | 615  |   |   |
| E |      |      |      |      |      |   |   |
| F |      |      |      |      |      |   |   |
| G |      |      |      |      |      |   |   |
| H |      |      |      |      |      |   |   |
| I |      |      |      |      |      |   |   |

**NO. OF READINGS =**

20

**AVERAGE FPM =**

994

J  
K  
L  
M  
N  
O  
P  
Q  
R

|  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |
|  |  |  |  |  |  |  |  |

**TECHNICIAN:** David Burns