### Holyoke Veterans' Home Update

Outreach | Workforce Utilization | M/W/VBE Participation







### **Project Schedule**

Holyoke Soldiers' Home - Precon Milestone Schedule

Tasks																		Years																
			2022					2023														23	2024	2025	2026	2027	2028							
			December		L	January				February			March				April			May														
		L												Weeks 9 10 11 12 13																				
		48	49	50	51	52	1	2	. 3	1	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	Ļ					
	Early Bid Package - Enabling Work																																	
	Main Package Prequalification (RFQ responses due 12/1)																																	
	Main Package Bid Set Documents Complete									Ι																								
	Main Package Bid Room Review and Finalization																																	
	Final Main Package Bid Package Issued to Bidders																																	
	Main Package Bidding Period																																	
	GMP Agreed																																	
	Final Documents									Ι																								
	NTP for Main Package Construction Issued								Ι	Ι																								
	GMP Amendment/Issue Subcontracts/Mobilize								Ι	Ι																								
	Main Package Construction									Τ																								







#### **Meetings Held & Events Attended**

Building Pathways, Boston\*

Community Works (serving Western, MA)\*

Massachusetts Girls in Trades, Dorchester and Holyoke

Veterans Resource Festival, Springfield

\*Offers Pre-Apprenticeship Program



Western MA Girls in Trade Career Fair Dean High School – Holyoke, MA









UMass Amherst Building & Construction Technology Career Fair

#### **Organizations Presented to AIDC**

Mass Careers (Affiliated with ABC of Massachusetts Pre-Apprenticeship Merit)\*

Mass Building Trades Council \*\*

Pioneer Valley Building Trades Council\*\*

\*Offers Pre-Apprenticeship Program
\*\*Offers Pre-Apprenticeship & Apprenticeship Programs





#### **Future Actions**

Helmets to Hardhats

Building Pathways, Worcester-Fitchburg (MassHire)\*

Local Vocational Schools and Youth Organizations

\*Offers Pre-Apprenticeship Program



Westfield State University
Women in Construction Celebration







#### **Workforce Best Practices**

**Subcontractor Strategy Meetings** 

Resource Projection & Communication with Union Halls

Daily Workforce Reporting & Monitoring







## Holyoke Veterans' Home Workforce Utilization Goals

Category	Participation Goal
Minority Workforce Participation	15.3%
Women Workforce Participation	6.9%
Veteran Workforce Participation*	7.0%
Apprentice Workforce Participation*	20%
Minority/Women/Veteran Apprentice Participation*	40% Of Total Apprentices

\*Applies to Main Package Only







# Holyoke Veterans' Home Workforce Report

Holyoke Veterans' Home - Early Enabling Package [As of February 2023]

SUBCONTRACTOR	TOTAL	MINORITY (1	5.3%)	<b>WOMEN (6.9%)</b>			
SUBCONTRACTOR	HOURS	HOURS	%	HOURS	%		
American Environmental, Inc.	240.00	80.00	33.33%	160.00	66.67%		
Atlantic Bridge & Engineering, Inc.	149.00	25.00	16.78%	-	0.00%		
B-G Mechanical Contractors, Inc.	304.00	-	0.00%	-	0.00%		
Carlysle Engineering, Inc.	-	-	0.00%	-	0.00%		
Chicopee Industrial Contractors, Inc.	-	-	0.00%	-	0.00%		
Collins Electric Co., Inc.	259.50	16.00	6.53%	8.00	3.27%		
Edward F. Corcoran Plumbing & Heating	-	-	0.00%	-	0.00%		
Insulation Contractor of New England LLC	-	-	0.00%	-	0.00%		
Northeast Painting Associates, Inc.	-	-	0.00%	-	0.00%		
Performance Testing and Balancing	-	-	0.00%	-	0.00%		
Power Line Contractors, Inc.	1,276.50	138.00	10.81%	-	0.00%		
Rockwell Roofing, Inc.	80.00	23.00	28.75%	-	0.00%		
Sweeney Drywall Finishes Corp	54.00	-	0.00%	-	0.00%		
T & M Equipment Corporation	248.50	40.50	16.30%	60.50	24.35%		
TOTALS TO DATE	2,611.50	322.50	12.35%	228.50	8.75%		

The Veteran Workforce Goal was established in the PLA and will apply to Main Package work.







# Holyoke Veterans' Home M/W/VBE Committed Participation

Holyoke Veterans' Home - Early Enabling Package

		SUBCONTRACTOR /	COMMITTED PARTICIPATION										
DIV#	SCOPE	SUB-SUBCONTRACTOR	AWARDED CONTRACT VALUE	MBE GOAL: 4.7%	WBE GOAL: 7.7%	VBE GOAL: 3.0%							
02	Surveyor	DGT Associates	\$ 14,000										
02	Demo / Concrete	American Environmental [MBE]	\$ 191,556	\$ 191,556									
02	Sitework	T&M Equipment Corporation [WBE]	\$ 73,035		\$ 73,035								
02	Utility	Holyoke Gas & Electric Department	\$ 86,788										
		Power Line Contractors	\$ 86,788										
05	Structural Steel	Atlantic Bridge & Engineering [WBE]	\$ 288,040		\$ 288,040								
07	Roofing*	Rockwell Roofing	\$ 68,000										
08	Openings	Hardware Specialties	\$ 6,635										
09	Drywall	Sweeney Drywall Finishes	\$ 45,350										
09	Painting	Northeast Painting Associates [VBE]	\$ 6,300			\$ 6,300							
21	Fire Protection	Carlysle Engineering	\$ 29,620										
22	Plumbing*	Edward F. Corcoran Plumbing & Heating	\$ 32,786										
		Insulation Contractor of New England [WBE]	\$ 2,900		\$ 2,900								
23	HVAC*	B-G Mechanical Contractors	\$ 989,800										
		Chicopee Industrial Contractors [WBE]	\$ 17,978		\$ 17,978								
		Insulation Contractor of New England [WBE]	\$ 44,000		\$ 44,000								
		Performance Testing and Balancing [VBE]	\$ 3,600			\$ 3,600							
26	Electrical*	Collins Electric Company	\$ 294,457										
* Fil	ed Sub-Bid Trades	TOTALS	\$ 2,126,367	\$ 191,556	\$ 425,953	\$ 9,900							

Table shows Early Enabling subcontracts only.





### **QUESTIONS**





