

Activity ID	Activity Name	OD	Start	Finish	Calendar	CST-Phase	CST-SubPh	CST-Respoi	CST-Type	CST-Locatic	CST-Step	2023					2024				
												Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		

CSTv2.0

Milestones

General												
ContractNo_NTP	Issue Contractor NTP	0	01-Jan-23		Cal04-7d/24hr/No Hol (Mile:	MS	GN	DOT	NA		NS	Issue Contractor NTP
ContractNo_AR01	Access Restraint: Relocate Util before Bridge Demo	0	02-Aug-23*		Cal04-7d/24hr/No Hol (Mile:	MS	GN	CON	NA		NS	◆ Access Restraint: Relocate Util before B
ContractNo_MS04	MS#04 - Perform Final Traffic Move	0		31-Aug-24*	Cal04-7d/24hr/No Hol (Mile:	MS	GN	CON	NA		NS	◆ MS#04 - P
ContractNo_MS03	MS#03 - Full Beneficial Use	0		31-Aug-24*	Cal04-7d/24hr/No Hol (Mile:	MS	GN	CON	NA		NS	◆ MS#03 - F
ContractNo_MS02	MS#02 - Substantial Completion	0		01-Oct-24*	Cal04-7d/24hr/No Hol (Mile:	MS	GN	CON	NA		NS	◆ MS#02
ContractNo_MS01	MS#01 - Contractor Field Completion	0		14-Nov-24*	Cal04-7d/24hr/No Hol (Mile:	MS	GN	CON	NA		NS	◆ MS#

Durations

ContractNo_1030	Construction Contract Duration (NTP to AR01)	214	01-Jan-23	02-Aug-23	Cal04-7d/24hr/No Hol (Mile:	MS	DU	NA	NA		NS	Construction Contract Duration (NTP to
ContractNo_1000	Construction Contract Duration (NTP to FBU)	608	01-Jan-23	31-Aug-24	Cal04-7d/24hr/No Hol (Mile:	MS	DU	NA	NA		NS	Constructio
ContractNo_1010	Construction Contract Duration (NTP to SC)	640	01-Jan-23	01-Oct-24	Cal04-7d/24hr/No Hol (Mile:	MS	DU	NA	NA		NS	Construct
ContractNo_1020	Construction Contract Duration (NTP to CFC)	684	01-Jan-23	14-Nov-24	Cal04-7d/24hr/No Hol (Mile:	MS	DU	NA	NA		NS	Cons

Project Wide

Preconstruction

ContractNo_PreCon	Pre-Construction Meeting	1	03-Jan-23	03-Jan-23	Cal01-5d/8hr/12hol	PC	GN	DOT	NA		NS	Pre-Construction Meeting
-------------------	--------------------------	---	-----------	-----------	--------------------	----	----	-----	----	--	----	--------------------------

Permitting

ContractNo_P300	Permit Coordination, Apply, Obtain	20	03-Jan-23	31-Jan-23	Cal01-5d/8hr/12hol	PC	PE	CON	PRO		NS	Permit Coordination, Apply, Obtain
-----------------	------------------------------------	----	-----------	-----------	--------------------	----	----	-----	-----	--	----	------------------------------------

Submittals & Procurements

Subsection 8.01: Subcontractor Approvals

Licensed Site Professional
Structure Cleaning Subcontractor
Electrical Subcontractor
Bridge Demolition Subcontractor

Item 100: Schedule of Operations

ContractNo_P740	Prepare & Submit - Initial Baseline Schedule	10	01-Jan-23	10-Jan-23	Cal03A-7d/8hr/No Holidays	PC	PR	CON	PRO		BLS	Prepare & Submit - Initial Baseline Schedule
ContractNo_P770	Prepare & Submit - Scheduler Resume	5	03-Jan-23	09-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		BLS	Prepare & Submit - Scheduler Resume
ContractNo_P790	Review & Approve - Scheduler Resume	5	10-Jan-23	14-Jan-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		BLS	Review & Approve - Scheduler Resume
ContractNo_P750	Review & Respond - Initial Baseline Schedule	10	11-Jan-23	20-Jan-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		BLS	Review & Respond - Initial Baseline Schedule
ContractNo_P760	Prepare & Submit - Final Baseline Schedule	10	21-Jan-23	30-Jan-23	Cal03-7d/8hr/12hol	PC	PR	CON	PRO		BLS	Prepare & Submit - Final Baseline Schedule
ContractNo_P780	Review & Approve - Final Baseline Schedule	10	31-Jan-23	09-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		BLS	Review & Approve - Final Baseline Schedule

Item 114.1: Demolition of Superstructure

ContractNo_P620	Prepare & Submit - Demolition Plan	25	03-Jan-23	07-Feb-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		DEM	Prepare & Submit - Demolition Plan
ContractNo_P630	Review & Approve - Demolition Plan	30	08-Feb-23	09-Mar-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		DEM	Review & Approve - Demolition Plan

Item 119.5: Construction Noise Control

Item 149.2: Public Outreach

ContractNo_P1060	Prepare & Submit - Public Outreach Plan	10	01-Jan-23	10-Jan-23	Cal03A-7d/8hr/No Holidays	PC	PR	CON	PRO		NS	Prepare & Submit - Public Outreach Plan
------------------	---	----	-----------	-----------	---------------------------	----	----	-----	-----	--	----	---

■ Remaining Level of Effort ◆ Milestone
■ Actual Level of Effort
■ Actual Work
■ Remaining Work
■ Critical Remaining Work

Layout = CST01-Baseline-All, Filter = TASK filter: All Activities
 Data Date = 01-Jan-23, Run Date = 27-Jul-23, 09:49
 Project Start = 01-Jan-23 Project Finish = 14-Nov-24

Date	Revision	Checked	Approved

Activity ID	Activity Name	OD	Start	Finish	Calendar	CST-Phase	CST-SubPh	CST-Respor	CST-Type	CST-Locatio	CST-Step	2023					2024				
												Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
ContractNo_P1070	Review & Approve - Public Outreach Plan	30	11-Jan-23	09-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		NS	█									
Item 180.01: Environmental Health & Safety Program																					
ContractNo_P130	Prepare & Submit - Environmental Health & Safety Plan	15	03-Jan-23	24-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		HSP	█									
ContractNo_P140	Review & Approve - Environmental Health & Safety Plan	30	25-Jan-23	23-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		HSP	█									
Items 220.x: Drainage Structures																					
ContractNo_P550	Prepare & Submit - Shop Drawings Drainage Structures	10	03-Jan-23	17-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		DRA	█									
ContractNo_P560	Review & Approve - Shop Drawings Drainage Structures	30	18-Jan-23	16-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		DRA	█									
ContractNo_P580	Fabrication & Delivery - Drainage Structures	60	17-Feb-23	15-May-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		DRA	█									
Item 701.47: Winter Concrete Plan																					
ContractNo_P720	Prepare & Submit - Winter Concrete Plan	15	03-Jan-23	24-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		WNT	█									
ContractNo_P730	Review & Approve - Winter Concrete Plan	30	25-Jan-23	23-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		WNT	█									
Item 701.61: Contractor Quality Control Plan																					
ContractNo_P1080	Prepare & Submit - Contractor Quality Control Plan	15	03-Jan-23	24-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		NS	█									
ContractNo_P1090	Review & Approve - Contractor Quality Control Plan	30	25-Jan-23	23-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		NS	█									
Item 756: Stormwater Water Protection Plan																					
ContractNo_P160	Prepare & Submit - SWPPP	15	03-Jan-23	24-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		SWP	█									
ContractNo_P170	Review & Approve - SWPPP	30	25-Jan-23	23-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		SWP	█									
Items 850.x: Traffic Control for Construction and Maint Operations																					
ContractNo_P190	Prepare & Submit - Traffic Control Plan	15	03-Jan-23	24-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		TCP	█									
ContractNo_P200	Review & Approve - Traffic Control Plan	30	25-Jan-23	23-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		TCP	█									
Item 991.1: Control of Water																					
ContractNo_P640	Prepare & Submit - Water Control Plan	25	03-Jan-23	07-Feb-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		WCP	█									
ContractNo_P650	Review & Approve - Water Control Plan	30	08-Feb-23	09-Mar-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		WCP	█									
Item 995.01: Bridge																					
Steel Erection Procedure																					
ContractNo_P600	Prepare & Submit - Steel Erection Procedure	25	03-Jan-23	07-Feb-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		SEP	█									
ContractNo_P610	Review & Approve - Steel Erection Procedure	30	08-Feb-23	09-Mar-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		SEP	█									
SubItem 901: 4000 PSI 1.5 in., 565 Cement Concrete																					
ContractNo_P100	Prepare & Submit - Concrete Mix Design	25	03-Jan-23	07-Feb-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		CMD	█									
ContractNo_P110	Review & Approve - Concrete Mix Design	30	08-Feb-23	09-Mar-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		CMD	█									
SubItem 960.01: Structural Steel - Coated Steel																					
ContractNo_P450	Prepare & Submit - Shop Drawings Steel Beams	10	03-Jan-23	17-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		STL	█									
ContractNo_P460	Review & Approve - Shop Drawings Steel Beams	30	18-Jan-23	16-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		STL	█									
ContractNo_P480	Fabrication & Delivery - Steel Beams	90	17-Feb-23	28-Jun-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		STL	█									
SubItem 975.1: Metal Bridge Railing (3 Rail), Steel (Type S3-TL4)																					
ContractNo_P690	Prepare & Submit -Shop Drawings Bridge Rail	10	03-Jan-23	17-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		BRR	█									
ContractNo_P700	Review & Approve - Shop Drawings Bridge Rail	30	18-Jan-23	16-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		BRR	█									
ContractNo_P710	Fabrication & Delivery - Bridge Rail	90	17-Feb-23	28-Jun-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		BRR	█									
Precast Decks																					

Activity ID	Activity Name	OD	Start	Finish	Calendar	CST-Phase	CST-SubPh	CST-Respor	CST-Type	CST-Locatio	CST-Step	2023					2024					
												Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
												Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
ContractNo_P660	Prepare & Submit - Shop Drawings Precast Deck	20	03-Jan-23	31-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		PCD		Prepare & Submit - Shop Drawings Precast Deck									
ContractNo_P670	Review & Approve - Shop Drawings Precast Deck	30	01-Feb-23	02-Mar-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		PCD		Review & Approve - Shop Drawings Precast Deck									
ContractNo_P680	Fabrication & Delivery - Precast Deck	90	03-Mar-23	12-Jul-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		PCD		Fabrication & Delivery - Precast Deck									
Temporary Pavement Design																						
ContractNo_P220	Prepare & Submit - Temporary Pavement Design	15	03-Jan-23	24-Jan-23	Cal01-5d/8hr/12hol	PC	PR	CON	PRO		TPD		Prepare & Submit - Temporary Pavement Design									
ContractNo_P230	Review & Approve - Temporary Pavement Design	30	25-Jan-23	23-Feb-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		TPD		Review & Approve - Temporary Pavement Design									
Utility																						
Utility Relocation & Coordination Plan																						
ContractNo_P250	Prepare & Submit - Early Utilitiy Relocation Request\Coordination Plan	14	01-Jan-23	14-Jan-23	Cal03A-7d/8hr/No Holidays	PC	PR	CON	PRO		URP		Prepare & Submit - Early Utilitiy Relocation Request\Coordination Plan									
ContractNo_P260	Review & Approve - Early Utilitiy Relocation Request\Coordination Plan	7	15-Jan-23	21-Jan-23	Cal03A-7d/8hr/No Holidays	PC	PR	DOT	PRO		URP		Review & Approve - Early Utilitiy Relocation Request\Coordination Plan									
Utility Notifications & Meetings																						
ContractNo_U100	Coordinate/Mobilization Period - Relocation w/ Utility Company - [insert Utility 1 Name]	30	22-Jan-23	20-Feb-23	Cal03A-7d/8hr/No Holidays	UR	GN	CON	UTIL		NS		Coordinate/Mobilization Period - Relocation w/ Utility Company - [insert Utility 1 Name]									
ContractNo_U350	Coordinate/Mobilization Period - Relocation w/ Utility Company - [insert Utility 2 Name]	30	22-Jan-23	20-Feb-23	Cal03A-7d/8hr/No Holidays	UR	GN	CON	UTIL		NS		Coordinate/Mobilization Period - Relocation w/ Utility Company - [insert Utility 2 Name]									
ContractNo_U360	Coordinate/Mobilization Period - Relocation w/ Utility Company - [insert Utility 3 Name]	30	22-Jan-23	20-Feb-23	Cal03A-7d/8hr/No Holidays	UR	GN	CON	UTIL		NS		Coordinate/Mobilization Period - Relocation w/ Utility Company - [insert Utility 3 Name]									
ContractNo_U370	Coordinate/Mobilization Period - Relocation w/ Utility Company - [insert Utility 4 Name]	30	22-Jan-23	20-Feb-23	Cal03A-7d/8hr/No Holidays	UR	GN	CON	UTIL		NS		Coordinate/Mobilization Period - Relocation w/ Utility Company - [insert Utility 4 Name]									
Utility Relocation																						
Utility 1 PUC Tasks																						
ContractNo_U340	Utility 1 Task 1: Copy Activity Name from PUC Form	20	10-Mar-23	06-Apr-23	Cal01-5d/8hr/12hol	UR	GN	CON	UTIL		NS		Utility 1 Task 1: Copy Activity Name from PUC Form									
ContractNo_U120	Utility 1 Task 2: Copy Activity Name from PUC Form	5	07-Apr-23	13-Apr-23	Cal01-5d/8hr/12hol	UR	GN	CON	UTIL		NS		Utility 1 Task 2: Copy Activity Name from PUC Form									
Utility 2 PUC Tasks																						
ContractNo_U380	Utility 2 Task 1: Copy Activity Name from PUC Form	20	14-Apr-23	12-May-23	Cal01-5d/8hr/12hol	UR	GN	CON	UTIL		NS		Utility 2 Task 1: Copy Activity Name from PUC Form									
ContractNo_U390	Utility 2 Task 2: Copy Activity Name from PUC Form	5	15-May-23	19-May-23	Cal01-5d/8hr/12hol	UR	GN	CON	UTIL		NS		Utility 2 Task 2: Copy Activity Name from PUC Form									
Utility 3 PUC Tasks																						
ContractNo_U400	Utility 3 Task 1: Copy Activity Name from PUC Form	20	22-May-23	20-Jun-23	Cal01-5d/8hr/12hol	UR	GN	CON	UTIL		NS		Utility 3 Task 1: Copy Activity Name from PUC Form									
ContractNo_U410	Utility 3 Task 2: Copy Activity Name from PUC Form	5	21-Jun-23	27-Jun-23	Cal01-5d/8hr/12hol	UR	GN	CON	UTIL		NS		Utility 3 Task 2: Copy Activity Name from PUC Form									
Utility 4 PUC Tasks																						
ContractNo_U420	Utility 4 Task 1: Copy Activity Name from PUC Form	20	28-Jun-23	26-Jul-23	Cal01-5d/8hr/12hol	UR	GN	CON	UTIL		NS		Utility 4 Task 1: Copy Activity Name from PUC Form									
ContractNo_U430	Utility 4 Task 2: Copy Activity Name from PUC Form	5	27-Jul-23	02-Aug-23	Cal01-5d/8hr/12hol	UR	GN	CON	UTIL		NS		Utility 4 Task 2: Copy Activity Name from PUC Form									
Utility Service Connections																						
ContractNo_U440	Contractor Request WO# for Service Connection @ Location XXX (If Required)	5	04-Jan-23	10-Jan-23	Cal01-5d/8hr/12hol	UR	P03	CON	UTIL	Quadrant 3	SD		Contractor Request WO# for Service Connection @ Location XXX (If Required)									
ContractNo_U450	Utility Assigns WO# for Service Connection @ Location XXX (If Required)	5	11-Jan-23	18-Jan-23	Cal01-5d/8hr/12hol	UR	P03	UKE	UTIL	Quadrant	SD		Utility Assigns WO# for Service Connection @ Location XXX (If Required)									
ContractNo_U460	Utility Completes Design and Requests payment for Service Connection WO# (If Required)	20	18-Jan-23	07-Feb-23	Cal04-7d/24hr/No Hol (Miles	UR	P03	UKE	UTIL	Quadrant	SD		Utility Completes Design and Requests payment for Service Connection WO# (If Required)									
ContractNo_U470	Contractor installs UG conduit for Service Connection @ Location XXX (If Required)	5	03-Mar-23	09-Mar-23	Cal01-5d/8hr/12hol	UR	P03	CON	UTIL	Quadrant	SD		Contractor installs UG conduit for Service Connection @ Location XXX (If Required)									
ContractNo_U480	Utility performs Service Connection @ Location XXX (If Required)	2	10-Mar-23	13-Mar-23	Cal01-5d/8hr/12hol	UR	P03	UKE		Quadrant	SD		Utility performs Service Connection @ Location XXX (If Required)									
Construction																						
General																						
Start-up																						

Activity ID	Activity Name	OD	Start	Finish	Calendar	CST-Phase	CST-SubPh	CST-Respoi	CST-Type	CST-Locatic	CST-Step	2023 2024											
												2023				2024				2025			
												Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
ContractNo_C070	Contractor Mobilize	20	04-Jan-23	01-Feb-23	Cal01-5d/8hr/12hol	CN	GN	CON	NA		NS	█	Contractor Mobilize										
ContractNo_C100	Establish Engineer's Field Office	20	04-Jan-23	01-Feb-23	Cal01-5d/8hr/12hol	CN	GN	CON	NA		NS	█	Establish Engineer's Field Office										
ContractNo_C910	MassDOT Baseline Survey / Layout of Utility Pole Locations	20	04-Jan-23	01-Feb-23	Cal01-5d/8hr/12hol	CN	GN	CON	NA		NS	█	MassDOT Baseline Survey / Layout of Utility Pole Locations										
ContractNo_C370	Install Traffic Devices, Barriers, Signage	5	24-Feb-23	02-Mar-23	Cal01-5d/8hr/12hol	CN	GN	CON	SITE		NS	█	Install Traffic Devices, Barriers, Signage										
ContractNo_C080	Install SWPPP Systems	5	03-Mar-23	09-Mar-23	Cal01-5d/8hr/12hol	CN	GN	CON	SITE		NS	█	Install SWPPP Systems										
ContractNo_C900	Contractor Performs Utility Enabling Work (If Required)	5	03-Mar-23	09-Mar-23	Cal01-5d/8hr/12hol	CN	GN	CON	SITE		NS	█	Contractor Performs Utility Enabling Work (If Required)										
Stage 1																							
Step A																							
ContractNo_C480	Environmental Protection of Box Turtles - P1SA NB	5	03-Aug-23	09-Aug-23	Cal15-Wtr Acc 1-5d/12hol	CN	P01	CON	EART		SA	█	Environmental Protection of Box Turtles										
ContractNo_C465	Install Temporary Shielding - P1SA NB	7	03-Aug-23	11-Aug-23	Cal01-5d/8hr/12hol	CN	P01	CON	DEMO		SA	█	Install Temporary Shielding - P1SA NB										
ContractNo_C485	Install Water Control Measures - P1SA NB	6	10-Aug-23	17-Aug-23	Cal15-Wtr Acc 1-5d/12hol	CN	P01	CON	WATE		SA	█	Install Water Control Measures - P1SA NB										
ContractNo_C475	Demo Existing Superstructure - P1SA NB	4	14-Aug-23	17-Aug-23	Cal01-5d/8hr/12hol	CN	P01	CON	DEMO		SA	█	Demo Existing Superstructure - P1SA NB										
ContractNo_C490	Excavate Abutments & Surrounding Area - P1SA NB	8	18-Aug-23	29-Aug-23	Cal01-5d/8hr/12hol	CN	P01	CON	EART		SA	█	Excavate Abutments & Surrounding Area - P1SA NB										
ContractNo_C505	Demo Existing Substructure - P1SA NB	6	30-Aug-23	07-Sep-23	Cal01-5d/8hr/12hol	CN	P01	CON	DEMO		SA	█	Demo Existing Substructure - P1SA NB										
ContractNo_C515	Set & Grout Precast Abutments - P1SA NB (NOTE: Ensure Grout Cure Period is accounted for)	4	08-Sep-23	13-Sep-23	Cal01-5d/8hr/12hol	CN	P01	CON	CONC		SA	█	Set & Grout Precast Abutments - P1SA NB										
Step B																							
ContractNo_C525	Install Steel Beams - P1SB NB	6	13-Sep-23	21-Sep-23	Standard 5 Day Workweek	CN	P01	CON	STEE		SB	█	Install Steel Beams - P1SB NB										
ContractNo_C535	Install Precast Decks - P1SB NB	3	22-Sep-23	26-Sep-23	Cal01-5d/8hr/12hol	CN	P01	CON	CONC		SB	█	Install Precast Decks - P1SB NB										
ContractNo_C920	Postension Precast Decks - P1SB NB	1	27-Sep-23	27-Sep-23	Cal01-5d/8hr/12hol	CN	P01	CON	CONC		SB	█	Postension Precast Decks - P1SB NB										
ContractNo_C545	Grout Precast Decks - P1SB NB (NOTE: Ensure Grout Cure Period is accounted for)	3	28-Sep-23	02-Oct-23	Cal01-5d/8hr/12hol	CN	P01	CON	CONC		SB	█	Grout Precast Decks - P1SB NB (NOTE: Ensure Grout Cure Period is accounted for)										
ContractNo_C555	F/R/Pour Sidewalk Placement 1 - P1SB NB	4	03-Oct-23	06-Oct-23	Cal01-5d/8hr/12hol	CN	P01	CON	CONC		SB	█	F/R/Pour Sidewalk Placement 1 - P1SB NB										
ContractNo_C930	72 Hour Placement Cure Period for Sidewalks - P1SB NB	3	06-Oct-23	09-Oct-23	Cal04-7d/24hr/No Hol (Mile:)	CN	P01	CON	CONC		SB	█	72 Hour Placement Cure Period for Sidewalks - P1SB NB										
ContractNo_C940	Sidewalk Placement 2 - P1SB NB	2	10-Oct-23	11-Oct-23	Cal01-5d/8hr/12hol	CN	P01	CON	CONC		SB	█	Sidewalk Placement 2 - P1SB NB										
ContractNo_C950	Full Cure Period for Sidewalks - P1SB NB	14	11-Oct-23	25-Oct-23	Cal04-7d/24hr/No Hol (Mile:)	CN	P01	CON	CONC		SB	█	Full Cure Period for Sidewalks - P1SB NB										
ContractNo_C575	Install waterproofing - P1SB NB	3	26-Oct-23	30-Oct-23	Cal12-Paving 5d/12hol	CN	P01	CON	CONC		SB	█	Install waterproofing - P1SB NB										
ContractNo_C580	Place Protective Course Pavement - P1SB NB	1	31-Oct-23	31-Oct-23	Cal12-Paving 5d/12hol	CN	P01	CON	SITE		SB	█	Place Protective Course Pavement - P1SB NB										
ContractNo_C590	Install Pavement Markers, Sign and Stripe - P1SB NB	2	01-Nov-23	02-Nov-23	Cal12-Paving 5d/12hol	CN	P01	CON	SITE		SB	█	Install Pavement Markers, Sign and Stripe - P1SB NB										
ContractNo_C565	Install Railings - P1SB NB	4	01-Nov-23	06-Nov-23	Cal01-5d/8hr/12hol	CN	P01	CON	STEE		SB	█	Install Railings - P1SB NB										
ContractNo_C585	Complete Phase 1 - P1SB NB	0		06-Nov-23	Cal01-5d/8hr/12hol	CN	P01	CON	NA		SB	◆	Complete Phase 1 - P1SB NB										
ContractNo_C595	Set Jersey Barriers & Signage - P1SB NB	2	07-Nov-23	08-Nov-23	Cal01-5d/8hr/12hol	CN	P01	CON	SITE		SB	█	Set Jersey Barriers & Signage - P1SB NB										
Step C																							
Step D																							
Stage 2																							
Step A																							
ContractNo_C750	Traffic Switch from Phase I	2	09-Nov-23	10-Nov-23	Cal01-5d/8hr/12hol	CN	P02	CON	SITE		SA	█	Traffic Switch from Phase I										
ContractNo_C765	Install Temporary Shielding - P2SA SB	5	13-Nov-23	17-Nov-23	Cal01-5d/8hr/12hol	CN	P02	CON	DEMO		SA	█	Install Temporary Shielding - P2SA SB										
ContractNo_C755	Install Water Control Measures - P2SA SB	6	03-Jun-24	10-Jun-24	Cal15-Wtr Acc 1-5d/12hol	CN	P02	CON	WATE		SA	█	Install Water Control Measures - P2SA SB										

█ Remaining Level of Effort ◆ Milestone
█ Actual Level of Effort
█ Actual Work
█ Remaining Work
█ Critical Remaining Work

Layout = CST01-Baseline-All, Filter = TASK filter: All Activities
 Data Date = 01-Jan-23, Run Date = 27-Jul-23, 09:49
 Project Start = 01-Jan-23 Project Finish = 14-Nov-24

Date	Revision	Checked	Approved

Activity ID	Activity Name	OD	Start	Finish	Calendar	CST-Phase	CST-SubPh	CST-Respoi	CST-Type	CST-Locatic	CST-Step	2023					2024					
												Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
												Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
ContractNo_C805	Demo Existing Substructure - P2SA SB	5	11-Jun-24	17-Jun-24	Cal01-5d/8hr/12hol	CN	P02	CON	DEMO		SA											
ContractNo_C790	Excavate Abutments & Surrounding Area - P2SA SB	8	11-Jun-24	21-Jun-24	Cal01-5d/8hr/12hol	CN	P02	CON	EART		SA											
ContractNo_C815	Set & Grout Precast Abutments - P2SA SB (NOTE: Ensure Grout Cure Period is accounted for)	4	18-Jun-24	24-Jun-24	Cal01-5d/8hr/12hol	CN	P02	CON	CONC		SA											
Step B																						
ContractNo_C825	Install Steel Beams - P2SB SB	6	25-Jun-24	02-Jul-24	Cal01-5d/8hr/12hol	CN	P02	CON	STEE		SB											
ContractNo_C835	Install Precast Decks - P2SB SB	4	03-Jul-24	09-Jul-24	Cal01-5d/8hr/12hol	CN	P02	CON	CONC		SB											
ContractNo_C960	Postension Precast Decks - P2SB SB	1	10-Jul-24	10-Jul-24	Cal01-5d/8hr/12hol	CN	P02	CON	CONC		SB											
ContractNo_C845	Grout Precast Decks - P2SB SB	3	11-Jul-24	15-Jul-24	Cal01-5d/8hr/12hol	CN	P02	CON	CONC		SB											
ContractNo_C855	F/R/Pour Sidewalk Placement 1 - P2SB SB	2	16-Jul-24	17-Jul-24	Cal01-5d/8hr/12hol	CN	P02	CON	CONC		SB											
ContractNo_C970	72 Hour Placement Cure Period for Sidewalks - P2SB SB	3	17-Jul-24	20-Jul-24	Cal04-7d/24hr/No Hol (Mile:	CN	P02	CON	CONC		SB											
ContractNo_C980	Sidewalk Placement 2 - P2SB SB	2	22-Jul-24	23-Jul-24	Cal01-5d/8hr/12hol	CN	P02	CON	CONC		SB											
ContractNo_C990	Full Cure Period for Sidewalks - P2SB SB	14	23-Jul-24	06-Aug-24	Cal04-7d/24hr/No Hol (Mile:	CN	P02	CON	CONC		SB											
ContractNo_C875	Install waterproofing - P2SB SB	3	07-Aug-24	09-Aug-24	Cal12-Paving 5d/12hol	CN	P02	CON	CONC		SB											
ContractNo_C1000	Place Protective Course Pavement - P2SB SB	3	12-Aug-24	14-Aug-24	Cal12-Paving 5d/12hol	CN	P02	CON	CONC		SB											
ContractNo_C865	Install Railings - P2SB SB	4	15-Aug-24	20-Aug-24	Cal01-5d/8hr/12hol	CN	P02	CON	STEE		SB											
ContractNo_C880	Place Base & Top Pavement - P2SB SB	4	21-Aug-24	26-Aug-24	Cal12-Paving 5d/12hol	CN	P02	CON	SITE		SB											
ContractNo_C890	Install Pavement Markers, Sign and Stripe - P2SB SB	2	27-Aug-24	28-Aug-24	Cal12-Paving 5d/12hol	CN	P02	CON	SITE		SB											
ContractNo_C885	Complete Phase 2 - P2SB SB	0		28-Aug-24	Cal01-5d/8hr/12hol	CN	P02	CON	NA		SB											
Step C																						
ContractNo_C190	Approach Work - Raise Grades - P2SC SB RDWY	16	24-Jun-24	16-Jul-24	Cal01-5d/8hr/12hol	CN	P02	CON	EART		SC											
ContractNo_C200	Repair Underground Drainage Structure - P2SC SB RDWY	5	17-Jul-24	23-Jul-24	Cal01-5d/8hr/12hol	CN	P02	CON	SITE		SC											
ContractNo_C320	Backfill & Grade - P2SC SB RDWY	12	24-Jul-24	08-Aug-24	Cal01-5d/8hr/12hol	CN	P02	CON	EART		SC											
ContractNo_C470	Install Landscape, Sod, Etc. - P2SC SB RDWY	11	16-Aug-24	30-Aug-24	Cal13-Planting 5d/12hol - E	CN	P02	CON	SITE		SC											
Step D																						
Stage 3																						
Step A																						
Step B																						
Step C																						
Step D																						
Stage 4																						
Step A																						
Step B																						
Step C																						
Step D																						
Stage 5																						
Step A																						
Step B																						
Step C																						
Step D																						
Close-Out																						

Activity ID	Activity Name	OD	Start	Finish	Calendar	CST-Phase	CST-SubPh	CST-Respor	CST-Type	CST-Locatio	CST-Step	2023					2024														
												Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4												
												Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4												
ContractNo_C360	Prepare & Submit Remaining Project Documentation	20	03-Sep-24	30-Sep-24	Cal01-5d/8hr/12hol	CL	GN	CON	NA		NS																				
ContractNo_C340	MassDOT Inspection & Generate Punchlist	21	03-Sep-24	01-Oct-24	Cal01-5d/8hr/12hol	CL	GN	DOT	NA		NS																				
ContractNo_C330	Complete Punchlist & Demobilize	30	02-Oct-24	14-Nov-24	Cal11-Wntr Shut 5d/12hol	CL	GN	CON	NA		NS																				
Placeholder																															
ContractNo_CAL04	Cal04-7D/8Hr, No Hol (milestones)	100	01-Jan-23	10-Apr-23	Cal03A-7d/8hr/No Holidays	PL	CP	NA	NA		NS																				
ContractNo_CAL03A	Cal03A-7d/8hr/No Holidays	100	01-Jan-23	10-Apr-23	Cal03A-7d/8hr/No Holidays	PL	CP	NA	NA		NS																				
ContractNo_CAL03	Cal03-7D/8Hr, 12 Hol	100	02-Jan-23	13-Apr-23	Cal03-7d/8hr/12hol	PL	CP	NA	NA		NS																				
ContractNo_CAL08	Cal08-7D/8Hr, 12 Hol - Mjr Rdwy	100	02-Jan-23	13-Apr-23	Cal08-7d/8hr/12hol-Mjr Rdw	PL	CP	NA	NA		NS																				
ContractNo_CAL16	Cal16-Water Access 2, 5D/12Hol (Fish Migration)	50	03-Jan-23	15-Mar-23	Cal16-Wtr Acc 2-5d/12hol	PL	CP	NA	NA		NS																				
ContractNo_CAL02	Cal02-6D/8Hr, 12 Hol	100	03-Jan-23	02-May-23	Cal02-6d/8hr/12hol	PL	CP	NA	NA		NS																				
ContractNo_CAL07	Cal07-6D/8Hr, 12 Hol - Mjr Rdwy	100	03-Jan-23	02-May-23	Cal07-6d/8hr/12hol-MjrRdw	PL	CP	NA	NA		NS																				
ContractNo_CAL01	Cal01-5D/8Hr, 12 Hol	100	03-Jan-23	25-May-23	Cal01-5d/8hr/12hol	PL	CP	NA	NA		NS																				
ContractNo_C&RP	Cost & Resource Placeholder (Delete After Importing)	100	03-Jan-23	25-May-23	Cal01-5d/8hr/12hol	PL	CP	NA	NA		NS																				
ContractNo_CAL06	Cal06-5D/8Hr, 12 Hol - Mjr Rdwy	100	03-Jan-23	25-May-23	Cal06-5d/8hr/12hol-Mjr Rdw	PL	CP	NA	NA		NS																				
ContractNo_CAL10	Cal10-Winter Ineff, 5D/12 Hol	100	03-Jan-23	16-Jun-23	Cal10-Wntr Ineff 5d/12hol	PL	CP	NA	NA		NS																				
ContractNo_CAL05	Cal05-MBTA Night No Hol	100	03-Jan-23	25-May-23	Cal05-MBTA Night/12hol	PL	CP	NA	NA		NS																				
ContractNo_CAL11	Cal11-Winter Shut 5D/8Hr, 12Hol	100	16-Mar-23	08-Aug-23	Cal11-Wntr Shut 5d/12hol	PL	CP	NA	NA		NS																				
ContractNo_CAL14	Cal14-Planting, 5D/12Hol - Deciduous	100	21-Mar-23	28-Nov-23	Cal14-Planting 5d/12hol - D	PL	CP	NA	NA		NS																				
ContractNo_CAL12	Cal12-Paving, 5D/12 Hol	100	03-Apr-23	24-Aug-23	Cal12-Paving 5d/12hol	PL	CP	NA	NA		NS																				
ContractNo_CAL17	Cal17 - Reclamation - 5d/12hol	100	18-Apr-23	08-Sep-23	Cal17-Reclamation-5d/12h	PL	CP	NA	NA		NS																				
ContractNo_CAL13	Cal13-Planting, 5D/12Hol - Evergreen	50	18-Apr-23	12-Sep-23	Cal13-Planting 5d/12hol - E	PL	CP	NA	NA		NS																				
ContractNo_CAL15	Cal15-Water Access1, 5D/12Hol (Low Flow)	50	01-Jun-23	11-Aug-23	Cal15-Wtr Acc 1-5d/12hol	PL	CP	NA	NA		NS																				

Deleted Activities