

Delta Environmental Products Installer/Service Provider Checklist



Installer/Service Provider: _____

Date of Inspection: _____

Project Information

Owner: _____

Address: _____

City: _____ State: _____ Zip: _____

Phone Number: _____

Designer/Engineer: _____

Phone Number: _____

Authorized Installer: _____

Company Name: _____

Phone Number: _____

Other: _____

Phone Number: _____

Residential System Information

Number of Bedrooms: _____

Number of Occupants: _____

NSF Certification Labeling on Panel & Tank? _____

Serial #: _____

Disposal Method: _____

Maintenance Schedule for Routine Service

Function:	Time Frame:
<input type="checkbox"/> Inspect Mechanical Functions	6 months
<input type="checkbox"/> Inspect Electrical Function	6 months
<input type="checkbox"/> Wash & clean air filter	6 months
<input type="checkbox"/> Visually inspect effluent: color, turbidity & scurr	6 months
<input type="checkbox"/> Check sludge level in all tanks	6 months
<input type="checkbox"/> Examination of odors	6 months
<input type="checkbox"/> Examine & clean 3G Teflon sheath	6 months
<input type="checkbox"/> Visually inspect operation of system	6 months

Service Tools Required

Sludge Judge

Replacement Components

Tools – screw drivers, wrenches, special tools, etc.

Amp & Volt meters

Fuses

Safety Equipment – Goggles & gloves

Ant/Wasp/Insect spray

Wastewater Kit

Service & Spare Parts Contact Information

Delta Environmental Products

POB 969

Denham Springs, LA 70727

(800) 219-9183

Delta Environmental Products Installer/Service Provider Checklist



Proprietary Treatment Unit / Reaeration

Delta Model Numbers(____). Verify the following:

- All tanks installed level.
- All piping properly covered and compacted.

Air Vents. Verify the following:

- Ventilation intake(s) properly located and installed.

Air Unit Operation.

- Visually check aeration.

Proprietary Treatment Notes: _____

SALCOR 3G ULTRAVIOLET UNIT. Verify the following:

- 3G Unit installed level.
- Inlet & Outlet connection properly glued.
- 4" riser pipe at proper level.
- Disinfection sub-assembly properly installed.
- Visually check aeration.
- Electrical wiring properly connected.
- LED light inside junction box on when power is connected.

3G Notes: _____

Controls

Note: Refer to the control panel instructions for detailed operational features of the control panel itself.

Control Panel model installed: _____

Controls

- Proper wire size used based on information provided by code.
- Appropriate diagrams left in panel for future review.
- All electrical connections in panel are secure.
- Panel wired per manufacturer's wiring diagram.
- Control panel start-up procedures, as detailed in the Delta Installation Guide, have been followed.

Control Notes: _____

Final/Safety Inspection

Verify the following:

- Lid is secured on all splice boxes.
- All access riser hardware is in place. Lids are secured.
- Control panel documentation is left at site; panel is set for automatic operation and secured.

Final Notes: _____

Homeowner's Package

- Homeowner's Package (and manual) has been reviewed with homeowner by...(check one)
 - Installer
 - Service Provider
 - Dealer