

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1 of 1

Report No. 82

Date: 5/22/80

Architect: ABC Architects

Day M T W Th F

Project: ENFIELD 705-2

Contractor: RST CONSTRUCTION

Superintendent: PETER PERCH

Weather: 8:00 am Rain Noon: Rain 0 pm Rain

Temperature: 8:00 am 45° Noon: 58° 4:00 pm 55°

PERSONNEL COUNT	Spec Sect	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:							
	02204	Utilities Inc.	Laborers	1	2	1	4
	04200	Brickit, Inc	Masons	1	6	1	8
	06100	RST Construction	Carpenters	1	4	2	7
	09250	Gypit Company	Carpenters	1	4	3	8
Subcontractors							
	07510	Coverall Roofing	Roofer	1	6	1	8
	14210	Highlife Inc	Elevator	1	1	0	2
	15400	Full Flo	Plumbers	1	2	0	3
	15500	Plumbing	Pipefitters	1	1	0	2
	15300	Northwind Co	Pipefitters	1	1	0	2
	16000	Wetmatch Inc	Electricians	1	3	2	6
		Live Wire Elect.					
Total:				10	30	10	50

NOTES:

- (1) Utilities Inc. w/ backhoe installing Sanitary lines and manholes 5 and 6
Masons showed up @ 7:30 left at 10:00 due to rain
Carpenters installing blocking in apts. 205-210
Drywall carpenters installing metal studs on 4th floor
- (2) Roofers unloaded five rolls of membrane roof and ten pails of adhesive, left site @ 11:00 due to rain.
Elevator mechanics setting rails in shaft
Plumbers installing sanitary risers #2 and #5
HVAC pipefitters setting pipe hangers at 2 nd floor
Fire Protection pipefitters setting standpipe @ stair #2
Electricians pulling feeders to 2nd floor
- (7) Mr. Rogers, RST Construction Co Inspecting Project
Mr. Harmone, Enfield Building Inspector (PM)

Number Key to inspection notes:

- 1. Work performed by General Contractor
- 2. Work performed by Subcontractors
- 3. Work items or extra started
- 4. Work item or extra completed
- 5. Potential or encountered delays
- 6. Serious accidents
- 7. Visitors and reasons
- 8. Testing or inspection
- 9. Equipment on site
- 10. Site meeting participants and discussion
- 11. Variations from plans and specs. instigator, action taken, contractors seeking compensation, item labor and materials
- 12. Description of job incidents and remarks
- 13. Materials and equipment for installation received, compliance to specs.
- 14. Work not meeting specifications
- 15. Item in 14 corrected

Copies to : _____

Signature: _____