

2002 Tree Trimming Schedule by Circuit (08-30-02):

portion	circuit	qtr. scheduled*				status by qtr.**			
		1	2	3	4	1	2	3	4
backbone portions	13L1		S						
	13L2		S			X	--	--	
	13L3		S						
	17G3	S				X	--	--	--
	19B15	S	S			W	W		
	19J2	S				X	--	--	--
	19J3	S	S	S	S	W	W		
	20A12	S				X	--	--	--
	20A13	S	S			W	X	--	--
	20A14		S	S					
	20A21		S	S					
	20A23	S				X	--	--	--
	20A32		S	S					
	20A33		S	S					
	20A34		S	S					
	20A35		S	S					
	21B8			S	S				
	21B9				S				
	21C1	S	S			W	W		
	21S10	S	S			W	X	--	--
	22B1	S	S			W	W		
	22B3	S				X	--	--	--
	22B4	S				X	--	--	--
	22B7	S	S	S		W	W		
	27A13		S	S			X	--	--
	27A4		S	S					
	27A6		S	S					
	27A7		S	S			X	--	--
	28W2	S				X	--	--	--
	30B1	S				X	--	--	--
	30B2	S	S			W	X	--	--
	30B4	S				X	--	--	--
	33P1			S	S				
	5J13A	S				X	--	--	--
	5J16A	S				X	--	--	--

portion	circuit	qtr. scheduled*				status by qtr.**			
		1	2	3	4	1	2	3	4
lateral portions	17G3	S				X	--	--	--
	19B6		S						
	19J2	S				X	--	--	--
	19J3	S	S	S	S	W	W		
	20A13	S				X	--	--	--
	20A14		S	S			X	--	--
	20A21		S	S					
	20A32		S	S					
	20A34		S	S					
	20A35		S	S					
	21B8			S	S		W		
	21C1	S	S			W	W		
	21S10	S	S			W	X	--	--
	22B1				S	W	W		
	22B7	S	S	S		W	W		
	27A13		S	S					
	27A4		S	S					
	30B1	S				X	--	--	--
	30B2	S	S			W	X	--	--
	5J11A	S				X	--	--	--
	5J12A			S	S				
	5J14B	S				X	--	--	--
	5J15B	S				X	--	--	--

* some circuits are scheduled for more than one quarter.

** "w" = some work done; "x" = work complete

TRANSMISSION		% complete			
LINE	Location	1st qtr	2nd qtr	3rd qtr	4th qtr
T2	Northfield - Ludlow	37%	65%		
T8	Orchard - E.Springfield	37%	65%		
T12	Ludlow - Ct.	37%	65%		
T21	NEPCO - Doreen	37%	45%		
T23	Northfield - New Hampshire Line	37%	45%		
T25	Midway - Mt. Tom	37%	65%		
T27	Fairmont - Holyoke	37%	65%		
T29	Northfield - Ludlow (T2)	37%	45%		

Mobile Transformer Status 08/30/02

Mobile NUM	SIZE MVA	VEHICLE NUMBER	LOCATION	STATUS	HV END	HIGH SIDE VOLTS (kV)	LOW SIDE (kV)	DIMENSIONS (LxWxH)
60MX	3	96323	SHOP (No Breaker)	2	FRONT	27.6,23.0,13.8,13.2	8.3,4.8,4.16,2.4	20' 6" x 7'11" x 11'10"
59MX	3	86875	SHOP	1	FRONT	27.6,23.0,13.8,13.2	8.3,4.8,600V,480V	30' 5" x 8' 0" x 12' 0"
57MX	3	16843	SHOP	1	FRONT	23	4.8	22' 4" x 7'11" x 11' 7"
58MX	3	46961	Dorchester S/S	5	FRONT	27.6,23.0,13.8,13.2	8.3,4.8,4.16,2.4	22' 0" x 8' 0" x 11' 8"
61MX	5	36873	SHOP	1	FRONT	27.6,23.0,13.8,13.2	8.3,4.8	21' 0" x 7'11" x 12' 0"
55MX	6	96812	S. Woodstock S/S	5	FRONT	34.5,27.6,23.0,13.8,13.2	8.3,4.8,4.16,2.4	23'10" x 7'11" x 12' 5"
62MX	10	36787	SHOP	1	REAR	34.5,27.6,23.0,13.8	8.3,4.8,4.16,2.4	43' 5" x 9' 6" x 10' 2"
69MX	12.5	96568	SHOP	1	REAR	28.8,23.0,14.4	23.0,14.4,8.3,4.8	41'10" x 8' 0" x 13' 5"
63MX	15	56902	Lakeview S/S	5	REAR	28.8,23.0	23.0,14.4	35' 0" x 8' 0" x 13' 6"
64MX	15	86856	S. Cheshire S/S	5	FRONT	34.5,27.6,23.0	14.4,8.3,4.8	33' 0" x 8' 0" x 12' 6"
66MX	25	46855	Peaceable S/S	5	REAR	115,69	23.0,13.8	41' 0" x 10' 0" x 12' 6"
67MX	25	56904	Chicopee S/S	3	REAR	115	28.8,23.0,14.4	46' 6" x 8' 0" x 13' 6"
70MX	30	96569	Card Street S/S	4	REAR	115	28.8,23.0,14.4	48' 0" x 8' 0" x 13' 5"
71MX	30	56874	SHOP	1	REAR	115	28.8,23.0,14.4	50' 0" x 8' 0" x 13' 5"
*	0.5	56871	SHOP	1		5.04		

*Voltage Regulator Only

NOTE: 67MX cannot be moved with oil in Massachusetts.

STATUS CODES:

- (1) Available
- (2) Unavailable
- (3) On site, not connected
- (4) On site, connected, not in service.
- (5) On site, in service