

BOSTON EDISON COMPANY
CAMBRIDGE ELECTRIC LIGHT COMPANY
COMMONWEALTH ELECTRIC COMPANY
NSTAR GAS COMPANY

Direct Testimony of Robert H. Martin

Exhibit NSTAR-RHM-1

D.T.E. 05-85

Table of Contents

I.	INTRODUCTION	1
II.	PROJECT-AUTHORIZATION PROCESS.....	5
III.	ELECTRIC AND GAS CAPITAL ADDITIONS.....	13
IV.	COST-CONTAINMENT EFFORTS	17

**BOSTON EDISON COMPANY
CAMBRIDGE ELECTRIC LIGHT COMPANY
COMMONWEALTH ELECTRIC COMPANY
NSTAR GAS COMPANY**

Direct Testimony of Robert H. Martin

D.T.E. 05-85

1 **I. INTRODUCTION**

2 **Q. Please state your name and business address.**

3 A. My name is Robert H. Martin. My business address is One NSTAR Way,
4 Westwood, Massachusetts 02090.

5 **Q. By whom are you employed and in what capacity?**

6 A. I am the Manager of Investment Planning for Boston Edison Company (“Boston
7 Edison”), Cambridge Electric Light Company (“Cambridge Electric”),
8 Commonwealth Electric Company (“Commonwealth Electric”) d/b/a NSTAR
9 Electric (“NSTAR Electric”) and NSTAR Gas Company (“NSTAR Gas,”
10 together with NSTAR Electric, the “Companies”). In this capacity, I am
11 responsible for developing and monitoring business processes consistent with
12 corporate financial and accounting policies for key operations units. In addition, I
13 oversee the development of accounting and budget processes for capital-project
14 cost oversight including tracking of current and projected costs and implementing
15 cost control measures.

16 **Q. Please briefly summarize your educational background and business**
17 **experience.**

18 A. I graduated from Bentley College in 1974 with a Bachelor of Science Degree in
19 Accounting. Upon graduation, I joined the Commonwealth Energy System where
20 I held several accounting positions including Group Accounting Supervisor. In

1 1984, I accepted the position of Supervisor of Cost Administration. In 1987, I
2 was promoted to Manager of Revenue Requirements and Cost Administration. In
3 1997, I became the Manager of Regulatory Accounting and Special Projects for
4 Cambridge, Commonwealth, Commonwealth Gas Company and Canal Electric
5 Company. In 1999, I became the Director of Revenue Requirements for the
6 regulated companies of NSTAR Services Company. In 2000, I became the
7 Director of Electric Energy Supply, Asset Divestiture & Outsourcing. In 2003, I
8 became the Director of Electric and Gas Contract Administration. I assumed my
9 present position in April 2005.

10 **Q. Please describe your present responsibilities.**

11 A. As Manager of Investment Planning, I oversee the Capital Project Prioritization,
12 Selection and Authorization Process for the operating areas of NSTAR Electric
13 and NSTAR Gas. I am responsible for ensuring that accounting, finance, budget
14 and regulatory practices are incorporated within the management and oversight of
15 the Capital Project Process.

16 **Q. Have you previously testified before the Department of Telecommunications**
17 **and Energy (the “Department”) or any other regulatory body?**

18 A. Yes, I have presented testimony before the Department in a number of cases.
19 Most recently, I testified in the transition-cost reconciliation cases for Cambridge
20 and Commonwealth (D.T.E. 99-90), the approval of Commonwealth’s buyout of
21 its Pilgrim purchase-power contract (D.T.E. 98-126) and the approval of the

1 divestiture of the non-nuclear generating assets of Cambridge and Commonwealth
2 (D.T.E. 98-78/83).

3 **Q. What is the purpose of your testimony?**

4 A. The purpose of my testimony is to support the inclusion of infrastructure and
5 system investments in the rate base of the Companies. To that end, my testimony
6 is designed to demonstrate that the costs incurred by the Companies to expand
7 and improve their infrastructure and to establish business systems and facilities
8 are used and useful in providing service to customers.

9 **Q. What is your understanding of the Department's standards for inclusion of**
10 **plant investment in rate base?**

11 A. I am aware that the Department's long-standing standard for the inclusion of
12 capital additions in rate base is that the expenditures must be prudently incurred
13 and the resulting plant must be used and useful in providing service to customers.
14 However, I understand that the Department's requirements for demonstrating that
15 expenditures are prudently incurred have evolved in the past few years with
16 somewhat differing documentary standards for electric and gas additions.

17 Although I am not a lawyer, my understanding is that the prudence of a capital
18 addition is demonstrated where a utility is able to demonstrate that capital
19 investments are reasonable and appropriate in light of all circumstances that were
20 known or reasonably should have been known at the time the utility made its
21 decision to proceed with the capital investment. Fitchburg Gas and Electric Light

1 Company, D.T.E. 02-24/45, at 36. The Department has stated that “the prudence
2 of a company’s actions is not dependent on whether budget estimates later proved
3 to be accurate but rather upon whether the assumptions made were reasonable,
4 given the facts that were known or should have been known at the time.” Id. at
5 36-37. However, the Department requires utilities to provide an explanation of
6 cost overruns that do occur and to demonstrate that the utility has implemented
7 cost-containment measures to control costs where possible. Id. at 41, citing
8 Fitchburg Gas and Electric Light Company, D.T.E. 98-51, at 12-13 (1998).

9 For electric companies, the Department has reviewed the capital-budgeting
10 process and evaluated cost overruns and cost-containment information available
11 through that process. Id. For gas companies, the Department evaluates capital
12 investments in two categories, which are “revenue producing” and “non-revenue
13 producing” projects. Boston Gas Company, D.T.E. 03-40, at 47-72. For non-
14 revenue producing projects, the Department undertakes a review similar to that
15 applied in the electric industry. For revenue-producing projects, the Department
16 reviews the pre- and post-construction rates of return associated with the
17 completed projects. Id. at 49-63. Accordingly, the Companies’ proposed rate-
18 base additions are presented consistent with this oversight framework.

19 **Q. Please describe how your testimony is organized.**

20 A. Section II of my testimony describes the Companies’ project-authorization
21 process, including the management of capital-spending programs for Electric and

1 Gas Operations, Real Estate/Facilities, Customer Care and Information
2 Technology. Section III discusses Exhibit NSTAR-RHM-2(a) and Exhibit
3 NSTAR-RHM-2(b), which list the capital additions completed (and included in
4 rate base) since the merger with authorizations greater than \$100,000. Lastly,
5 Section IV reviews examples of the major initiatives undertaken by the
6 Companies to control and contain capital-investment costs across the Companies.

7 **Q. Since the merger that created NSTAR, what has been the level of investment**
8 **in electric and gas plant?**

9 A. From January 1, 2000 through June 30, 2005, the Companies' gross rate base
10 additions for NSTAR's distribution companies are as follows: \$787,069,452 for
11 Boston Edison; \$187,872,422 for Commonwealth; \$38,069,225 for Cambridge;
12 and \$155,296,912 for NSTAR Gas. In total, the Companies' gross rate base
13 additions total \$1,168,308,011 for the period January 1, 2000 through June 30,
14 2005.

15 **II. PROJECT-AUTHORIZATION PROCESS**

16 **Q. What is the guiding principle of the Companies' project-authorization**
17 **process?**

18 A. The Companies evaluate all capital projects in accordance with a Project
19 Authorization Policy (the "PAP"). The purpose of the PAP is to provide a formal
20 framework to guide the decision-making, evaluation and approval of all capital
21 and reimbursable project spending for the Companies. Within this framework,
22 the Companies are able to identify key corporate spending initiatives, prior to

1 approval, to allow the Companies to evaluate all major projects and to prioritize
2 the utilization of corporate financial resources. Capital projects subject to the
3 PAP include, but are not limited to: (1) electric operations; (2) gas operations;
4 (3) real estate/facilities; (4) customer care, and (5) information technology.

5 **Q. What is the first step in the Companies' Project-Authorization Process?**

6 A. The Companies' project-authorization process starts with a mid-year meeting of
7 the Companies' Business Planning Group (the "Planning Group"). The Planning
8 Group meets to review the Companies' potential capital spending over the
9 subsequent five-year period and to develop a strategic plan (the "Strategic Plan")
10 for presentation to the Companies' Senior Management for approval.
11 Presentations on capital spending and resource requirements are offered by each
12 operating area to the Planning Group for its consideration. The capital spending
13 requests made by the operating areas are input into the Companies' five-year
14 planning model and the results are compared to financial and performance targets.
15 The Planning Group uses this analysis to develop a five-year Strategic Plan with
16 capital spending levels that balance these financial and performance targets. The
17 Strategic Plan is then presented to Senior Management for approval. Once
18 approved, the Strategic Plan is used as the foundation for the annual planning
19 process.

1 **Q. How do the Companies develop budgets for capital projects?**

2 A. Every year, the Companies' senior executives establish an overall capital budget
3 for each operating area of the Companies. The senior managers of each operating
4 area develop a capital plan in accordance with the overall capital budget amount
5 set by the senior executives. Each capital plan involves a combination of
6 individual major capital projects, capital programs composed of "sub-projects"
7 and "line of business" work (e.g., non-discretionary core spending for new
8 customer connections, acts of public authority, Occupational Safety and Health
9 Administration compliance and system-improvement projects) to be funded
10 during the upcoming year. The operating-area capital plans are prepared through
11 a detailed prioritization process identifying the appropriate mix of work that will
12 best address system-related issues and opportunities for growth. Multi-year
13 funding for major projects is also reviewed through the annual budgeting process.

14 **Q. What is the decision-making framework that the operating areas use to**
15 **prioritize capital projects?**

16 A. The Companies employ a separate decision-making framework for electric and
17 gas operations. To prioritize the electric capital projects that should be funded,
18 the Companies use a database that ranks projects for the budget year from highest
19 to lowest priority, based on an evaluation of the expected "Energy at Risk" and
20 "Customer Service Risk."

21 Energy at Risk is the projected amount and duration of customer interruptions
22 measured in terms of energy. Some key factors in this calculation are the amount

1 of energy that would be interrupted because of an outage event or overload, the
2 probability of the outage event, the probability of the overload, the time needed to
3 restore customer service and the cost to reduce or eliminate the Energy at Risk.
4 Projects are prioritized based on the calculated Energy at Risk per dollar, as well
5 as more subjective considerations such as the presence of special circumstances or
6 other appropriate factors.

7 The Customer Service Risk factor is the probability of customer interruptions
8 taking into account asset conditions and the historical number of incidents. Some
9 key factors in this calculation are the time customers have been without power
10 historically, past experience and the frequency and magnitude of complaints. The
11 interplay of the Energy at Risk and Customer Service Risk factors helps the
12 Companies prioritize capital additions and make capital funding decisions.

13 With regard to gas operations, the Companies utilize a Gas Main Replacement
14 Index ("GMRI") to analyze various aspects of the safety and integrity of the
15 NSTAR Gas pipelines in order to prioritize capital projects relating to the upgrade
16 or replacement of gas pipeline segments. The GMRI weights several variables
17 relating to the integrity of segments of pipe and the costs to upgrade, repair or
18 replace these segments for purposes of this prioritization analysis. These
19 variables include: (1) leak rates (including the growth in leak rates and the
20 number of main leaks per 1,000 feet); (2) pipeline pressure; (3) pipeline material;
21 (4) soil conditions; (5) density of services that exist on the relevant pipe segment;

1 (6) complaints relating to the pipeline segment; (7) location of the pipeline
2 segment; (8) the level of work necessary to resurface the area above the segment;
3 (9) the existence of other utility construction in the area of the pipe segment; and
4 (10) whether the segment is located in a future growth area.

5 From an overall perspective, the Companies' objective is to arrive at a capital
6 budget that is the optimal balance in terms of making the investments necessary to
7 maintain and improve the performance of the system while also ensuring a cost-
8 effective use of the Companies' limited pool of resources. At the same time, the
9 Companies must maintain a level of flexibility inherent in the budget process to
10 ensure that they are in a position to deal with contingencies that inevitably occur
11 during the year. Accordingly, all prioritization decisions are ultimately evaluated
12 by the Companies' senior executives through an extensive budget review process,
13 which culminates in a presentation to the Board of Directors at the end of each
14 year.

15 **Q. Please describe the approval process requirements for all Capital Project**
16 **Authorizations.**

17 A. Before a project may be prioritized for inclusion in the budget by the operating
18 area, a Request for Project Authorization must be submitted for approval to the
19 Senior Manager of the relevant operating area. The project sponsor, typically a
20 Project Originator or a Project Manager, is responsible for preparing the necessary
21 documentation for approval. As part of the annual budget process, each operating

1 area submits a budget encompassing the requests for project authorization
2 (although project authorizations may be granted throughout the year as
3 circumstances warrant). The proposed operating-area budget must conform with
4 the overall budget amount set by the senior executives. In addition, all capital
5 projects must be reviewed and approved by the Fixed Asset Accounting
6 department to ensure proper capital and expense classification, project
7 justification and unit of property accounting.

8 Projects are authorized by the Companies' management on the basis of a Project
9 Authorization Document ("PAD"), which includes the following sections:

- 10 • Project Description and Objectives: This section provides a high-level
11 overview of the project and why it should be undertaken.
- 12 • Scope and Justification: This section provides a summary of the project
13 scope, resource requirements and customer and company impact.
- 14 • Financial Evaluation: This section provides an economic analysis of the
15 proposed project. The nature of the economic analysis differs depending
16 on the nature of the project. For example, projects may be evaluated on
17 the basis of a cost-benefit analysis, an alternatives analysis, a cost
18 analysis or another approach appropriate for the type of project under
19 consideration.
- 20 • Sensitivity Analysis: Where appropriate, this section provides an
21 analysis of internal or external variables that may affect the project.
- 22 • Risk Assessment: This section provides an identification of any special
23 management, technical or operational issues and risks involved in the
24 project.
- 25 • Alternatives Considered: This section evaluates alternatives where the
26 project is non-revenue producing and feasible alternatives exist.

- 1 • Interdependencies and Implications: This section provides a summary of
2 other functional areas affected including any positive or negative impact.
- 3 • Inventory Impacts: This section provides a summary of the inventory
4 needed for the project.
- 5 • Technology Assessment (Information System Projects only): This
6 section discusses the technology to be employed in the project, internal
7 and external resource requirements and an architectural review of system
8 specifications.
- 9 • Project Schedule, Milestones and Implementation Plan: This section
10 describes any timing implications and start-up schedules.
- 11 • Potential for Impact on Performance Targets: This section requires a
12 discussion of the impact on any of the Companies' performance targets,
13 including CAIDI, SAIFI, and call-answer rates.

14 Because operating area budgets are prepared in advance for the next year, PADs
15 are generally prepared and authorized on the basis of *conceptual* design estimates.
16 Final designs for the authorized projects are not generally developed until the
17 project is actually approved during the operating year. This means that the actual
18 “pre-construction cost” may differ from the authorized amount due to design
19 considerations, site-specific circumstances, changes in materials prices and other
20 factors that are accounted for in the final design stage. As described in Section
21 III, the exhibits accompanying my testimony listing the Companies' electric and
22 gas capital additions include descriptions of projects whereby the initial
23 authorization differed from the pre-construction/post-design cost estimates, and
24 the reasons for the variation between these figures.

1 **Q. What is the process for adjusting the initial budget approved for a particular**
2 **project?**

3 A. To the extent that the actual project cost exceeds or is identified to exceed the
4 authorized budgeted amount, a “supplemental” PAD is prepared and submitted
5 for approval by management. The Project Manager and Project Originator are
6 responsible for submitting a supplementary authorization to the extent that:
7 (1) changes to the scope of a project will affect the cost of the project; or (2) the
8 project is expected to exceed its approved authorized budget amount. However, a
9 supplemental authorization must be prepared if spending exceeds the authorized
10 level by:

- 11 • \$10,000 for projects less than or equal to \$50,000,
- 12 • \$25,000 for projects more than \$50,000, but less than or equal to
13 \$250,000,
- 14 • \$50,000 for projects more than \$250,000, but less than or equal to
15 \$500,000,
- 16 • 10 percent for projects greater than \$500,000; and
- 17 • Any project with a variance greater than \$1 million.

18 The requirement to submit requests for supplemental authorizations is designed to
19 keep the Companies’ senior managers apprised of the cost drivers relating to
20 projects in development. By maintaining active oversight for projects requiring
21 supplemental authorizations, management is in a position to analyze whether
22 there are steps that can be taken both in the short and long term to more

1 effectively and efficiently utilize the Companies' available resources and capital
2 dollars.

3 **III. ELECTRIC AND GAS CAPITAL ADDITIONS**

4 **Q. Please explain Exhibit NSTAR-RHM-2(a) and Exhibit NSTAR-RHM-2(b).**

5 A. Attached to my testimony are two exhibits, referenced as Exhibit NSTAR-RHM-
6 2(a) and Exhibit NSTAR-RHM-2(b), which list the capital additions completed
7 (and included in rate base) since the merger with authorizations greater than
8 \$100,000. Each project listed was authorized and documented through the annual
9 budget and project-authorization process.

10 **Q. What information is listed in Exhibit NSTAR-RHM-2(a)?**

11 A. Exhibit NSTAR-RHM-2(a) includes 488 projects relating to the following
12 NSTAR Electric company services: (a) electric operations; (b) real
13 estate/facilities; (c) customer service, and (d) information technology. The exhibit
14 lists projects by NSTAR Electric company, then by year, then by project number
15 and, lastly, by project description. For each project, the following cost
16 information is provided:

- 17 (a) Total Direct Costs;
- 18 (b) Authorized (Budget) Amount;
- 19 (c) Variance Amount (difference between budget authorization and
20 actual cost); and
- 21 (d) Explanation of Cost Variance.

1 The exhibit also includes columns referencing the company code associated with
2 the project, the year of the authorization, a project number, project description and
3 the type of plant (distribution or general) associated with the project. For those
4 Information Technology-related projects that are listed as “general plant” (“GP”),
5 the costs of these projects are allocated to distribution and transmission plant
6 accounts.

7 **Q. Are there any factors to consider in reviewing the cost variances on electric**
8 **projects?**

9 A. Yes. As noted above, operating area budgets are prepared in advance for the next
10 year, and therefore, PADs are generally prepared and authorized on the basis of
11 conceptual design estimates. As a result, there are a number of common factors
12 underlying the cost variances that are a natural result of the estimating process
13 rather than an indication that projects are running “over budget” because of a lack
14 of cost control. For example, estimating the cost of materials is a time-sensitive
15 undertaking. A large portion of the supplies purchased by the Companies for the
16 electric distribution system are materials such as wire, conduit and other electrical
17 facilities that are susceptible to substantial price changes in short periods of time.
18 Therefore, if a project is authorized on the basis of a conceptual design estimate at
19 the end of one budget year, and is not constructed until the end of the next
20 operating year, there may be a significant variance in the cost of the project solely
21 because of the increased materials cost occurring in the intervening time period.

1 Similarly, conceptual-level designs are developed based on a uniformly applied
2 set of estimating assumptions regarding, among other things: (1) the use of
3 internal resources versus external resources; and (2) the inclusion of straight time
4 pay versus overtime pay. This is necessary because projects must be planned and
5 designed by engineering on a consistent basis without knowledge of the precise
6 circumstances that will be involved in completing the project in the field at the
7 time that the project is scheduled. At the time that the project is actually
8 commenced in the field, the Companies may need to use “external” labor and/or
9 overtime pay to complete a job on an expedited time frame in order to minimize
10 planned outage times or to address particular customer requirements (e.g., work
11 may be completed at night to avoid a customer outage during business hours
12 necessitating overtime or the use of an outside contractor). The Companies’
13 ability to complete jobs within a specific time frame is also affected by work-rule
14 restrictions that come into play in the field as work is scheduled, undertaken and
15 completed by field staff. These types of considerations cannot be factored into
16 the project design by engineering, and therefore, contribute to cost variances from
17 design estimates. For example, the final cost of the first project (#00200) listed in
18 Exhibit NSTAR-RHM-2(a) was greater than the authorized budget amount
19 because of unavoidable changes in material and labor costs that affected post-
20 design/pre-construction cost of the project.

1 **Q. Please describe the information in Exhibit NSTAR-RHM-2(b).**

2 A. Exhibit NSTAR-RHM-2(b) includes 103 projects relating to the following
3 NSTAR Gas services: (a) gas operations; (b) real estate/facilities; (c) customer
4 service; and (d) information technology. The exhibit lists projects by category
5 (revenue-producing or non-revenue producing). Within each category, projects
6 are listed by year, by project number, and project description. Similar to Exhibit
7 NSTAR-RHM-2(a), Exhibit NSTAR-RHM-2(b) includes the following cost
8 information for non-revenue producing projects:

- 9 (a) Total Direct Costs;
- 10 (b) Authorized (Budget) Amount;
- 11 (c) Variance Amount (difference between budget authorization and
12 actual cost); and
- 13 (d) Explanation of Cost Variance.

14 The exhibit also includes columns referencing the company code associated with
15 the project, the year of the authorization, a project number, project description and
16 the type of plant (gas distribution or general) associated with the project.

17 For revenue-producing projects, the exhibit includes information similar to that
18 noted above for non-revenue producing projects, with some additional
19 information. The additional information includes:

- 20 (a) the Minimum Return on Rate Base calculation used by NSTAR
21 Gas for gas projects in 2000 and 2001 and the Minimum Internal
22 Rate of Return ("IRR") for gas projects in the years 2002-2005;
- 23 (b) Pre-Construction Total Authorized Direct and Indirect Costs;

- (c) Pre-Construction Return on Rate Base/IRR;
- (d) Post Construction Total Direct and Indirect Costs;
- (e) Post Construction Return on Rate Base/IRR
- (f) Cost Variances (difference between pre- and post-construction costs);
- (g) Return on Rate Base/IRR Variances; and
- (h) Explanations of Cost Variances.

IV. COST-CONTAINMENT EFFORTS

Q. Once budget authorization is granted, do the Companies endeavor to control costs as the projects are designed and completed?

A. Yes. The primary vehicle employed by the Companies for cost control purposes on capital projects is a monthly (and in some cases, bi-monthly) "Work Plan" session that is conducted by senior management to review the scope, size, design and status of each approved project to determine if changes are required to the originally approved project that will result in adjusted cost estimates. These cost adjustments may be related to necessary changes in project design, changes in the cost of raw materials, the identification of environmental remediation requirements, or other factors that affect the estimated costs of capital projects as the projects are being planned, designed and developed. The Work Plan meetings also provide the opportunity to determine if projects that have been included in a capital plan should be altered or delayed based on the most recent system and cost information available. Where it is determined that changes to the capital plan or

1 budgeted amounts may be necessary, project managers submit their
2 recommendations to senior management for review and approval. As a result, this
3 process affords management a high level of cost control over ongoing and
4 planned capital projects.

5 **Q. Would you briefly describe cost-containment efforts that have been**
6 **implemented to manage capital expenditures?**

7 A. Yes. As an initial matter, I should note that the consolidation activities made
8 possible by the mergers of the Commonwealth Energy System and BEC Energy
9 have resulted in dramatic cost reductions across a broad spectrum of activities
10 relating to capital additions. These activities, and the resulting savings, were
11 documented by the Companies in the Merger Savings Report, filed on
12 December 5, 2003, and found to be in compliance with the Department's merger
13 reporting requirement. Closing Letter, D.T.E. 04-2 (2004). The consolidation
14 effort produced significant changes in the Companies' day-to-day operations,
15 eliminated duplicative functions and took optimum advantage of the best
16 technologies available through the merging companies. However, in addition to
17 these activities, the Companies have commenced a number of other initiatives that
18 have reduced the costs associated with capital additions. Some of these initiatives
19 are as follows:

20 **▪ Work Management and Inventory Control**

21 The Companies monitor and manage critical items for the distribution and
22 transmission systems using an integrated work management and inventory
23 control and procurement system. The Companies completed installation of

1 this system in 2000 and it now provides a platform to procure common items
2 used in the operations of all of the Companies. To further optimize the supply
3 chain, Boston Edison's system inventories were decentralized to bring
4 materials closer to the point of use, which eliminates the cost of "double
5 handling." This initiative eliminated a \$1.4 million annual lease and reduced
6 warehouse operating expense by an additional \$200,000 per year.

7
8 **▪ Materials Procurement**

9 The Companies have formed alliances with vendors of high-use items such as
10 distribution transformers, cable, wood poles, overhead hardware, plastic pipe
11 and gas service parts. Some of these alliances have produced savings of up to
12 20 percent on purchased items. These alliances have proven very effective in
13 assuring a continuous flow of high-quality components at the most
14 competitive price, as well as providing the Companies with priority treatment
15 for emergency deliveries in the event of extreme weather events. These
16 alliances have also enabled process improvements in the ordering and
17 payment of goods used in the course of providing service to customers.

18
19 **▪ Price Negotiation**

20 Aggressive price negotiations are a critical part of the Companies' cost-
21 containment strategy. In 2004, the Companies negotiated savings for critical
22 materials such as cable, meters, switches, stationery, distribution transformers,
23 station equipment, gas distribution pipe and valves. These efforts have
24 produced savings of approximately \$7.5 million or 10.3 percent under market
25 prices.

26
27 **▪ External Work Force**

28 During the operating year, the Companies rely on the use of outside
29 contractors to perform a number of functions on the distribution systems. The
30 Companies approach the procurement of outside resources with a cross-
31 functional approach involving the Procurement and a number of other
32 business departments within the Companies. Contractors are selected through
33 a competitive bid and negotiation process. In 2003, the Companies realized in
34 excess of \$17.6 million in cost containment and negotiated savings through
35 this process on contract expenditures of \$185 million. In 2004, the
36 Companies achieved \$23.3 million in cost containment and savings on
37 expenditures of \$223 million for contract services. The Companies
38 continually review and modify contract terms and conditions to ensure the

1 Companies are properly protected, to minimize risks and provide for
2 contractor compliance under the agreements.

3
4 **▪ EMS/SCADA Implementation**

5 One critical initiative that the Companies have underway is the installation of
6 a new EMS/SCADA application. The principal objective of this initiative is
7 to enable the Companies to operate their electric transmission network in a
8 more proactive manner, with a focus on increased reliability, security and
9 efficiency. The proposed EMS/SCADA implementation will encompass the
10 upgrade and expansion of the current system hardware and communications
11 infrastructure, address common mode failure potential issues at the EMC via a
12 new disaster recovery backup control center, implement current FERC cyber
13 security requirements and provide a dispatcher training simulator to enhance
14 the knowledge of the electric-operations staff. In addition to increasing the
15 reliability, efficiency and security of the electric transmission system, this
16 initiative is in accordance with the conclusions and recommendations set forth
17 in the Power System Outage Task Force sponsored by the North American
18 Electric Reliability Council in response to the August 14, 2003 blackout.

19 **▪ Automated Meter Reading**

20 In 2004, the Companies commenced an initiative to install over 217,000
21 automated meters in the Southborough, Westwood and Mass Avenue meter-
22 reading districts. This will enable the Companies to read these meters using
23 automated drive-by technology rather than the more labor-intensive manual
24 method. This initiative reduced costs through the elimination of 56 full-time-
25 equivalent positions along with associated ancillary costs including vehicles,
26 cell phones and uniforms. The initiative also enhanced the Companies' data
27 capture capabilities because the electro-mechanical technology is more
28 accurate and less prone to human error.

29
30 **▪ Gas Operations Mobile Voice Communication System**

31 This initiative improved two-way communications within the Gas Operations
32 organization through the implementation of a voice radio system. The project
33 scope included the upgrade of over 300 radios across Gas Operations and the
34 corresponding elimination of 125 cell phones and the elimination of annual
35 maintenance contracts for the previous system. This project was completed in
36 2004 and has saved costs as well as improved the reliability of field
37 communications.
38

1 ▪ **CIC Implementation (“Galaxy”)**

2 This project had an impact on all components of the Companies’ call-center
3 operations including resources, processes and technology. Overall, the
4 simplification and streamlining of the customer information systems and
5 resulting processes eliminated over 75 positions in the call center. This
6 project also eliminated the need to access multiple screens within the
7 customer system in answering a customer inquiry leading to increased
8 productivity and service quality.
9

10 Because there are many important interests within the Companies competing for a
11 limited pool of resources and investment capital, it is always in the Companies’
12 interest to contain costs and aggressively pursue strategies that will improve
13 efficiency while also ensuring the delivery of safe and reliable service.

14 **Q. Does this conclude your testimony?**

15 **A. Yes, it does.**