

Patricia M. French
Senior Attorney



300 Friberg Parkway
Westborough, Massachusetts 01581
(508) 836-7394
(508) 836-7039 (facsimile)
pfrench@nisource.com

August 19, 2005

BY OVERNIGHT DELIVERY AND E-FILE

Mary L. Cottrell, Secretary
Department of Telecommunications and Energy
One South Station
Boston, MA 02110

Re: Bay State Gas Company, D.T.E. 05-27

Dear Ms. Cottrell:

Enclosed for filing, on behalf of Bay State Gas Company ("Bay State"), please find Bay State's response to the following Record Request:

From the AG:

| | | | |
|----------|----------|----------|----------|
| RR-AG-84 | RR-AG-90 | RR-AG-91 | RR-AG-93 |
| RR-AG-99 | | | |

From the Department:

| | | | |
|------------|------------|------------|------------|
| RR-DTE-40 | RR-DTE-138 | RR-DTE-148 | RR-DTE-152 |
| RR-DTE-154 | RR-DTE-159 | | |

Please do not hesitate to telephone me with any questions whatsoever.

Very truly yours,

Patricia M. French

cc: Per Ground Rules Memorandum issued June 13, 2005:

Paul E. Osborne, Assistant Director – Rates and Rev. Requirements Div. (1 copy)
A. John Sullivan, Rates and Rev. Requirements Div. (4 copies)
Andreas Thanos, Assistant Director, Gas Division (1 copy)
Alexander Cochis, Assistant Attorney General (4 copies)
Service List (1 electronic copy)

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO THE
THIRD SET OF INFORMATION REQUESTS FROM THE D.T.E.
D. T. E. 05-27

Date: August 19, 2005

Responsible: Danny G. Cote, General Manager

RR-AG-084: Identify the formal name of the detailed cost description report that was submitted with List No. 15 under DTE-3-25.

Response: The report provided for List No. 15 in DTE-3-25 has no formal name. The report was an EXCEL pivot table file produced from the Lawson General Ledger number 290 report ("GL290"). The GL290 report was re-formatted in an EXCEL pivot table to present the data on a yearly basis. The GL290 Detail reports, for all projects listed in DTE-3-25, are provided in Attachment RR-DTE-135 (b).

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO
RECORD REQUESTS FROM THE ATTORNEY GENERAL
D.T.E. 05-27

Date: August 19, 2005

Responsible: John E. Skirtich, Consultant (Revenue Requirements)

RR-AG-090: In Exhibit BSG/JES-1 Workpaper JES-6, provide a schedule indicating the amount charged to Bay State Massachusetts for all cost items on Page 27 of the U-1360 form.

Response: Attachment RR-AG-90 provides a schedule indicating the amount charged to Bay State by cost category. Please note that the total amount shown differs by the amount shown on Exhibit BSG/JES-6 for amounts capitalized and recorded below the line by Bay State.

ANNUAL REPORT OF NISOURCE CORPORATE SERVICES COMPANY, INC.
For the Year Ended December 31, 2004

Schedule XVI
ANALYSIS OF CHARGES FOR SERVICE
ASSOCIATE AND NONASSOCIATE COMPANIES

| Ln. No. | DESCRIPTION OF ITEMS | TOTAL ASSOCIATE COMPANY CHARGES | | | BAY STATE GAS CHARGES | | |
|------------|---|------------------------------------|----------|---------|--------------------------|----------|--------|
| | | DIRECT | INDIRECT | TOTAL | DIRECT | INDIRECT | TOTAL |
| | | COST | COST | | COST | COST | |
| | | \$000 | \$000 | \$000 | \$000 | \$000 | \$000 |
| 1 920 | Salaries and Wages | 90,082 | 33,841 | 123,923 | 8,508 | 3,355 | 11,863 |
| 2 921 | Office Supplies and Expenses | 11,292 | 2,844 | 14,136 | 1,091 | 282 | 1,373 |
| | Administrative Expenses Transferred - | | | | | | |
| 3 922 | Credit | 251 | (713) | (462) | (39) | (71) | (110) |
| 4 923 | Outside Services Employed | 49,248 | 1,288 | 50,536 | 2,999 | 124 | 3,123 |
| 5 924 | Property Insurance | - | 83 | 83 | - | 8 | 8 |
| 6 925 | Injuries and Damages | 1,850 | 209 | 2,059 | 112 | 21 | 133 |
| 7 926 | Employee Pensions and Benefits | 949 | 28,955 | 29,904 | 115 | 2,870 | 2,985 |
| 8 928 | Regulatory Commission Expense | - | - | - | - | - | - |
| 9 930.1 | General Advertising Expenses | 250 | 26 | 276 | 26 | 3 | 29 |
| 10 930.2 | Miscellaneous General Expense | 2,782 | 269 | 3,051 | 264 | 25 | 289 |
| 11 931 | Rents | 9,693 | 13,047 | 22,740 | 910 | 1,393 | 2,303 |
| 12 932 | Maintenance of Structure and Equipment | 12,709 | 1,783 | 14,492 | 1,104 | 177 | 1,281 |
| 13 403 | Depreciation and Amortization Expense | 6,663 | 500 | 7,163 | 445 | 50 | 495 |
| 14 408 | Taxes Other Than Income Taxes | 83 | 9,131 | 9,214 | 7 | 906 | 913 |
| 15 409 | Income Taxes | - | (563) | (563) | - | (87) | (87) |
| 16 410 | Provision for Deferred Income Taxes | - | 1,086 | 1,086 | - | 109 | 109 |
| | Provision for Deferred Income Taxes - | | | | | | |
| 17 411 | Credit | - | (1,298) | (1,298) | - | (113) | (113) |
| 18 419 | Other Interest | - | (7) | (7) | - | (1) | (1) |
| 19 421 | Gain/Loss on Sale of Property | - | - | - | - | - | - |
| 20 426.1 | Donations | 68 | - | 68 | 9 | - | 9 |
| 21 426.5 | Other Deductions | 2 | 4 | 6 | - | - | - |
| 22 427 | Interest on Long-Term Debt | - | - | - | - | - | - |
| 23 431 | Other Interest Expense | 18 | 561 | 579 | 1 | 57 | 58 |
| 24 | Instructions: | | | | | | |
| 25 | Total cost of service will equal the amount | | | | | | |
| 26 | billed to associate and nonassociate | | | | | | |
| 27 | companies under their separate analysis of | | | | | | |
| 28 | billing schedules. | | | | | | |
| 29 | Total Expenses | 185,940 | 91,046 | 276,986 | 15,552 | 9,108 | 24,660 |
| 30 430 | Interest on Short-Term Debt | | | 1,013 | | | 101 |
| 31 | | | | | | | |
| 32 | Compensation for Use of Capital- Associated Companies | | | | | | |
| 33 430 | Intercompany Interest on Indebtedness | | | 1,800 | | | 179 |
| 34 | Compensation for Use of Equity Capital | | | - | | | |
| 35 | Total Cost of Service | | | 279,799 | | | 24,940 |

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO
RECORD REQUESTS FROM THE ATTORNEY GENERAL
D.T.E. 05-27

Date: August 19, 2005

Responsible: John E. Skirtich, Consultant (Revenue Requirements)

RR-AG-091: In Exhibit BSG/JES-1 Workpaper JES-6, Page 27, Item 931, of the 2003 U-13-60 form provide information to justify any change associated with the way the service company accounted for or allocated its rent expense between 2003 and 2004.

Response: In 2003 NCSC billed Inter-Company rent expense to the affiliates based on square footage by department and how each department had historically allocated its time (previous 6 months). Under this allocation method most of the rent expense showed up as a direct cost item within the U-13-60.

In 2004, NCSC began billing its rent expense to the affiliates based on square footage by department and how each department billed its labor for the during the current month. NCSC believes a rent allocation based on current month charges instead of historical allocations ensures the affiliates are billed in a more accurate manner.

This small change in the allocation methodology resulted in a shift from direct to indirect presentation for the U-13-60. Please note that the total rent expense was quite similar for the two years; \$21,162,000 for 2003 and \$22,740,000 for 2004.

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO
RECORD REQUESTS FROM THE ATTORNEY GENERAL
D.T.E. 05-27

Date: August 19, 2005

Responsible: John E. Skirtich, Consultant (Revenue Requirements)

RR-AG-093: Regarding Exhibit AG-10, "accumulated late charges", remove all late fees and late charges from the cost of service.

Response: Table RR-AG-093 below sets forth the accumulated late charges contained in Exhibit AG-10 and the cost of service.

TABLE RR-AG-093

Accumulated Late Charges AG-10

| <u>Month</u> | <u>Accumulated Late Charges</u> \$ | <u>Cross Reference Code</u> |
|--------------|---|-------------------------------------|
| Feb. 04 | 2,687.18 | A-14-1 |
| Mar. 04 | 2,687.18 | A-15-1 |
| Apr. 04 | 2,687.18 | A-16-1 |
| May 04 | 2,687.18 | A-17-1 |
| Jun. 04 | 2,687.18 | A-18-1 |
| Jul. 04 | 2,687.18 | A-19-1 |
| Sep. 04 | 2,687.18 | A-21-1 |
| Nov. 04 | 2,687.18 | A-23-4 |
| Dec. 04 | <u>587.52</u> | A-24-1 |
| Total | <u>22,084.96</u> | |

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO
RECORD REQUESTS FROM THE ATTORNEY GENERAL
D.T.E. 05-27

Date: August 19, 2005

Responsible: John E. Skirtich, Consultant (Revenue Requirements)

RR-AG-99: Provide the itemization of expenses allocated to Bay State Gas for outside services recorded in Account No. 923 for the NiSource Chairman/CEO (\$1.293 million).

Response: Table RR-AG-99 below itemizes the portion of expense allocated to Bay State Gas for outside services recorded in Account NO. 923, for Nisource Chairman/CEO.

Table RR-AG-99

| <u>Item</u> | <u>Amount</u> |
|----------------------------------|----------------------|
| | \$ |
| Legal – General Counsel Retainer | 57,383 |
| O/S – Consulting | 44,272 |
| O/S – Other | <u>8,066</u> |
| Total | 109,721 |

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO
RECORD REQUESTS FROM THE D.T.E.
D.T.E. 05-27

Date: August 19, 2005

Responsible: John Skirtich, Consultant (Revenue Requirements)

RR-DTE-40: Provide an example of non-discretionary plant that is revenue producing.

Response: The witness is unaware of a situation where a plant addition can be both non-discretionary and revenue producing.

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO THE
THIRD SET OF INFORMATION REQUESTS FROM THE D.T.E.
D. T. E. 05-27

Date: August 19, 2005

Responsible: Danny G. Cote, General Manager

RR-DTE-138: Regarding response to DTE-3-21, List No. 4, explain the discrepancy in the original costs shown in DTE-3-21 revised and the original costs shown in DTE-3-21.

Response: Please see Attachment RR-DTE-138 (a), page1, for a reconciliation of the direct costs reported in DTE-3-21 (Original), page 2, reflecting cost through 12/31/04 and DTE-3-21 Revised, page 3, which reflects cost through 6/26/05. The net change in costs of (\$91,611.99) was attributed to additional charges - after 12/31/04 - of \$31,798.43 and an offset / credit for reimbursement work performed for (\$123,410.42). The Massachusetts Highway Department reimbursed the Company \$123,410.42. The amount was credited on 2/28/05 to work order numbers 552430 and 5727669 for \$115,580.03 and \$7,830.39, respectively. Please see Attachment RR-DTE-138 (b) for copies of the work order cost detail reports for work order 552430 and 5727669. The reimbursement amount credited to work order 552430 has been circled and is on page 5 of Attachment RR-DTE-138 (b). The reimbursement amount credited to work order 5727669 has been circled and is on page 10 of Attachment RR-DTE-138 (b).

Main Work Output Summary

List No. 4

Project: B04D5054
Location: Franklin / West Central Street

| | [1] | - | [2] | = | [3] |
|-----------------------|-------------------------|---|------------------------|---|--------------------------|
| | DTE-3-21 | | DTE-3-21 REVISED | | |
| | (Cost through 12/31/04) | | (Cost through 6/26/05) | | |
| Main Work Output # | Direct Cost | | Direct Cost | | Change in Direct Cost |
| 150 | \$ - | | \$ - | | \$ - |
| 151 | \$ - | | \$ - | | \$ - |
| 170 | \$ 18,087.86 | | \$ 6,221.99 | | \$ (11,865.87) |
| 171 | \$ 115,580.03 | | \$ 35,833.91 | | \$ (79,746.12) |
| Total | \$ 133,667.89 | | \$ 42,055.90 | | \$ (91,611.99) |

Reconcilable Items

| | |
|-------------------------------------|--------------------|
| Reimbursements | \$ (123,410.42) 1/ |
| Additional Charges - after 12/31/04 | \$ 31,798.43 |
| Change in Direct Cost | \$ (91,611.99) |

1/ The Massachusetts Highway Department / The Commonwealth of Massachusetts Reimbursed Bay State Gas \$123,410.42. The amount was credited on 2/28/05 to to work order numbers 5524530 and 5727669 for \$115,580.03 and \$7,830.39, respectively.

List No. 4 Includes Cost Through 12/31/04

Project: B04D5054
Location: Franklin / West Central Street

| Main Work Output # | Direct Cost | Overhead Cost | Total Cost |
|-----------------------|----------------|------------------|---------------|
| 150 | \$ - | \$ - | \$ - |
| 151 | - | - | - |
| 170 | 16,087.86 | 4,962.44 | 23,050.30 |
| 171 | 115,560.03 | 18,811.22 | 134,391.25 |
| Total | \$ 133,667.89 | \$ 23,773.66 | \$ 157,441.55 |

List No. 4

Includes Cost Through 6/26/05

Project: B04D5054
Location: Franklin / West Central Street

| Main Work Output # | Direct Cost | Overhead Cost | Total Cost |
|-----------------------|----------------|------------------|---------------|
| 150 | \$ - | \$ - | \$ - |
| 151 | | | |
| 170 | 6,221.99 | 5,118.51 | 11,340.50 |
| 171 | 35,833.91 | 34,690.96 | 70,524.87 |
| Total | \$ 42,055.90 | \$ 39,809.47 | \$ 81,865.37 |

ATTACHMENT RR-DTE-138 (b)

**Work Order Cost Detail Reports
for WO # 5524530 & # 5727669
With Cost Activity through 6/26/05**

Program: ww rpt130.p
Date: 08/07/2005
Req By: Doug Casey

Bay State Gas Company
Work Order Management System
Work Order Cost Detail

=====

R E P O R T P A R A M E T E R S

=====

Report Type : Detail
Order# : 5524530
Division : Brockton
Work Type : Distribution
Work Category : (All)
Work Code : (All)
Comp/Cont : (All)
Project ID :
Output # : 0000
Source Code : (All)
From Period : 200301
To Period : 200507

Program: wwrpt130.p
Date: 08/07/2005
Reg By: Doug Casey

Order#: 5524530 Task: 001 Project Id: B04D5054 Work Code: MRMIC Output#: 0171
Town/Street: Franklin/Central Stat: 99 07/31/2004

| Type | Tran | Dt | Acct # | Acct Unit | Source Code | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------|----------|----|------------|-----------|-------------|-----------|--------------------|----------|-------|----------|
| L | 03/31/04 | | 2014140000 | 01115 | PW | 176 | PAYROLL EXPENSE | 6002 | 5.56 | 167.30 |
| L | 03/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 5.56 | 167.30 |
| L | 03/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 0.14 | 6.27 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 7.96 | 239.52 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 2.29 | 103.29 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 4.28 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 9.60 | 288.86 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 6.00 | 270.81 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 12.90 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 9.60 | 288.86 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 6.00 | 270.81 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 12.90 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 8.96 | 269.61 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 1.26 | 56.87 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 5.60 | 252.76 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 3.64 | 219.06 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 18.06 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 6.29 | 177.07 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 1090 | PAYROLL EXPENSE | 6002 | 4.70 | 141.54 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 6.68 | 470.34 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 1090 | PAYROLL EXPENSE | 6005 | 18.08 | 1,018.15 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 1090 | PAYROLL EXPENSE | 6005 | 12.18 | 514.61 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 13.52 | 813.87 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 11.76 | 530.79 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 69.53 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 84.50 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 1090 | PAYROLL EXPENSE | 6002 | 17.24 | 518.75 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 2.16 | 129.69 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 8.62 | 389.06 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 37.07 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 11.84 | 356.27 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 0.22 | 8.91 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 2.81 | 169.23 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 5.92 | 267.20 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 15.91 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 953 | PAYROLL EXPENSE | 6002 | 1.32 | 39.72 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 1224 | PAYROLL EXPENSE | 6002 | 8.00 | 225.28 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 596 | PAYROLL EXPENSE | 6002 | 3.48 | 98.00 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 353 | PAYROLL EXPENSE | 6002 | 5.06 | 134.44 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 813 | PAYROLL EXPENSE | 6002 | 8.88 | 267.20 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 596 | PAYROLL EXPENSE | 6002 | 3.65 | 102.73 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 813 | PAYROLL EXPENSE | 6005 | 0.16 | 10.50 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 813 | PAYROLL EXPENSE | 6005 | 0.46 | 32.10 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 353 | PAYROLL EXPENSE | 6005 | 1.89 | 113.56 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 813 | PAYROLL EXPENSE | 6005 | 0.11 | 6.42 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 1224 | PAYROLL EXPENSE | 6005 | 2.39 | 101.06 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 953 | PAYROLL EXPENSE | 6005 | 4.00 | 168.96 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 813 | PAYROLL EXPENSE | 6005 | 0.91 | 39.52 |

Continued on next page...

2

Program: wrptl30.p
Date: 08/07/2005
Reg By: Doug Casey

| Type | Tran | Dt | Acct # | Acct | Unit | Source | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------|----------|----|------------|-------|------|--------|-----------|-------------------------------|----------|--------|-----------|
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.06 | 4.01 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 353 | PAYROLL EXPENSE | 6005 | 4.44 | 202.02 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 596 | PAYROLL EXPENSE | 6005 | 0.79 | 32.45 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.34 | 14.82 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.57 | 24.70 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 596 | PAYROLL EXPENSE | 6005 | 2.21 | 90.86 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.11 | 8.03 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.23 | 9.88 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.11 | 6.42 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.11 | 6.42 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 596 | PAYROLL EXPENSE | 6005 | 0.08 | 4.20 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.23 | 9.88 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 1224 | PAYROLL EXPENSE | 6008 | 0.00 | 14.03 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6008 | 0.00 | 8.58 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 953 | PAYROLL EXPENSE | 6008 | 0.00 | 10.75 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 596 | PAYROLL EXPENSE | 6008 | 0.00 | 6.79 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 353 | PAYROLL EXPENSE | 6008 | 0.00 | 9.55 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | | **Total LABOR | | 243.78 | 10,164.83 |
| E | 04/29/04 | | 2014140000 | 01260 | AD | | G4498101 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,816.00 |
| E | 05/04/04 | | 2014140000 | 01260 | AD | | G4498102 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 3,847.47 |
| E | 05/04/04 | | 2014140000 | 01260 | AD | | G4498103 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 3,785.37 |
| E | 05/06/04 | | 2014140000 | 01260 | AD | | G4498104 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 3,485.22 |
| E | 05/06/04 | | 2014140000 | 01260 | AD | | G4498105 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,891.96 |
| E | 05/06/04 | | 2014140000 | 01260 | AD | | G4498106 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,749.44 |
| E | 05/06/04 | | 2014140000 | 01260 | AD | | G4498107 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,701.44 |
| E | 05/13/04 | | 2014140000 | 01260 | AD | | G4498108 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 858.00 |
| E | 05/13/04 | | 2014140000 | 01260 | AD | | G4498109 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,016.00 |
| E | 05/13/04 | | 2014140000 | 01260 | AD | | G4498110 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,820.60 |
| E | 05/31/04 | | 2014140000 | 01140 | AD | | 107959 | 00 314BMS-DIVISION OF ABLES | 1609 | 0.00 | 1,080.00 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498111 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,632.58 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498112 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,937.24 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498113 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,316.00 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498114 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,316.00 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498115 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 4,434.14 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498116 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,806.30 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498117 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,316.00 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498118 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,364.76 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498119 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498120 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,667.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498121 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498122 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498123 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498124 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,980.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498125 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498126 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/06/04 | | 2014140000 | 01260 | AD | | G4498127 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 3,272.51 |
| E | 07/15/04 | | 2014140000 | 01260 | AD | | G5106022 | 00 1359IN.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,719.00 |
| E | 07/31/04 | | 2014140000 | 01115 | AD | | 61704 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 123.20 |
| E | 07/31/04 | | 2014140000 | 01115 | AD | | 61704 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 385.00 |
| E | 07/31/04 | | 2014140000 | 01115 | AD | | 61704 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 292.60 |
| E | 07/31/04 | | 2014140000 | 01115 | AD | | 61704 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 292.60 |

Continued on next page...

Continued on next page...

Program: wrptl130.p
Date: 08/07/2005
Reg By: Doug Casey

| Type | Tran Dt | Acct # | Acct Unit | Source Code | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------|----------|------------|-----------|-------------|-----------|--------------------------------|----------|-------|-------------|
| E | 07/31/04 | 2014140000 | 01115 | AD | 61704 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 07/31/04 | 2014140000 | 01115 | AD | 62404 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 385.00 |
| E | 07/31/04 | 2014140000 | 01140 | AD | 454004 | 00 20456MIDDLESEX CORPORATION | 1609 | 0.00 | 14,000.00 |
| E | 08/31/04 | 2014140000 | 01115 | AD | 72204 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 08/31/04 | 2014140000 | 01115 | AD | 72204 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 515.90 |
| E | 10/31/04 | 2014140000 | 01140 | AD | 1045 | 00 18377LBA | 2207 | 0.00 | 3,003.50 |
| E | 02/28/05 | 2014140000 | 01140 | 65 | | Commonwealth of Mass | 2207 | 0.00 | -115,580.03 |
| | | | | | | **Total PURCHASES | | 0.00 | -25,846.40 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 264059 | 6 IN WELD LINE STOP FITTING | 2209 | 0.00 | 1,342.50 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 264059 | 6 IN WELD CAP | 2207 | 0.00 | 29.16 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 264059 | 6 IN 90 DEG. LR WELD ELBOW | 2207 | 0.00 | 189.91 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 264059 | 6.625 OD .250 WALL STEEL PIPE | 2206 | 0.00 | 5,279.18 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 264059 | 6 IN WELD END BALL VALVE | 2209 | 0.00 | 997.50 |
| M | 04/14/04 | 2014140000 | 01115 | IS | 286169 | 4"X75' 35MIL TAPECOAT H35 GREY | 2209 | 0.00 | 310.82 |
| M | 04/14/04 | 2014140000 | 01115 | IS | 286169 | 16 OZ CAN TEFLON PASTE | 2209 | 0.00 | 43.40 |
| M | 06/03/04 | 2014140000 | 01140 | IS | 271721 | 6 IN WELD CAP | 2207 | 0.00 | 19.70 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 271696 | 4"X75' 35MIL TAPECOAT H35 GREY | 2209 | 0.00 | 616.42 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 271696 | 5"DIA.ABS PLASTIC ROADWAY BOX | 2209 | 0.00 | 35.18 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 271750 | 6.625 OD .250 WALL STEEL PIPE | 2206 | 0.00 | 3,458.70 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 271750 | 6.625 OD .280 WALL STEEL PIPE | 2206 | 0.00 | 1,267.25 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 271796 | 6 IN WELD END BALL VALVE | 2209 | 0.00 | 498.75 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 271696 | 6 IN WELD TEE | 2207 | 0.00 | 24.90 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 271696 | 6 IN WELD END BALL VALVE | 2209 | 0.00 | 1,496.25 |
| M | 06/14/04 | 2014140000 | 01115 | IS | 272068 | 6 IN 90 DEG. LR WELD ELBOW | 2207 | 0.00 | 21.68 |
| M | 06/14/04 | 2014140000 | 01115 | IS | 272068 | 2"X 3" H17490 DRILLING NIPPLE | 2207 | 0.00 | 30.26 |
| M | 06/14/04 | 2014140000 | 01115 | IS | 272068 | 6 IN 45 DEG. LR WELD ELBOW | 2207 | 0.00 | 20.01 |
| | | | | | | **Total MATERIALS | | 0.00 | 15,681.57 |
| I | 03/15/04 | 2014140000 | 01AL | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 354.50 |
| I | 03/20/04 | 2014140000 | 01AL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 306.78 |
| I | 03/25/04 | 2014140000 | 01AL | NT | NT | NON PROD LABOR | 4014 | 0.00 | 54.54 |
| I | 03/31/04 | 2014140000 | 01AL | VC | VC | VEHICLE CLEARING 005524530001 | 4001 | 0.00 | 128.42 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 281.92 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 6.12 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 39.88 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 1,108.62 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 209.47 |
| I | 04/14/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 65.27 |
| I | 04/14/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 9.11 |
| I | 04/15/04 | 2014140000 | 01AL | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 1,066.81 |
| I | 04/20/04 | 2014140000 | 01AL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 892.07 |
| I | 04/25/04 | 2014140000 | 01AL | NT | NT | NON PROD LABOR | 4014 | 0.00 | 110.36 |
| I | 04/30/04 | 2014140000 | 01AL | VC | VC | VEHICLE CLEARING 005524530001 | 4001 | 0.00 | 222.24 |
| I | 06/03/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 4.13 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 129.44 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 7.38 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 726.32 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 266.12 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 104.73 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 5.22 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 314.21 |

Continued on next page...

Program: wrpt130.p
Date: 08/07/2005
Req By: Doug Casey

| Type | Tran | Dt | Acct # | Acct | Unit | Source | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------|----------|----|------------|------|------|--------|-----------|-------------------------------|----------|-------|-----------|
| I | 06/14/04 | | 2014140000 | 01AL | MS | MS | MS | STORES CLEARING | 4002 | 0.00 | 4.55 |
| I | 06/14/04 | | 2014140000 | 01AL | MS | MS | MS | STORES CLEARING | 4002 | 0.00 | 6.35 |
| I | 06/14/04 | | 2014140000 | 01AL | MS | MS | MS | STORES CLEARING | 4002 | 0.00 | 4.20 |
| I | 06/15/04 | | 2014140000 | 01AL | FR | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 2,193.48 |
| I | 06/15/04 | | 2014140000 | 01AL | FR | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 4,431.66 |
| I | 06/20/04 | | 2014140000 | 01AL | IL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 1,834.21 |
| I | 06/20/04 | | 2014140000 | 01AL | IL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 3,705.79 |
| I | 06/25/04 | | 2014140000 | 01AL | NT | NT | NT | NON PROD LABOR | 4014 | 0.00 | 226.91 |
| I | 06/25/04 | | 2014140000 | 01AL | NT | NT | NT | NON PROD LABOR | 4014 | 0.00 | 458.44 |
| I | 06/30/04 | | 2014140000 | 01AL | VC | VC | VC | VEHICLE CLEARING 005524530001 | 4001 | 0.00 | 3,276.18 |
| I | 07/15/04 | | 2014140000 | 01AL | FR | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 3,039.66 |
| I | 07/20/04 | | 2014140000 | 01AL | IL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 2,541.79 |
| I | 07/25/04 | | 2014140000 | 01AL | NT | NT | NT | NON PROD LABOR | 4014 | 0.00 | 314.45 |
| I | 07/31/04 | | 2014140000 | 01AL | VC | VC | VC | VEHICLE CLEARING 005524530001 | 4001 | 0.00 | 805.23 |
| | | | | | | | | **Total OVERHEADS | | 0.00 | 29,256.56 |

**Task: 5524530- Task Units: 802.00

Task Direct Total: 0.00

Direct Avg Cost: 0.00

Task Total: 29,256.56

Total Avg Cost: 36.48

Program: wwpt130.p
Date: 08/07/2005
Req By: Doug Casey

REPORT TOTALS

Hours: 243.78
Labor: 10,164.83
Purchases: -25,846.40
Materials: 15,681.57
Units: 802
Direct Total: 0.00
Overhead: 29,256.56
Total: 29,256.56
Direct Avg Cost: 0.00
Total Avg Cost: 36.48

Program: wwptl30.p
Date: 08/07/2005
Req By: Doug Casey

Bay State Gas Company
Work Order Management System
Work Order Cost Detail

DATE: 12:40:43

=====

REPORT PARAMETERS

=====

Report Type : Detail
Order# : 5727669
Division : Brockton
Work Type : Distribution
Work Category : (All)
Work Code : (All)
Comp/Cont : (All)
Project ID :
Output # : 0000
Source Code : (All)
From Period : 200301
To Period : 200507

Program: wrprt130.p Bay State Gas Company
Date: 08/07/2005 Work Order Management System
Req By: Doug Casey Work Order Cost Detail

Order#: 5727669 Task: 001 Project Id: B04D5054 Work Code: MRMIC Output#: 0171
Town/Street: Franklin/Central Stat: 99 04/30/2005

| Type | Tran | Dt | Acct # | Acct | Source | Unit | Code | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------|----------|----|------------|-------|--------|------|------|-----------|--------------------|----------|-------|--------|
| L | 11/30/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6002 | 4.68 | 140.82 |
| L | 11/30/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6005 | 0.64 | 38.73 |
| L | 11/30/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6005 | 2.34 | 105.62 |
| L | 11/30/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6008 | 0.00 | 6.29 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 303 | | | PAYROLL EXPENSE | 6002 | 1.02 | 30.57 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6002 | 5.09 | 153.10 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6005 | 3.50 | 157.88 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6005 | 2.76 | 124.39 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 303 | | | PAYROLL EXPENSE | 6005 | 0.89 | 53.50 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 303 | | | PAYROLL EXPENSE | 6005 | 0.38 | 17.20 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 303 | | | PAYROLL EXPENSE | 6005 | 0.25 | 11.46 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 303 | | | PAYROLL EXPENSE | 6005 | 0.51 | 22.93 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 303 | | | PAYROLL EXPENSE | 6008 | 0.00 | 2.73 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6008 | 0.00 | 9.12 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6002 | 3.78 | 113.62 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6005 | 2.30 | 103.86 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6008 | 0.00 | 5.07 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 1090 | | | PAYROLL EXPENSE | 6002 | 14.16 | 398.75 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 4321 | | | PAYROLL EXPENSE | 6002 | 4.45 | 81.22 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6002 | 5.54 | 155.89 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6002 | 1.39 | 41.64 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6002 | 2.37 | 71.25 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 353 | | | PAYROLL EXPENSE | 6002 | 6.48 | 194.98 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 353 | | | PAYROLL EXPENSE | 6005 | 3.16 | 142.58 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6005 | 0.52 | 23.43 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 4321 | | | PAYROLL EXPENSE | 6005 | 2.02 | 55.21 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6005 | 0.95 | 40.36 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6005 | 0.17 | 7.34 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6005 | 0.17 | 7.34 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6005 | 1.38 | 58.71 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6005 | 2.12 | 89.72 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 1090 | | | PAYROLL EXPENSE | 6005 | 1.26 | 56.78 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6008 | 0.00 | 3.48 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 353 | | | PAYROLL EXPENSE | 6008 | 0.00 | 2.39 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6008 | 0.00 | 3.81 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6008 | 0.00 | 3.72 |
| L | 12/31/04 | | 2012140000 | 01115 | PW | 813 | | | PAYROLL EXPENSE | 6008 | 0.00 | 1.49 |
| L | 01/31/05 | | 2012140000 | 01115 | PW | 4321 | | | PAYROLL EXPENSE | 6002 | 3.36 | 51.07 |
| L | 01/31/05 | | 2012140000 | 01115 | PW | 4389 | | | PAYROLL EXPENSE | 6002 | 1.52 | 27.76 |
| L | 01/31/05 | | 2012140000 | 01115 | PW | 4390 | | | PAYROLL EXPENSE | 6005 | 0.92 | 21.36 |
| L | 01/31/05 | | 2012140000 | 01115 | PW | 4389 | | | PAYROLL EXPENSE | 6005 | 0.17 | 4.70 |
| L | 01/31/05 | | 2012140000 | 01115 | PW | 4390 | | | PAYROLL EXPENSE | 6008 | 0.00 | 2.71 |
| L | 01/31/05 | | 2012140000 | 01115 | PW | 4390 | | | PAYROLL EXPENSE | 6008 | 0.00 | 0.41 |
| L | 04/30/05 | | 2012140000 | 01115 | PW | 176 | | | PAYROLL EXPENSE | 6002 | 9.64 | 297.30 |
| L | 04/30/05 | | 2012140000 | 01115 | PW | 187 | | | PAYROLL EXPENSE | 6002 | 2.35 | 72.54 |
| L | 04/30/05 | | 2012140000 | 01115 | PW | 159 | | | PAYROLL EXPENSE | 6002 | 9.32 | 287.43 |
| L | 04/30/05 | | 2012140000 | 01115 | PW | 290 | | | PAYROLL EXPENSE | 6002 | 3.64 | 112.26 |

Continued on next page...

3

| Type | Tran Dt | Acct # | Acct Unit | Source Code | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------|----------|------------|-----------|-------------|--------------|--------------------------------|----------|---------|------------|
| L | 04/30/05 | 2012140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 2.10 | 97.47 |
| L | 04/30/05 | 2012140000 | 01115 | PW | 290 | PAYROLL EXPENSE | 6005 | 0.46 | 21.05 |
| L | 04/30/05 | 2012140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 5.01 |
| L | 05/04/05 | 2012140000 | 01115 | 25 | | WOM ACCT RECLASS | 6002 | -112.30 | -3,733.03 |
| L | 05/04/05 | 2014140000 | 01115 | 25 | | WOM ACCT RECLASS | 6002 | 112.30 | 3,733.03 |
| | | | | | | **Total LABOR | | 114.23 | 3,733.03 |
| E | 12/07/04 | 2012140000 | 01260 | AD | 27987714 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 2,248.00 |
| E | 12/07/04 | 2012140000 | 01260 | AD | 27987715 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 2,820.71 |
| E | 12/09/04 | 2012140000 | 01260 | AD | 2815101 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 2,724.26 |
| E | 12/09/04 | 2012140000 | 01260 | AD | 2815102 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 2,527.99 |
| E | 12/09/04 | 2012140000 | 01260 | AD | 2815103 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 2,248.00 |
| E | 12/14/04 | 2012140000 | 01260 | AD | 27987723 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 2,248.00 |
| E | 12/14/04 | 2012140000 | 01260 | AD | 27987724 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 2,248.00 |
| E | 12/14/04 | 2012140000 | 01260 | AD | 27987725 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 2,689.18 |
| E | 12/14/04 | 2012140000 | 01260 | AD | 27987726 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 2,551.02 |
| E | 12/31/04 | 2012140000 | 01115 | AD | 112504 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 12/31/04 | 2012140000 | 01115 | AD | 112504 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 12/31/04 | 2012140000 | 01115 | AD | 111804 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 292.60 |
| E | 12/31/04 | 2012140000 | 01115 | AD | 111804 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 269.50 |
| E | 12/31/04 | 2012140000 | 01115 | AD | 111804 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 12/31/04 | 2012140000 | 01115 | AD | 111804 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 12/31/04 | 2012140000 | 01115 | AD | 110404 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 12/31/04 | 2012140000 | 01115 | AD | 110404 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 12/31/04 | 2012140000 | 01115 | AD | CD1000960300 | 3881CONAM INSPECTION & EN | 1609 | 0.00 | 910.50 |
| E | 12/31/04 | 2012140000 | 01115 | AD | 2826246 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 892.91 |
| E | 01/25/05 | 2012140000 | 01260 | AD | 2826246 | 00 12259R H WHITE CONSTRUCTIO | 1609 | 0.00 | 1,171.50 |
| E | 01/31/05 | 2012140000 | 01115 | AD | CD1001040300 | 3881CONAM INSPECTION & EN | 1609 | 0.00 | -7,830.39 |
| E | 02/28/05 | 2012140000 | 01140 | 65 | | Commonwealth of Mass | 2207 | 0.00 | 246.40 |
| E | 02/28/05 | 2012140000 | 01115 | AD | 120904 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 02/28/05 | 2012140000 | 01115 | AD | 120904 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 02/28/05 | 2012140000 | 01115 | AD | 32405 | 00 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 123.20 |
| E | 05/04/05 | 2012140000 | 01115 | 35 | | WOM ACCT RECLASS | 1606 | 0.00 | -5,054.20 |
| E | 05/04/05 | 2012140000 | 01260 | 35 | | WOM ACCT RECLASS | 1609 | 0.00 | -23,198.07 |
| E | 05/04/05 | 2012140000 | 01140 | 65 | | WOM ACCT RECLASS | 2207 | 0.00 | 7,830.39 |
| E | 05/04/05 | 2014140000 | 01115 | 35 | | WOM ACCT RECLASS | 1606 | 0.00 | 5,054.20 |
| E | 05/04/05 | 2014140000 | 01260 | 35 | | WOM ACCT RECLASS | 1609 | 0.00 | 23,198.07 |
| E | 05/04/05 | 2014140000 | 01140 | 65 | | WOM ACCT RECLASS | 2207 | 0.00 | -7,830.39 |
| | | | | | | **Total PURCHASES | | 0.00 | 20,421.88 |
| M | 11/04/04 | 2012140000 | 01115 | IS | 5727669 | 5"DIA. ABS PLASTIC ROADWAY BOX | 2209 | 0.00 | 35.18 |
| M | 11/04/04 | 2012140000 | 01115 | IS | 5727669 | 6" H17280 BOTTOM OUT FITTING | 2209 | 0.00 | 1,397.64 |
| M | 11/04/04 | 2012140000 | 01115 | IS | 5727669 | 6 IN 90 DEG. LR WELD ELBOW | 2209 | 0.00 | 98.48 |
| M | 11/04/04 | 2012140000 | 01115 | IS | 5727669 | 6 IN WELD CAP | 2207 | 0.00 | 26.04 |
| M | 11/04/04 | 2012140000 | 01115 | IS | 5727669 | 6 IN WELD END BALL VALVE | 2209 | 0.00 | 997.50 |
| M | 11/04/04 | 2012140000 | 01115 | IS | 5727669 | 4" H17490 DRILLING NIPPLE | 2207 | 0.00 | 121.16 |
| M | 11/16/04 | 2012140000 | 01115 | IS | 308461 | 4" H17260 BOTTOM OUT FITTING | 2207 | 0.00 | 446.95 |
| M | 11/16/04 | 2012140000 | 01115 | IS | 5727669A | 6.625 OD .250 WALL STEEL PIPE | 2206 | 0.00 | 8,235.36 |
| M | 11/16/04 | 2012140000 | 01115 | IS | 308461 | 4 IN 90 DEG. LR WELD ELBOW | 2207 | 0.00 | 23.09 |
| M | 11/16/04 | 2012140000 | 01115 | IS | 308483 | 6 IN X 4 IN WELD REDUCER | 2207 | 0.00 | 17.26 |
| M | 11/16/04 | 2012140000 | 01115 | IS | 308483 | 4 IN WELD END BALL VALVE | 2209 | 0.00 | 175.75 |
| M | 12/08/04 | 2012140000 | 01115 | IS | 244437 | 4 IN WELD CAP | 2207 | 0.00 | 7.79 |

Continued on next page...

43

Program: wrptl30.p
Date: 08/07/2005
Req By: Doug Casey

Bay State Gas Company
Work Order Management System
Work Order Cost Detail

| Type | Tran | Dt | Acct # | Acct | Unit | Source | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------|----------|----|------------|-------|------|--------|-----------|--------------------------|--------------|-----------|------------|
| M | 12/08/04 | | 2012140000 | 01115 | IS | | 244437 | AA SIZE ALKALINE BATTERY | 2215 | 0.00 | 2.52 |
| M | 12/08/04 | | 2012140000 | 01115 | IS | | 244437 | 6 IN WELD CAP | 2207 | 0.00 | 13.02 |
| M | 05/04/05 | | 2012140000 | 01115 | 45 | | | WOM ACCT RECLASS | 2209 | 0.00 | -11,597.74 |
| M | 05/04/05 | | 2012140000 | 01AL | 46 | | | WOM ACCT RECLASS | 4002 | 0.00 | -1,159.70 |
| M | 05/04/05 | | 2014140000 | 01115 | 45 | | | WOM ACCT RECLASS | 2209 | 0.00 | 11,597.74 |
| M | 05/04/05 | | 2014140000 | 01AL | 46 | | | WOM ACCT RECLASS | 4002 | 0.00 | 1,159.70 |
| | | | | | | | | **Total MATERIALS | | 0.00 | 11,597.74 |
| I | 11/04/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 3.51 |
| I | 11/04/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 139.76 |
| I | 11/04/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 9.84 |
| I | 11/04/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 2.60 |
| I | 11/04/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 99.75 |
| I | 11/04/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 12.11 |
| I | 11/15/04 | | 2012140000 | 01AL | FR | | | FRINGE BENEFITS | 4007 | 0.00 | 568.35 |
| I | 11/16/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 44.69 |
| I | 11/16/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 823.53 |
| I | 11/16/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 2.30 |
| I | 11/16/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 1.72 |
| I | 11/16/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 17.57 |
| I | 11/16/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 352.66 |
| I | 11/20/04 | | 2012140000 | 01AL | IL | | | INDIRECT LABOR | 4013 | 0.00 | 72.87 |
| I | 11/25/04 | | 2012140000 | 01AL | NT | | | NON PROD LABOR | 4014 | 0.00 | 74.50 |
| I | 11/30/04 | | 2012140000 | 01AL | VC | | | VEHICLE CLEARING | 005727669001 | 0.00 | 0.77 |
| I | 12/08/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 0.25 |
| I | 12/08/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 1.30 |
| I | 12/08/04 | | 2012140000 | 01AL | MS | | | STORES CLEARING | 4002 | 0.00 | 24.41 |
| I | 12/15/04 | | 2012140000 | 01AL | FR | | | FRINGE BENEFITS | 4007 | 0.00 | 24.41 |
| I | 12/20/04 | | 2012140000 | 01AL | IL | | | INDIRECT LABOR | 4013 | 0.00 | 24.41 |
| I | 12/25/04 | | 2012140000 | 01AL | NT | | | NON PROD LABOR | 4014 | 0.00 | 1,010.29 |
| I | 12/31/04 | | 2012140000 | 01AL | VC | | | VEHICLE CLEARING | 005727669001 | 0.00 | 60.93 |
| I | 01/31/05 | | 2012140000 | 01AL | VC | | | VEHICLE CLEARING | 005727669001 | 0.00 | 880.83 |
| I | 04/15/05 | | 2012140000 | 01AL | FR | | | FRINGE BENEFITS | 4007 | 0.00 | 742.04 |
| I | 04/20/05 | | 2012140000 | 01AL | IL | | | INDIRECT LABOR | 4013 | 0.00 | 139.14 |
| I | 04/25/05 | | 2012140000 | 01AL | NT | | | NON PROD LABOR | 4014 | 0.00 | 260.26 |
| I | 04/30/05 | | 2012140000 | 01AL | VC | | | VEHICLE CLEARING | 005727669001 | 0.00 | -1,405.98 |
| I | 05/04/05 | | 2012140000 | 01AL | 12 | | | WOM ACCT RECLASS | 4001 | 0.00 | -1,119.11 |
| I | 05/04/05 | | 2012140000 | 01AL | 71 | | | WOM ACCT RECLASS | 4013 | 0.00 | -236.42 |
| I | 05/04/05 | | 2012140000 | 01AL | 72 | | | WOM ACCT RECLASS | 4014 | 0.00 | -1,473.59 |
| I | 05/04/05 | | 2012140000 | 01AL | 73 | | | WOM ACCT RECLASS | 4007 | 0.00 | 1,405.98 |
| I | 05/04/05 | | 2014140000 | 01AL | 12 | | | WOM ACCT RECLASS | 4001 | 0.00 | 1,119.11 |
| I | 05/04/05 | | 2014140000 | 01AL | 71 | | | WOM ACCT RECLASS | 4013 | 0.00 | 236.42 |
| I | 05/04/05 | | 2014140000 | 01AL | 72 | | | WOM ACCT RECLASS | 4014 | 0.00 | 1,473.59 |
| I | 05/04/05 | | 2014140000 | 01AL | 73 | | | WOM ACCT RECLASS | 4007 | 0.00 | 5,394.80 |
| | | | | | | | | **Total OVERHEADS | | | |
| | | | | | | | | Task Units: | | 620.00 | |
| | | | | | | | | Task Direct Total: | | 35,752.65 | |
| | | | | | | | | Direct Avg Cost: | | 57.67 | |
| | | | | | | | | Task Total: | | 41,147.45 | |
| | | | | | | | | Total Avg Cost: | | 66.37 | |

**Task: 5727669-

Continued on next page....

Program: wwrpt130.p
Date: 08/07/2005
Req By: Doug Casey

Bay State Gas Company
Work Order Management System
Work Order Cost Detail

| Type | Tran | Dt | Acct # | Acct | Unit | Source | Reference | Vendor/Description | Cost Cat | Units | Cost |
|-------|-------|-------|--------|-------|-------|--------|-----------|--------------------|----------|-------|-------|
| ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |

Program: wwrpt130.p
Date: 08/07/2005
Req By: Doug Casey

Bay State Gas Company
Work Order Management System
Work Order Cost Detail

REPORT TOTALS

| | |
|------------------|-----------|
| Hours: | 114.23 |
| Labor: | 3,733.03 |
| Purchases: | 20,421.88 |
| Materials: | 11,597.74 |
| Units: | 620 |
| Direct Total: | 35,752.65 |
| Overhead: | 5,394.80 |
| Total: | 41,147.45 |
| Direct Avg Cost: | 57.67 |
| Total Avg Cost: | 66.37 |

10

ATTACHMENT RR-DTE-138 (b)

**Work Order Cost Detail Reports
for WO # 5524530 & # 5727669
With Cost Activity through 12/31/04**

Program: wwrpt130.p
Date: 01/14/2005
Req By: Doug Casey

Bay State Gas Company
Work Order Management System
Work Order Cost Detail

=====

REPORT PARAMETERS

=====

Report Type : Detail
Order# : 5524530
DIVISION : Brockton
Work Type : Distribution
Work Category : (All)
Work Code : (All)
Comp/Cont : (All)
Project ID :
Output # : 0000
Source Code : (All)
From Period : 199301
To Period : 200412

Bay State Gas Company
Work Order Management System
Work Order Cost Detail

Program: wrptl30.p
Date: 01/14/2005
Req By: Doug Casey

Order#: 5524530 Task: 001 Project Id: B04D5054 Work Code: MRMIC Output#: 0171
Town/Street: Franklin/Central Stat: 99 07/31/2004

| Type | Tran | Dt | Acct # | Acct | Source | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------|----------|----|------------|-------|--------|-----------|--------------------|----------|-------|----------|
| L | 03/31/04 | | 2014140000 | 01115 | PW | 176 | PAYROLL EXPENSE | 6002 | 5.56 | 167.30 |
| L | 03/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 5.56 | 167.30 |
| L | 03/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 0.14 | 6.27 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 7.96 | 239.52 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 2.29 | 103.29 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 4.28 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 9.60 | 288.86 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 6.00 | 270.81 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 12.90 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 9.60 | 288.86 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 6.00 | 270.81 |
| L | 04/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 12.90 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 8.96 | 269.61 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 1.26 | 56.87 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 5.60 | 252.76 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 3.64 | 219.06 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 18.06 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 1090 | PAYROLL EXPENSE | 6002 | 6.29 | 177.07 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 4.70 | 141.54 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 1090 | PAYROLL EXPENSE | 6005 | 6.68 | 470.34 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 1090 | PAYROLL EXPENSE | 6005 | 18.08 | 1,018.15 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 1090 | PAYROLL EXPENSE | 6005 | 12.18 | 514.61 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 13.52 | 813.87 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 11.76 | 530.79 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 69.53 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 84.50 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 1090 | PAYROLL EXPENSE | 6002 | 17.24 | 518.75 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 2.16 | 129.69 |
| L | 06/30/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 8.62 | 389.06 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 37.07 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 11.84 | 356.27 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 0.22 | 8.91 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 2.81 | 169.23 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6005 | 5.92 | 267.20 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6008 | 0.00 | 15.91 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 159 | PAYROLL EXPENSE | 6002 | 1.32 | 39.72 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 953 | PAYROLL EXPENSE | 6002 | 8.00 | 225.28 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 1224 | PAYROLL EXPENSE | 6002 | 3.48 | 98.00 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 596 | PAYROLL EXPENSE | 6002 | 5.06 | 134.44 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 353 | PAYROLL EXPENSE | 6002 | 8.88 | 267.20 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 813 | PAYROLL EXPENSE | 6002 | 3.65 | 102.73 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 596 | PAYROLL EXPENSE | 6005 | 0.16 | 10.50 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 813 | PAYROLL EXPENSE | 6005 | 0.46 | 32.10 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 353 | PAYROLL EXPENSE | 6005 | 1.89 | 113.56 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 813 | PAYROLL EXPENSE | 6005 | 0.11 | 6.42 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 1224 | PAYROLL EXPENSE | 6005 | 2.39 | 101.06 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 953 | PAYROLL EXPENSE | 6005 | 4.00 | 168.96 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | 813 | PAYROLL EXPENSE | 6005 | 0.91 | 39.52 |

Continued on next page...

Program: wrpt130.p
Date: 01/14/2005
Req By: Doug Casey

| Type | Tran | Dt | Acct # | Acct | Unit | Source | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------------------|----------|----|------------|-------|------|--------|-----------|----------------------------|----------|-------|----------|
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.06 | 4.01 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 353 | PAYROLL EXPENSE | 6005 | 4.44 | 202.02 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 596 | PAYROLL EXPENSE | 6005 | 0.79 | 32.45 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.34 | 14.82 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.57 | 24.70 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 596 | PAYROLL EXPENSE | 6005 | 2.21 | 90.86 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.11 | 8.03 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.23 | 9.88 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.11 | 6.42 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.11 | 6.42 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 596 | PAYROLL EXPENSE | 6005 | 0.08 | 4.20 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6005 | 0.23 | 9.88 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 1224 | PAYROLL EXPENSE | 6008 | 0.00 | 14.03 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 813 | PAYROLL EXPENSE | 6008 | 0.00 | 8.58 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 953 | PAYROLL EXPENSE | 6008 | 0.00 | 10.75 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 596 | PAYROLL EXPENSE | 6008 | 0.00 | 6.79 |
| L | 07/31/04 | | 2014140000 | 01115 | PW | | 353 | PAYROLL EXPENSE | 6008 | 0.00 | 9.55 |
| *Total LABOR | | | | | | | | | | | |
| 243.78 10,164.83 | | | | | | | | | | | |
| E | 04/29/04 | | 2014140000 | 01260 | AD | | G4498101 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,816.00 |
| E | 05/04/04 | | 2014140000 | 01260 | AD | | G4498102 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 3,847.47 |
| E | 05/04/04 | | 2014140000 | 01260 | AD | | G4498103 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 3,785.37 |
| E | 05/06/04 | | 2014140000 | 01260 | AD | | G4498104 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 3,485.22 |
| E | 05/06/04 | | 2014140000 | 01260 | AD | | G4498105 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,891.96 |
| E | 05/06/04 | | 2014140000 | 01260 | AD | | G4498106 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,749.44 |
| E | 05/06/04 | | 2014140000 | 01260 | AD | | G4498107 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,701.44 |
| E | 05/13/04 | | 2014140000 | 01260 | AD | | G4498108 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 858.00 |
| E | 05/13/04 | | 2014140000 | 01260 | AD | | G4498109 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,016.00 |
| E | 05/13/04 | | 2014140000 | 01260 | AD | | G4498110 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,820.60 |
| E | 05/31/04 | | 2014140000 | 01140 | AD | | 107959 | 314BMS-DIVISION OF ABLES | 1609 | 0.00 | 1,080.00 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498111 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,632.58 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498112 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,937.24 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498113 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,316.00 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498114 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,316.00 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498115 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 4,434.14 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498116 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,806.30 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498118 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,316.00 |
| E | 06/29/04 | | 2014140000 | 01260 | AD | | G4498119 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,364.76 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498120 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498121 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,667.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498122 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498123 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498124 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,980.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498125 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/01/04 | | 2014140000 | 01260 | AD | | G4498126 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 1,905.00 |
| E | 07/06/04 | | 2014140000 | 01260 | AD | | G4498127 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 3,272.51 |
| E | 07/15/04 | | 2014140000 | 01260 | AD | | G5106022 | 13591N.E. UTILITY CONSTRUC | 1609 | 0.00 | 2,719.00 |
| E | 07/31/04 | | 2014140000 | 01115 | AD | | 61704 | 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 123.20 |
| E | 07/31/04 | | 2014140000 | 01115 | AD | | 61704 | 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 385.00 |
| E | 07/31/04 | | 2014140000 | 01115 | AD | | 61704 | 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 292.60 |
| E | 07/31/04 | | 2014140000 | 01115 | AD | | 61704 | 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 292.60 |

Continued on next page...

Continued on next page...

Program: wrptl30.p
Date: 01/14/2005
Req By: Doug Casey

| Bay State Gas Company Work Order Management System Work Order Cost Detail | | | | | | | | | |
|---|----------|------------|-----------|-------------|-----------|--------------------------------|----------|-------|-----------|
| Type | Tran Dt | Acct # | Acct Unit | Source Code | Reference | Vendor/Description | Cost Cat | Units | Cost |
| E | 07/31/04 | 2014140000 | 01115 | AD | 61704 | 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 07/31/04 | 2014140000 | 01115 | AD | 62404 | 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 385.00 |
| E | 07/31/04 | 2014140000 | 01140 | AD | 454004 | 20456MIDDLESEX CORPORATION | 1609 | 0.00 | 14,000.00 |
| E | 08/31/04 | 2014140000 | 01115 | AD | 72204 | 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 246.40 |
| E | 08/31/04 | 2014140000 | 01115 | AD | 72204 | 972FRANKLIN TOWN TREASUR | 1606 | 0.00 | 515.90 |
| E | 10/31/04 | 2014140000 | 01140 | AD | 1045 | 18377LBSA | 2207 | 0.00 | 3,003.50 |
| | | | | | | **Total PURCHASES | | 0.00 | 89,733.63 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 2640 | 6 IN WELD LINE STOP FITTING | 2209 | 0.00 | 1,342.50 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 2640 | 6 IN WELD CAP | 2207 | 0.00 | 29.16 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 2640 | 6 IN 90 DEG. LR WELD ELBOW | 2207 | 0.00 | 189.91 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 2640 | 6.625 OD .250 WALL STEEL PIPE | 2206 | 0.00 | 5,279.18 |
| M | 04/02/04 | 2014140000 | 01115 | IS | 2640 | 6 IN WELD END BALL VALVE | 2209 | 0.00 | 997.50 |
| M | 04/14/04 | 2014140000 | 01115 | IS | 2861 | 4"X75' 35MIL TAPECOAT H35 GREY | 2209 | 0.00 | 310.82 |
| M | 04/14/04 | 2014140000 | 01115 | IS | 2861 | 16 OZ CAN TEFLON PASTE | 2209 | 0.00 | 43.40 |
| M | 06/03/04 | 2014140000 | 01140 | IS | 2717 | 6 IN WELD CAP | 2207 | 0.00 | 19.70 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 2716 | 4"X75' 35MIL TAPECOAT H35 GREY | 2209 | 0.00 | 616.42 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 2716 | 5"DIA.ABS PLASTIC ROADWAY BOX | 2209 | 0.00 | 35.18 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 2717 | 6.625 OD .250 WALL STEEL PIPE | 2206 | 0.00 | 3,458.70 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 2717 | 6.625 OD .280 WALL STEEL PIPE | 2206 | 0.00 | 1,267.25 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 2717 | 6 IN WELD END BALL VALVE | 2209 | 0.00 | 498.75 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 2716 | 6 IN WELD TEE | 2207 | 0.00 | 24.90 |
| M | 06/07/04 | 2014140000 | 01140 | IS | 2716 | 6 IN WELD END BALL VALVE | 2209 | 0.00 | 1,496.25 |
| M | 06/14/04 | 2014140000 | 01115 | IS | 2720 | 6 IN 90 DEG. LR WELD ELBOW | 2207 | 0.00 | 21.68 |
| M | 06/14/04 | 2014140000 | 01115 | IS | 2720 | 2"X 3" H17490 DRILLING NIPPLE | 2207 | 0.00 | 30.26 |
| M | 06/14/04 | 2014140000 | 01115 | IS | 2720 | 6 IN 45 DEG. LR WELD ELBOW | 2207 | 0.00 | 20.01 |
| | | | | | | **Total MATERIALS | | 0.00 | 15,681.57 |
| I | 03/15/04 | 2014140000 | 01AL | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 354.50 |
| I | 03/20/04 | 2014140000 | 01AL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 306.78 |
| I | 03/25/04 | 2014140000 | 01AL | NT | NT | NON PROD LABOR | 4014 | 0.00 | 54.54 |
| I | 03/31/04 | 2014140000 | 01AL | VC | VC | VEHICLE CLEARING 005524530001 | 4001 | 0.00 | 128.42 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 281.92 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 6.12 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 39.88 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 1,108.62 |
| I | 04/02/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 209.47 |
| I | 04/14/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 65.27 |
| I | 04/14/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 9.11 |
| I | 04/15/04 | 2014140000 | 01AL | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 1,066.81 |
| I | 04/20/04 | 2014140000 | 01AL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 892.07 |
| I | 04/25/04 | 2014140000 | 01AL | NT | NT | NON PROD LABOR | 4014 | 0.00 | 110.36 |
| I | 04/30/04 | 2014140000 | 01AL | VC | VC | VEHICLE CLEARING 005524530001 | 4001 | 0.00 | 222.24 |
| I | 06/03/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 4.13 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 129.44 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 7.38 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 726.32 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 266.12 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 104.73 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 5.22 |
| I | 06/07/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 314.21 |
| I | 06/14/04 | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 4.55 |

Continued on next page...

Program: wrpt130.p
Date: 01/14/2005
Req By: Doug Casey

| Type | Tran | Dt | Acct # | Acct | Source | Reference | Vendor/Description | Cost Cat | Units | Cost |
|------|----------|----|------------|------|--------|-----------|-------------------------------|----------|-------|-----------|
| I | 06/14/04 | | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 6.35 |
| I | 06/14/04 | | 2014140000 | 01AL | MS | MS | STORES CLEARING | 4002 | 0.00 | 4.20 |
| I | 06/15/04 | | 2014140000 | 01AL | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 2,193.48 |
| I | 06/15/04 | | 2014140000 | 01AL | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 4,431.66 |
| I | 06/20/04 | | 2014140000 | 01AL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 1,834.21 |
| I | 06/20/04 | | 2014140000 | 01AL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 3,705.79 |
| I | 06/25/04 | | 2014140000 | 01AL | NT | NT | NON PROD LABOR | 4014 | 0.00 | 226.91 |
| I | 06/25/04 | | 2014140000 | 01AL | NT | NT | NON PROD LABOR | 4014 | 0.00 | 458.44 |
| I | 06/30/04 | | 2014140000 | 01AL | VC | VC | VEHICLE CLEARING 005524530001 | 4001 | 0.00 | 3,276.18 |
| I | 07/15/04 | | 2014140000 | 01AL | FR | FR | FRINGE BENEFITS | 4007 | 0.00 | 3,039.66 |
| I | 07/20/04 | | 2014140000 | 01AL | IL | IL | INDIRECT LABOR | 4013 | 0.00 | 2,541.79 |
| I | 07/25/04 | | 2014140000 | 01AL | NT | NT | NON PROD LABOR | 4014 | 0.00 | 314.45 |
| I | 07/31/04 | | 2014140000 | 01AL | VC | VC | VEHICLE CLEARING 005524530001 | 4001 | 0.00 | 805.23 |
| | | | | | | | **Total OVERHEADS | | 0.00 | 29,256.56 |

**Task: 5524530- Task Units: 802.00

Task Direct Total: 115,580.03

Direct Avg Cost: 144.11

Task Total: 144,836.59

Total Avg Cost: 180.59

Program: wwrptl30.p
Date: 06/20/2005
Req By: Doug Casey

Bay State Gas Company
Work Order Management System
Work Order Cost Detail

=====

REPORT PARAMETERS

=====

Report Type : Detail
Order# 5727669
Division : Brockton
Work Type : Distribution
Work Category : (All)
Work Code : (All)
Comp/Cont : (All)
Project ID :
Output # : 0000
Source Code : (All)
From Period : 200301
To Period : 200411

Program: wrptl30.p Bay State Gas Company
Date: 06/20/2005 Work Order Management System
Req By: Doug Casey Work Order Cost Detail

Order#: 5727669 Task: 001 Project Id: B04D5054 Work Code: MRMIC Output#: 0171
Town/Street: Franklin/Central Stat: 99 04/30/2005

| Type | Tran Dt | Acct # | Acct Source | Unit | Code | Reference | Vendor/Description | Cost Cat | Units | Cost |
|---------|----------|------------|-------------|--------|------|-----------|-------------------------------|----------|-------|-----------|
| L | 11/30/04 | 2012140000 | 01115 PW | 290 | | | PAYROLL EXPENSE | 6002 | 4.68 | 140.82 |
| L | 11/30/04 | 2012140000 | 01115 PW | 290 | | | PAYROLL EXPENSE | 6005 | 0.64 | 38.73 |
| L | 11/30/04 | 2012140000 | 01115 PW | 290 | | | PAYROLL EXPENSE | 6005 | 2.34 | 105.62 |
| L | 11/30/04 | 2012140000 | 01115 PW | 290 | | | PAYROLL EXPENSE | 6008 | 0.00 | 6.29 |
| | | | | | | | **Total LABOR | | 7.66 | 291.46 |
| M | 11/04/04 | 2012140000 | 01115 IS | 57276 | | | 5"DIA.ABS PLASTIC ROADWAY BOX | 2209 | 0.00 | 35.18 |
| M | 11/04/04 | 2012140000 | 01115 IS | 57276 | | | 6" H17280 BOTTOM OUT FITTING | 2209 | 0.00 | 1,397.64 |
| M | 11/04/04 | 2012140000 | 01115 IS | 57276 | | | 6 IN 90 DEG. LR WELD ELBOW | 2207 | 0.00 | 98.48 |
| M | 11/04/04 | 2012140000 | 01115 IS | 57276 | | | 6 IN WELD CAP | 2207 | 0.00 | 26.04 |
| M | 11/04/04 | 2012140000 | 01115 IS | 57276 | | | 6 IN WELD END BALL VALVE | 2209 | 0.00 | 997.50 |
| M | 11/04/04 | 2012140000 | 01115 IS | 57276 | | | 2"X 3" H17490 DRILLING NIPPLE | 2207 | 0.00 | 121.16 |
| M | 11/16/04 | 2012140000 | 01115 IS | 3084 | | | 4" H17260 BOTTOM OUT FITTING | 2207 | 0.00 | 446.95 |
| M | 11/16/04 | 2012140000 | 01115 IS | 572766 | | | 6.625 OD .250 WALL STEEL PIPE | 2206 | 0.00 | 8,235.36 |
| M | 11/16/04 | 2012140000 | 01115 IS | 3084 | | | 4 IN 90 DEG. LR WELD ELBOW | 2207 | 0.00 | 23.09 |
| M | 11/16/04 | 2012140000 | 01115 IS | 3084 | | | 6 IN X 4 IN WELD REDUCER | 2207 | 0.00 | 17.26 |
| M | 11/16/04 | 2012140000 | 01115 IS | 3084 | | | 4 IN WELD END BALL VALVE | 2209 | 0.00 | 175.75 |
| | | | | | | | **Total MATERIALS | | 0.00 | 11,574.41 |
| I | 11/04/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 3.51 |
| I | 11/04/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 139.76 |
| I | 11/04/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 9.84 |
| I | 11/04/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 2.60 |
| I | 11/04/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 99.75 |
| I | 11/04/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 12.11 |
| I | 11/15/04 | 2012140000 | 01AL FR | FR | | | FRINGE BENEFITS | 4007 | 0.00 | 568.35 |
| I | 11/16/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 44.69 |
| I | 11/16/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 823.53 |
| I | 11/16/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 2.30 |
| I | 11/16/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 1.72 |
| I | 11/16/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 17.57 |
| I | 11/16/04 | 2012140000 | 01AL MS | MS | | | STORES CLEARING | 4002 | 0.00 | 352.66 |
| I | 11/20/04 | 2012140000 | 01AL IL | IL | | | INDIRECT LABOR | 4013 | 0.00 | 72.87 |
| I | 11/25/04 | 2012140000 | 01AL NT | NT | | | NON PROD LABOR | 4014 | 0.00 | 74.50 |
| I | 11/30/04 | 2012140000 | 01AL VC | VC | | | VEHICLE CLEARING 005727669001 | 4001 | 0.00 | 2,225.76 |
| | | | | | | | **Total OVERHEADS | | | |
| **Task: | | 5727669- | | | | | Task Units: | | | 620.00 |
| | | | | | | | Task Direct Total: | | | 11,865.87 |
| | | | | | | | Direct Avg Cost: | | | 19.14 |
| | | | | | | | Task Total: | | | 14,091.63 |
| | | | | | | | Total Avg Cost: | | | 22.73 |

rogram: wrpt130.p
Date: 06/20/2005
Req By: Doug Casey

Bay State Gas Company
Work Order Management System
Work Order Cost Detail

Time: 11:11:11

REPORT TOTALS

Hours: 7.66
Labor: 291.46
Purchases: 0.00
Materials: 11,574.41
Units: 620
Direct Total: 11,865.87
Overhead: 2,225.76
Total: 14,091.63
Direct Avg Cost: 19.14
Total Avg Cost: 22.73

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO THE
THIRD SET OF INFORMATION REQUESTS FROM THE D.T.E.
D. T. E. 05-27

Date: August 19, 2005

Responsible: Danny G. Cote, General Manager

RR-DTE-148: Refer to revised DTE-3-21. With reference to reimbursed work being performed on project List No. 4, provide any amount reimbursed by third parties. Also indicate whether or not those amounts, if any, were credited to the project.

Response: The Massachusetts Highway Department reimbursed the Company \$123,410.42. The amount was credited on 2/28/05 to work order numbers 552430 and 5727669 for \$115,580.03 and \$7,830.39, respectively. Please see the response for RR-DTE-138 and Attachment RR-DTE-138 (b) for copies of the work order cost detail reports for work order 552430 and 5727669. The reimbursement amount credited to work order 552430 has been circled and is on page 5 of Attachment RR-DTE-138 (b). The reimbursement amount credited to work order 5727669 has been circled and is on page 10 of Attachment RR-DTE-138 (b).

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO THE
THIRD SET OF INFORMATION REQUESTS FROM THE D.T.E.
D. T. E. 05-27

Date: August 19, 2005

Responsible: Danny G. Cote, General Manager

RR-DTE-152: Refer to DTE-3-21. Provide supporting calculation for the pre-construction Rate of Return ("ROR") of 11.45 percent

Response: The Company did not retain a paper hardcopy of the ROR calculation for the New Marsh School. However, see Attachment RR-DTE-152 for the Project Quickview from Bay State Gas Sales System. The Project Quickview report provides the estimated ROR and the estimated total capital cost and estimated load assumptions used to calculate the ROR. The total estimated main cost for Project L96D0058, List No. 69, was \$157,642 of which \$64,866 or 41% was allocated to the New Marsh School portion of the project. The estimated load used to support the investment was 8,746 Mcf. The actual billed load for the New Marsh School was 12,659 Mcf in 2004, 9,137 Mcf in 2003, 9,124 Mcf in 2002, 6,020 Mcf in 2001, 8,019 Mcf in 2000, 8,218 Mcf in 1999 and 4,809 Mcf for 8 months of 1998.

CUSTOMER NAME

NEW MARSH School-

Project QuickView

File | File Search Reports Menu

Project#: 951789 Status: Completed Sales Category: Construction Proj Rep: Philip J. Sevigny

Mkt Info Costs Load Distribution Load Summary Work Queue

Project Information
Name: New Marsh School
Address: 311 Pelham St Methuen MA 01844-1476
Req By: Proj Type: Commercial

Prospect Information
Name: New Marsh School
DBA:
Address: 311 Pelham St Methuen MA 01844-1476

Update ROR Information

Total Capital Cost \$: 64,866 Estimated Annual Net Revenue \$: 7,918

Date of Calculation: 04/17/1997 ROR Percentage: 11.45
Customer Contribution \$: 0.00

Project S
1-1-1
1-1-1-2
1-1-1-3
1-1-1-4

Project N
Created Dt Text
07/15/1998 PROJ COMPLETE WRON
04/18/1997 PRICES PER SEVIGNY I

Meter Rep: Philip J. Sevigny Rate: V CL High Ann/H
Cmsn Bdy Dt: 06/23/1998 Rvnr: Com Heating
Cmsn Rpt Dt: 06/30/1998 Site ID: 632330071

Base MCF: 1492 Heat MCF: 7254 Base MCF: 0 Heat MCF: 0

Using database on NHMail01/NH/Server Office 10:16 AM

Start | Patty ... Citrix P... C:\WIN... Project...

ESTIMATED COST
ALLOCATED TO
NEW MARSH
School
\$ 64,866

ESTIMATED
LOAD (MCF)
BASE 1,492
HEAT 7,254
TOTAL 8,746

ESTIMATED
ROR
11.45%

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO THE
THIRD SET OF INFORMATION REQUESTS FROM THE D.T.E.
D. T. E. 05-27

Date: August 19, 2005

Responsible: Danny G. Cote, General Manager

RR-DTE-154: Provide a redlined strikeout version of the summary page for DTE-3-21 (Revised) comparing the original DTE-3-21 summary page to the DTE-3-21 (Revised) filed on July 3, 2005.

Response: Please see Attachment RR-DTE-154 for a redlined strikeout of the summary page for DTE-3-21 (Revised) comparing the original DTE-3-21 summary page to the DTE-3-21 (Revised) filed on July 3, 2005.

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

| Non-Discretionary Plant Additions Account 367 (Mains) > \$100K¹ | | | | | | | | |
|---|------------------------------|--|---|---|---|---|--|------------------------------------|
| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains² | Col. 5 Actual Cost - Mains³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total⁴ Cost - Mains | Col. 9 Project ID |
| 1 | 2004 | Taunton/ Short Street | \$141,825 | \$121,839 | (\$19,986) | -14% | \$145,196 | B04D5072 |
| 2 | 2004 | Attleboro / County Street | \$74,588 | \$159,737 | \$17,912 | 12% | \$198,378 | B04D5071 |
| Justification for Cost Variance-List Nos. 2, 3: MAIN REPLACEMENT. As a permit condition, the Town of Attleboro mandated that all excavated soils had to be removed and be replaced with clean sand and gravel. Extra work required by municipal permit requirements involved backfilling to specific specifications and applying an asphalt cover; later the Town required that patch be removed and filled with concrete. This unanticipated work increased the time, man-hours and police traffic details necessary to complete the project. | | | | | | | | |
| 3 | 2004 | Attleboro / Thatcher Ave. | \$56,112 | \$106,001 | \$49,889 | See Justification | \$132,103 \$148,337 | B04D5068 |
| Justification for Cost Variance-List Nos. 2, 3: MAIN REPLACEMENT. As a permit condition, the Town of Attleboro mandated that all excavated soils had to be removed and be replaced with clean sand and gravel. Extra work required by municipal permit requirements involved backfilling to specific specifications and applying an asphalt cover; later the Town required that patch be removed and filled with concrete. This unanticipated work increased the time, man-hours and police traffic details necessary to complete the project. | | | | | | | | |
| 4 | 2004 | Franklin / West Central St. | \$130,957 | \$133,668 | \$2,711 | 2% | \$157,442 \$81,865 | B04D5054 |
| 5 | 2004 | Stoughton / Brock Street | \$35,372 | \$42,055 | \$88,902 | 67% | \$129,203 \$141,746 | B04D5018 |
| Justification for Cost Variance-List No. 5: BARE STEEL MAIN. Planned replacement of 675 feet of 6" bare steel main with 6" plastic pipe. The bare steel pipe, once exposed, clearly was more deteriorated than had been estimated. Placement of increased feet of badly deteriorated pipe increased the scope of the initial project on materials by 50%. In addition, the Town of Stoughton mandated the presence of two police officers on traffic detail during elongated construction. Ledge was encountered during the project, slowing the rate of construction and adding to excavation costs. In addition to the difficulty in digging the pipe trench, the excavated ledge fragments had to be hauled away for disposal. Clean sand and gravel replaced for backfill material | | | | | | | | |
| 6 | 2003 | Easthampton West Street | \$77,426 | \$121,891 | \$44,465 | See Justification | \$142,572 \$143,631 | S03D1082 |
| Justification for Cost Variance-List No. 6: BARE STEEL MAIN. Although originally planned to include 3300 feet of replacement, the project replaced 3925 feet of 4" diameter bare steel pipe in poor condition with a mix of 2" and 4" plastic main. Limits of construction expanded because pipe exposed was in bad condition. Work continued until there was a connection to good main. The new main connected to a new regulator station. The location of the regulator station was moved in the permitting process, adding to the length of pipe required. Added labor costs were incurred to monitor leaks on the existing main during replacement construction. | | | | | | | | |
| 7 | 2003 | W. Springfield / West Side Uprate | \$219,557 | \$437,968 | \$218,411 | See Justification | \$475,089 \$494,437 | S03D1053 |

¹ Justifications provided for variances over 10%.
² Estimated Cost - Mains is Direct Main Cost only.
³ Actual Cost - Mains is Direct Main Cost only
⁴ Total Cost - Mains is Actual Indirect and Direct Main Costs for the Project.

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

Non-Discretionary Plant Additions
Account 367 (Mains) > \$100K¹

| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
|--|----------------|--------------------------------|--|---|--|--|--|----------------------|
| Justification for Cost Variance - List No. 7: BARE STEEL MAIN. Project replaced 1940 feet of 6" diameter bare steel main with 8" diameter coated steel pipe (to increase distribution capacity). An additional 1395 feet of new main was also installed, allowing the system maximum allowable operating pressure to increase from 60 pounds per square inch (psi) to 99 psi. Early snow and inclement weather delayed the project in 2003. By the time conditions allowed continuation, West Springfield had imposed street opening moratorium, that required closing up for winter and re-mobilizing the project in the spring. New requirements were imposed by the City Council for more extensive street resurfacing along River Street and the Memorial Avenue crossing. The City Council also changed the previously agreed-upon location of a pressure reducing station, adding to material and labor costs. | | | | | | | | |
| 8 | 2003 | Northampton / Leeds Uprate | \$106,129 | \$224,572 | \$118,443 | See Justification | \$242,164 \$255,341 | S03D1016 |
| Justification for Cost Variance - List No. 8: BARE STEEL MAIN. Project to replace over 5,280 feet of badly deteriorating 2" bare steel main with 2" plastic pipe. Closing up the worksite at the end of 2003 construction and re-mobilizing in 2004 added costs. Town of Northampton imposed changes in street restoration requirements after construction began, requiring overlay on large sections of roadway rather than, as estimated, overlay limited to trench width. In addition, unanticipated quantities of ledge and large boulders were extracted, and clean sand and gravel had to be used as backfill and ground support. | | | | | | | | |
| 9 | 2003 | Lawrence / Broadway St. | \$117,029 | \$251,159 | \$134,130 | See Justification | \$306,163 \$335,779 | L03D0014 |
| Justification for Cost Variance - List No. 9: MAIN REPLACEMENT. Post-estimate project scope was extended to include the City of Lawrence intersection of Water Street and Canal Street. Due to the time of year the decision to extend was made and the location, extra costs were incurred to maintain system integrity. Frost set in earlier than expected and elongated work time. Work site had to be secured for winter and then reopened and completed in spring and summer of 2004. | | | | | | | | |
| 10 | 2003 | Sharon / S. Main St. | \$118,492 | \$175,410 | \$56,918 | See Justification | \$198,073 \$214,861 | B03D5071 |
| Justification for Cost Variance - List No. 10: BARE STEEL MAIN. Project estimated in concert with Commonwealth's plans to undertake street reconstruction along two miles of South Main Street in Sharon. In the first phase of the construction, 2,500 feet of deteriorating 3" bare steel main was replaced with new 8" plastic pipe. Sharon then unexpectedly specified construction start times of post-9 a.m. and end times of 4:00 p.m. ease rush hour traffic congestion. The unexpected shorter workday elongated the project (more man-days required). Four police details were maintained to control road traffic and ensure site worker safety. | | | | | | | | |
| 11 | 2003 | Taunton / Somerset Ave. | \$150,935 | \$376,714 | \$391,520 | \$225,779 \$240,585 | \$422,786 \$465,769 | B03D5041 |
| Justification for Cost Variance - List No. 11: CAST IRON MAIN. In conjunction with a planned municipal street opening in Taunton (replacing 7000 feet of water main under Somerset Ave and surrounding streets), this project replaced cast iron pipe that would have been disturbed by the City's water main replacement project. Original estimates showed a need for 3300 feet of new plastic main to replace old cast iron main. Engineering estimates and distribution system planning called for converting the low pressure main in this area to a 99 pound per square inch (psi) maximum allowable operating pressure (MAOP), improving gas supply pressure and volumes. The existing cast iron did not perform as expected during trench excavation and as the water main was replaced, leaks developed and were managed; the project was expanded into two adjoining streets (Orchard St., Charles St.), increasing the total length of new plastic main installed to 4350 feet. In addition, the City required two police details, instead of the estimated single detail. High traffic volume and delays in the City's construction timetable required the installation of smooth patch installation (with infrared). Unexpected overlay of reinforced concrete (8" thick) had to be opened, concealed, buried and abandoned hundred-year old trolley tracks and ties had to be excavated, sized for transfer, trucked and disposed of. | | | | | | | | |
| 12 | 2002 | Ludlow / Inter wk 20" MMWEC | \$60,000 | \$156,946 | \$96,946 | See Justification | \$175,855 | 223670-2001 |

**DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version**

| Non-Discretionary Plant Additions Account 367 (Mains) > \$100K ¹ | | | | | | | | |
|---|----------------|-------------------------------|--|---|--|--|--|----------------------|
| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
| Justification for Cost Variance - List No. 12: INTERCONNECT. The connecting supply point pipeline was of an insufficient depth at the proposed interconnect. Additional excavations, fittings and complex tap configurations were required. Additionally, in an anticipated post-estimate revision, the Town of Ludlow required design modifications for the interconnect. 24/7 police details at the site during construction were required to thwart vandals at the site. | | | | | | | | |
| 13 | 2002 | Springfield / Main St. | \$36,076 | \$194,660 | \$158,584 | See Justification | \$244,057 \$278,680 | S02D1018 |
| Justification for Cost Variance - List No. 13: CAST IRON MAIN. Coordinated with planned construction of a regulator station, this project was estimated on initial plan to replace a badly deteriorated section of 10" cast iron main with 10" plastic pipe. Based on distribution gas flow then expected from the new regulator, pipe size increased to 12". After exposing the pipe, more pipe than estimated was badly deteriorated. More pipe was replaced than estimated and more tees required. Main Street in Springfield is highly traveled Route 116. Initial post-estimate permitting included higher cost activities of saw cutting the street, excavating and removing all excavated soils and backfilling using flowable fill. Finally early snow in fall/winter 2003 caused early site closure, additional contractor crew time and materials charges and restart costs in the spring. | | | | | | | | |
| 14 | 2002 | W. Springfield / Memorial Ave | \$87,916 | \$152,809 | \$64,893 | See Justification | \$178,309 \$205,232 | S02D1008 |
| Justification for Cost Variance - List No. 14: CAST IRON MAIN. In conjunction with municipality's stated intent to conduct major street reconstruction, the estimate was to replace confirmed 3600 feet of main. Estimate of contractor services was too low. In addition, concealed and buried railroad ties had to be extracted completely (required larger trench to be excavated), cut for disposal and transported away. Un expected re-routing of pipe required because of competing subsurface utilities (telephone). Re-routing increased man-hours, equipment usage and police presence to control traffic and ensure worker safety. | | | | | | | | |
| 15 | 2002 | North Andover / Johnson St. | \$78,779 | \$103,892 | \$25,113 | See Justification | \$106,787 \$107,840 | L2002D0046 |
| Justification for Cost Variance - List No. 15: BARE STEEL MAIN. Replacement of 1400 feet of bare steel pipe in Johnson St. was estimated, but more was deteriorated, extending the project an additional 300 feet in order to tie-in. | | | | | | | | |
| 16 | 2002 | Sharon / Canton St. | \$65,146 | \$103,608 | \$38,462 | See Justification | \$119,592 \$133,769 | B02D5022 |
| Justification for Cost Variance - List No. 16: CONNECTING COATED STEEL. Following construction of a new gate station in Sharon, the project called for 900 feet of 12" coated steel to connect to an existing 12" main. The estimate was based on the most recent bids for installing 8" main, with allowance for construction with use of a larger diameter pipe. However, open bids exceeded the estimate. There were unexpected costs in managing time and materials in installing the 12" main and coordinating the same with the on-going gate station construction. Final construction costs additional an unexpected 134 feet of main to link to an interstate pipeline meter and regulator station owned jointly by Algonquin and Duke. | | | | | | | | |
| 17 | 2002 | Holbrook / Union St. | \$176,257 | \$188,535 | \$12,278 | 7% | \$229,452 \$245,312 | B02D5015 |
| 18 | 2002 | Norton / Freeman St. | \$174,770 | \$150,573 | (\$24,197) | (14%) | \$163,215 \$174,257 | B02D5012 |
| 19 | 2001 | Chicopee / Broadway St. | \$59,194 | \$104,408 | \$45,214 | See Justification | \$128,989 \$155,383 | S01D1030 |

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

Non-Discretionary Plant Additions
Account 367 (Mains) > \$100K¹

| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
|--|----------------|----------------------------------|--|---|--|--|--|----------------------|
| Justification for Cost Variance— List No. 19: CAST IRON MAIN. In conjunction with an announced full depth street reconstruction by the municipality of Chicopee on Broadway St., the estimate for the project included costs associated with replacement of 2000 feet of deteriorating cast iron main. Initial estimate assumed project coordination would eliminate costs associated with breaking and restoring pavement. When the municipality unexpectedly delayed its planned construction, Bay State had to excavate the existing road surface, reduce and remove move an 8' thick layer of reinforced concrete, and saw cut for the entire 2000 foot project length. Bay State then was required to excavate and dispose of the surface and subsurface waste; such costs were not contained in the initial estimate. | | | | | | | | |
| 20 | 2001 | W. Springfield / Memorial Ave | \$235,856 | \$277,447 | \$41,591 | See Justification | \$343,592 \$407,060 | S01D1025 |
| Justification for Cost Variance— List No. 20: BARE STEEL AND CAST IRON MAIN. The project replaced 6" diameter cast iron and bare steel lines with 8" high density plastic pipe, reflecting the needs of distribution planning criteria. Re-routing was necessary due to conflicts with subterranean utilities (telephone) in Memorial Ave. and Windsor St. Additional, unexpected costs were incurred to place sand padding around the new main in critical locations and to construct offsets around facilities of competing utilities. | | | | | | | | |
| 21 | 2001 | Chicopee / Chicopee St. | \$266,377 | \$326,913 | \$60,536 | See Justification | \$388,472 \$508,862 | S01D1019 |
| Justification for Cost Variance— List No. 21: BARE STEEL AND CAST IRON MAIN. Coordinated with a major municipal project announced by Chicopee to install new water and sewer lines, this project was identified for work primarily on Chicopee Street and encompassed a second separate authorization with the same code for side-streets off Chicopee St. Costs incurred under both authorizations were combined in the cost record for S01 D1019. | | | | | | | | |
| 22 | 2001 | Lawrence/Broadway St. | \$370,760 | \$533,173 | \$162,413 | See Justification | \$592,454 \$652,866 | L2001D0001 |
| Justification for Cost Variance— List No. 22: BARE STEEL AND CAST IRON MAIN. In conjunction with full depth street reconstruction of Broadway St. (Route 28) announced by the City of Lawrence, the project anticipated replacement of 3000 feet of 6" cast iron main and 1000 feet of 12" bare steel main. Because the street reconstruction exposed and disturbed main locations in excess of that anticipated, project installation included 4212 feet of new plastic pipe (30% over estimate), mostly replacing aging cast iron. | | | | | | | | |
| 23 | 2001 | Foxboro / Baker St. | \$90,205 | \$107,993 | \$17,788 | See Justification | \$117,558 \$126,076 | B01D5038 |
| Justification for Cost Variance— List No. 23: BARE STEEL MAIN. The project was estimated to replace over 2700 feet of bare steel main. Town permitting unexpectedly required saw cutting and extra time and materials to reduce airborne particles and migration of byproducts caused by saw cutting. Unanticipated quantities of boulder and ledge impeded excavation, increased cost of removal and disposal, and required expenditure and transport of clean sand and gravel for use as backfill and compacting material. | | | | | | | | |
| 24 | 2001 | Marshfield / Ferry St. | \$107,367 | \$103,147 | (\$4,220) | -4% | \$119,055 \$139,236 | B01D5010 |
| 25 | 2001 | Canton / High St. | \$95,938 | \$133,617 | \$37,679 | See Justification | \$153,567 \$185,535 | B01D5008 |
| Justification for Cost Variance— List No. 25: BARE STEEL MAIN. In concert with municipal street reconstruction in High Street, the project was estimated to replace a deteriorating bare steel main. Crews unexpectedly encountered large rock and ledge in order to excavate the trench for new main, requiring large equipment and blasting, which took specialized labor, additional police department coordination with municipal authorities, and increased trucking, disposal and clean fill costs. | | | | | | | | |
| 26 | 2000 | Northampton / Ryan Rd. | \$105,900 | \$169,402 | \$63,502 | See Justification | \$195,487 \$247,361 | S00D1043 |

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

Non-Discretionary Plant Additions
Account 367 (Mains) > \$100K¹

| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
|---|----------------|---|--|---|--|---|--|----------------------|
| Justification for Cost Variance - List No. 26: BARE STEEL MAIN. Project estimated at replacement of 5300 feet of bare steel main coordinated with full depth municipal street reconstruction by Northampton. Once exposed, the pipe condition warranted replacement of an additional 763 feet to tie in new pipe. Unexpectedly, Northampton required Bay State to foot cost of surface paving. Heavier than anticipated traffic volume required additional police. Final main cost includes 12 un- or under-estimated tie ins on side streets (51% of the variance). | | | | | | | | |
| 27 | 2000 | W. Springfield / Riverdale St. (Rte 5) | \$46,259 | \$112,477 | \$66,218 | See Justification | \$177,144 \$125,692 | S00D1001 |
| Justification for Cost Variance - List No. 27: MAIN REPLACEMENT/RELIABILITY IMPROVEMENT. Riverdale St. at the construction area is busy Route 5, a four-lane state highway. The initial project estimate was based on engineering for street's edge, off pavement construction. The permit, however, required breakdown lane installation, resulting in higher costs for pavement removal, controlled density fill material and police details. The use of controlled density backfill material meant that no excavated soil could be reused in the trench, adding to removal and disposal charges. Finally, the new main was expected to cross Route 5 using an abandoned gas main a sleeve for plastic pipe insertion. Once exposed, it was determined by engineering that the abandoned line was unusable. Therefore, the actual crossing beneath Route 5 imposed significantly more complex construction (including boring technology) and related cost. | | | | | | | | |
| 28 | 2000 | Andover / Phillips St. | \$127,676 | \$120,992 | (\$6,684) | -5% | \$130,025 \$145,426 | L2000D0012 |
| 29 | 2000 | Lawrence / Exeter St. | \$109,967 | \$106,187 | (\$3,780) | -3% | \$110,397 \$111,650 | L2000D0005 |
| 30 | 2000 | Hanson / Brook St. 12" | \$169,306 | \$222,288 | \$52,982 | See Justification | \$236,773 \$248,674 | B00DS029 |
| Justification for Cost Variance - List No. 30: BARE STEEL MAIN/RELIABILITY IMPROVEMENT. This project was undertaken in three phases to improve gas pressure and delivery. As estimated in this phase, 3870 feet of 12" coated steel replaced an equivalent length of 8" bare steel main installed in 1952. Extra pavement cuts, asphalt removal and resurfacing costs were incurred to comply with Hanson's unplanned decision to widen the street. Additional police details were required to secure worker safety and control traffic. | | | | | | | | |
| 31 | 2000 | Taunton / Floral St. | \$117,923 | \$101,794 | (\$16,129) | -14% | \$115,500 \$125,522 | B00DS020 |
| 32 | 1999 | Easthampton / Plain St. | \$61,190 | \$132,280 | \$71,090 | See Justification | \$136,967 \$140,464 | S99D1053 |
| Justification for Cost Variance - List No. 32: BARE STEEL MAIN. The project was estimated for replacement of 4400 feet of deteriorating bare steel main, but once exposed, the extent of deterioration was greater than expected. In total, 5348 feet of new main was installed (22% more than estimated). Easthampton permitted the construction on the condition that the replacement main be installed under pavement, rather than beneath the concrete sidewalk, as previously estimated. In addition, Bay State had to compensate for the replacement of drainage pipes, the installation an asphalt berm along 400 feet of the road's edge and install a 400 foot asphalt patch. | | | | | | | | |
| 33 | 1999 | South Hadley / Falls Project | \$131,005 | \$161,191 | \$30,186 | See Justification | \$172,085 \$179,528 | S99D1014 |
| Justification for Cost Variance - List No. 33: MAINS REPLACEMENT. This project was designed to work in cooperation with the continued 1998 Falls Project, a state funded storm water separation project. After the estimate, it was determined that some main segments had to be installed at greater depths because of conflicts with other utilities' underground facilities, but that work was impeded and complicated by high groundwater levels. Groundwater had to be contained (to prevent trench collapse) by continuous pumping. Finally, the road sub-base was predominantly clay, an inappropriate compacting material. To protect its main, Bay State had to remove, dispose of, and refill the trench, protecting its main, with sand fill and processed gravel. Because of all these factors the construction pace slowed, requiring longer police details for traffic control and worker safety. | | | | | | | | |
| 34 | 1999 | South Hadley / | \$98,845 | \$180,372 | \$81,527 | See Justification | \$201,320 | S99D1011 |

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

| Non-Discretionary Plant Additions Account 367 (Mains) > \$100K ¹ | | | | | | | | |
|---|----------------|-------------------------------|--|---|--|--|--|----------------------|
| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
| Justification for Cost Variance—List No. 34: BARE STEEL MAIN. The project was estimated based on expectation of replacing 3000 feet of bare steel main (circa 1925). South Hadley subsequently conditioned its permit approval on the installation of a sidewalk along Granby Road (1500 feet). Additionally, when the main was exposed for ties on neighboring streets Hillcrest Rd. and Malcolm Ave, the bare steel in those locations could not support the tie in because of its own evidence of deterioration. An additional, unexpected 400 feet of new main was installed and additional costs incurred to re-route and resolve underground conflicts with other utilities (telephone, water). | | | | | | | | |
| 35 | 1999 | North Andover / Mass. Ave. | \$114,518 | \$138,112 | \$23,594 | See Justification | \$152,179 \$161,044 | L99D0074 |
| Justification for Cost Variance—List No. 35: CAST IRON MAIN. Undertaken with a planned municipal sewer improvement project in North Andover, this project estimated the replacement of 2300 feet of 6" cast iron main (circa 1907). As construction commenced, it was clear that the replacement main conflicted with the Town's intended sewer construction, resulting in re-routing with an increased total of 2659 feet of 6" pipe being installed to eliminate the conflict. In addition, the project continued throughout the winter, incurring higher seasonal costs associated with winter construction efforts. | | | | | | | | |
| 36 | 1999 | Lawrence / Thissel St. | \$54,781 | \$145,875 | \$91,094 | See Justification | \$150,073 \$156,167 | L99D0032 |
| Justification for Cost Variance—List No. 36: SYSTEM DELIVERABILITY/RELIABILITY. This system improvement project was engineered to improve gas from the Oak Street gate station. Once construction commenced, it was discovered that the main in Oak St. (also known as Route 110) was entrenched deeper than expected: to permit work in and around the main, a shoring box was constructed to protect against soil cave-ins. There was an increased amount of excavated material. Police details to control traffic and ensure worker safety exceeded estimates. Finally, mid construction and unrelated to it, Lawrence suffered a sewer pipe collapse beneath Thissel Street, which further delayed Bay State's ability to complete its construction. | | | | | | | | |
| 37 | 1999 | Attleboro / Pine St. | \$168,062 | \$323,149 | \$155,087 | See Justification | \$343,246 \$358,757 | B99D5058 |
| Justification for Cost Variance—List No. 37: BARE STEEL MAIN. The project planned to replace 8" bare steel (circa 1916) in downtown area of Attleboro. Initial contractor bids came in much higher than expected. Construction was further impeded by concealed and unmarked drains, none of which were revealed on City maps, that were struck by contracting equipment and then required welding repair on site. In addition, each offset required extra fittings. While construction crews were staged, welded repaired drains required x-ray confirmation before construction for main replacement could proceed. | | | | | | | | |
| 38 | 1999 | Taunton / Dexter Ave. | \$296,081 | \$273,558 | (\$22,523) | -8% | \$299,252 \$321,019 | B99D5056 |
| 39 | 1999 | Walpole / Elm St. 8" | \$218,409 | \$252,606 | \$34,197 | See Justification | \$272,868 \$286,919 | B99D5040 |
| Justification for Cost Variance—List No. 39: BARE STEEL MAIN. In conjunction with Walpole's planned water main replacement on Elm St. (Route 27) and then street reconstruction, project estimated replacing over 5,200 feet of deteriorating bare steel main. Based on system design recommendations, an 8" coated steel main was installed to replace the existing bare steel main. A Walpole permit condition required a payment to the town in lieu of paving, not anticipated in the project estimate. In addition, Walpole's unexpected permit conditions required that trench backfill be tested for compaction at least twice within every 100 feet, trenches had to be paved after 95% compaction was achieved, and no trench was to be left unpaved at the end of each workday, meaning temporary paving was required each night of active construction. | | | | | | | | |
| 40 | 1999 | Avon / W. Main St. | \$69,360 | \$162,378 | \$93,018 | See Justification | \$184,234 \$211,220 | B99D5033 |

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

| Non-Discretionary Plant Additions Account 367 (Mains) > \$100K ¹ | | | | | | | | |
|---|----------------|------------------------------|--|---|--|--|--|----------------------|
| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
| Justification for Cost Variance – List No. 40: BARE STEEL MAIN. Planned full-depth road reconstruction on W. Main St., an Avon thoroughfare, was estimated to coordinate with replacement of deteriorating bare steel in the area. During construction, the amount of new 4" plastic pipe installed was increased by 40%, from 2060 feet to 2886 feet, in order to connect to existing main in good condition. Attempts at coordination with Avon municipal officials and expected road reconstruction caused the project to start and stop repeatedly, mobilizing and demobilizing the contractor crew. 2886 feet of main was installed in W. Main St., in two sections. Earlier estimated costs anticipated some construction off pavement, but the Avon Water Department usurped, requiring the new gas main to be placed beneath the paved roadway entirely, in order to reserve the easier-access, unpaved location for the municipal water line. | | | | | | | | |
| 41 | 1999 | Seekonk / Fall River Ave. | \$163,399 | \$181,207 | \$17,808 | See Justification | \$204,248 \$225,958 | B09D5032 |
| Justification for Cost Variance – List No. 41: BARE STEEL MAIN. Estimated in conjunction with municipal full depth street reconstruction of Fall River Ave in Seekonk, state highway Route 6, to replace over 5200 feet of deteriorating bare steel with coated steel. The estimate underestimated the difficulty and expense of excavating the concrete street. Seekonk permit conditions required flowable fill, that added to fill and disposal costs. | | | | | | | | |
| 42 | 1999 | Attleboro / Knight Ave. 12" | \$428,000 | \$983,168 | \$555,168 | See Justification | \$1,437,794 \$1,170,228 | B09D05029 |
| Justification for Cost Variance – List No. 42: BARE STEEL AND WROUGHT IRON MAIN. Project to replace 4000 feet of bare steel and wrought iron main (c. 1928) with 7000 feet of 12" cathodically-protected coated steel. Project included a railroad crossing, which required mains to be laid below it and the competing sewer and water utilities; therefore the required trench was significantly deeper (at 8-12 feet) than anticipated. Increased depth of construction resulted in sheeting and shoring costs, higher excavation costs, additional spoil removal costs. In addition, thicker-than-expected pavement was present for over 1000 feet in South Main Street (Route 152); breaking pavement and disposal of spoils was higher than the estimate. Permitting unexpectedly eliminated the expectation of the initial estimate to site the main beneath sidewalk. Finally, permitting conditions unexpectedly prohibited abandoning 755 feet of wrought iron in place (as normally allowed). Additional costs were incurred for removal, sizing for transport and disposal of wrought iron main. | | | | | | | | |
| 43 | 1999 | Seekonk / Newman Ave. | \$81,158 | \$126,146 | \$44,988 | See Justification | \$135,068 \$144,560 | B09D5020 |
| Justification for Cost Variance – List No. 43: BARE STEEL MAIN. In conjunction with municipal full depth street reconstruction of Newman Avenue (Route 152), estimate did not include construction costs in light of concealed underground box culvert deep below Newman Ave. and Brook St. Additional costs were incurred to work around the culvert. In addition, the main was more badly deteriorated than expected, requiring removal and replacement of increased footage (from 1880 feet to 2282 feet) in order to connect to existing main in good condition. | | | | | | | | |
| 44 | 1999 | Hanson / Oldham St. | \$258,603 | \$559,583 | \$300,980 | See Justification | \$635,034 \$654,120 | B09D5019 |
| Justification for Cost Variance – List No. 44: BARE STEEL MAIN/SYSTEM RELIABILITY. 8" diameter bare steel main (c. 1952) replaced with coated steel pipe meeting system design requirements. More welding was required than estimated initially: the route presented a number of unanticipated below ground obstructions such as drain, sewer or water lines. In addition, the Town of Hanson undertook simultaneously to widen Brook St., resulting in extra pavement cuts, removal of spoils and unwanted fill, and increased resurfacing, unplanned paving for 1900 feet of road surface, and cold planning for 1065 square yards. Police safety details were required over a larger area to secure worker safety and allow traffic movement. | | | | | | | | |
| 45 | 1999 | Chicopee / Gratian St. | \$162,345 | \$166,197 | \$3,852 | 2% | \$190,955 \$242,414 | S98D1041 |
| 46 | 1999 | South Hadley / Falls Project | \$154,670 | \$210,225 | \$55,555 | See Justification | \$232,347 \$247,095 | S98D1040 |

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

Non-Discretionary Plant Additions
Account 367 (Mains) > \$100K¹

| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
|---|----------------|-------------------------------|--|---|--|---|--|----------------------|
| Justification for Cost Variance - List No. 46: MAINS REPLACEMENT. This project was designed to work in cooperation with the continued 1998 Falls Project, a state funded storm water separation project. After the estimate, it was determined that some main segments had to be installed at greater depths because of conflicts with other utilities' underground facilities, but that work was impeded and complicated by high groundwater levels. Groundwater had to be contained (to prevent trench collapse) by continuous pumping. Finally, the road sub-base was predominantly clay, an inappropriate compacting material. To protect its main, Bay State had to remove, dispose of clay spoils, and refill the trench, protecting its main with sand fill and processed gravel. Because of all these factors the construction pace slowed, requiring longer police details for traffic control and worker safety. Additionally, the project was estimated at \$850 feet, 972.5 feet of main was installed. Lastly, during construction in 1999, construction crews uncovered an historic cistern. Construction was halted; and billable downtime occurred while South Hadley's Historic Commission inspected and documented the artifact. | | | | | | | | |
| 47 | 1998 | Northampton / West St. | \$117,985 | \$322,102 | \$204,117 | See Justification | \$350,865 \$369,187 | S98D1010 |
| Justification for Cost Variance - List No. 47: CAST IRON MAIN. Original estimate was based on project, planned in conjunction with municipal full depth street reconstruction of West St. (state highway Rte. 66), to replace more than 5200 feet of cast iron main (c. 1908 - 1927). Unanticipated delays occurred in the state highway project. In the middle of the multi-year project, and following the initial authorization, Bay State was notified that a bridge over the Mill River, maintained for the purpose of utility crossings, was expected to be abandoned; on that bridge was Bay State's 8" intermediate pressure main feed into Northampton center. Additional engineering analysis demonstrated that it would be reasonable to install an 8" coated steel line in West St as part of this highway reconstruction to provide an alternate feed into downtown Northampton in light of the bridge's expected demolition. In total 4786 feet of 8" coated steel and 2709 feet of 2" plastic main were installed (instead of the 2300 feet of 6" and 5600 feet of 2" plastic as originally estimated). Finally, the highway construction lowered the road elevation and grade of Paquette St., leaving a Bay State main with insufficient cover. Bay State was required to lower the main at unexpected expense to conform to regulations. | | | | | | | | |
| 48 | 1998 | Chicopee / Granby Rd. | \$233,120 | \$282,512 | \$49,392 | See Justification | \$315,413 \$372,272 | S98D1007 |
| Justification for Cost Variance - List No. 48: BARE STEEL MAIN. Because the project was estimated to take place in conjunction with planned municipal full depth street reconstruction in Granby Rd., it was estimated without resurfacing costs; however, Chicopee delayed its work, requiring Bay State to repave the surface for traffic and main safety. In addition, unexpected work on four side streets to replace deteriorating main discovered post-estimate added 1004 feet of 2" main. Offsetting higher cost was the reduced main cost on Granby St. proper, where only 10,000 feet of new main was required (11000 feet had been estimated). | | | | | | | | |
| 49 | 1998 | Lawrence / Ferry St. | \$76,637 | \$110,642 | \$34,005 | See Justification | \$115,166 \$118,755 | L98D0068 |
| Justification for Cost Variance - List No. 49: CAST IRON MAIN. Planned to coordinate with City of Lawrence repair on Ferry St., project to replace 1548 feet of deteriorating cast iron main (c. 1905). After exposing the main, more pipe than expected was in poor condition. 1860 feet of deteriorated cast iron main was ultimately replaced. | | | | | | | | |
| 50 | 1998 | Methuen / Pleasant St. | \$59,772 | \$147,296 | \$87,524 | See Justification | \$154,013 \$154,365 | L98D0023 |
| Justification for Cost Variance - List No. 50: CAST IRON MAIN. Project to replace a cast iron main that was in conflict with a municipal sewer project to relocate sewer and drain lines in Pleasant Street and surrounding area. Methuen extended its plan unexpectedly, changing the location for the new sewer line. This created additional conflict with underground facilities, requiring Bay State to move and replace more main than expected. Additional excavation and backfilling expenses were incurred. Initial estimate of 1784 feet increased to 3033 feet of newly installed replacement pipe. | | | | | | | | |
| 51 | 1998 | Pembroke / Oldham St. | \$280,000 | \$279,662 | \$338 | 0% | \$294,440 \$305,932 | B98D5065 |
| 52 | 1998 | Holbrook / South Franklin St. | \$142,578 | \$154,614 | \$12,036 | 8% | \$165,894 \$174,413 | B98D5062 |

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

| Non-Discretionary Plant Additions Account 367 (Mains) > \$100K ¹ | | | | | | | | |
|--|----------------|----------------------------------|--|---|--|--|--|----------------------|
| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
| 53 | 1998 | Raynham / New Cape Highway | \$97,531 | \$102,053 | \$4,522 | 5% | \$104,006 \$105,751 | B98D5059 |
| 54 | 1998 | Brockton / Menlo St. | \$82,728 | \$197,534 | \$114,806 | See Justification | \$212,835 \$230,125 | B98D5056 |
| Justification for Cost Variance—List No. 54: CAST IRON MAIN. Project was required because of subsurface disturbance to cast iron main (c. 1903-1904) due to road reconstruction. Initial estimate to install 2886 feet of new main, but actually installed 4199 feet. During construction, a culvert was discovered that added additional work and expense. Initial estimates also expected no resurfacing costs, but Brockton did require a \$14,211 paving contribution on this job. | | | | | | | | |
| 55 | 1998 | Seekonk / Newman Ave. | \$174,456 | \$233,574 | \$59,118 | See Justification | \$250,164 \$264,077 | B98D5034 |
| Justification for Cost Variance—List No. 55: BARE STEEL MAIN/SYSTEM DELIVERABILITY. Combined with state reconstruction planned for Newman Ave. in Seekonk, aka Route 152, this project was to replace deteriorating bare steel with a new. Post-estimate State permit required installation of temporary asphalt pavement. In addition, extra depth construction was required in some areas to accommodate future drain construction. | | | | | | | | |
| 56 | 1998 | Holbrook / Union St. | \$100,664 | \$265,256 | \$164,592 | See Justification | \$280,470 \$299,914 | B98D5032 |
| Justification for Cost Variance—List No. 56: BARE STEEL MAIN. Project estimate based on installing 2730 feet of main, in conjunction with street reconstruction, to replace deteriorating bare steel. However, additional new main was installed in Cottage St., Platts St., Summer St. and Winter St., totaling new main installation of 4758 feet (174% more new main than originally estimated). Because of the unexpected level of deterioration, more replacement was necessary, which caused Bay State's work to lag behind the completion of street reconstruction. Completion costs were incurred. | | | | | | | | |
| 57 | 1998 | Franklin / Lincoln & Main St. | \$401,895 | \$377,489 | (\$24,406) | -6% | \$420,298 \$445,246 | B98D5023 |
| 58 | 1998 | Taunton / Cooper Square | \$153,697 | \$118,125 | (\$35,572) | -23% | \$132,192 \$142,391 | B98D5021 |
| 59 | 1998 | Franklin / King St. | \$131,129 | \$143,466 | \$12,337 | 9% | \$160,550 \$173,537 | B98D5012 |
| 60 | 1998 | Brockton / Warren Ave. | \$144,073 | \$262,762 | \$118,691 | See Justification | \$308,990 \$338,984 | B98D5006 |
| Justification for Cost Variance—List No. 60: BARE STEEL AND CAST IRON MAIN. Combined with Brockton's planned reconstruction of Warren Ave., project was to replace deteriorating bare steel and cast iron main. Original estimate did not anticipate significant underground congestion of utility services, forcing constant rerouting. Nor did it expect side street tie ins at 48" depth due to regrading. Finally, the road surface was thicker than normal, supported by a concrete layer beneath the asphalt, increasing work to expose the old pipe and install new. | | | | | | | | |
| 61 | 1997 | Springfield / Boston Rd. | \$325,240 | \$503,881 | \$178,641 | See Justification | \$601,641 \$681,816 | S97D1006 |
| Justification for Cost Variance—List No. 61: MAIN REPLACEMENT. In conjunction with state reconstruction of heavily traveled Boston Road, project installed 11,428 feet of main and retired 15,944 feet. A new regulator vault was added in the area during the project under a separate authorization. The project estimate included just the main run of pipe (excluding tie ins), but abandoning main and reconfiguring the distribution system for continued service required an unexpectedly high number of tie ins. Construction permitting required 7400 feet of pavement saw cutting (a more expensive method), and subsurface contained a combination of asphalt and reinforced concrete layers approximately 19" deep. Finally, an unexpected change in the grade of part of Boston Road required Bay State to lower approximately 250 feet of 6" pipe to maintain sufficient cover, another unanticipated cost. | | | | | | | | |

Non-Discretionary Plant Additions Account 367 (Mains) > \$100K¹

Bay State Gas Company
D.T.E. 05-27
Attachment RR-DTE-154
Page 10 of 14

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

Non-Discretionary Plant Additions
Account 367 (Mains) > \$100K¹

| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ² | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
|--|----------------|----------------------------------|--|---|--|--|--|----------------------|
| 70 | 1996 | Taunton / Williams St. | \$154,937 | \$126,388 | (\$28,549) | -18% | \$131,005 \$139,624 | B96D5060 |
| 71 | 1996 | Hanover / Main St. | \$190,512 | \$124,656 | (\$65,856) | -35% | \$132,706 \$141,632 | B96D5059 |
| 72 | 1996 | Brockton / Sawtell Ave. | \$147,900 | \$137,510 | (\$10,390) | -7% | \$155,653 \$167,982 | B96D5031 |
| 73 | 1996 | Brockton / Belmont St. | \$313,429 | \$348,531 | \$35,102 | See Justification | \$390,718 \$410,984 | B96D5027 |
| Justification for Cost Variance—List No. 73: BARE STEEL AND CAST IRON MAIN. Project to replace over 8500 feet of deteriorating bare steel and cast iron main in conjunction with municipal street reconstruction on Belmont St., Route 123. Estimate did not include concrete street cutting and removal; city permits were conditioned to allow night work only. | | | | | | | | |
| 74 | 1996 | Brockton / Main & Pleasant St | \$148,000 | \$220,587 | \$72,587 | See Justification | \$251,568 \$292,217 | B96D5009 |
| Justification for Cost Variance—List No. 74: CAST IRON MAIN. Project to replace 4382 feet of deteriorating cast iron main completed at night as conditioned by post-estimate city permit. Night work increases labor costs, required portable lighting. In addition, concrete, cobblestones and railroad ties concealed under pavement had to be removed, sized and trucked for disposal at additional cost. | | | | | | | | |
| 75 | 1996 | Avon / E. High St. | \$156,216 | \$224,468 | \$68,253 | See Justification | \$249,350 \$256,722 | B96D5004 |
| Justification for Cost Variance—List No. 75: BARE STEEL MAIN. With street reconstruction, project to replace 3360 feet of bare steel main. The original estimate was prepared with expectation that main could be laid off-street, avoiding street opening and resurfacing costs. Town unexpectedly claimed off-pavement corridor for a proposed water main. The Town's permit was conditioned on the new main placed under pavement. Cost overruns were attributable to the change in location. | | | | | | | | |
| 76 | 1995 | Springfield / Belmont Ave. | \$186,160 | \$284,840 | \$98,680 | See Justification | \$323,463 \$350,717 | S95D1025 |
| Justification for Cost Variance—List No. 76: CAST IRON MAIN. Project to replace over 5200 feet of cast iron main in conjunction with street reconstruction in Belmont Ave. (aka Route 83 and 116). Unanticipated was the higher than expected cost of connecting mains in side streets due to the higher than expected individual connections that were required. Additional costs were incurred due to rerouting and delays caused by conflicts with other underground facilities. | | | | | | | | |
| 77 | 1995 | Ludlow / East St. | \$135,070 | \$212,468 | \$77,398 | See Justification | \$340,888 \$388,190 | S95D1005 |
| Justification for Cost Variance—List No. 77: CAST IRON MAIN. Project estimated on replacement of about 5200 feet of cast iron main in concert with a sewer separation construction project in Ludlow. Original estimate undercount the tie-ins necessary to side streets and did not contemplate replacing pipe on two longer side streets, where an additional 855 feet of 6 inch pipe was installed. MADTE regulations required replacement of cast iron pipe exposed or endangered by nearby construction. Additional costs were incurred because ledge was unexpectedly encountered along East St. in the line of main and trench assigned to the replacement pipe. Excavation required specialized equipment and extra labor charges. Removed ledge had to be hauled away and disposed of and trench backfilled with processed gravel. Longer police details were required for worker safety and traffic control along the site. | | | | | | | | |
| 78 | 1995 | Springfield / Parker St. | \$129,515 | \$147,065 | \$17,550 | See Justification | \$193,588 \$219,261 | S95D1002 |

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

Non-Discretionary Plant Additions
Account 367 (Mains) > \$100K¹

| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
|---|----------------|--------------------------------|--|---|--|--|--|----------------------|
| Justification for Cost Variance - List No. 78: BARE STEEL AND CAST IRON MAIN. The project, designed to replace a mix of deteriorating bare steel and cast iron pipe in Parker Street in advance of street reconstruction, was estimated at 5280 feet but in total 6848 feet were installed. 18 unanticipated side street turns (some extensive) were required to put the Parker St. main in service. Thirty percent more main was installed than estimated. | | | | | | | | |
| 79 | 1995 | Walpole / Main St. | \$161,060 | \$305,799 | \$144,739 | See Justification | \$329,254 \$349,484 | B95D5060 |
| Justification for Cost Variance - List No. 79: BARE STEEL. In conjunction with planned reconstruction of Main St. (Route 1A), Walpole, project would replace 4" bare steel line, installed in 1927, with plastic. State highway permit required stringent surfacing standards: a temporary 3" patch for the full length of trench; after 90 days the temporary patch and 4" of fill had to be removed and replaced with a 4" base layer and a second 3" finish layer; and, for the permanent pavement, the trench edge had to be cut back, ground and treated with infrared heat to bind the new pavement to the old. In addition, since the project passed Cobb Pond and the Neponset River, a wetlands permit was required. Town permits added conservation and traffic control measures beyond those normally imposed. Finally, the crews exhumed human bones buried in the main route during construction, delaying the project for investigation, proper treatment and removal. | | | | | | | | |
| 80 | 1995 | Taunton / Hart St. | \$123,630 | \$113,553 | (\$10,077) | -8% | \$125,640 \$135,324 | B95D5059 |
| 81 | 1995 | Taunton / Short St. | \$163,650 | \$143,168 | (\$20,482) | -13% | \$146,546 \$153,034 | B95D5048 |
| 82 | 1995 | Holbrook / Quincy St. | \$170,610 | \$149,434 | (\$21,176) | -12% | \$158,812 \$167,909 | B95D5043 |
| 83 | 1995 | Medway / Main St. | \$174,350 | \$149,488 | (\$24,862) | -14% | \$171,793 \$182,950 | B95D5008 |
| 84 | 1995 | Brockton / MBTA Relocation 16" | \$131,800 | \$154,513 | \$22,713 | See Justification | \$159,523 \$169,933 | B95C0004 |
| Justification for Cost Variance - List No. 84: MAIN RELOCATION. As part of an MBTA conversion of an existing freight line to a passenger line, a Bay State easement with a 12" line along the tracks became an issue, so the MBTA revoked the easement. This line was a major feed into the Brockton distribution system. The previous line was abandoned in place and rapidly replaced by installing a new line in the street. Abandoning the main was more costly than estimated because of limitations imposed by the MBTA: all work was done at times dictated by the MBTA, usually on weekends. The project also unexpectedly warranted a 24/7 flagger to warn oncoming freight trains of the location of the construction site, for worker safety and safe train passage. | | | | | | | | |
| 85 | 1995 | Brockton / Elliot St. | \$625,000 | \$437,022 \$439,508 | (\$187,978) (\$185,492) | -30% | \$453,663 \$471,651 | B95C0003 |
| 86 | 1995 | Brockton / MBTA Bridge | \$225,303 | \$250,729 | \$25,426 | See Justification | \$267,168 \$278,556 | B95C0002 |
| Justification for Cost Variance - List No. 86: MAIN RELOCATION. As part of an MBTA conversion of an existing freight line to a passenger line, a Bay State easement with a 12" line along the tracks became an issue, so the MBTA revoked the easement. A bridge over the Conrail tracks was being rebuilt to allow passage of the passenger trains; Bay State had a main crossing over the bridge that had to be removed during reconstruction. The main was run in Plain St. to coordinate with other work caused by MBTA's extinguishment of the easement. As with List No. 84, much of this work was confined to MBTA requirements, meaning working on weekends, discontinuities between work areas; required use of flaggers. The depth of tie ins to existing lines around the easement were extraordinarily deep, requiring construction of shoring for worker safety. | | | | | | | | |
| 87 | 1995 | Brockton / Intervale | \$160,000 | \$170,281 | \$10,281 | 6% | \$183,476 | B95C0001 |

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

| Non-Discretionary Plant Additions Account 367 (Mains) > \$100K ¹ | | | | | | | | |
|---|----------------|--|--|---|--|--|--|----------------------|
| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
| 88 | 1994 | St. Springfield / St. James Ave. | \$122,410 | \$178,695 | \$56,285 | See Justification | \$189,320 \$220,638 | St. James Ave. |
| Justification for Cost Variance – List No. 88: CAST IRON MAIN. City of Springfield planned street reconstruction prompted 2700 foot cast iron main replacement. The new main route ran through congested city streets and the construction crew repeatedly encountered conflicts with existing underground facilities, requiring changes in the planned route. The changes resulted in a significant amount of work to be moved under a concrete sidewalk that itself first had to be removed, then later repaired. | | | | | | | | |
| 89 | 1994 | Randolph / North Main | \$190,400 | \$129,927 \$97,257 | (\$60,473) (\$93,143) | -32% -49% | \$107,520 | No. Main |
| 90 | 1994 | Lawrence / Brookfield St. | \$288,075 | \$130,775 | (\$157,300) | -55% | \$147,960 | Brookfield St. |
| Justification for Cost Variance – List No. 90: SYSTEM DELIVERABILITY. With the state's demolition of the White Pumps Bridge over the Merrimac River, this project abandoned the line on the bridge and constructed a new line to bypass the bridge. In doing so and installing new 12" main in various South Lawrence streets, Bay State improved distribution system pressures and eliminated problems associated with exposed pipe on bridges. | | | | | | | | |
| 91 | 1994 | Lawrence / Andover Street | \$256,103 | \$259,691 | \$3,588 | 1% | \$296,852 \$321,295 | L94D0003 |
| 92 | 1994 | Wrentham / East St. | \$379,015 | \$576,167 | \$197,152 | See Justification | \$648,400 \$634,041 | B94D5052 |
| Justification for Cost Variance – List No. 92: BARE STEEL MAIN. The project was the second phase of construction to replace deteriorating bare steel under Route 140 in Wrentham. Pre-construction estimate and authorization were based on a routing that assumed off-pavement construction. The Mass Highway permit was conditioned on the main being installed in the roadway, under pavement and specified that the street would be saw cut, and all trenches would be backfilled with flowable fill. Excavated soil and street spoils were hauled for disposal. State also required Bay State to re-excavate 7" of temporary pavement and replace it with permanent patch, infrared treated, all at unanticipated extra cost. | | | | | | | | |
| 93 | 1994 | Franklin / East Central St. | \$65,130 | \$113,094 | \$47,964 | See Justification | \$125,689 \$133,590 | B94D5023 |
| Justification for Cost Variance – List No. 93: BARE STEEL MAIN. Coordinated with planned municipal street construction in East Central St., downtown Franklin, project was to address deteriorating bare steel main. The initial estimate anticipated ledge and boulder removal along the route. However, extra police details in the Town center were necessary to ensure worker safety, public passing and traffic control. Because the project estimate assumed street reconstruction, estimates only included an expectation of a trench topping of 2" temporary pavement. However, street reconstruction was delayed, backfill with flowable fill was required, and excavated soil had to be removed and disposed of. Permanent repaving was also at higher cost. | | | | | | | | |
| 94 | 1994 | Wrentham / East Street | \$104,750 | \$146,018 | \$41,268 | See Justification | \$155,443 \$159,662 | B94D5020 |
| Justification for Cost Variance – List No. 94: BARE STEEL MAIN. Project to replace deteriorating bare steel under Route 140 in Wrentham. Estimate included assumed routing and construction in the shoulder of the road (off pavement). State highway permit specified inroadway construction, saw cutting of the street, and use of flowable fill in all trenches. Excavated trench soil and street spoils were removed for disposal. Permit also required re-excavation of 7" of temporary pavement in favor of a permanent, infrared treated patch. | | | | | | | | |
| 95 | 1994 | Canton / Pleasant St. | \$262,323 | \$206,997 | (\$55,326) | -21% | \$224,674 \$231,394 | B94D5008 |

DTE-3-21 REVISED
Filed on July 3, 2005
"REDLINED" Version

| Non-Discretionary Plant Additions Account 367 (Mains) > \$100K¹ | | | | | | | | |
|---|----------------|---|--|---|--|--|--|----------------------|
| Col. 1 List No. | Col. 2 Year | Col. 3 Location | Col. 4 Pre-Construction Estimated Cost - Mains ² | Col. 5 Actual Cost - Mains ³ | Col. 6 Amount the Estimate Varied from Actual Cost (+/-) | Col. 7 Percentage of Actual Cost Over or Under (-) in relation to Estimate (%) | Col. 8 Total ⁴ Cost - Mains | Col. 9 Project ID |
| 96 | 1994 | Brockton / Copeland St. | \$316,955 | \$284,382 | (\$32,573) | -10% | \$301,814 \$312,342 | B04D5005 |
| 97 | 1994 | Brockton / Commercial Yard | \$600,000 | \$427,767 | (\$172,233) | -29% | \$545,453 \$452,471 | B04C0003 |
| 98 | 1994 | Seekonk / Arcade Ave. | \$137,750 | \$146,345 | \$8,595 | 6% | \$155,543 \$161,213 | B04C0002 |
| 99 | 1994 | Brockton & Avon / MBTA Relocation 12" | \$769,765 | \$1,010,446 | \$240,681 | See Justification | \$1,065,314 \$1,094,686 | B04C0001 |
| Justification for Cost Variance-- List No. 99: MAIN REPLACEMENT. As part of an MBTA conversion of an existing freight line to a passenger line, a Bay State easement with a 12" line along the tracks became an issue, so the MBTA revoked the easement, which supported a major feed into the Brockton district distribution system. Replacement included installation of a new 16" main near Meadow Lane and new 12" main in north Brockton and Avon. Because of time constraints involved, and limitations put on construction conditions, contractor bids came in higher than anticipated. Almost 10,500 feet of main were installed in North Montello St., Brockton, and Memorial Dr. and East Main St., Avon (each is a state highway, Route 28). Permit conditions for work in Route 28 were stringent, including mandating use of flowable fill and excavation and disposal of soils and street spoils. Initial estimates and engineering design anticipated shoulder or berm construction, but Avon's Water Department claimed the shoulder, requiring Bay State's competing main to be placed in the street. This increased resurfacing costs and police detail charges. | | | | | | | | |
| 100 | 1993 | Chicopee / Memorial Ave. | \$206,000 | \$268,971 | \$62,971 | See Justification | \$325,039 | Memorial Ave. |
| Justification for Cost Variance-- List No. 100: BARE STEEL MAIN. Poor condition 8" diameter bare steel main in Memorial Dr., Chicopee, was replaced. The project was estimated based on off-pavement construction, but the permit issued required installation in the breakdown lane of Route 33. Increased charges to break pavement, to haul away street spoils and to repave over trench resulted. | | | | | | | | |
| 101 | 1993 | Seekonk / Taunton Ave. | \$121,395 | \$129,381 | \$7,986 | 7% | \$136,974 | Taunton Ave. |
| 102 | 1993 | Brockton / N. Cary | \$148,475 | \$134,512 | (\$13,963) | -9% | \$153,802 | No. Cary |
| 103 | 1993 | Andover / Holt Rd. | \$103,429 | \$102,481 | (\$948) | -1% | \$105,654 | Holt Road |
| 104 | 1993 | Brockton / Dover St. | \$125,745 | \$100,062 | (\$25,683) | -20% | \$110,645 | Dover Street |
| 105 | 1992 | Brockton / Torrey St. | \$186,890 | \$184,405 | (\$2,485) | -1% | \$221,184 | Torrey St. |
| 106 | 1992 | Marshfield / Ocean St. | \$159,000 | \$168,073 | \$9,073 | 6% | \$188,344 | Ocean St. |
| 107 | 1992 | Hanson / Maquan St. | \$349,600 | \$165,734 \$115,401 | \$6,734 (\$234,199) | -67% | \$137,954 | Maquan St. |

COMMONWEALTH OF MASSACHUSETTS
DEPARTMENT OF TELECOMMUNICATIONS AND ENERGY

RESPONSE OF BAY STATE GAS COMPANY TO
RECORD REQUESTS FROM THE D.T.E.
D.T.E. 05-27

Date: August 19, 2005

Responsible: John E. Skirtich, Consultant (Revenue Requirements)

RR-DTE-159: Quantify the percentage of base distribution costs collected on a dollar-for-dollar recovery.

Response: Attachment RR-DTE-159 below presents the costs collected dollar for dollar, inclusive of the proposed recovery of the Pension/PBOP costs, as a percentage of total revenue as presented during cross examination. It also presents the base distribution costs collected dollar for dollar as a percentage of base distribution costs.

Bay State Gas Company

| <u>Ln. No.</u> | <u>Item</u> | <u>Amount (\$)</u> | <u>Reference</u> |
|---------------------------|--|-------------------------------|---|
| 1 | Costs collected dollar for dollar as | | |
| 2 | <u>a percentage of total revenue</u> | | |
| 3 | <u>Revenue:</u> | | |
| 4 | Operating Revenue | 504,147,579 | Sch. JES-1, Col. 5, Ln.1 |
| 5 | Indirect GAF & DAF | 26,092,473 | Sch. JES-4, Col. 3, Ln.18 |
| 6 | Total Revenue | 530,240,052 | |
| 7 | <u>Dollar for Dollar Recovery:</u> | | |
| 8 | Gas costs | 307,478,651 | Sch. JES-1, Col. 5, Ln. 2 |
| 9 | Indirect GAF & DAF | 26,092,473 | Sch. JES-4, Col. 3, Ln. 18 |
| 10 | Pension & PBOP Costs | 5,630,282 | Exh. BSG/JES-4, Col. 2, Ln. 25 |
| 11 | Total | 339,201,406 | |
| 12 | Costs collected dollar for dollar as | | |
| 13 | a percentage of total revenue | 63.97% | |
| 14 | Distribution costs collected dollar for dollar as | | |
| 15 | <u>as percentage of base distribution costs</u> | | |
| 17 | Pension & PBOP Costs | 5,630,282 | Exh. BSG/JES-4, Col. 2, Ln. 25 |
| 18 | Bad Debt collected via CGA | 7,118,165 | Sch. JES-4, Col 2, Ln. 25 |
| 19 | Indirect gas costs other than bad debts | 7,731,478 | AG-22-44, Att. 3, Pg. 1, Lns. 12, 14 & 16 |
| 20 | Total distribution costs collected dollar for dollar | 20,479,925 | |
| 21 | Total cost of service | 504,147,579 | Sch. JES-1, Col. 5, Ln. 1 |
| 22 | Less Cost of Gas | 307,478,651 | Sch. JES-1, Col. 5, Ln. 2 |
| 23 | Base distribution costs | 196,668,928 | |
| 24 | Distribution costs collected dollar for dollar as | | |
| 25 | as percentage of base distribution cost | 10.41% | |