

MassDOT
Massachusetts Department of Transportation
Highway Division

Task Milestone Summary Critical Path Path Successor Normal Task Path Successor Summary Task Path Successor Milestone Task

MassDOT
Massachusetts Department of Transportation
Highway Division

WBS	ID	Task Name	Start	Finish	Qtr 2, 2023 Apr May Jun	Qtr 3, 2023 Jul Aug Sep	Qtr 4, 2023 Oct Nov Dec	Qtr 1, 2024 Jan Feb Mar	Qtr 2, 2024 Apr May Jun	Qtr 3, 2024 Jul Aug Sep	Qtr 4, 2024 Oct Nov Dec	Qtr 1, 2025 Jan Feb Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec	Qtr 1, 2026 Jan Feb Mar	Qtr 2, 2026 Apr May Jun	Qtr 3, 2026 Jul Aug Sep	Qtr 4, 2026 Oct Nov Dec	Qtr 1, 2027 Jan Feb Mar	Qtr 2, 2027 Apr May Jun
HWY.200.020	27	Submit Functional Design Report	3/7/2024	3/7/2024	◆ Submit Functional Design Report																
HWY.200.030	28	Review Functional Design Report	3/8/2024	6/5/2024																	
HWY.200.040	29	Approval of Functional Design Report	6/5/2024	6/5/2024	◆ Approval of Functional Design Report																
HWY.220	30	Design Justification Workbook (DJW)	12/9/2023	3/7/2024	Design Justification Workbook (DJW)																
HWY.220.010	31	Prepare Design Justification Workbook	12/9/2023	2/6/2024																	
HWY.220.020	32	Submit Design Justification Workbook	2/6/2024	2/6/2024	◆ Submit Design Justification Workbook																
HWY.220.030	33	Review Design Justification Workbook	2/7/2024	3/7/2024																	
HWY.220.040	34	Complete Streets Engineer Concurrence	3/7/2024	3/7/2024	◆ Complete Streets Engineer Concurrence (DJW)																
HWY.220.050	35	District Project Development Concurrence	3/7/2024	3/7/2024	◆ District Project Development Concurrence (DJW)																
HWY.220.060	36	Approval of Design Justification Workbook	3/7/2024	3/7/2024	◆ Approval of Design Justification Workbook by Chief Engineer																
HWY.220.070	37	Submit DJW for Administrator/Secretary Review	2/6/2024	2/6/2024	◆ Submit DJW for Administrator/Secretary Review																
HWY.220.080	38	Review of DJW by Administrator/Secretary	2/7/2024	3/7/2024																	
HWY.220.090	39	Approval of Design Justification Workbook by FHWA	3/7/2024	3/7/2024	◆ Approval of Design Justification Workbook by FHWA																
HWY.220.100	40	Approval of Design Justification Workbook by Secretary/Administrator	3/7/2024	3/7/2024	◆ Approval of Design Justification Workbook by Secretary/Administrator																
HWY.250	41	Pre-25% Design	4/4/2023	12/8/2023	Pre-25% Design																
HWY.250.010	42	Prepare and Submit Draft Project Scoping Statement	4/4/2023	4/4/2023																	
HWY.250.020	43	Project Scoping Meeting	6/5/2023	6/5/2023																	
HWY.250.030	44	Prepare and Submit Final Project Scoping Statement	6/6/2023	6/6/2023																	
HWY.250.040	45	Develop Reasonable Alternatives and Prepare Pre-25% OTS Conceptual Design	6/7/2023	7/6/2023																	
HWY.250.050	46	Prepare Pre-25% OTS Conceptual Design	7/7/2023	8/5/2023																	
HWY.250.060	47	Submit Pre-25% OTS Conceptual Design for Review	10/5/2023	10/5/2023																	
HWY.250.070	48	Schedule Pre-25% OTS Review Meeting	10/6/2023	10/20/2023																	
HWY.250.080	49	Conduct Pre-25% OTS Review Meeting	10/23/2023	10/23/2023																	
HWY.250.090	50	Schedule Public Information Meeting	10/24/2023	12/7/2023																	
HWY.250.100	51	Conduct Public Information Meeting	12/8/2023	12/8/2023																	
HWY.275	52	Traffic and Safety	4/4/2023	8/7/2023	Traffic and Safety																

Task  Milestone  Summary  Critical Path  Path Successor Normal Task  Path Successor Summary Task  Path Successor Milestone Task 

MassDOT
Massachusetts Department of Transportation
Highway Division

WBS	ID	Task Name	Start	Finish	Qtr 2, 2023 Apr May Jun	Qtr 3, 2023 Jul Aug Sep	Qtr 4, 2023 Oct Nov Dec	Qtr 1, 2024 Jan Feb Mar	Qtr 2, 2024 Apr May Jun	Qtr 3, 2024 Jul Aug Sep	Qtr 4, 2024 Oct Nov Dec	Qtr 1, 2025 Jan Feb Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec	Qtr 1, 2026 Jan Feb Mar	Qtr 2, 2026 Apr May Jun	Qtr 3, 2026 Jul Aug Sep	Qtr 4, 2026 Oct Nov Dec	Qtr 1, 2027 Jan Feb Mar	Qtr 2, 2027 Apr May Jun
HWY.275.100	53	Intersection Control Evaluation (ICE)	4/4/2023	8/7/2023	Intersection Control Evaluation (ICE)																
HWY.275.100.44	54	Prepare ICE Stage 1	4/4/2023	4/5/2023																	
HWY.275.100.45	55	Submit ICE Stage 1	4/6/2023	4/6/2023																	
HWY.275.100.46	56	Review ICE Stage 1	4/7/2023	5/4/2023																	
HWY.275.100.47	57	Approve ICE Stage 1	5/5/2023	5/5/2023																	
HWY.275.100.48	58	Prepare ICE Stage 2	5/6/2023	6/4/2023																	
HWY.275.100.49	59	Submit ICE Stage 2	6/5/2023	6/5/2023																	
HWY.275.100.50	60	Review ICE Stage 2	6/6/2023	6/19/2023																	
HWY.275.100.51	61	Approve ICE Stage 2	6/20/2023	6/20/2023																	
HWY.275.100.52	62	Prepare ICE Stage 3	6/21/2023	7/20/2023																	
HWY.275.100.53	63	Submit ICE Stage 3	7/21/2023	7/21/2023																	
HWY.275.100.54	64	Review ICE Stage 3	7/22/2023	8/4/2023																	
HWY.275.100.55	65	Approve ICE Stage 3	8/7/2023	8/7/2023																	
HWY.275.200	66	Roadway Safety Audit (RSA)	4/4/2023	7/5/2023	Roadway Safety Audit (RSA)																
HWY.275.200.56	67	Prepare RSA Background Materials	4/4/2023	6/2/2023																	
HWY.275.200.57	68	Conduct RSA	6/5/2023	6/5/2023																	
HWY.275.200.58	69	Prepare Draft RSA Report	6/6/2023	6/10/2023																	
HWY.275.200.59	70	Submit Draft RSA Report	6/12/2023	6/12/2023																	
HWY.275.200.60	71	Review Draft RSA Report	6/13/2023	6/17/2023																	
HWY.275.200.61	72	Prepare Final Draft RSA Report	6/18/2023	6/22/2023																	
HWY.275.200.62	73	Submit Final Draft RSA Report	6/23/2023	6/23/2023																	
HWY.275.200.63	74	Review Final Draft RSA Report	6/24/2023	6/28/2023																	
HWY.275.200.64	75	Revise and Resubmit Final RSA Report	6/29/2023	7/5/2023																	
HWY.300	76	25% Design Package	12/9/2023	7/21/2024	25% Design Package																
HWY.300.010	77	Prepare 25% Design Submission	12/9/2023	2/6/2024																	
HWY.300.020	78	Submit 25% Design Submission	3/7/2024	3/7/2024	Submit 25% Design Submission																

MassDOT
Massachusetts Department of Transportation
Highway Division

[illegible]

Task Milestone Summary Critical Path Path Successor Normal Task Path Successor Summary Task Path Successor Milestone Task

MassDOT
Massachusetts Department of Transportation
Highway Division

[illegible]

Task  Milestone  Summary  Critical Path  Path Successor Normal Task  Path Successor Summary Task  Path Successor Milestone Task 

MassDOT
Massachusetts Department of Transportation
Highway Division

[illegible]

Task  Milestone  Summary  Critical Path  Path Successor Normal Task  Path Successor Summary Task  Path Successor Milestone Task 

MassDOT
Massachusetts Department of Transportation
Highway Division

[illegible]

Task  Milestone  Summary  Critical Path  Path Successor Normal Task  Path Successor Summary Task  Path Successor Milestone Task 

MassDOT
Massachusetts Department of Transportation
Highway Division

Task Milestone Summary Critical Path Path Successor Normal Task Path Successor Summary Task Path Successor Milestone Task

MassDOT
Massachusetts Department of Transportation
Highway Division

WBS	ID	Task Name	Start	Finish	2023												2024												2025												2026												2027											
					Qtr 2, 2023 Apr	Qtr 2, 2023 May	Qtr 2, 2023 Jun	Qtr 3, 2023 Jul	Qtr 3, 2023 Aug	Qtr 3, 2023 Sep	Qtr 4, 2023 Oct	Qtr 4, 2023 Nov	Qtr 4, 2023 Dec	Qtr 1, 2024 Jan	Qtr 1, 2024 Feb	Qtr 1, 2024 Mar	Qtr 2, 2024 Apr	Qtr 2, 2024 May	Qtr 2, 2024 Jun	Qtr 3, 2024 Jul	Qtr 3, 2024 Aug	Qtr 3, 2024 Sep	Qtr 4, 2024 Oct	Qtr 4, 2024 Nov	Qtr 4, 2024 Dec	Qtr 1, 2025 Jan	Qtr 1, 2025 Feb	Qtr 1, 2025 Mar	Qtr 2, 2025 Apr	Qtr 2, 2025 May	Qtr 2, 2025 Jun	Qtr 3, 2025 Jul	Qtr 3, 2025 Aug	Qtr 3, 2025 Sep	Qtr 4, 2025 Oct	Qtr 4, 2025 Nov	Qtr 4, 2025 Dec	Qtr 1, 2026 Jan	Qtr 1, 2026 Feb	Qtr 1, 2026 Mar	Qtr 2, 2026 Apr	Qtr 2, 2026 May	Qtr 2, 2026 Jun	Qtr 3, 2026 Jul	Qtr 3, 2026 Aug	Qtr 3, 2026 Sep	Qtr 4, 2026 Oct	Qtr 4, 2026 Nov	Qtr 4, 2026 Dec	Qtr 1, 2027 Jan	Qtr 1, 2027 Feb	Qtr 1, 2027 Mar	Qtr 2, 2027 Apr											
ENV.151	209	25% Environmental Coordination	6/6/2023	7/21/2024	25% Environmental Coordination																																																											
ENV.151.010	210	Perform 25% Environmental Coordination	6/6/2023	8/4/2023																																																												
ENV.151.020	211	Submit 25% Environmental Coordination	3/7/2024	3/7/2024	Submit 25% Environmental Coordination																																																											
ENV.151.030	212	Review 25% Environmental Coordination	3/8/2024	4/6/2024																																																												
ENV.151.040	213	Approve 25% Environmental Coordination	7/21/2024	7/21/2024	Approve 25% Environmental Coordination for DPH																																																											
ENV.152	214	Historic / Archeology (Section 106) Review	3/8/2024	6/5/2024	Historic / Archeology (Section 106) Review																																																											
ENV.152.010	215	Conduct Historic Impact Analysis	3/8/2024	4/6/2024																																																												
ENV.152.020	216	No Effect Finding Determined	4/7/2024	5/6/2024																																																												
ENV.152.030	217	Submit No Effect Finding to Agency	5/6/2024	5/6/2024	Submit No Effect Finding to Agency																																																											
ENV.152.040	218	Agency Review of No Effect Finding	5/7/2024	6/5/2024																																																												
ENV.152.050	219	Sec 106 Approve No Effect Finding	6/5/2024	6/5/2024	Sec 106 Approve No Effect Finding																																																											
ENV.152.060	220	Section 106 Cleared	6/5/2024	6/5/2024	Section 106 Cleared																																																											
ENV.173	221	Section 4(f) De Minimis	3/8/2024	5/13/2024	Section 4(f) De Minimis																																																											
ENV.173.010	222	Prepare 4(f) De Minimis	3/8/2024	4/6/2024																																																												
ENV.173.020	223	Publication of Legal Notice	4/7/2024	4/21/2024																																																												
ENV.173.021	224	Submit De Minimis	4/21/2024	4/21/2024	Submit De Minimis																																																											
ENV.173.030	225	Official w/Jurisdiction App of De Minimis	4/22/2024	5/6/2024																																																												
ENV.173.040	226	FHWA Approval of De Minimis	5/7/2024	5/13/2024																																																												
ENV.173.050	227	Section 4F Cleared	5/13/2024	5/13/2024	Section 4F Cleared																																																											
ENV.190	228	Section 7 (Endangered Species Act)	7/22/2024	1/1/2025	Section 7 (Endangered Species Act)																																																											
ENV.190.010	229	Perform Section 7 Review	7/22/2024	9/19/2024																																																												
ENV.190.020	230	Submit Section 7	10/21/2024	10/21/2024	Submit Section 7																																																											
ENV.190.030	231	Review Section 7	10/22/2024	11/20/2024																																																												
ENV.190.040	232	Comments to PE/DE for Section 7	11/20/2024	11/20/2024	Comments to PE/DE for Section 7																																																											
ENV.190.050	233	Review type-programatic or individual	11/21/2024	1/1/2025																																																												
ENV.190.060	234	Section 7 - NFMS Cleared	1/1/2025	1/1/2025	Section 7 - NFMS Cleared																																																											

Task Milestone Summary Critical Path Path Successor Normal Task Path Successor Summary Task Path Successor Milestone Task

Massachusetts Department of Transportation																						
<MassDOT Project Info Number> <Short Project Description - City Names>																						
BL PDS Schedule Grouped by Area of Work																						
																						
WBS	ID	Task Name	Start	Finish	Qtr 2, 2023 Apr May Jun	Qtr 3, 2023 Jul Aug Sep	Qtr 4, 2023 Oct Nov Dec	Qtr 1, 2024 Jan Feb Mar	Qtr 2, 2024 Apr May Jun	Qtr 3, 2024 Jul Aug Sep	Qtr 4, 2024 Oct Nov Dec	Qtr 1, 2025 Jan Feb Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec	Qtr 1, 2026 Jan Feb Mar	Qtr 2, 2026 Apr May Jun	Qtr 3, 2026 Jul Aug Sep	Qtr 4, 2026 Oct Nov Dec	Qtr 1, 2027 Jan Feb Mar	Qtr 2, 2027 Apr May Jun	
ENV.190.070	235	Section 7 - US Fish and Wildlife Service	1/1/2025	1/1/2025								◆ Section 7 - US Fish and Wildlife Service Cleared										
ENV.188	236	Noise Study	10/13/2024	1/10/2025								◆ Noise Study										
ENV.188.010	237	Perform Noise Study	10/13/2024	12/11/2024																		
ENV.188.020	238	Submit Noise Study	12/11/2024	12/11/2024																		
ENV.188.030	239	Noise Study Finalized and submitted w	12/12/2024	1/10/2025																		
ENV.157	240	NEPA-Categorical Exclusion (CE)	10/13/2024	7/17/2025								◆ NEPA-Categorical Exclusion (CE)										
ENV.157.010	241	Prepare Categorical Exclusion	10/13/2024	11/11/2024																		
ENV.157.020	242	Submit Categorical Exclusion	1/10/2025	1/10/2025								◆ Submit Categorical Exclusion										
ENV.157.030	243	Review Categorical Exclusion	6/3/2025	6/17/2025																		
ENV.157.040	244	Environmental App of Programmatic C	6/17/2025	6/17/2025																		
ENV.157.050	245	Review Individual CE by FHWA	6/18/2025	7/17/2025																		
ENV.157.060	246	FHWA Approval of Individual CE	7/17/2025	7/17/2025																		
ENV.163	247	MEPA (ENF)	7/22/2024	6/16/2025								◆ MEPA (ENF)										
ENV.163.010	248	Prepare Environ. Justice Analysis	7/22/2024	8/20/2024																		
ENV.163.020	249	Prepare MEPA ENF	8/21/2024	12/18/2024																		
ENV.163.030	250	Prepare MEPA EIR	8/21/2024	8/21/2024																		
ENV.163.040	251	Submit MEPA ENF	12/18/2024	12/18/2024								◆ Submit MEPA ENF										
ENV.163.050	252	Submit MEPA EIR	8/21/2024	8/21/2024								◆ Submit MEPA EIR										
ENV.163.060	253	Review MEPA ENF	12/19/2024	2/16/2025																		
ENV.163.070	254	Review MEPA EIR	8/22/2024	10/20/2024																		
ENV.163.080	255	MEPA Comments to PM/DE	2/17/2025	6/16/2025																		
ENV.163.090	256	MEPA issued	6/16/2025	6/16/2025																		
ENV.172	257	U.S. Coast Guard Bridge Permit	7/22/2024	4/12/2027								◆ U.S. Coast Guard Bridge Permit										
ENV.172.005	258	Prepare draft STURAA Exception	7/22/2024	9/19/2024																		
ENV.172.010	259	Prepare draft USGC Bridge Permit	7/22/2024	12/18/2024																		
ENV.172.015	260	Submit draft STURAA	9/19/2024	9/19/2024								◆ Submit draft STURAA										
Task  Milestone  Summary  Critical Path  Path Successor Normal Task  Path Successor Summary Task  Path Successor Milestone Task 																						
MassDOT PM: <MassDOT Project Manager Name> Roadways, Municipal ROW- Revised: 03/04/2024 Status Date: 4/1/2023 / Report Run Date: 3/13/2024												Design Engineer: <Design Consultant's Name> Contract #: <Contract #> / Assignment #: <Assign>										



MassDOT
Massachusetts Department of Transportation
Highway Division

Task Milestone Summary Critical Path Path Successor Normal Task Path Successor Summary Task Path Successor Milestone Task

MassDOT
Massachusetts Department of Transportation
Highway Division

Task Milestone Summary Critical Path Path Successor Normal Task Path Successor Summary Task Path Successor Milestone Task

MassDOT
Massachusetts Department of Transportation
Highway Division

[illegible]

Task Milestone Summary Critical Path Path Successor Normal Task Path Successor Summary Task Path Successor Milestone Task

MassDOT
Massachusetts Department of Transportation
Highway Division

[illegible]

Task Milestone Summary Critical Path Path Successor Normal Task Path Successor Summary Task Path Successor Milestone Task

MassDOT
Massachusetts Department of Transportation
Highway Division

WBS	ID	Task Name	Start	Finish
ENV.189.051	365	MESA Permit Duration	7/17/2025	7/16/2026
ENV.189.052	366	MESA Permit Expired	7/16/2026	7/16/2026
ENV.154	367	Hazardous Materials	7/22/2024	11/18/2024
ENV.154.010	368	Complete Env. Assessment / Initial Inc	7/22/2024	9/19/2024
ENV.154.020	369	Submit for Hazmat Review	9/19/2024	9/19/2024
ENV.154.030	370	Hazmat Review / Inclusion of SP Items	9/20/2024	10/19/2024
ENV.154.040	371	Edits / Approval	10/19/2024	10/19/2024
ENV.154.050	372	Perform pre-demo survey and issuing	10/20/2024	11/18/2024
ROW	373	Right of Way	12/9/2023	8/8/2025
ROW.501	374	Preliminary ROW Plans	12/9/2023	5/6/2024
ROW.501.010	375	Prepare 25% ROW Plans	12/9/2023	2/6/2024
ROW.501.020	376	Submit 25% ROW Plans	2/6/2024	2/6/2024
ROW.501.030	377	Review 25% ROW Plans	2/7/2024	3/7/2024
ROW.501.010.1	378	Prepare 25% ROW Plans Rev1	3/8/2024	4/6/2024
ROW.501.020.1	379	Submit 25% ROW Plans Rev1	4/6/2024	4/6/2024
ROW.501.030.1	380	Review 25% ROW Plans Rev1	4/7/2024	5/6/2024
ROW.510	381	75% Right of Way Municipal	10/13/2024	12/13/2024
ROW.510.010	382	Prepare 75% ROW Plans Muni	10/13/2024	11/11/2024
ROW.510.020	383	Submit 75% ROW Plans Muni	11/12/2024	11/12/2024
ROW.510.030	384	Review 75% ROW Plans Muni	11/13/2024	12/12/2024
ROW.510.040	385	Send 75% ROW Comments to DE	12/13/2024	12/13/2024
ROW.510.050	386	Resubmission Required	12/13/2024	12/13/2024
ROW.510.060	387	Approve 75% ROW Plans for Acquisition	12/13/2024	12/13/2024
ROW.512	388	100% Right of Way Municipal	12/14/2024	2/13/2025
ROW.512.010	389	Prepare 100% ROW Plans Muni	12/14/2024	1/12/2025
ROW.512.020	390	Submit 100% ROW Plans Muni	1/13/2025	1/13/2025

Task  Milestone  Summary  Critical Path  Path Successor Normal Task  Path Successor Summary Task  Path Successor Milestone Task 

MassDOT
Massachusetts Department of Transportation
Highway Division

[illegible]